

(1) Number of pages 16

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 554Press
Mis.Dated 7-8 1877.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

7th August 1877, No. 554 W.

Buildings and Roads.
Account.

Read the following paper :—

No. 78.

PROVINCIAL, SPECIAL FUNDS.

Part I.—Irregularities with respect to Estimate, April 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
1	<i>Beswada.</i> Construction of a new Jail at Gudivada.	Rs. 7,670	Rs. 8,939	Rs. 1,269	Rs. ...	In their orders on the Statement of Objectionable Items for February 1877, under "Special Funds," No. 299 W, dated the 26th June 1877, the Government observe that "the Superintending Engineer will expedite the submission of the estimate." The District Engineer reports that the estimate of Rupees 1,790 for this work is under revision and will soon be submitted for sanction.	No. 79. ORDER THEREON, 7th August 1877, No. 554 W. The District Engineer's special attention is called to paragraph 1 of G.O. No. 459 of 20th July 1877.
2	<i>Cananore.</i> Repairs to the Brennan School-house.	1,790	2,066	276	344		2. The submission of the revised estimate should be expedited.
3	<i>Mangalore.</i> Closing Gurnpur gap and fixing mouth to the Mangalore Harbour.	...	1,816	1,816	...	In G.O., No. 299 W, dated the 26th June 1877, the District Engineer is requested to "lose no time in preparing for formal sanction an estimate for the work."	3. The District Engineer will expedite the submission of an estimate for this work, vide paragraph 2 of G.O. No. 299 W of 26th June 1877, and No. 459 W of 20th July 1877.
4	<i>Repalli.</i> Constructing Subsidiary Jail at Repalli.	5,220	7,751	2,531	...	The Government in their Order No. 299 W, dated the 26th June 1877, observe that "the District Engineer, Nellore, will submit the necessary revised estimate as early as practicable.	4. The submission of the revised estimate should be expedited, vide paragraph 3 of G.O. No. 459 W of 20th July 1877.

PART I.—Irregularities with respect to Estimate, April 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
5	<i>Vellore.</i> Enlarging the four wards and workshop at Central Jail at Vellore.	Rs. 6,880	Rs. 8,209	Rs. 1,329	Rs. ...	In the District Engineer's reply nothing is said in respect to the excess over the estimate. A further reference has been made, reply to which is awaited. The District Engineer reports that a revised estimate will soon be submitted for sanction.	5. The submission of the revised estimate should be expedited, <i>vide</i> paragraph 4 of the above Government Order. 6. Do. do., <i>vide</i> paragraph 6 of the above Government Order.
6	<i>Chikkakol.</i> A school-room for Minor Zemindars at Kimedly.	2,400	3,259	859	68		

PROVINCIAL, SPECIAL.

PART II.—Irregularities with respect to Appropriation, April 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
1	<i>Architect.</i> Constructing Senate-house	Rs. ...	Rs. 7,674	Rs. 7,674	Rs. 7,674	The District Engineer reports that the work is being proceeded with in anticipation of an appropriation of funds, and that no orders have been received to stop its progress.	7. Rupees 51,798 have been provided for this work in the Educational Fund Budget for 1877-78.
2	<i>Godavery Eastern Delta.</i> Constructing 96 boats for the use of ferries.	...	500	500	500	The District Engineer's reply to a reference made by this office has not yet been received. A reminder has been sent.	8. No orders can be passed till receipt of complete information.

(True Extract.)

To the District Engineers concerned.
" Examiner of Public Works Accounts.

Colonel, R.E.,
Secretary to Government, P.W.D.

Ed. E. C. Shunker.
Spare Copies

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
3	467 ¹² August 1908						

Item No.	Particulars.	Amount of Approp- riation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Cadbury Eastern Shells						
2	Construction of locks for the use of ferries		500	500	500	The District Engineer's report can be forwarded to a resolution. The receipt of the local authorities will be required for the completion of the work. The remainder of the amount has been used.	8. The orders can be forwarded to the local government.
1	Repairs to the bridge over the river at the junction of the road and the river.						
	Rs. 16-8-77						
	Approved by the District Engineer.						
	Dated 18-8-77						
	Sd/-						
	Signature						

[illegible]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
4	Repalle Constructing Sidingway laid at Repalle.	5220	7751	2531	"	The Government's the submission on them are \$6299 which the 26 June 1877, specified. While agree that the District Engineer Nellore, will submit the necessary re- vised estimate as early as practicable."	of the revised estimate should be submitted by 20th July 1877.
5	Nellore Strengthening the four lower and constant at essential laid at Nellore	6880	8209	1329	"	Engineer's reply, nothing is said in respect to the present or the estimate A further reference has been made reply to which is awaited.	3 20 20 Note from 4 of the same A. B.
6	Chikhalakot A school room for Junior Semesters adjoining	2400	3239	839	68	The District Engineer's re- ports that a revised estimate will soon be	6 20 20 Note from 6 of the same A. B. 2.8.77 27

Provincial *Special Funds* PART I.—Irregularities with respect to Estimate. *April 1877.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	<i>Belvedere</i> Construction of a new Jail at Enclivada.	7670	8939	1269		In their order on the statement of objectionable items, for February 1877, under "Special Funds" of 250 Rs. Rs. 299 Rs. dated the 26 June 1877, the Government observe that the Superintending Engineer will ex- pect the sub- mission of the estimate.	<i>1657447</i> Aug 5/77 The District Engineer's special attention is called to para 1 of R.O. of 250 Rs. of 250 Rs. dated 1st July 1877.
2	<i>Belvedere</i> Repairs to the Munim School House	1790	2066	276	244	The District Engineer reports, that the estimate of Rs. 1790 for this work is under revision, and will soon be submitted for sanction.	The estimate of the revision of the revision of the estimate should be completed.
3	<i>Belvedere</i> Repairing lamp and giving amount to the Mangalore Master	"	1816	1816		The Government order of 299 Rs. dated the 26 June 1877, the District Engineer is requested to have no time in preparing for formal sanction an estimate for the work.	The District Engineer's attention is called to para 1 of R.O. of 250 Rs. of 250 Rs. dated 1st July 1877.

20-1-77-459m
20-1-77-459m

To
The Examiner,
Public Works Accounts,
The Secretary to Government,
Public Works Department,
Fort Saint George.

No.

From

Dated

Recd.

27 July

1877

Forwards for the orders of the Local
Government to Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of April
1877
under Provincial.
Approved
James J. J. J.
Examiner, P. W. Accounts.

4071 August 1877

Govt. of 1877

PUBLIC WORKS.

To

The Dist. Engineers Concerned

Dated

Issued

R.M.

Encl.

G. O., of August 1877, No 554 W

Nos. 78-79

Objectionable Items
Brokers or Statement of —
in the Account of Executive
Officers for the month of April
1877 under Provisional
"Special Funds"

But no Regt.

46520726-9-9200