

(1) Number of pages 76

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

## MADRAS RECORD OFFICE.

Government of Madras.

*Public Works* DEPARTMENT.

G.O. No.

396

Press  
Misc

Dated

16 8

1877.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

16th August 1877, No. 596 W.  
Buildings and Roads.  
Account.

Read the following paper :—

No. 157.

IMPERIAL, ROADS AND BUILDINGS.

PART I.—*Irregularities with respect to Estimate, May 1877.*

| Item No. | Particulars.                                                                                            | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with Final Remarks by Examiner.                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Orders by Local Government.                                                                 |
|----------|---------------------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|
| 1        | <i>Dangalore.</i><br>Cleaning, whitewashing, and general repairs to Ulsoor water-project service works. | Rs. ...             | Rs. 217                 | Rs. 247               | Rs. ...                   | In their Order No. 324 W. dated the 29th June 1877, the Government observe that "the District Engineer will take steps to have an estimate sanctioned for this work without further delay." The District Engineer reported that the work was commenced owing to the weather at that time being favorable, and that an estimate has since been submitted to Government, on which the Government in their Proceedings, No. 324 W. dated the 29th June 1877, observed that "the estimate is awaited in the Public Works Department." | No. 158. ORDER THEREON, 16th August 1877, No. 596 W.<br>1. No further orders are necessary. |
| 2        | Cutting and deepening the supply channel from the Ulsoor tank to the Dhobies' well.                     | ...                 | 658                     | 658                   | ...                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 2. Do. do.                                                                                  |
| 3        | <i>Mount.</i><br>Renewing and re-constructing Commissariat going down at Mount.                         | ...                 | 316                     | 316                   | ...                       | Similar orders as the above were passed on this work, the estimate for which was said by the Superintending Engineer to have been forwarded to the Military authorities for approval.                                                                                                                                                                                                                                                                                                                                             | 3. Do. do.                                                                                  |

PART I.—Irregularities with respect to Estimate, May 1877—(Continued).

| Item No. | Particulars.                                                                       | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with Final Remarks by Examiner.                                                              | Orders by Local Government.                                                    |
|----------|------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|
| 4        | New Royal Artillery Barracks, Mount.                                               | Rs. 2,46,920        | Rs. 2,48,146            | Rs. 1,226             | Rs. ...                   | The Superintending Engineer has been specially addressed to expedite the despatch of reply to a reference made by this office. | 4. Orders are deferred.                                                        |
| 5        | Nellore, Central.<br>Making road from the Trunk road near Karali to Salt platform. | ...                 | 5,592                   | 5,592                 | ...                       | In G.O., No. 324 W, dated the 29th June 1877, it is observed that the estimate for this work is awaited.                       | 5. The District Engineer, Nellore, will hasten the submission of the estimate. |
| 6        | Presidency.<br>Repairing and refixing main water-pipes of the Seven Wells.         | ...                 | 889                     | 889                   | 22                        | The District Engineer reports that an estimate is under preparation and will be sanctioned shortly.                            | 6. Noted.                                                                      |
| 7        | Constructing two ovens at the Government Bakery.                                   | ...                 | 1,132                   | 1,132                 | 650                       | The District Engineer's reply to a reference made by this office is awaited.                                                   | 7. Orders are deferred.                                                        |
| 8        | Sirulur.<br>Opening the Ennore Dar.                                                | ...                 | 7,033                   | 7,033                 | 187                       | The Superintending Engineer has been specially addressed to expedite the despatch of reply to a reference made by this office. | 8. Do. do.                                                                     |

PART II.—Irregularities with respect to Appropriation, May 1877.

| Item No. | Particulars.                                                                                        | Amount of Appropriation. | Expenditure of the Year. | Excess over Appropriation. | Expenditure during Month. | Opinion of the District Engineer, with Final Remarks by Examiner.                                                                                                                                                    | Orders by Local Government.                                                                                                                                       |
|----------|-----------------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Mount.<br>New barracks at Poona-mallee.                                                             | Rs. ...                  | Rs. 4,479                | Rs. 4,479                  | Rs. 2,738                 | The Superintending Engineer reports that this outlay was incurred in collecting materials before the receipt of the G.O., No. 86 W, of 16th May 1877, transferring the funds provided for this work to another work. | 9. In G.O., No. 559 of 7th Aug. 1877, funds have been promised for this work from savings later in the year.                                                      |
| 2        | Presidency.<br>Repairing the quarters for Serjeant and nine men of the Governor's Band in the Fort. | ...                      | 732                      | 732                        | 661                       | The District Engineer's reply to a reference made by this office is awaited.                                                                                                                                         | 10. In G.O., No. 460 W of 20th July 1877, an estimate of Rupees 3,200 to be carried out from the Repair grant at the District Engineer's disposal was sanctioned. |
| 3        | Sirulur.<br>Opening the Ennore Dar...                                                               | ...                      | 2,972                    | 2,972                      | 187                       | The Superintending Engineer has been specially addressed to expedite the despatch of reply to a reference made by this office.                                                                                       | 11. Orders are deferred.                                                                                                                                          |
| 4        | Tirupatur.<br>Tools and Plant, New Supplies.                                                        | ...                      | 8,765                    | 8,765                      | 8,765                     | This outlay is reported to have been incurred on Famine Relief-works. Steps will be taken to remove the item to famine funds.                                                                                        | 12. Noted.                                                                                                                                                        |

(True Extract.)

Colonel, R.E.,  
Secretary to Government, P.W.D.To District Engineers concerned.  
To the Examiner of Public Works Accounts.Exd. A. Grubert.  
Spare Copies

Imperial, Roads and Buildings.      PART II.—Irregularities with respect to Appropriation.      Month of *May 1877.*

| Item No. | Particulars.                                                                             | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                                                               | Orders by Local Government.                                                      |
|----------|------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|
|          | <i>Mount.</i>                                                                            |                          |                          |                            |                           |                                                                                                                                                                                                                                                 |                                                                                  |
| 1        | <i>New Barracks at Poonamallee</i>                                                       |                          | <i>4479</i>              | <i>4479</i>                | <i>2738</i>               | <i>The Superintendent Engineer reports that this outlay was unnecessary in collecting materials work from savings before the receipt of the G.O. No. 864 of 1st May 1877, transferring the funds provided to for this work to another work.</i> | <i>9. See G.O. No. 559 of 4th August 1877. Funds have been provided for this</i> |
|          | <i>Presidency</i>                                                                        |                          |                          |                            |                           |                                                                                                                                                                                                                                                 |                                                                                  |
| 2        | <i>Repairing the Quarters for Sergeant and groom of the Governor's Band in the Fort.</i> |                          | <i>732</i>               | <i>732</i>                 | <i>661</i>                | <i>The District Engineer reports of 20 July 1877 that to be referred to as</i>                                                                                                                                                                  | <i>10. See G.O. No. 468 of 20 July 1877 and estimate of Rs. 2000 made</i>        |

| Item No. | Particulars.                 | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                           | Orders by Local Government. |
|----------|------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
|          | <i>Simulacra</i>             |                          |                          |                            |                           | <i>to be carried out</i>                                                                                                                                                    |                             |
| 3.       | Opening the Enmore Bar       |                          | 2972 2972                |                            | 187                       | <i>small by this from the Repair Office is wanted. sent at the District Engineer's disposal, was sanctioned.</i>                                                            |                             |
|          | <i>Disbursement</i>          |                          |                          |                            |                           | <i>The Disbursement of 11. Orders are Engineer's orders deferred - been especially addressed to as credits there deduction of reply to a reference made by this Office.</i> |                             |
| 4        | Tools and Plant New supplies |                          | 8765 8765                |                            |                           | <i>This outlay is reported to have 12. been incurred on former relief work. It will be taken to remove the items to former funds.</i>                                       | <i>11/10/17</i>             |

*P.S. concerned, En. P. W.A.*

*11/10/17*

*11/10/17*



## Imperial, Roads and Buildings.

## PART I.—Irregularities with respect to Estimate. May 1877

| Item No. | Particulars.                                                                    | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                                                                                                                                                                    | Orders by Local Government.                                                      |
|----------|---------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|
|          | Bangalore                                                                       |                     |                         |                       |                           |                                                                                                                                                                                                                                                                                                                                                      |                                                                                  |
| 1        | Cleaning, whitewashing and general repairs to 20000 water-project device work   |                     | 247                     | 247                   |                           | In this order at Rs. 324 Rs. dated the 29 <sup>th</sup> June 1877. The Government observe that the District Engineer will take steps to have an estimate sanctioned for the work with out further delay.                                                                                                                                             | Building 1 done<br>No 596 to 6118 Aug 1877<br>1- To further orders are necessary |
| 2        | Cutting and deepening the supply channel from the Khar tank to the Dharwar well | 653                 |                         | 653                   |                           | The District Engineer reported that the work was commenced owing to the work at that time being favorable, and that an estimate has since been submitted to Government, in which the Government are then expected to sign. At Rs. 324 Rs. dated the 29 <sup>th</sup> June 1877 observed that the estimate is awaited in the Public Works Department. | 2- do - do                                                                       |

Item No.

Particulars

Amount  
of  
Estimate.

Expendi-  
ture up to  
date.

Excess  
over  
Estimate.

Expendi-  
ture during  
month.

Opinion of the District  
Engineer, with final remarks  
by Examiner.

Orders by Local Government.

*Mount.*

3 *Renewing and reconstructing barn  
nearariat garden at Mount.*

316 316

Similar orders 3- do do  
as the above

were passed on  
this work, the  
estimate for  
which was said  
by the Engineer  
including Engineer  
to have been for-  
warded to the  
Military author-  
ties for approval

4 *New Royal Artillery Barracks,  
Mount.*

246920 248146 1226

The Superintendent 4- Orders are  
ing Engineer  
has been specially  
addressed to  
expedite the  
dispatch of  
reply to a  
reference made  
by the officer.

246920 248146 1226

5 *Nellore Central*

*Marking, road, from the Temple  
road near Thiruvadi to Salt platform*

5392 5692

5- The District Engineer  
Nellore will have  
the submission  
of the estimate  
of the estimate  
The estimate  
for this work  
is awaited.

6 *Presidency*

*Repairing and repairing main  
water pipes of the Seven Wells*

889 889

The District  
Engineer reports  
that an estimate  
is

6- Noted

| Item No. | Particulars                                   | Amount of Estimate. | Expendi- ture up to date. | Excess over Estimate. | Expendi- ture during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                     | Orders by Local Government. |
|----------|-----------------------------------------------|---------------------|---------------------------|-----------------------|-----------------------------|---------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
| 7        | Constructing two ams at the Government Bakery | 1132                | 1132                      | 650                   |                             | is under pre- paration and will be sanc- tioned shortly.                                                                              |                             |
|          |                                               |                     |                           |                       |                             | The District Engineer's reply is deferred.                                                                                            |                             |
|          |                                               |                     |                           |                       |                             | As reference made by this officer is awaited.                                                                                         |                             |
| 8        | Opening the Enmore Bar                        | 7033                | 7033                      | 187                   |                             | The Engineer is sending Engrs. new plan for specially ad- vised to expedite the despatch of reply to a reference made by this officer | 8- do - do                  |

Wk  
got 10.10.77

Sh. Enclosed ✓  
S. P. W. A. ✓  
W. P. 28-8-77

*Copy*  
 Oct. of 1877. *Hubris.*  
 PUBLIC WORKS.

To ~~Richard Long~~ Concerned

*Dated*

*Issued*

*Recd.*

Encl.

G. O., 15<sup>th</sup> August 1877, No 596a

Nos. 157-158

Objectionable Items  
Orders on statement of—  
in the Accounts of Executive  
Officers for the month of  
May 1877. under Imperial  
Roads & Buildings.

But in Reg.

## Orders by Local Government.

Opinion of the District  
Engineer, with final remarks  
by Examiner.

|       | Expenditure during month. |
|-------|---------------------------|
| Jan.  | 100                       |
| Feb.  | 100                       |
| Mar.  | 100                       |
| Apr.  | 100                       |
| May.  | 100                       |
| June. | 100                       |
| July. | 100                       |
| Aug.  | 100                       |
| Sep.  | 100                       |
| Oct.  | 100                       |
| Nov.  | 100                       |
| Dec.  | 100                       |
| Total | 1,200                     |

Excess  
over  
Estimate.

Expenditure up to date.

Amount  
of  
Estimate.

**Particulars.**

Item No.