

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE**Government of Madras***Public Works* DEPARTMENTG.O. No. 5 (w)
~~R.P. No.~~Press
~~Mis.~~

Dated 1-5-1877.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

1st May 1877, No. 5 W.
Buildings and Roads.
Account.

No. 9. Read the following :—

PROVINCIAL.
PART I.—*Irregularities with respect to Estimate.*

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
1	<i>Parampur.</i> Tools and Plant, New Supplies.	...	Rs. 642	Rs. 642	Rs. 2	District Engineer's reply awaited.	No. 10. ORDER THEREON, 1st May 1877, No. 5 W. 1. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.
2	<i>Dervada.</i> Repairing Travellers' Duggalow at Weyloor.	474	874	400	93	The District Engineer states that a revised estimate will be sanctioned as soon as it is received from the Executive Officer.	2. <i>Vide</i> paragraph 2 of do.
3	<i>Calicut.</i> Repairs to Calicut Pier ...	...	696	696	...	It has been pointed out to the District Engineer, Malabar, in G.O., No. 3,083, dated 20th November 1876, that there should be no further delay in the preparation of estimate.	3. <i>Vide</i> paragraph 3 of do.
4	<i>Chikkakol.</i> Store shed at Calingapatam.	4,355	4,684	229	...	The District Engineer states that the excess over estimate will be adjusted by recovery on sale of materials.	4. <i>Vide</i> paragraph 4 of do.

Part I.—Irregularities with respect to Estimate—(Continued).

PUBLIC WORKS DEPARTMENT, 1st MAY 1877, No. 5 W.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
5	<i>Godavery Eastern Delta.</i> Navigation expenses for running steamers between Dowlaishwaram and Tolagudum.	RS. 5,000	RS. 6,039	RS. 1,039	RS. 507	District Engineer's reply awaited...	5. <i>Vide</i> paragraph 1 of G.O., No. 983, of 20th March 1877.
6	<i>Kambam.</i> Constructing Taluq Kacheri and Subaidary Jail at Kambam.	...	14,462	14,462	...	In their orders on the Statement of Objectionable Items for July 1876, No. 3,083, dated 20th December 1876, Government state that nothing can at present be decided about public buildings at Kambam.	6. <i>Vide</i> paragraph 6 of do.
7	<i>Kurumbanadu.</i> Repairing Manantoddy Police huts.	...	277	277	...	The Government in their order on the statement for July request the District Engineer to sanction the estimate without delay.	7. <i>Vide</i> paragraph 7 of do.
8	<i>Madura.</i> Racket Court, Madura ...	5,630	6,110	480	...	District Engineer's explanation awaited. A reminder has been forwarded.	8. <i>Vide</i> paragraph 1.
9	<i>Mangalur.</i> Backing basement of Salt Cottars at Mangalur.	...	247	247	3	The District Engineer reports that the work was undertaken on emergency at the request of the Collector.	9. In G.O., No. 1,083, dated 31st March 1877, funds have been provided for this Imperial Work, which has been wrongly included in this statement.
10	Renewing roof of Sub-Court-house, Mangalur.	2,960	3,386	426	...	The District Engineer states that the excess will be reduced to within 5 per cent. by sale of surplus material.	10. No orders necessary.

PUBLIC WORKS DEPARTMENT, 1st MAY 1877, No. 5 W.

11	<i>Mound.</i> Maintenance for Guindy Water Project.	...	764	764	...	District Engineer's reply awaited.	11. <i>Vide</i> paragraph 1.
12	Providing beading gilt to door frames of Government House, Guindy.	...	280	280	...	Do.	12. No orders necessary.
13	<i>Nagapalam.</i> Sea Custom-house at Velangenny.	1,500	1,804	214	...	The District Engineer reports that the excess outlay will eventually not exceed the estimate by more than 5 per cent.	13. <i>Vide</i> paragraph 14 of G.O., No. 983, of 20th March 1877.
14	<i>Nellore, Southern.</i> Taluq Kacheri at Gudur ...	2,910	3,705	795	14	The District Engineer states that the revised estimate is under preparation.	14. <i>Vide</i> paragraph 15 of do.
15	<i>Nilgiri.</i> Police Hospital, Nellore ...	6,370	6,880	510	...	The District Engineer reports that an estimate will be framed as soon as plans in a complete state are received from the Consulting Architect to Government.	15. Orders will shortly be passed regarding the classification of this work.
16	<i>Nilgiri.</i> Government House at Norwood, Ootacamund.	...	26,872	26,872	12,738	The District Engineer reports that the Local Fund Board have provided funds to meet the excess. A copy of the Proceedings has been called for and it is likely that the work will be removed to "Local."	16. <i>Vide</i> paragraph 17 of G.O., No. 983, of 20th March 1877.
17	<i>Presidency.</i> Coonor Ghant storm repairs.	7,850	11,860	4,010	1,800	No outlay has been incurred on these works during the current year. It is suggested that the District Engineer, Presidency, be called upon to obtain immediate sanction for each work.	
18	Experiment for filling the Coom river with sea water.	...	2,781	2,781	...	In G.O. No. 133 of the 15th January 1877, the Government directed the submission of a report by the District Engineer.	
19	Repairing St. George's Bridge near Government House.	...	911	911	...		
20	Reforming road over Victoria Bridge.	...	429	429	...		

PART I.—Irregularities with respect to Estimate—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
<i>Presidency—(Contd.)</i>							
21	Substituting parapet walls for wooden railings and repairing Walaja Bridge.	...	1,997	1,997	...	No outlay has been incurred on these works during the current year. It is suggested that the District Engineer, Presidency, be called upon to obtain immediate sanction for each work. In G.O., No. 133, of the 15th January 1877, the Government directed the submission of a report by the District Engineer.	<i>Vide</i> paragraph 16.
22	Repairing Chepauk railings.	...	946	946	...		
23	Whitewashing the Grand Jail.	...	240	240	...		
24	Constructing settling tank for Chintadrepetta drain.	...	529	529	188		
25	Constructing settling tank for Triplicane drain.	...	1,756	1,756	1,127	The District Engineer states that an estimate will be submitted to Government for sanction shortly.	17. <i>Vide</i> paragraph 17 of do.
26	Conservancy of the Coom.	...	603	603	127		
27	Repairing walls of the Black Town tunnel.	...	556	556	75		
28	Repairs to doors and windows of the quarters of the Principal of the Civil Engineering College.	...	298	298	223		
29	Repairing the building occupied by Inspecting Engineer for Buildings and Roads.	...	960	960	737	District Engineer's reply awaited.	18. <i>Vide</i> paragraph 1.
30	Repairing main buildings and out-houses, Government House.	9,120	10,251	1,131	...		
31	Putting up a bell in Christ Church at Salem.	75	490	415	...		
						<i>Vide</i> remarks against the first four items in the Presidency District.	19. <i>Vide</i> paragraph 17 of G.O., No. 983, dated 20th March 1877.
						The District Engineer reports that an application has been made to Government to allot funds, nothing is said regarding a supplemental estimate.	20. <i>Vide</i> paragraph 20 of do.

PUBLIC WORKS DEPARTMENT, 1ST MAY 1877, No. 5 W.

32	<i>Shermadavi.</i> Divisional Officer's Bungalow, &c., at Shermadavi.	6,700	5,971	311	...	The District Engineer simply states that the excess is within 5 per cent. and that the work has been completed.	21. <i>Vide</i> paragraph 22 of do.
33	<i>Tirupatur.</i> Emergent defensive works on the Palar at Vaniambody.	6,525	6,850	323	...	The District Engineer states that the work is carried on under the authority of G.O., No. 1,978, dated 3rd August 1876.	22. <i>Vide</i> paragraph 24 of do.
34	<i>Paighaut.</i> Emergent repairs to the Cruz Milagre Dam.	...	992	992	...	The work was commenced under the authority of G.O., No. 1,775, dated 12th July 1876. It is suggested that the District Engineer be called upon to obtain sanction to an estimate for this work.	23. An estimate for Rs. 1,600 was sanctioned in G.O., No. 918, of 17th March 1877, and in G.O., No. 411, of 7th February 1877, that amount was appropriated.

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation, December 1876.

PUBLIC WORKS DEPARTMENT, 1st MAY 1877, No. 5 W.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Barampur.</i> Collector's Kacheri at Chet- terpur.	Rs. ...	Rs. 997	Rs. 997	Rs. 411	District Engineer's reply awaited.	24. <i>Vide</i> paragraph 1 of G.O., No. 983 of 20th March 1877.
2	Tools and Plant, New Sup- plies.	...	642	642	2		25. <i>Vide</i> paragraph 27 of do.
3	<i>Ouddepah.</i> Taluk Kacheri and Sub- sidiary Jail at Jummala- madugu.	1,835	2,806	971	202	Application for a provision of funds was made in this office letter No. 384 W, dated 22nd January 1877, and No. 411, dated 9th February 1877.	26. In G.O., No. 441, dated 7th February 1877, paragraph 10, the District Engineer has been directed to obtain the necessary funds.
4	<i>Calicut.</i> Repairs to Calicut Pier ...	...	696	696	...	The District Engineer states that this work was carried out on emer- gency, and that a bill has been submitted to the Master Attend- ant, Administrative Department, for sanction and appropriation of funds.	27. <i>Vide</i> paragraph 1 above.
5	<i>Godavary Eastern Delta.</i> Navigation expenses for running steamers between Dowlaiswaram and Tol- lagudem.	5,000	6,039	1,039	507	District Engineer's reply awaited.	28. <i>Vide</i> paragraph 30 of G.O., No. 983, dated 20th March 1877.
6	Repairing Light-house over platform at Hope Island.	626	1,059	733	1,059		
7	<i>Madras Harbour.</i> Madras Harbour Works ...	...	6,83,912	6,83,912	53,446	<i>Vide</i> G.O., No. 2,581, dated the 27th September 1876, which autho- rizes the continuance of expendi- ture on this work pending an additional assignment of funds.	

PUBLIC WORKS DEPARTMENT, 1st MAY 1877, No. 5 W.

29. <i>Vide</i> paragraph 32 of do.	The District Engineer states that an application has been made to Government for an allotment of funds.	134	1,769	1,769	134	The District Engineer states that the outlay on this work will be transferred from Provincial to the debit of Civil Department under instructions from the Accountant-General, Madras. The District Engineer states that funds will be applied for when the revised estimate is submitted for sanction.	30. <i>Vide</i> paragraph 33 of do.
31. <i>Vide</i> paragraph 35 of do.	Funds have been promised in the Financial Department, but no orders have yet been received.	...	511	511	...		32. <i>Vide</i> paragraph 36 of do.
33. <i>Vide</i> paragraph 15 in Part I.	Reference has been made to the District Engineer regarding the removal of this work to "Local," and that officer reports that the Local Fund Board has provided funds. The Proceedings have been called for.	1,800	3,903	3,903	1,800	District Engineer's reply awaited.	34. <i>Vide</i> paragraph 1.
35. <i>Vide</i> paragraph 38 of G.O., No. 983, dated 20th March 1877.	The District Engineer reports that the work was undertaken under the authority given in G.O., No. 1,992, dated the 3rd August 1876.	1,127	1,756	1,756	1,127	District Engineer's reply awaited.	36. <i>Vide</i> paragraph 1.

21

Part II.—Irregularities with respect to Appropriation, December 1876—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Presidency—(Continued).</i>	RS.	RS.	RS.	RS.		
17	Repairing the building occupied by the Inspecting Engineer for Buildings and Roads.	...	960	960	737		
18	Constructing settling tank for Chintadrepett main drain. <i>Tirupatur.</i>	...	523	523	188	District Engineer's reply awaited.	37. <i>Vide</i> paragraph 1.
19	Emergent defensive works on the Palar at Vaniembady.	...	6,450	6,850	...	<i>Vide</i> remarks in Part I against this work.	38. <i>Vide</i> paragraph 42 of G.O. No. 983, dated 20th March 1877.

(True Extract.)

26th April 1877.

Colonel, R.E.,
Secy. to Govt., P.W.D.

To the District Engineers concerned.
 „ „ Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

[Ext. Wks. Form No. 265.]

[Chap. XX., Sec. II., Para. 30.]

[P. W. D. Form No. 60, Provincial, Part II.]

Provincial.

PART II.—Irregularities with respect to Appropriation

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Parangpur</i>						
1	Collector's Kachari at Chhettypur	"	997	997	11	District Engineer - vide para 1 of G.O. No. 983 of 20 th March 1877.	
2	Tools and Plant New Supplies	"	642	642	2	Reply awaited	
	<i>Cuddalore</i>						
3	Talk Kachari and Subsidiary jail at Jummalamadugu	1835	2806	971	202	Application for 2. vide para 27 of do was made in this office letter No. 3844 of 22 nd January 1877 and on 9 th February 1877	
	<i>Kalicut</i>						
4	Repairs to Kalicut Pier	"	696	696	"	The District Engineer states that this work was carried out on 10 th Feb. 1877. - tract Engineer	

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Godavery Eastern Delta.</i>						
5	Navigation expenses for running steamers between Dowlaiswaram and Talaguduru.	5000	4039	1039	507		has been directed to obtain the necessary funds.
6	Repairing Light House and flat ground & Kope Island.	326	1059	733	1059	District Engineer's reply awaited.	vide para 1 above.
7	Madras Harbor.						
	Madras Harbor. Work.		483912	483912	5346	Vide C. A. King dated the 24th September 1876 which authorized the continuance of the works on this subject on this work pending an	vide para 30 of L. G. No. 2983 dated 20th Sept 1877.
	<i>Madras Northern.</i>						
8	Salt road from Chappala to Parampur.		1769	1769	134	addition to amount of funds.	
						The District Engineer states that vide para 32 of an Application has been made to Government for an allotment of funds.	
9	Madras Southern.						
	Restoring Dykes & Ken bridge.		521	521		The outlay on the work will be borne by funds from Government to the credit of Public Department's under instructions from the Accountant General, Madras.	vide para 33 of do
10	Police Hospital at Kallase.	468	979	511		The District Engineer states that vide para 35 of do funds will be applied for when the revised estimate is submitted for	61

Item No.	Particulars.	Amount of Appropriation, year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Contoller.	Orders by Local Government.
	<i>Nile</i>				<i>for sanction</i>	
11	Constructing Stables and Cook House at Lower Aswan.	7513	7513		<i>Stables have been sanctioned in the Financial Department of do</i>	<i>vide para 36</i>
12	Government House at Farafra.	26872	26872	12738	<i>but no orders have yet been sanctioned</i>	<i>vide para 15</i>
13	Lower Ghazal Storm Drain.	1500	5403	3903	<i>Referenced has been made to the District Engineer regarding the removal of this work to Local Authority.</i>	<i>Part I.</i>
					<i>Officers report that the Local Council Board has provided funds. The Proceedings have been called for.</i>	
	<i>Palghat</i>					
14	Police Station at Malabar.	338	338	779	<i>District Engineer's reply awaited.</i>	<i>vide para 1</i>
	<i>Presidency</i>					
15	Constructing Setting Tank for Triplicane Drain.	1756	1756	427	<i>The District Engineer reports that the work was undertaken under the authority given in C.O. No. 1992 dated the 31 August 1876.</i>	<i>vide para 38 of C.O. No. 983 of 30 March 1877.</i>
16	Repairing the walls of Black Town Tunnel.	556	556	75	<i>District Engineer's reply awaited.</i>	<i>vide para 1</i>
17	Repairing the building occupied by the Inspecting Engineer for Building and Roads.	960	960	737	<i>do</i>	
18	Constructing Setting Tank for Muntadupith Main Drain.	529	529	188		
	<i>Orissa</i>					
19	Emergent Defence Works on the River at Barambody.	6350	6350		<i>vide remarks in Part I against this work.</i>	<i>vide para 42 of C.O. No. 983 of 20 March 1877.</i>
	<i>12/3</i>				<i>207 20/1</i>	<i>207 20/1</i>

12/3

11/3

207 20/1

207 20/1

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Perampur</i>						<i>No 5 A.D. 171 May 77</i>
1.	Work and Plant New Supplies		642	642	2	District Engineer Reply awaited	1. Note para 1 of H. O. No 983 of 20. March 1877.
2.	Perwada Repairing Chaveller Bungalow at Wylor.	474	974	100	93	The District Engineer states that a revised estimate will be sanctioned as soon as received from the Executive Officer.	2. Note para 2 of do
3.	Calicut Repairs to Lakes & Piers.		696	696		It has been pointed out to the District Engineer, Malabar in C. O. No 1083 dated 22.	3. Note para 3 of do

1	Salickkalkal	4,186	4,874	229	There should be no further delay in the preparation of statement.
2	Star shed at Kollingapattam				The District Engineer states that the excess now estimated will be adjusted by securing an sale of materials.
3	Cadamy Canton Dello				District Engineer
4	Navigation expenses for gunning steamers between Pambaiswarum and Collyadum.	5,000	4,089	1039	507 reply awaited. 5. Vide para 1 of do
5	Hambam				
6	Constructing Talig Kachari and subsidiary at Hambam.		14,162	14,162	See their orders on the statement of objectionable items for July 1876. 17. 1882. 6. Vide para 6 of do dated 20th December 1876 Government & 1876
7					1876
8					1876

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
						Note that nothing can at present be decided about public building at Kumbham.	
7	Thurumkavadi Repairing Manantleddy Police hut		277	277		The Government in their order on the 14th June 1876 requested the District Engineer to sanction the estimate without delay.	Note from 7 of do
8	Madura Packed house Madura	340	410	180		District Engineer explanation awaited. A reminder has been forwarded.	Note from 11/11/76
	Mangalore						
9	Protecting boundaries of Salt Cellar at Mangalore	1200	1237	1237	1237	The District Engineer reports that 131st March, 1877 the work was under taken on emergency at the request of the District Engineer. The statement of the District Engineer is forwarded.	Note from 11/11/76
10	Repairing roof of Salt house Mangalore	2960	3386	126		The District Engineer states that the excess will be reduced to within 5 per cent by sale of surplus material.	Note from 11/11/76
	Mangalore						
11	Maintenance for Quindly Water project		764	764		District Engineer reply awaited.	Note from 11/11/76
12	Providing heading gill to door frames of Government House Quindly		280	280			Note from 11/11/76
	Megapattam						
13	Sea Customs House at Velangany	4590	1804	24			
	Mellor Suther						
14	Saltpetre Works at Guduv	2910	2705	795		The District Engineer reports that the	Note from 11/11/76

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
15	Police Hospital: Balance	6370	4980	510		The excess outlay will eventually be covered by the estimate by way of about 5 per cent	
						The District Engineer states that the revised estimate of E. O. No. 983 of 20 th March 1877 is under preparation	
16	Government House at Norwood: Re-estimated		26872	26872	12738	The District Engineer reports that our estimate will be framed as soon as plans in a complete state are received from the consulting architect	15 th of do
17	Engineer's Office: Balance	1900	11730	12730	1300	The District Engineer reports that the account of the Board have provided the funds to meet the excess. A copy of the proceedings has been called for and it is likely that the work will be removed to "Local"	15 th of do
18	Presidency: Compensation for getting the houses given with sea water		2781	2781		No outlay has been incurred by these works during the current year. It is suggested that the District Engineer's Presidency be called upon to obtain more data for action for each work done by P. D. No. 123 of the 15 th January 1877	
19	Repairing St. George's Bridge: New Government House		94	94			
20	Repairing road over Victoria Bridge		129	129			
21	Substituting parapets walls for wooden railings and repairing Malabar Bridge		1997	1997			
22	Repairing Chelapont Gullery		946	946			
23	Whitewashing the Gullery		210	210			

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
24	Constructing settling tank for inhabited pells down		529	529	138	1877 the Government directed the submission of a report by the District Engineer.	
25	Constructing settling tank for Triplicane drain		1756	1756	1127	The District Engineer states that an estimate will be submitted to Government for	21 st Feb from 17 of do
26	Construction of the drain		602	602	127	to Government for sanction shortly.	
27	Repairing walls of the Black Town tunnel		556	556	75		
28	Repairs to doors and windows of the quarters of the Principals of the Court Engineering College						
29	Repairing the building occupied by District Engineer for building and roads		298	298	223	District Engineer supply available	21 st Feb from 1
30	Repairing drain buildings and out houses Government house.		960	960	737	vide remarks against the first four items vide from 17 of in the Presidency. E.O. 2983 dated District 20 th March 1877.	
31	Putting up of Bell in Christ Church School.	45	490	445		The District Engineer reports that an application has been made to Government to allow of fund nothing is said regarding a sufficient estimate.	21 st Feb from 20 of do
32	Divisional Office Bangalore & at Shimoga.	6700	7211	511		The District Engineer simply states that the excess is within 5 per cent and that the work has been completed.	21 st Feb from 22 of do
33	Emergency defensive works on the Palace at Hanumanth.	4520	6820	2300		The District Engineer states that the work is carried on under the authority of Government order.	21 st Feb from 24 of do

P.W.D.
16 MAR 77
No. 2841

Item No.

Particulars.

Amount
of
Estimate.

Expendi-
ture up
to date.

Excess
over
Estimate.

Expendi-
ture
during
month.

Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government.

11/77 J.B.K. 9

P.W.D.
16 MAR 77
NR 284 I

21 March 1877 22 106
26 . . . 97
17 . . . 916
7 261 . . . 1041
18 Jan . . . 218

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 15 March } 1877
Recd.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of December 1876,
under Provincial.

4612 May/77 30th 9

Henry Gordon

Examiner, P. W. Accounts.

Crossed Building & Roads
Govt. of 1877 S. A. 1877.
PUBLIC WORKS.

Resident Engineer

Dated

Issued

Recd.

Encl.

G. O. 1st May 1877, No. 5 *1877*

Nos. 9-10

Statement of objectionable
Items in the Accounts of
Revenue Officers under
Provincial for the month
of December 1876 Orders

on —

100
Expt. in 1877