

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	691 (2)	Press ~~Mis.~~
Dated	28-2-	1877.

Not to be folded or roughly handled

No. 715. Read the following letter from Captain L. CONWAY-GORDON, R.E.,
Examiner of Public Works Accounts, to the Secretary to Government,
Public Works Department, dated Fort St. George, 13th February 1877,
No. 415-W :—

In forwarding the Statement of Objectionable Items (Irrigation) for the month of
November 1876, I have the honor to call the attention of Government to the fact
that, up to the end of November 1876, expenditure to the amount of Rupees 85,066
had been incurred in excess of appropriations, viz. :—

	Rs.
Without appropriation "	47,800
Excess over appropriations made	38,066

2. I have already reported in my letter No. 379-W of 17th January 1877
that the appropriations made by District Engineers from the ordinary grant had up
to the end of November exceeded by Rupees 1,21,146 the allotments placed at
their disposal.

3. These circumstances taken together lead me to fear that, unless further
measures are taken to restrict expenditure, there will still be at the end of the
year a considerable excess over the ordinary grant.

PART I.—Irregularities with respect to Estimate—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
I.—WITHOUT ESTIMATES—(Continued).							
<i>Godavery Western Delta.</i>							
43	Attali canal, Komara channel head-sluice.	...	573	573	...	...	...
44	Attali canal, Manchili channel head-sluice.	...	570	570	...	...	...
45	River embankment from Vijesvaram to Narsapur.	...	2,378	2,378	...	...	...
46	Narsapur canal, under tunnel to Palkol old channel No. 1.	...	672	672	11	...	...
47	Ellur canal, compensation for land	...	209	209	173	...	...
48	Narsapur canal, Afsanta new channel, compensation for land.	...	344	344	246	...	...
49	Drain west of Narsapur canal, compensation for land.	...	753	753	74	...	...
<i>Hospetta.</i>							
50	Garagam tank, repairs	...	212	212	...	Completed and completion report awaited. Estimate under preparation.	...
51	Raidrug tank, do.	...	341	341	...	Completed and completion report awaited. Estimate under preparation.	...
52	Gundanhalli tank, closing breaches	...	1,911	1,911	...	...	...
53	Gudikoda tank, supply channel, repairs...	...	296	296	...	...	...
54	Tungabudra channel, fixing bench-marks.	...	327	327	...	...	...
<i>Kurnool.</i>							
55	Kottapalli tank, closing breaches	...	292	292	...	Estimate under preparation.	...
56	Masavirappa tank, repairs	...	213	213	...	Do.	...
<i>Madanapalli.</i>							
57	Devalacheruvu, Thirumaladevara tank ...	...	671	671	...	Estimate has been called for from the Executive Officer.	...
58	Virapalli Poddacheruvu, repairing waste weir.	...	3,506	3,506	...	Estimate submitted to the Chief Engineer for Irrigation.	...

59	Obaldivara Cheruvu tank, repairing waste weir.	...	245	245	...	...	...
60	Virapalli Poddacheruvu bank ...	...	391	391	391	...	...
61	Masilupatam.	...	...	...	...	...	...
62	Masilupatam canal, closing breaches	...	969	969	46	Estimate will be sanctioned on receipt of the same from the Executive Officer.	...
	River embankment around the Divi Is-land, closing breaches.	...	1,507	1,507	1,024	...	...
<i>Mount.</i>							
63	Nimam tank, repairs	...	2,045	2,045	302	...	...
64	Water cushion of Ponniammen waste weir.	...	2,558	2,558	...	...	...
65	Thattan waste weir	...	990	990	...	...	...
66	Lime, brick, kilns, and materials at site	...	847	847	...	...	...
67	Chembrambakam tank bund, raising re-ventments.	...	775	775	...	...	...
68	Thirmimalai large tank	...	274	274	...	...	...
69	Ambathur tank, repairs	...	423	423	...	...	...
70	Surki crushing machine, Tools and Plant.	...	263	263	...	...	...
<i>Nellore, Southern.</i>							
71	Golagamudi channel, excavation	...	7,875	7,875	...	...	...
72	Golagamudi channel, culvert in the 2nd mile.	...	531	531	...	...	...
73	Golagamudi channel, culvert in the 3rd mile.	...	371	371	...	...	...
74	Golagamudi channel, culvert in the 5th mile.	...	324	324	...	...	...
75	Constructing a syphon near Kanuparti-rad.	...	2,699	2,699	...	...	...
76	Vallur channel, constructing a sluice at head.	...	439	439	...	...	...
77	Cutting a drainage channel from Pudu-parti swamp to Pudurparti tank.	...	351	351	...	...	...
78	Improving Pantapalam channel	...	639	639	...	...	...
79	Golagamudi channel, compensation for land.	...	2,131	2,131	31	...	...
80	Kudithipalem large tank, repairs	...	204	204	...	...	...
81	Penubarti tank, irrigation sluice	...	366	366	...	...	...

Part I.—Irregularities with respect to Estimate—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
I.—WITHOUT ESTIMATES—(Continued).							
<i>Nellore, Southern—(Continued).</i>							
82	Kistnapatnam channel, deepening from head to first drop.	...	521	521	...		
83	South Mopur old tank ...	...	206	206	...		
84	Eswaranaka tank, flush escape ...	...	1,126	1,126	30		
85	Penner bank, cutting channel ...	...	425	425	425		
<i>Penaikonda.</i>							
86	Gotlur tank, removing body wall ...	...	639	639	...	Estimate awaited from the Executive Officer.	
87	Iluggul tank, repairs ...	...	565	565	...	Estimate under preparation.	
88	Malliyannur tank, repairs ...	...	941	941	...	Estimate will be submitted to the Chief Engineer for Irrigation for sanction.	
<i>Repalli.</i>							
89	Western bank canal, closing breaches ...	...	6,563	6,563	461		
90	Western bank canal, river embankment, closing breaches.	...	1,994	1,994	66		
91	Western bank canal, flood bund near Peddapattu.	...	802	802	...		
92	Western bank canal, Iskapalli channel, closing breaches.	...	300	300	110		
93	Nizampatnam canal, closing breaches below Jutur lock.	...	277	277	92		
<i>Shermaderi.</i>							
94	Pay of Nanul watchers ...	...	254	254	30		
<i>Sidout.</i>							
95	Nanul planting in Chleyaur river ...	...	278	278	...	Estimate will be called for and sanctioned.	

96	Yenadi Nalpakam tank ...	...	366	366	...		
97	Kumarasirupakam tank ...	...	644	644	...		
98	Kanniyembakam tank, repairs ...	...	387	387	...		
99	Avur tank, repairs ...	...	250	250	...		
100	Chunambedu tank, repairs ...	...	702	702	...		
101	Medavoil Bommasandram tank, repairs.	...	230	230	...		
102	Patrapurathur large tank, repairs ...	...	238	238	...		
103	Narayanavaram river embankment, repairs.	...	643	643	...		
104	Medavoil tank, repairs ...	...	379	379	...		
105	Vellancheri tank, repairs ...	...	298	298	...		
106	Chinnambedu supply channel, head sluice.	...	1,368	1,368	231		
<i>Tinnerelly.</i>							
107	Pay of Nanul watchers ...	...	1,124	1,124	140		
<i>Tinnerelly, Northern.</i>							
108	Kovaneri tank bund ...	...	1,324	1,324	600		
<i>Tirupatur.</i>							
109	Naimampatti Fackeri tank ...	...	318	318	...		
<i>Trichinopoly.</i>							
110	Coleroon river left flood bank, planting nanul and wild canes.	...	270	270	107		
<i>Velur.</i>							
111	Mainandur tank lower sluice ...	...	10,514	10,514	13	Estimate will be sent to the Chief Engineer for Irrigation for sanction as soon as it is received from the Executive Officer duly returned for correction.	
<i>Virudachalam.</i>							
112	Pelandorai anicut system, flood banks.	...	3,205	3,205	...		
113	Pelandorai anicut system, zinc sheets ...	...	1,552	1,552	...		
114	Pelandorai anicut system, branch roads.	...	420	420	...		
115	Pelandorai anicut system, tunnels on branch roads.	...	690	690	...		

Part I.—Irregularities with respect to Estimate—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
II.—EXCESS OVER ESTIMATES.							
<i>Beavada.</i>							
116	Constructing a bridge across the high level canal at Perikid.	14,170	14,466	296	252	The excess will be recovered.	
117	Kistna river embankment ...	1,230	1,550	320	...		
<i>Chingleput.</i>							
118	Purugal tank, repairs ...	480	728	248	3		
<i>Godavery Eastern Delta.</i>							
119	Dowlaisheram Workshop, flood embankment.	1,368	1,727	359	...		
120	Lock at 29th mile of Kovur ...	26,160	27,163	1,003	...		
<i>Godavery Western Delta.</i>							
121	Bank canal, improvements ...	20,000	22,017	2,017	3		
122	Head sluice to Gunter channel ...	750	1,021	271	...		
123	Parallel channel above Kodir lock ...	1,320	1,576	256	...		
124	Sluice at the head of Ralinghi main branch.	1,110	1,394	284	...		
125	Tidal lock at Mogaltur ...	29,330	29,750	420	...		
126	Lock weir at Mogaltur ...	2,380	2,664	284	...		
127	Earthwork of Mogaltur extension ...	18,500	19,322	822	...		
128	Lock at head of Chilkankapad canal ...	14,510	14,924	414	...		
129	Regulating bridge and escape at 9½ miles.	2,840	3,305	465	...		
130	Ellur canal, drop at 9¼ mile ...	700	929	229	...		
131	Ellur canal, drop at 14th mile ...	550	916	366	...		
132	Ellur mid level canal, earthwork ...	20,280	21,449	1,169	...		
133	Culvert and bridge approach at Alamapuram.	1,100	1,352	252	...		

134	Ainampudi under tunnel ...	19,000	21,748	2,748	9	The excess will be removed.	
<i>Mount.</i>							
135	Surapadu irrigation sluice ...	5,463	5,776	313	...		
136	Channel of communication between sluices and irrigation channels of Thirumudivakam.	1,643	2,425	782	...		
137	Experimental trial of Stoney's equilibrium valve.	220	562	342	...		
138	Chembrambakam tank, compensation for land.	9,720	30,333	20,613	...		
<i>Nandul.</i>							
139	Survey establishment ...	300	529	229	59		
<i>Nellore, Southern.</i>							
140	Drainage channel from aqueduct to old Ramireddi channel.	770	1,160	390	...		
141	Sarvepalli old drain, deepening and improving.	2,930	5,810	2,880	19		
142	Sarvepalli channel, compensation for land.	3,000	4,807	1,807	222	Revised estimate under preparation.	
143	Vallur branch, compensation for land ...	1,800	2,779	979	236	The excess will be provided in the revised estimate for Sarvepalli project.	
144	Chennur channel, compensation for land.	22,675	23,615	940	...	The excess is within 5 per cent., and completion report awaited.	
145	Sarvepalli channel, compensation for land.	12,256	17,591	5,335	70		
146	Main canal, enlarging old channel ...	820	1,334	514	...		
147	Regulating sluice at the head of Jaffer Sahib's channel.	4,720	5,081	361	...		
148	Sarvepalli channel, head sluice ...	7,340	8,956	1,616	...		
149	Surplus sluice adjacent to the Sarvepalli branch, head sluice.	6,470	6,781	311	...		
150	New waste weir of Sarvepalli channel ...	1,670	1,997	327	...		
151	Lengthening and improving 5 irrigation sluices in the main reservoir at Rs. 700 each.	3,500	3,891	391	...		
152	Head sluice to Idagali ...	4,440	5,131	691	...		

Part II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
I.—WITHOUT APPROPRIATION.							
<i>Bezavada.</i>							
1	Iron punts, repairs, Tools and Plant ...	...	12,435	12,435	2,795		
<i>Chingleput.</i>							
2	Kalkolam tank bund, repairs ...	...	902	902	499		
<i>Chikkaboli.</i>							
3	Langulia river, Dusi main channel ...	...	511	511	511		
4	Langulia river, Waddada main channel.	...	690	690	690		
<i>Godavery Eastern Delta.</i>							
5	Samalkota canal, sluice No. 5.	...	780	780	...		
6	Samalkota canal, cattle crossings ...	...	1,234	1,234	...		
7	Injaram canal, channel from 22nd to 24th mile.	...	820	820	500		
8	Cocanada canal, lock at Kovur ...	...	506	506	...		
<i>Godavery Western Delta.</i>							
9	Two composite punts, Tools and Plant ...	...	2,378	2,378	2,810		
10	Six wooden punts with iron ribs...	...	1,004	1,004	5,600		
<i>Kambam.</i>							
11	River embankment from Vyjeswaram ...	...	1,298	1,298	...		
12	Attali canal, gravelled cattle crossings ...	...	1,298	1,298	...		
<i>Masulipatam.</i>							
13	Kambam tank channels ...	...	1,298	1,298	...		
<i>Divi island, repairs.</i>							
14	Ainampudi under tunnel...	...	1,999	1,999	9		
15	Existing river embankment around the	...	1,507	1,507	1,024		

Funds have been applied for in the revised budget lately submitted.

16	Kommamur canal, drainage channel, clearing from Seetanagaram aqueduct to tidal lock.	...	1,267	1,267	1,267		
<i>Mount.</i>							
17	Nemam tank, repairs ...	...	1,053	1,053	302		
18	Thamarapakam ancient across Cortelliar...	...	1,189	1,189	338		
19	Masonry dam with a small irrigation sluice.	...	979	979	881		
<i>Nellore, Southern.</i>							
20	Golagamudi channel, compensation for land.	...	1,772	1,772	31		
21	Sarvepalli old drain, deepening and improving.	...	1,415	1,415	19		
22	Kistnapatam channel, deepening from head to first drop.	...	521	521	...		
23	Golagamudi channel, excavation ...	...	575	575	...		
<i>Sirulur.</i>							
24	Vayalur Oranambidu tank ...	...	832	832	...		
<i>Old Gunmadipundi tank, repairs</i>							
25	Head sluice, Chunambedu supply channel	...	575	575	...		
26	Thottakadu large tank ...	...	1,280	1,280	231		
27	Aran Nadukuppam tank...	...	548	548	...		
28	Kilaur tank ...	...	519	519	...		
29	Kilaur tank ...	...	801	801	...		
II.—EXCESS OVER APPROPRIATION.							
<i>Barampur.</i>							
30	Rushkulia river embankment ...	1,975	2,718	743	226	Further appropriation will be made shortly.	
<i>Dindigul.</i>							
31	Kalpati tank and channel ...	200	1,054	854	311	The necessary appropriation will be made on receipt of a reply from the Executive Officer.	
<i>Godavery Eastern Delta.</i>							
32	Dowlaiswaram under sluices ...	4,161	6,171	2,010	324		
33	Godavery river, sloping and revetting banks below anicut.	1,700	2,486	786	843		

This work was executed on the Executive Officer's own responsibility.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
	<i>Godavary Eastern Delta—(Continued).</i>						
34	Samalkotta canal, channel from sluice No. 3.	1,000	1,807	807	...	Additional funds have been applied for in the revised budget lately submitted.	
35	Injaram canal, channel on left bank ...	32	1,634	1,602	...		
36	Main canal, clearing silt ...	4,670	8,629	3,959	4,629		
	<i>Godavary, Western Delta.</i>						
37	Vouter drain, improvements ...	5,500	10,686	5,186	54		
38	Gostanadi outfall sluice ...	1,500	2,007	507	137		
	<i>Nandial.</i>						
39	Mahanadi spring channel... ..	743	1,400	657	195		
40	Nandial tank, repairs	500	4,724	4,224	1,187		
	<i>Nellore, Southern.</i>						
41	Sarvepalli channel, land for main canal...	6,201	10,502	4,301	70		
42	Nellore tank, surplus weir	3,342	7,987	4,645	7,987		
	<i>Sirulur.</i>						
43	Panapakam tank	105	862	757	21		
44	Retembodu tank	1,100	2,957	1,815	...		
45	Arani tank... ..	100	1,086	986	16		
	<i>Virudachalan.</i>						
46	Pelandorai anicut, main channel ...	3,000	4,645	1,645	976		
	<i>Walaja.</i>						
47	Kaveripakam tank... ..	13,918	16,500	2,582	...		

*Proceedings of the Madras Government, Public Works Department,
28th February 1877. No. 691.*

Abstract of Objectable Items under Imperial Irrigation for Madras Presidency for November 1876.

[illegible]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
	<i>Godavery Eastern Delta—(Continued).</i>						
34	Samalkotta canal, channel from sluice No. 3.	1,000	1,807	807	...		
35	Injaram canal, channel on left bank ...	32	1,634	1,602	...		
36	Main canal, clearing silt ...	4,670	8,629	3,959	4,629		
	<i>Godavery, Western Delta.</i>						
37	Vouter drain, improvements ...	5,500	10,686	5,186	54		
38	Gostanadi outfall sluice ...	1,500	2,007	507	137		
	<i>Nandial.</i>						
39	Mahanadi spring channel...	743	1,400	657	195		
40	Nandial tank, repairs ...	500	4,724	4,224	1,187		
	<i>Nellore, Southern.</i>						
41	Sarvepalli channel, land for main canal...	6,201	10,502	4,301	70		
42	Nellore tank, surplus weir ...	3,342	7,987	4,645	7,987		
	<i>Sirulur.</i>						
43	Panapakam tank ...	105	862	757	21		
44	Retembudu tank ...	1,100	2,957	1,815	...		
45	Arani tank...	100	1,086	986	16		
	<i>Virudachalan.</i>						
46	Pelandorai anicut, main channel ...	3,000	4,645	1,615	976		
	<i>Walaia.</i>						
47	Kaveripakam tank...	13,918	16,500	2,582	...		

*Proceedings of the Madras Government, Public Works Department,
28th February 1877. No. 691.*

Abstract of Objectionable Items under Imperial Irrigation for Madras Presidency for November 1876.

[illegible]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
	<i>Godavery Eastern Delta—(Continued).</i>						
34	Samalkotta canal, channel from sluice No. 3.	1,000	1,807	807	...		
35	Injaram canal, channel on left bank ...	32	1,634	1,602	...		
36	Main canal, clearing silt ...	4,670	8,629	3,959	4,629		
	<i>Godavery, Western Delta.</i>						
37	Voutor drain, improvements ...	5,500	10,686	5,186	54		
38	Gostanadi outfall sluice ...	1,500	2,007	507	137		
	<i>Nandial.</i>						
39	Mahanadi spring channel...	743	1,400	657	195		
40	Nandial tank, repairs ...	500	4,724	4,224	1,187		
	<i>Nellore, Southern.</i>						
41	Sarvepalli channel, land for main canal...	6,201	10,502	4,301	70		
42	Nellore tank, surplus weir ...	3,342	7,987	4,645	7,987		
	<i>Sirur.</i>						
43	Panapakam tank ...	105	862	757	21		
44	Retembadu tank ...	1,100	2,957	1,815	...		
45	Arani tank...	100	1,086	986	16		
	<i>Virudachalam.</i>						
46	Telandorai anicut, main channel ...	3,000	4,645	1,645	976		
	<i>Walaja.</i>						
47	Kaveripakam tank...	13,918	16,500	2,582	...		

Abstract of Objectionable Items under Imperial Irrigation for Madras Presidency for November 1876.

Divisions.	Officers.	IRREGULARITIES AS TO ESTIMATES.				IRREGULARITIES AS TO APPROPRIATIONS.			
		No Estimates.		Excess over Estimates.		No Appropriations.		Excess over Appropriations.	
		No. of Works.	Amount expended.	No. of Works.	Amount of Estimates.	No. of Works.	Amount expended.	No. of Works.	Excess over Appropriations.
Architect—Consulting									
Bangalore									
Bapatla									
Barampur									
Bellari									
Bewada									
Cadapur									
Calicut									
Calicut									
Cananur									
Carur									
Chingleput									
Chikkakol									
Chittur									
Cochin									
Coimbatour									
Coimbatour, Irrigation									
Cumbacoanam									
Dindigul									
Dunagudiam									
East Coast Canal									
Ellur									
Godavari Central Delta									
Godavari Eastern do.									
Do. Western do.									
Golconda									
Guntur									
Guti									
Hospetia									
Jeypur Ghat									
Kambam									
Karnul									
Madanapali									
Madras Harbour									
Madura									
Manargudi									
Mangalur									
Masilupatam									
Mayavaram									
Mr. A. J. Chancellor	Assistant Engineer	2	1,266	2	15,400	2	616	1	1,975
Lieut. W. Jackson	Do.	6	9,057	6	248	6	12,435	6	743
Mr. C. J. Peters	Executive Engineer	1	297	1	480	1	902	1	1,563
Conductor G. E. Wilton	do.	1	430	1	1,362	1	11,750	1	9,164
C. Soton	Sub	1	1,504	1	7,249	1	8,382	1	6,693
Mr. W. F. Donaghe	Sub-Engineer	23	10,138	23	19,000	23	2,748	23	4,773
Mr. G. R. Loggatt	Executive Engineer	3	1,604	3	2,476	3	2,476	3	2,476
Mr. A. C. Lawford	Executive Engineer	1	1,899	1	3,087	1	3,087	1	3,087
Mr. C. H. B. Burton	Sub	1	289	1	505	1	505	1	505
Mr. J. W. Ellis	do.	4	31,963	4	4,813	4	4,813	4	4,813
Lieut. D. N. Campbell	Executive do.	7	5,499	7	5,499	7	5,499	7	5,499
Lieut. R. F. Dorward, R.E.	Assistant do.	5	3,087	5	3,087	5	3,087	5	3,087
Mr. C. H. Norfor	Assistant Engineer	2	505	2	505	2	505	2	505
Mr. J. C. Johnston	Supervisor	4	4,813	4	4,813	4	4,813	4	4,813
Mr. W. H. Bond	Assistant Engineer	2	2,476	2	2,476	2	2,476	2	2,476
Mr. J. Trall	Executive Engineer	1	3,087	1	3,087	1	3,087	1	3,087
Mr. W. R. Norris	Executive Engineer	1	3,087	1	3,087	1	3,087	1	3,087

Part II.—Irregularities with respect to Appropriation—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Godavary Eastern Delta—(Continued).</i>	RS.	RS.	RS.	RS.		
34	Samalkotta canal, channel from sluice No. 3.	1,000	1,807	807	...	Additional funds have been applied for in the revised budget lately submitted.	
35	Injaram canal, channel on left bank ...	32	1,634	1,602	...		
36	Main canal, clearing silt ...	4,670	8,629	3,959	4,629		
	<i>Godavary, Western Delta.</i>						
37	Vouter drain, improvements ...	5,500	10,686	5,186	54		
38	Gostanadi outfall sluice ...	1,500	2,007	507	137		
	<i>Nandial.</i>						
39	Mahanadi spring channel...	743	1,400	657	195		
40	Nandial tank, repairs ...	500	4,724	4,224	1,187		
	<i>Nellore, Southern.</i>						
41	Sarvepalli channel, land for main canal...	6,201	10,502	4,301	70		
42	Nellore tank, surplus weir ...	3,342	7,987	4,645	7,987		
	<i>Sirulur.</i>						
43	Tanapakam tank ...	105	862	757	21		
44	Retembudu tank ...	1,100	2,957	1,815	...		
45	Arani tank...	100	1,086	986	16		
	<i>Virudachalam.</i>						
46	Pelandorai anicut, main channel ...	3,000	4,645	1,645	976		
	<i>Walaja.</i>						
47	Kaveripakam tank...	13,918	16,500	2,582	...		

Abstract of Objectionable Items under Imperial Irrigation for Madras Presidency for November 1876.

Abstract of Objectionable Items under Imperial Irrigation for maurus Irregularity for m

Proceedings of the Madras Government, Public Works Department,
23th February 1877. No. 691.

Divisions.	Officers.		IRREGULARITIES AS TO ESTIMATES.				IRREGULARITIES AS TO APPROPRIATIONS.				Miscellaneous Irrigations.
			No Estimates.		Excess over Estimates.		No Appropriations.		Excess over Appropriations.		
			No. of Works.	Amount expended.	No. of Works.	Amount of Estimates.	No. of Works.	Amount expended.	No. of Works.	Excess over Appropriations.	
Mount Musuri	Captain A. C. Smith, R.E.	Executive Engineer...	8	8,175	4	17,046	3	3,221	..	..	..
Nagapattam	Mr. G. A. Vardon	Sub-Engineer	..	..	1	300	..	..	2	1,243	4,881
Nandigama	..	..	..	..	..	..	..	..	..	..	..
Nellur, Central	..	..	..	..	..	..	..	..	..	..	..
Do. Northern	Mr. H. Lyon	Assistant Engineer	15	18,208	23	2,18,984	4	4,283	2	9,543	8,046
Do. Southern	..	..	..	..	..	..	..	..	..	..	..
Nilgiri	..	..	..	..	..	..	..	..	..	..	..
Palghat	Conductor J. A. Power	Supervisor	3	2,145	..	..	..	..	..	..	..
Pennakonda	..	..	..	..	..	..	..	..	..	..	..
Ponner Anicut	..	..	..	..	..	..	..	..	..	..	..
Polur	..	..	..	..	..	..	..	..	..	..	..
Presidency	..	..	..	..	..	..	..	..	..	..	..
Puthur	Mr. J. C. Larmine	Assistant Engineer	6	9,936	1	1,330	..	..	..	..	..
Rajamashindri	Mr. D. Carlier	do.	..	..	3	2,665	..	..	..	..	..
Repali	..	..	..	..	..	..	..	..	..	..	..
Salem	Mr. H. C. Reelis	Supervisor	1	254	..	..	..	..	..	..	..
Shermadedi	Conductor J. Schowry	Do.	1	278	..	..	..	..	..	..	..
Sidout	Lieutenant T. Smithers	Assistant Engineer	11	5,505	..	..	6	4,555	3	1,305	3,568
Sirulur	..	..	..	..	..	..	..	..	..	..	..
Stores, Public Works	..	..	..	..	..	..	..	..	..	..	..
Tanjore	..	..	..	..	..	..	..	..	..	..	..
Tindivanam	Mr. W. Hughes	Assistant Engineer	1	1,124	2	30,500	..	..	..	..	..
Tinneveli	Mr. D. McNair	Sub	1	1,324	..	..	..	..	..	..	..
Do. Northern	Conductor W. C. West	Supervisor	1	318	..	..	..	..	..	..	..
Tirupattur	Captain R. F. Morris	Executive Engineer	1	270	..	..	..	..	..	..	..
Trichinopoly	..	..	..	..	..	..	..	..	..	..	..
Udaiarpallam	..	..	..	..	..	..	..	..	..	..	..
Usur	Mr. C. Vincent	Assistant Engineer	1	10,514	1	6,130	..	..	..	..	..
Velur	S. Subraya Chariyar	Do.	4	5,867	10	1,51,374	..	..	1	3,000	1,645
Virudachalam	..	..	..	..	..	..	..	..	..	..	..
Vizianagaram	Lieut. R. E. Hamilton, R.E.	Assistant Engineer	..	..	..	..	..	..	1	13,918	2,582
Walaja	..	..	..	..	..	..	..	..	..	..	..
Wainad, North	..	..	..	..	..	..	..	..	..	..	..
Do. South	..	..	..	..	..	..	..	..	..	..	..
Workshop, Public Works.	..	..	..	..	..	..	..	..	..	..	..
Total ..		...	115	1,37,111	64	6,04,107	29	47,800	18	49,747	38,066

(Signed) L. CONWAY-GORDON, Captain, R.E.,
Examiner of Public Works Accounts.

Port St. George.
14th February 1877.

Proceedings of the Madras Government, Public Works Department,
23th February 1877. No. 691.

No. 716. ORDER THEREON, 23th February 1877, No. 691.

IRRIGATION, No. 74.

Account.

THE attention of the District Engineers concerned will be called to these statements. The Government, in their Order, No. 243, dated 25th January 1877, expressed their desire to find a marked improvement as regards financial regularity in the Examiner's statement for November 1876, which desire has been partly realized by reduction of the irregular expenditure. District Engineers will make every endeavour to clear their "Objectionable Item Statements."

(True Extract.)

Lieut.-Col. R.E.,
Secretary to Government, P.W.D.

To District Engineers.
To the Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.

Exd. E. C. Shunker.
Spare Copies

Imperial, Irrigation.

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>I. Without Appropriation</u>						
	<u>Berwada</u>						
1	Sron pinto, ripans, Dool and Thant Bungleput		12435	12435	2795		
2	Shalthelantant bund, ripans Chittakot		902	902	499		
3	Langula river, Dusi main channel		511	511	511		
4	Langula river, Madalangan channel		690	690	690		
5	Gdameri Eastern Delta Samalkota kanal; Shikot's		780	780			
6	Samalkota kanal; cattle crossings		1234	1234			
7	Chayarnu kanal; channel from 22 to 24th mile		820	820	820		

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
8	Without Appropriation Godavery Eastern Delta Geanada canal, lock at Choue		506	506		Final sanction applied for in this month. mail, budget lately submitted	2/1
9	Choucompo pinto; Pool and Plant						
10	62 wooden pinto with new ribs		2010	2010	2010		
11	Choucompo pinto with new ribs		500	500	500		
12	Choucompo pinto with new ribs		2375	2375			
13	Choucompo pinto with new ribs		1000	1000			
14	Choucompo pinto with new ribs		1295	1295			
15	Choucompo pinto with new ribs		1799	1799	7		
16	Choucompo pinto with new ribs		1001	1001	1024		

Mount

17	Choucompo pinto; repairs		1053	1053	302		
18	Choucompo pinto; repairs		1189	1189	338		
19	Choucompo pinto; repairs		979	979	881		
20	Choucompo pinto; repairs		1772	1772	31		
21	Choucompo pinto; repairs		1415	1415	19		
22	Choucompo pinto; repairs		521	521			
23	Choucompo pinto; repairs		575	575			
24	Choucompo pinto; repairs		832	832			
25	Choucompo pinto; repairs		575	575			
26	Choucompo pinto; repairs		1280	1280	231		
27	Choucompo pinto; repairs		528	528			
28	Choucompo pinto; repairs		579	579			
29	Choucompo pinto; repairs		801	801			

2/1

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
8	Without Appropriation Godavery Eastern Delta Kanamada canal, lock at Chinn (contd)		526	526		Grants have been applied for in this year's budget lately submitted	27
9	Two composite punts, Gole and Thant		2810	2810	2810		
10	Six wooden punts with screw rudds		5600	5600	5600		
11	Godavery Western Delta Three embankment from Kipavaram		2378	2378			
12	Mtali canal, small head with crossings Rambaru		1004	1004			
13	Rambaru tank channel Masulipatam		1298	1298			
14	Pinampudi under tunnel		1999	1999	9		
15	Existing river embankment around the Div island, repairs		1507	1507	1024		
16	Kommanur canal, drainage channel, clearing from Seta nagaram aqueduct to Didab lock						

Mount

17	Attemani tank, repairs	1053	1053	302			
18	Thanasapattam & Punint across hostallias	1189	1189	338			
19	Chasowry dam with a small irrigation sluice Kollone Southern	979	979	881			
20	Golaganudi channel, compensation for lands	1772	1772	31			
21	Parupalle old drain, deepening and improving	1415	1415	19			
22	Krishnapattam channel, deepening from head to first drop	521	521				
23	Golaganudi channel, recreation Srinivas	575	575				
24	Kayalar oranambedu tank.	832	832			This work was started on the 22nd inst. Officer on his responsibility	
25	Old gummadihindu tank, repairs	575	575				
26	Head Sriniv. bhuvanabiduv supply channel	1280	1280	231			
27	Shottakadu large tank	548	548				
28	Sriniv. Kaduthuppan tank	579	579				
29	Pranav tank	801	801				

Particulars.

Item No.

Amount
of Approp-
riation.Expendi-
ture of the
year.Excess
over App-
ropriationExpendi-
ture during
month.Opinion of the District
Engineer, with final
remarks by Controller.Orders by Local
Government.II Excess over Appropriation

Sarampura

Rushikha river embankment.

31. Kallipalli tank and channel
Dindigul32. Douleswarum under sluices
Godavery, Eastern Delta33. Godavery river, sloping and preventing bank
below amount34. Samalkota canal, channel from sluices
No 3.

35. Ingaram banal, channel on left bank

36. Main banal, clearing, left
Godavery, Western Delta

37. Nonti drain, improvements

38. Gostanadi outfall sluices
Mandial

39. Mahanadi spring channel

40. Standhal tank, repairs
Kellore Southern

41. Sarnipalli channel, land for main canal

42. Kellore tank, surplus sluices
Sirurho

43. Panapikam tank

44. Pethumbidur tank

45. Soani tank
Virundachalam46. Thandorav Anant, main channel
Matlaja

47. Kaneripikam tank

23

1975 2718 743 226 Further appropriation
will be made shortly200 1054 854 311 The necessary appor-
priation will be made
on receipt of a reply
from the Executive
Officer

4161 6171 2010 324

1700 2486 786 843

1000 1807 807 Additional funds
have been applied forin the revised budget
lately submitted

32 1634 1602

4670 8629 3959 4629

5500 10688 5186 524

1500 2007 507 137

743 1400 657 195

500 4724 4224 1187

6201 10502 4301 70

3342 7987 4645 7987

105 862 757 21

1100 2957 1815

100 1086 986 16

3000 4645 1645 976

13918 16500 2582

23

[Cr. Wk Form No. 87.]

[P. W. D. (ode XX, ii, 33-A, B, & C.)
1876.]

[illegible]

Ranges.	Officers.		IRREGULARITIES AS TO ESTIMATES.						IRREGULARITIES AS TO APPROPRIATIONS.						Miscellaneous Irregularities.
			No Estimates.			Excess over Estimates.			No Appropriations.			Excess over Appropriations.			
			No. of Works.	Amount Expended.	Designations.	No. of Works.	Amount of Estimates.	Excess Expended.	No. of Works.	Amount Expended.	No. of Works.	Amount Expended.	Excess over Appropriations.		
Coimbatūr Irrigation			56	22692		13	15330	862	4	14538	1	1975	743		
Cumbacōnam															
Dindigal		Mc. N. L. Lawford			Executive Engineer										
Dumagudiam															
East Coast Canal															
Ellūr		Mc. L. A. B. Burtow	1	1899	Sub. Engineer										
Godavari Central Delta		Mc. L. M. E. L.	1	259	Sub. Engineer										
Do. Eastern do.		St. D. A. Campbell	4	31963	Executive Engineer	2	27528	1362	6	11750	5	11563	9162		
Do. Western do.		St. D. A. Campbell	7	5299	Sub. Engineer	13	113370	7269	2	3382	2	7000	5693		
Golconda															
Guntūr															
Gūti															
Hōspettā		Mc. L. M. E. L.	5	3087	Sub. Engineer										
Jeypūr Ghāt															
Kambam		Mc. J. L. Johnston			Sub. Engineer										
Karnūl		Mc. W. A. Bond	2	525	Supervisor				1	1298					
Madanapali		Mc. J. E. L.	4	4873	Sub. Engineer										
Madras Harbor															
Madura															
Manargudi															
Mangalūr															
Masulipatam		Mc. W. A. Bond	2	2676	Executive Engineer	1	19000	2768	3	4773					
Māyavaram															
Mount		Capt. W. L. S. Smith	8	8175	Executive Engineer	4	17066	22050	3	3221					
Musuri															
Nāgapatam															
Nandīāl		Mc. L. A. P. Nardoni			Sub. Engineer	1	100	229							
Nandigāma															
Nellūr, Central															
Do. Northern															
Do. Southern		Mc. A. Lyon	15	18208	Sub. Engineer	23	218984	56073	4	4283	2	9523	8966		
Nilgiri															
Pālgāt															
Pālnād															
Penaikondā		Mc. L. A. P. Nardoni	3	2165	Supervisor										
Pennēr Anicat															
Pōlūr			88	101721		47	412108	90575	23	43265	13	31524	30281		

Abstract of Objectionable Items (Inner sheet). *September 1876.*

Ranges.	Officers. Names.		IRREGULARITIES AS TO ESTIMATES.				IRREGULARITIES AS TO APPROPRIATIONS.				Miscellaneous Irregularities.
			No Estimates.		Excess over Estimates.		No Appropriations.		Excess over Appropriations.		
			No. of Works.	Amount Expended.	No. of Works.	Amount of Estimates.	No. of Works.	Amount Expended.	No. of Works.	Excess over Appropriations.	
Presidency			88	101,721	47	412,108	23	434,225	13	51,524	30,281
Putthūr											
Rajamahendri	Mc G. L. Lammie	Staff Engineer			1	1,330					
Rēpālī	Mc G. L. Lammie	Staff Engineer	5	9,936	3	2,665					
Salem											
Shērmādevi	Mc M. L. Barker	Superintendent	1	254							
Sidout	Kandō G. Schewry	Superintendent	1	278							
Sirulūr	St. G. Hamilton	Staff Engineer	11	5,505			6	4,555	3	1,305	3,550
Stores, P. W.											
Tanjore											
Tindivanam											
Tinnerelli	Mc M. Hughes	Staff Engineer	1	1,124	2	30,500					
Do. Northern	Mc G. L. Lammie	Staff Engineer	1	1,324							
Tirupatūr	Kandō G. Schewry	Superintendent	1	318							
Trichinopoli	Captain R. D. Morris	Superintendent	1	270							
Udaipuram											
Ussūr	Mc G. L. Lammie	Staff Engineer	1	10,516	1	6,130					
Vēlūr	Mc G. L. Lammie	Staff Engineer	4	5,867	10	15,137			1	3,000	1,645
Virudachalam											
Vizianagaram	St. G. Hamilton	Staff Engineer							1	13,915	2,502
Wādja											
Wainād, North											
Do. South											
Workshop, P. W.											
</											

Fort Saint George.
1st February 1877.

Controller, Public Works Accounts.

Stoway-ford

25

P.W.D.

157377

No 1608

From

The Controller of

Public Works Accounts,

Madras,

To

Secretary to Government
The Accountant-General,

Public Works Department.

Fort St George.

Dated

Received

14 } *February* 1877.

Enclosure.—Statement of Serious Irregularities.

MADRAS PRESIDENCY.

Abstract of Objectionable Items, under
Imp. Irrigation for November
1876.

P. 28: Feb 7/77 J.B. Kr. 7/15

P.W.D.

157377

No 1608

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

Recd.

14 February } 1877.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of *November* 1876, under Imperial, Irrigation.

Lomax-Jordan

Examiner, P. W. Accounts.

P. 28: Feb 7/77 J.B. Kr. 7/15

Imperial, Irrigation.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>I Without Estimates</u>							
<u>Sellary</u>							
1	Kadabara tank; repairs		721	721			
2	Nagalapur tank; repairs		545	545			
3	Chikna Shunt; repairs		5510	5510	217	Estimate will be same as now receipt of the same from the Executive Officer	
4	Planting grass and erecting groyves in Krishna Shunt		1005	1005		Estimate awarded from the Executive Officer	
5	Repairing of 1, 3, 4 and 5 groyves		616	616		Estimate submitted to the Chief Engineer for sanction for sanction	
6	Stony's head sluice valve shutters		1023	1023			
7	Masulipatam canal, low falls	233	233			Estimate will be same as now shortly	
8	Old Pynes canal head sluice shutters		272	272			
9	Buddalane Prampallam tank; closing breaches		297	297		Estimate under preparation	
10	Buddalane Chudalammadama tank; repairs		430	430	310		
11	Melior tank bund; filling breaches		302	302			
12	Chivattur tank; repairs		731	731			
13	Melior tank; repairs		340	340			
14	Kalholam tank; repairs		1793	1793			
15	Mramallur tank; supply channel		393	393			
16	Pallipattur tank; repairs		231	231			
17	Agalur tank; urgent repairs		254	254			
18	Tiruvannamalai tank; repairs		212	212			
19	Siddanti tank; repairs		250	250			
20	Minnanank tank; repairs		387	387			
21	Magaral tank; repairs		261	261			
22	Tallambakam tank; repairs		302	302			
23	Tarayurkolattur tank; repairs		1154	1154			
24	Tennagur tank; supply channel		573	573			

21/3

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
1	Willow Estimation, Chingaleput (continued)						
25	Kamagachur tank, repairs.	.	317	317	.		
26	Kangurva, Willu tank, repairs.	.	200	200	.		
27	Willu small tank.	.	221	221	.		
28	Tanjur, Gumbichu, Kaviar, Mangal.	.	249	249	.		
29	Kathulam tank sluice.	.	315	315	.		
30	El puzi river channel.	.	386	386	.		
31	Goundavadi, Chittur tank.	.	405	405	405		
32	Goundavadi, large tank bund.	.	552	552	552		
33	Goundavadi, tank bund, Chittur.	.	340	340	340		
34	Karnadur river, Purnohallur main channel.	.	303	303	303		
35	Languha river, disa main channel.	.	511	511	511		
36	Languha river, Madada main channel, Eluru.	.	690	690	690		
37	Godavery Delta system; irrigation channel.	.	1599	1599	.		
38	Godavery, Centra.	.	257	257	.		
39	Palanur irrigation channel; Eluru.	.	257	257	.		
40	Godavery, Eastern Delta.	.	4310	4310	2910		
41	Godavery, Eastern Delta.	.	1600	1600	3600		
42	Godavery, Eastern Delta.	.	6200	6200	6200		
43	Godavery, Eastern Delta.	.	4073	4073	130		
44	Godavery, Western Delta.	.	573	573	.		
45	Godavery, Western Delta.	.	570	570	.		
46	Godavery, Western Delta.	.	2375	2375	.		
47	Godavery, Western Delta.	.	672	672	11		
48	Godavery, Western Delta.	.	209	209	173		
49	Godavery, Western Delta.	.	344	344	246		
50	Godavery, Western Delta.	.	753	753	74		
51	Godavery, Western Delta.	.	212	212	.	completed and completion report awaited.	
52	Godavery, Western Delta.	.	341	341	.	Estimate under preparation.	

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
52	Without estimates, <i>Wafalla</i> (continued) Gundahalli tank, closing breaches.		1911	1911		Completed and complete report awaited.	
53	Gudichola tank, deepening channel, repairs.		296	296		Estimate under preparation.	
54	Tungabada channel, forming, breach marks, <i>Thiruvallur</i> .		327	327			
55	Kottapalli tank, closing breaches.		292	292		Estimate under preparation.	
56	Madanappa tank, repairs. Madanapalli.		213	213		D.	
57	Divala channel, <i>Thirumaladevar</i> tank.		677	677		Estimate has been called for from the Executive Office.	
58	Nirapalli <i>pedda chinnu</i> , repairing washline.		3506	3506		Estimate submitted to the Chief Engineer for inspection.	
59	Thalavara <i>chinnu</i> tank, repairing washline.		245	245			
60	Kottapalli <i>pedda chinnu</i> tank. Kottapattanam.		291	291			
61	Kottapattanam canal, closing breaches.		969	969		Estimate submitted to the Chief Engineer for inspection from the Executive Office.	
62	Thirumambankunt around the <i>Davi</i> island, closing breaches. Korri.		1507	1507	1024		
63	Chinnu tank, repairs.		2065	2065	302		
64	Water machine of <i>Tommamunni</i> washline.		2553	2553			
65	Thalavara washline.		990	990			
66	<i>Sirine</i> , brick kiln and materials at <i>bit</i> .		807	807			
67	Chinnambika tank tank bund, repairing puncture.		775	775			
68	Thirumambika large tank.		274	274			
69	Thirumambika tank, repairs.		423	423			
70	Water machine at <i>Thalavara</i> <i>Dol</i> and <i>Thalavara</i> .		263	263			
71	Golagamudi channel, excavation.		7875	7875			
72	Golagamudi channel, culvert in the 2nd mile.		531	531			
73	Golagamudi channel, culvert in the 3rd mile.		371	371			
74	Golagamudi channel, culvert in the 4th mile.		324	324			

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
7	Without Estimate. Allowance Southern (entire)						
75	Constructing a dry stream near Channapattinam		2699	2699			
76	Wall's channel, constructing a sluice at head		439	439			
77	Building a drainage channel from Tulpattinam		351	351			
78	Improving Chantapattinam channel		639	639			
79	Compensating channel compensation for land		2131	2131			
80	Compensating channel compensation for land		204	204			
81	Compensating channel compensation for land		366	366			
82	Compensating channel, deepening from head to foot of		521	521			
83	Compensating channel, deepening from head to foot of		206	206			
84	Compensating channel, deepening from head to foot of		1126	1126			
85	Compensating channel, deepening from head to foot of		425	425			
86	Compensating channel, deepening from head to foot of		639	639			
87	Compensating channel, deepening from head to foot of		565	565			
88	Compensating channel, deepening from head to foot of		941	941			
89	Compensating channel, deepening from head to foot of		6563	6563			
90	Compensating channel, deepening from head to foot of		1994	1994			
91	Compensating channel, deepening from head to foot of		302	302			
92	Compensating channel, deepening from head to foot of		300	300			
93	Compensating channel, deepening from head to foot of		277	277			
94	Compensating channel, deepening from head to foot of		254	254			
95	Compensating channel, deepening from head to foot of		278	278			
96	Compensating channel, deepening from head to foot of		266	266			
97	Compensating channel, deepening from head to foot of		644	644			
98	Compensating channel, deepening from head to foot of		387	387			

Estimate awarded from the District Officer's Office. Estimate will be submitted to the Chief Engineer for sanction.

Estimate will be submitted for sanction.

27/12

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
<i>Without Estimates, Serials (continued)</i>							
99	Arvic bank, repairs.		250	250			
100	Chimanchichu tank, repairs.		702	702			
101	Midavil S. Sommasanubram tank, repairs.		230	230			
102	Tatra perumallu large tank, repairs.		238	238			
103	Narayanaswami river embankment, repairs.		643	643			
104	Medavil tank, repairs.		379	379			
105	Vettanchi tank, repairs.		298	298			
106	Chimanchichu cut (fly) channel, head stone, generally.		1368	1368	231		
107	Tajof Kanak watchmen generally.		1124	1124	1124		
108	Shivanur tank fund, repairs.		1124	1124	600		
109	Chaimampatti factum tank, Trichinopoly.		318	318			
110	Choleroor river left flood bank, planting mangroves with coconuts.		240	240	101		
111	Channandur tank lower sluice.					Estimate will be sent to the Chief Engineer for sanction for execution as it is required from the Executive Officer duly returned for action.	12
112	Thalagudi S. Prunthi system, flood bank.		3208	3208			
113	Thalagudi S. Prunthi system, pine shade.		1582	1582			
114	Thalagudi S. Prunthi system, brick road.		420	420			
115	Thalagudi S. Prunthi system, tunnel on bridge.		690	690			
<i>II Receipts and Estimates</i>							
116	Construction of bridge across the high level canal at Perikil.		14170	14666	296		The surplus will be returned.
117	Thiruvannamalai embankment.		1230	1550	320		

[illegible]

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
<i>II. Excess over Estimate, Allowances (continued)</i>							
144	Channel, compensation for land.	22675	20615	940	.	The excess is within 5 per cent and completion report awaited	
145	Sanjivalli channel, compensation for land.	12256	11591	535	70		
146	Main canal, enlarging old channel.	820	1334	514	.		
147	Regulating sluice at the head of Suffergatali channel.	4720	5081	361	.		
148	Sanjivalli channel, head sluice.	7210	5958	1616	.		
149	Surplus sluice adjacent to the Sanjivalli branch head sluice.	6470	6781	311	.		
150	New waste weir of Sanjivalli channel.	1670	1997	327	.		
151	Lengthening and improving Suffergatali sluice in the main reservoir at Rs 100 each.	3500	3591	391	.		
152	Head sluice to Idagali.	4410	5131	691	.		
153	Fall to Idagali, branch channel.	970	1218	248	.		
154	Idagali channel, earthwork.	11130	15972	4542	.		
155	Spurs channel, earthwork.	2843	3046	203	.		
156	Indrapati channel; fall to Indrapati tank.	1040	1252	219	.		

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<i>II. Excess over Estimate, Repall (continued)</i>							
165	Improvement to Sandil tank, surplus earthenwork.	920	1309	359	.		
166	Quarrying Suffergatali channel from supply channel to the Mill tank.	665	3015	2352	.		
167	North head sluice.	18200	18436	236	246		
168	South head sluice.	12300	12550	250	246		
169	Improving Suffergatali tank and supply channel.	6130	7371	1244	.	Completed and completion report awaited	
<i>Vindachalam</i>							
170	Alambrai Sment system; head sluice.	6240	9691	3451	.		
171	Alambrai Sment.	45634	71098	22464	.		
172	Archment of two arches at station 47.	1450	1925	475	.		
173	Archment of two arches at station 74.	1450	2087	637	.		
174	Archment of two arches at station 29.	1450	2254	808	.		
175	Archment of two arches at station 93A.	950	1630	680	.		
176	Archment at the vicinity of the work.	350	2240	1890	.		

16

372

- 157. Jagali channel, irrigation sluice
- 158. Gharu channel, irrigation sluice
- 159. Induparti channel, two irrigation sluices
- 160. Kallur channel, head sluice
- 161. Kallur channel, south sluice
- 162. Terner channel, irrigation

Pajamalindur

- 163. Constructing a culvert of 15' span on road from Jagannath to Kottapalli
- 164. Chirampattam canal, near to the west bank near Kottapalli

1560	1863	303	Revised estimate has been submitted to the Chief Engineer for Irrigation for sanction.
1060	1357	311	
520	741	221	
3090	4333	1253	
11520	13254	1734	
112610	143087	30477	Revised estimate will be submitted to the Chief Engineer for Irrigation in receipt of further information from the Executive Officer.
1330	1945	645	
1080	1594	514	

- 177. Kallur channel from the sluice
- 178. Masonry fall and supply sluice at station 52.8 in the main channel
- 179. Masonry fall and supply sluice at station 59.8 in the main channel

88600	96026	7826
1410	2138	728
840	1430	590

6/5

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Controller.	Orders by Local Government.
							19

FROM L. CONWAY-GORDON,

EXAMINER, P. B. ACCOUNTS.

TO THE SECRETARY TO GOVERNMENT,

WORKS DEPARTMENT.

22. 4. 14. 17.

PORT ST. GEORGE, 10TH. FEBY. 1877.

STR,

IN FORWARDING THE STATEMENT OF OBJECTIONABLE ITEMS
(IDENTIFICATION) FOR THE MONTH OF NOVEMBER 1976, I HAVE THE
HONOR TO CALL THE ATTENTION OF GOVERNMENT TO THE FACT THAT
UP TO THE END OF NOVEMBER 1976 EXPENDITURE TO THE AMOUNT
OF RS. 55,000 HAD BEEN INCURRED IN EXCESS OF APPROPRIATIONS
VIZ:-

WITHOUT APPROPRIATION.....RS.47,800
EXCESS OVER APPROPRIATIONS MADE.... 35,066.

2. I HAVE ALREADY REPORTED IN MY LETTER NO.379.W. OF 17TH.JANUARY 1877, THAT THE APPROPRIATIONS MADE BY DISTRICT ENGINEERS FROM THE ORDINARY GRANT HAD UP TO THE END OF NOVEMBER EXCEEDED BY RS.1,21,146 THE ALLOTMENTS PLACED AT THEIR DISPOSAL.

3. THESE CIRCUMSTANCES TAKEN TOGETHER LEAD ME TO FEAR THAT UNLESS FURTHER MEASURES ARE TAKEN TO RESTRICT EXPENDITURE THERE WILL STILL BE AT THE END OF THE YEAR A

CONSIDERABLE EXCESS OVER THE ORDINARY GRANT.

I HAVE THE HONOR TO BE

SIR,

YOUR MOST OBEQT. SERV'T;

Tommy-ford

EXAMINER, P. W. ACCOUNTS.

25.1.77. 42 243
10.11.76 .. 3020

P.W.D.
156377
No. 1603

FROM THE EXAMINER, P.W. ACCTS.

MADRAS.

TO THE SECRETARY TO GOVT.

P.W. DEPT..

No. 415.W.

DATED. 10TH. FEBRY. 1877.

RECE.

FORWARDED, THE STATEMENT OF
OBJECTIONABLE ITEMS, IRRIGATION,
FOR THE MONTH OF NOVEMBER 1876,
WITH OBSERVATIONS.

25.2.77.

E. I. Form No. 22.

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 28 Feb/77

Read the following:-

From the Examiner of
Mr. Dubs (H.E. No 415 W 27/13 Feb/77)

The attention of the District
Engineers concerned will be
called to these statements.
The Government, in their
Order No. 243 dated 25th January
1877 expressed their desire to
find a marked improvement
as regards Financial regularity
in the Examiner's Statement
for November 1876 which
desire has been partly real-
ized by reduction of the ir-
regular expenditure. District
Engineers will make every

Endeavour to clear their "Objection-
-able item Statements."

Em

May 24/77

My dear Mr. [illegible]

[Faint, mostly illegible handwritten text, possibly a letter or report.]

O.L. ✓
Ch. for J.V.
R.P.W.R. ✓
resp 22.3.77

✓
Cm 1606
Govt. of 1877. Madras.

PUBLIC WORKS.

To

District Engineers.

Dated

Issued

Recd.

Encl.

G. O. 25th Feb 1877. No. 691

Nos. 7/5-7/0

Statement of objections to
them in the Account of the
Executive Officers under
Imperial Enquiry. The
attention of District Engineers
called to the same submitted
by the Engineer for the
District of Bangalore.

✓
Sd/-
1877