

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No.	773	(W)	Press Mis.
Dated	70-9-	1877.	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

10th September 1877, No. 713 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 70. From Lieutenant-Colonel C. S. HEARN, Inspector-General of Police, to the Secretary to Government, Public Works Department, dated Madras, 15th August 1877, No. 3,639.

I HAVE the honor to submit, for the *early* sanction of Government, the accompanying comparative statement, together with copy of the Malabar District Engineer's letter, No. 120, dated 4th August 1877, to the address of the Superintendent of Police, showing an increase of Rupees 115-0-11 incurred by the Public Works Department in 1876-77 for completing the Police Station-house at Kunnouth in the same district.

2. The original estimate for the building sanctioned amounted to Rupees 920, and a like sum was appropriated in 1876-77 under G.O., No. 2,963, dated 3rd November 1876, Public Works Department. The additional expenditure referred to is chiefly attributed to much increase of labor and great difficulty of procuring skilled workmen in a jungle place like Kunnouth, as well as to the inexperienced Overseer, a new man in charge of the work.

3. Should the proposal meet the approval of Government, I beg also sanction for an appropriation from the Provincial Reserve of 1877-78 of Rupees 115 to cover the above excess. The total appropriation for incomplete works during the current official year will thus be increased from Rupees 17,000 to Rupees 17,115 (*vide* my letter No. 3,199, dated 23rd July 1877).

4. The documents are submitted *direct* to save delay.

No. 71. ORDER THEREON, 10th September 1877, No. 713 W.

THE revised estimate of Rupees 1,035 for constructing the Police Station-house at Kunnouth in the Malabar District is sanctioned in lieu of that for Rupees 920 sanctioned in G.O., No. 956, dated 11th April 1876, and No. 2,963, dated 3rd November 1876.

2. The requisite funds, viz., Rupees 115, are appropriated from the Provincial Reserve.

3. The sanction accorded in these Proceedings is registered as Provincial No. 146 B of 1877-78, and cancels Provincial No. 8 W of 1876-77.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Malabar.
" Examiner of Public Works Accounts.
" Inspector-General of Police.
" Judicial Department.

Exd. A. Grubert.

Spare Copies

12

6.10. Sept. 13. 1870

General 22nd 9 of 1877-78.
 Comparison statement showing the increase and decrease in the construction of Police Station
 house at Kunnnothra Cannanore Range - Malabar District.

No.	Particulars	As per original estimate			As executed			Less than estimate		More than estimate		Remarks
		Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	Qty	Amount	
1	Plaster in Chuan	2115	16	33840	2115	19 9/10	42150				33-80	
2	Plastering with Chuan	1846	2 1/2	4615	1846	3 5/8	6515				1807 1/2	
3	Asphalting	380	24	9120	350	25	8750				3130	
4	Roofing	776	20	15520							5147 1/2	
5	Timber	4120	1 1/4	5150								
6	Batten windows with iron bars including hinges &c			30								
7	Batten windows with wooden bars	2	15	30							3130	
8	Iron lattice work			70								
9	Excavation & filling			15								
10	Painting	120	4	480	120	about 5/8	580				0 11 1/2	
11	Sandies & Superintendence			4120							905	
Total Expenses				92000			103500				11900	
Amount of excess							11500					

The reasons for the excess
 I have already fully reported
 in my letter No. 98 of 27th April 1878.

A. P. Dobson

Camp Manambady

27/7/77

W. H. Keeney S. C. L.
 S. Engalohad

A. P. Dobson J. R. E.
 Assistant Engineer Mal.

Cannanore S. O. Office
 27th July 1877

Forwarded to the Distt. Engrs Mal.
 with reference to docket No. 66 of
 9th July 1877

N^o 120.

Malabar District Engineer's
Office Calicut 4th August 1877

From,
The District Engineer
Calicut

To,
The Superintendent of Police
Malabar

Sir,

* P.P. 1035

In continuation of my letter N^o 95
dated 9th July 1877, I have the honor to forward a Correspondence
Statement for constructing Police Station at Paruthi, and
to request that you will be so good as to transmit it to
the Inspector General of Police for submission to Government
for sanction and provision of funds to cover the excess ex-
penditure of Rs. 115.

2. The excess is chiefly due to the amount of
labour employed being very much greater than estimated
owing to the difficulty of procuring skilled workmen
in such a jungle locality as Paruthi, and the smaller
amount of daily work consequently obtainable from
such as could be got. The Overseer also was a new hand
or without previous practical experience.

I have the honor to be,
Signed P. B. Perumal V. P. Col.
District Engineer, Malabar
(True Copy)
Lieut. Col. Captain
Superintendent of Police, Malabar

Putting and Binding 1877/78.
 Chief Office of the Inspector General of Police,
 No. 3639, Madras, 15th August 1877.

Chief Office of the Inspector General of Police,
Madras, 15th August 1877.

The Inspector General of Police.

The Secretary to Government,
Public Works Department,
Port Saint George.

Sir,
Enclosures two.

I have the honor to submit for the early sanction of Government the accompanying comparative statement together with copy of the Malabar District Engineer's letter N^o 120 dated 4 August 1877 to the address of the Superintendent of Police showing an increase of Rs 115 - - 11 incurred by the S.P.W. in 1876/77 for completing the Police Station House at Kurnoath in the same District.

Enclosures two.

2. The original Estimate for the building sanctioned, amounted to Rs 920 and a like sum was appropriated in 1876/77 under G.O. No 2963 dated 3rd November 1876 P.W.D.

The

Handwritten signature

The additional expenditure referred to, is chiefly attributed to much increase of labor and great difficulty of procuring skilled workmen in a jungle place like Kinnooth, as well as to the inexperienced overseer, a new man in charge of the work.

3. Should the proposal meet the approval of Government, I beg also sanction for an appropriation from the Provincial Reserve of 1877/78, of Rs 115 to cover the above excess. The total appropriation for incomplete works during the current official year, will thus be increased from Rs 17,000 to Rs 17,115. Vide my letter, No 3199 dated 23rd July 1877.

4. The documents are submitted direct to save delay.

I have the honor to be,

Sr,
Your most obed^t servant,

C. M. M.

Inspector General of Police.

8011-4-76 no 956.
 " 3-11-76 " 2963.
 " 4-8-77 " 532 M

As built comparison with Rs.
 from built requires request
 sanction for an appropriation
 of Rs 115 to cover the extra
 expenditure incurred in completing
 the Police Station House, at
 Kinnuthi in Malabar District.

LC 10: Sept 11/77 No. 70

Cir 7-8-77

To
 The Deputy Commr
 Malabar District
 Kottayam
 Dated 15th Aug 1877
 No. 3639

From
 The Inspector General
 of Police,

1877 Dept.

16/8
 9/3/78. Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 10th Sept 77.
 Read the following:—

From
 The Insp^r Genl of Police (No. 3639 of 15th Aug 77)

The revised estimate
 of Rs 1035 for constructing
 the Police Station House
 at Kinnuthi in the
 Malabar District is
 sanctioned in lieu of that
 for Rs 920 sanctioned in
 G.O. 956 dated 11th April
 1876 and No. 2963 dated
 3rd November 1876.

2. The requisite funds,
 viz: Rs 115, are appropriated
 from

from the Provincial Reserve.

Oct 1/9
7.5.77

The sanction accorded
in these Proceedings is
registered as Provincial
No 116 Sec 1877-78
and carries Provincial
No 8 W of 1876-77 -

Cn 7943

Sect. of 11877

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 10 Sept 1877, No. 713W

No. 71-71

Police Station House at
Kummoth, Malabar Dist

The revised estimate of Rs
1035 for constructing the
sanctioned and the required
funds appropriated.