

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.**Government of Madras.***Public Works* **DEPARTMENT.**

G.O. No. 225

Press
Mis.

Dated 2-7

1870

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

12th September 1877, No. 725 W.

Buildings and Roads.
Account.

Read the following paper :—
No. 92.

SPECIAL.
PART I.—Irregularities with respect to Estimate, May 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Bezwada.</i> Constructing a new Jail at Gudivadah.	Rs. 7,670	Rs. 8,939	Rs. 1,269	...	In G.O., No. 459 W, dated the 20th July 1877, the Government observe that the estimate called for in paragraph 10 of G.O., No. 299 W, dated 26th June, is still awaited.	No. 93. ORDER THEREON, 12th September 1877, No. 725 W. 1. The Superintending Engineer will endeavour to let no further delay occur in the submission of this estimate.
2	<i>Calicut.</i> Temporary wooden groynes for beach at Calicut.	...	1,025	1,025	801	The District Engineer reports that a bill is being prepared and will be submitted for sanction.	2. A bill of Rs. 1,751 was sanctioned for the work, and Provincial funds to the full extent appropriated in G.O., No. 612 W, dated 24th August 1877.
3	<i>Cananore.</i> Repairs to the Brennan's School at Tellicherry.	1,790	2,019	229	...	The District Engineer reports that a revised estimate will soon be submitted for sanction.	3. This excess will be met from the Educational Building Fund Budget provision for the work—see G.O., No. 55, dated 7th Sept. 1877.
4	<i>Repalli.</i> Constructing Subsidiary Jail at Repalli.	5,220	7,751	2,531	...	In G.O., No. 459 W, dated the 20th July 1877, the Government have directed the District Engineer to expedite the submission of the revised estimate called for in G.O., No. 299 W, of the 26th June 1877.	4. The submission of the revised estimate should be expedited.
5	<i>Vellore.</i> Enlarging the four wards and workshop at Central Jail at Vellore.	6,880	8,209	1,329	...	The District Engineer's reply to a further reference made by this office is awaited. A reminder has been sent.	5. Orders deferred.
6	<i>Chikkakol.</i> KIMEDY ESTATE WORKS. A school-room for Minor Zemindars at Kimedy.	2,400	3,259	859	...	The District Engineer reports that a revised estimate will soon be submitted for sanction.	6. Noted.

PART II.—Irregularities with respect to Appropriation, May 1877.

2

PUBLIC WORKS DEPARTMENT, 12TH SEPTEMBER 1877, No. 725 W.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	Calicut. Temporary wooden groynes for beach at Calicut.	Rs. ...	Rs. 1,025	Rs. 1,025	Rs. 801	The District Engineer reports that a bill is being prepared and will soon be submitted to Government.	7. Rupees 1,751 were appropriated from the Provincial Reserve in G.O., No. 642 W, dated 24th August 1877.
2	Cuddalore. Sub-Magistrate's Kacheri at Oolundoorpett.	...	605	605	338	The District Engineer reports that it was anticipated that the outlay in the current year would be within Rupees 500 and that the accounts are now being gone through for the purpose of ascertaining the actual excess and with a view to reporting the matter to the Chief Engineer.	8. Noted and orders deferred.
3	Godavery Eastern Delta. Constructing 96 boats for the use of ferries.	...	500	500	...	The District Engineer reports that an application has been made to the Collector for an allotment of Rupees 500. This amount is a wrong debit to Special and will be eventually adjusted.	9. Noted.
4	KIMEDY ESTATE WORKS. Chikkakol. Restoring Sharkroosulasagaram tank.	...	1,176	1,176	934	The District Engineer's reply to a reference made by this office is awaited.	10. Orders deferred.
5	Repairs to damages of Butti-surum ancient works.	...	1,134	1,134	958	A reminder has been sent.	11. Do.

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To District Engineers concerned.
To the Examiner of Public Works Accounts.
Txd. J. W. Fischer.
Five Copies

98.26-6-77 Rs. 299 W
120-7-77-459 W
17-8-77-552 W
124-8-77-642 W
17-9-77-557 W

9012: Sept 13/77 102492

No.

From

The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated

Recd.

5th September 1877

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of May 1877 under Provincial... Special Funds

As per
Offr. Examiner, P. W. Accounts.
With orders

[Chap. XX., Sec. II, Para. 30.]

[illegible]

MONTH OF *May* 1877, SHEET No. *1*

[*Special*]

Item No.

Particulars

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the District Engineer, with final remarks by Examiner.

Orders by Local Government.

Tellor

Enlarging the four wards and at work on the central gail at Tellor.

\$880

\$809

1229

By District Engineer in a further reference made by this Office is in awaiting it.

Engineer is supplying Orders deferred.

Enlarging the four wards and at work on the central gail at Tellor.

\$880

\$809

1229

By District Engineer in a further reference made by this Office is in awaiting it.

Engineer is supplying Orders deferred.

Chikhal

The school room for minor at Chikhal.

\$200

\$200

\$200

By District Engineer in a further reference made by this Office is in awaiting it.

Engineer is supplying Orders deferred.

[Est. Wks. Form No. 250.]

[Chap. XX, Sec. II, Para. 30.]

Provincial. *Special*

PART II.—Irregularities with respect to Appropriation. *May 1877.*

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	<i>Salient</i> <i>Temporary wooden gateway for beach at Salient</i> <i>By District Engineer</i>	<i>1000</i>	<i>1000</i>	<i>1225</i>	<i>801</i>	<i>By District Engineer reported that it will be a thing proposed and will be submitted to Government.</i>	<i>By District Engineer reported that it will be a thing proposed and will be submitted to Government.</i>
2	<i>Salient</i> <i>Sub-Magistrate's quarters at Salient</i> <i>By District Engineer</i>	<i>1000</i>	<i>1000</i>	<i>1225</i>	<i>801</i>	<i>By District Engineer reported that it will be a thing proposed and will be submitted to Government.</i>	<i>By District Engineer reported that it will be a thing proposed and will be submitted to Government.</i>

[illegible]

Copy
Soli. of 1877. *Ordin.*
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., *Sept 12* 1877, No. 725W

Nos. 92-93

Statement of Objectable
Items Orders on — in the
Accounts of Executive Officers
for the month of May 1877.
under "Special Funds"