

(1) Number of pages \_\_\_\_\_

(2) Date of repair \_\_\_\_\_

(3) Initials of the Referencer \_\_\_\_\_

# MADRAS RECORD OFFICE.

Government of Madras.

*Public Works* DEPARTMENT.

|          |         |       |
|----------|---------|-------|
| G.O. No. | 756     | Press |
|          |         | Mis.  |
| Dated    | 20-9-18 | 77.   |

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.  
PUBLIC WORKS DEPARTMENT.

20th September 1877, No. 756 W.

Buildings and Roads.

Account.

Read the following paper:—

No. 151. IMPERIAL, ROADS AND BUILDINGS.  
PART I.—Irregularities with respect to Estimate for the Month of June 1877.

| Item No. | Particulars.                                                                                     | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                                                                                                                                                                                             | Orders by Local Government.                                                                               |
|----------|--------------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|
|          |                                                                                                  | RS.                 | RS.                     | RS.                   | RS.                       |                                                                                                                                                                                                                                                                                                                               |                                                                                                           |
| 1        | Bangalore.<br>Cleaning, whitewashing, and general repairs to Uisoor water project service works. | ..                  | 247                     | 247                   | ..                        | In their Order No. 324 W, dated the 29th June 1877, the Government observe that the District Engineer will take steps to have an estimate sanctioned for this work without further delay.                                                                                                                                     | No. 152. ORDER THEREON, 20th September 1877, No. 756 W.<br>1. No further orders are necessary.            |
| 2        | Cutting and deepening the supply channel from the Uisoor tank to the Phobias' wells.             | ..                  | 658                     | 658                   | ..                        | The District Engineer reported that the work was commenced owing to the weather at that time being favorable, and that an estimate has since been submitted for sanction, on which the Government in their Proceedings, No. 324 W, dated 29th June 1877, observe that the estimate is awaited in the Public Works Department. | 2. The District Engineer has been addressed upon the subject. Pending his reply, no orders can be passed. |
| 3        | Repairing mud wall around arsenal Fort Bangalore.                                                | ..                  | 1,808                   | 1,808                 | 632                       | The District Engineer reports that the work has been commenced on the orders of the Government and that an estimate has been submitted for sanction.                                                                                                                                                                          | 3. The estimate is awaited.                                                                               |
| 4        | Mount.<br>Renewing and reconstructing Commissariat godown at Mount.                              | ..                  | 357                     | 357                   | 40                        | The District Engineer reported that an estimate was prepared and forwarded to the Military authorities for approval, on which the Government in their Proceedings, No. 324 W, dated 29th June 1877, observe that "the estimate is awaited in the Public Works Department."                                                    | 4. The estimate has been received, and is under consideration.                                            |

## PART I.—Irregularities with respect to Estimate for the Month of June 1877—(Continued).

| Item No. | Particulars.                                                                              | Amount of Estimate. | Expenditure up to Date. | Excess over Estimate. | Expenditure during Month. | Opinion of the District Engineer with final Remarks by Examiner.                                                                                                                                                                                                                                                         | Orders by Local Government.                                                                                                                  |
|----------|-------------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|
| 5        | <i>Mount—(Continued).</i><br>New Royal Artillery Barracks, Mount.                         | RS. 2,46,920        | RS. 2,48,146            | RS. 1,226             | ..                        | The District Engineer reports that the excess is due to the loss of teakwood referred to in G.O., No. 1,864, dated 11th July 1874, having been accidentally omitted to be provided for in the revised estimate. In G.O., No. 324 W, dated the 29th June 1877, it is observed that the estimate for this work is awaited. | 5. The Examiner should instruct the District Engineer how to remove the objection.                                                           |
| 6        | <i>Nellore, Central.</i><br>Making road from the trunk road near Kavali to Salt platform. | ..                  | 5,592                   | 5,592                 | ..                        |                                                                                                                                                                                                                                                                                                                          | 6. In paragraph 5 of G.O., No. 596 W, of 16th August 1877, the District Engineer has been directed to hasten the submission of the estimate. |
| 7        | <i>Presidney.</i><br>Repairing and re-fixing main water pipes of the Seven Wells.         | ..                  | 1,287                   | 1,287                 | 398                       | The District Engineer reports that an estimate is under preparation and will be sanctioned shortly.                                                                                                                                                                                                                      | 7. Noted.                                                                                                                                    |
| 8        | Constructing two ovens at the Government Bakery.                                          | ..                  | 1,133                   | 1,138                 | 6                         | Do. do. do. ..                                                                                                                                                                                                                                                                                                           | 8. Do.                                                                                                                                       |
| 9        | Road from Expense Magazine to the Powder Magazine.                                        | ..                  | 210                     | 210                   | 210                       | The District Engineer's reply to a reference made by this office is awaited.                                                                                                                                                                                                                                             | 9. Orders deferred.                                                                                                                          |
| 10       | <i>Sirulur.</i><br>Opening the Ennore Bar.                                                | ..                  | 7,033                   | 7,033                 | ..                        | Do. do. do. ..                                                                                                                                                                                                                                                                                                           | 10. Do.                                                                                                                                      |

## PART II.—Irregularities with respect to Appropriation for the Month of June 1877.

| Item No. | Particulars.                                                                                     | Amount of Appropriation. | Expenditure of the Year. | Excess over Appropriation. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                                                                                                                                                        | Orders by Local Government.                                                                                                                                                                                                                                  |
|----------|--------------------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | <i>Mount.</i><br>New Barracks at Poona-mallee.                                                   | RS. ..                   | RS. 7,032                | RS. 7,032                  | RS. 2,554                 | In their Proceedings, No. 596 W, dated 16th August 1877, the Government refer to G.O., No. 559, of 7th August 1877, in which they state that funds will be provided for the work later in the year.                                                                                      | 11. With reference to paragraph 3 of G.O., No. 86 W, of the 16th May 1877, and subsequent Proceedings, the District Engineer should report on what the recent expenditure has been incurred, and to what he now considers the total liabilities will amount. |
| 2        | <i>Negapatam.</i><br>Clearing the Vadarani Salt Canal from Cadavanyar Bridge to Valangany Reach. | ..                       | 552                      | 552                        | 390                       | This work is entered in the schedule of expenditure submitted to this office under "Repairs." A sum of Rs. 7,000 is entered in the Budget (Item No. 19) under Original Works for a similar description of work. The reference made to the Executive Officer has not yet been replied to. | 12. Noted.                                                                                                                                                                                                                                                   |

## PART II.—Irregularities with respect to Appropriation for the Month of June 1877—(Contd.)

| Item No. | Particulars.                                        | Amount of Appropriation. | Expenditure of the Year. | Excess over Appropriation. | Expenditure during Month. | Opinion of the District Engineer, with final Remarks by Examiner.                                                                                              | Orders by Local Government. |
|----------|-----------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
| 3        | <i>Sirulur.</i><br>Opening the Ennore Bar.          | RS. ..                   | RS. 2,972                | RS. 2,972                  | RS. ..                    | A reference made to the Executive Officer has not yet been replied to.                                                                                         | 13. Orders deferred.        |
| 4        | <i>Tirupatur.</i><br>Tools and Plant, new supplies. | ..                       | 8,765                    | 8,765                      | ..                        | This outlay is reported to have been incurred on Famine Relief Works. Instructions have been issued for the removal of the outlay to the head "Famine Relief." | 14. Noted.                  |

(True Extract.)

Colonel, R.E.,  
Secretary to Government, P.W.D.

To District Engineers concerned.  
To the Examiner of Public Works Accounts.

Exd. J. W. Fischer.  
Spare Copies

6811-2-24-1864.  
 16-5-22-86W.  
 15-6-22-324W.  
 7-8-22-553W.  
 16-8-22-536W.

No.

From  
 The Examiner,  
 Public Works Accounts,  
 To  
 The Secretary to Government,  
 Public Works Department,  
 Fort Saint George.

Dated 7 September 1877.  
 Recd.

No.

Forwards for the orders of the Local  
 Government a Statement of Objectionable  
 Items in the Accounts of Executive Officers for  
 the month of June 1877,  
 under Imperial, Roads and Buildings.

A. B. P. S.  
 Capt. H. B.  
 Offr Examiner, P. W. Accounts.

With order of  
 17

6810-2-24-1864.

Cir 17-9-22.

| Item No.         | Particulars.                                                                        | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                  | Orders by Local Government.                                                 |
|------------------|-------------------------------------------------------------------------------------|---------------------|-------------------------|-----------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|
| <b>Bangalore</b> |                                                                                     |                     |                         |                       |                           |                                                                                                                                                                                                    |                                                                             |
| 1                | Clearing, whitewashing and general repairs to the old water prospect service works. |                     | 207                     | 247                   |                           | In their order No. 2266 dated the 29 <sup>th</sup> June 1877 the Government observe that the District Engineer will take steps to have an estimate submitted for this work, without further delay. | 2736 B. 20/20/1877<br>1. No further orders are necessary.                   |
| 2                | Cutting and deepening the supply channel from the old bank to the new one.          | 658                 | 658                     |                       |                           | The District Engineer reported that the work was commenced owing to the weather at that time being favorable, and that an estimate                                                                 | 2. The District Engineer has been advised to the subject pending his reply. |
| <b>Mount</b>     |                                                                                     |                     |                         |                       |                           |                                                                                                                                                                                                    |                                                                             |
| 3                | Repairing and wall around arrenal fort Bangalore.                                   | 1308                | 1308                    | 932                   |                           | The District Engineer reports that the work has been commenced on the orders of the Government and that an estimate has been submitted for sanction.                                               | 3. The estimate is submitted.                                               |
| 4                | Renewing and reconstructing Commisariat godown at Mount.                            | 557                 | 557                     | 50                    |                           | The District Engineer reports that an estimate has been prepared and                                                                                                                               | 4. The estimate has been received, and is under consideration.              |

| Item No. | Particulars                                                                  | Amount of Estimate. | Expendi- ture up to date. | Excess over Estimate. | Expendi- ture during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                                                    | Orders by Local Government.                                                                                                                       |
|----------|------------------------------------------------------------------------------|---------------------|---------------------------|-----------------------|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| 5        | New Royal Artillery Barracks<br>Maurit                                       | 246920 248146       | 1226                      |                       |                             | and forwarded to the Military Authorities for approval, on which the Government, in their proceedings of 24th dated 29 <sup>th</sup> June 1877, observe that the estimate is awarded in the Public Works Department. | 6. The Examiner should instruct the District Engineer how to remove the objection.                                                                |
| 6        | Makung road from the trunk road near Kivali to Salt flat farm                |                     |                           |                       |                             | having been accidentally omitted to be provided for in the revised estimate.                                                                                                                                         |                                                                                                                                                   |
| 7        | Presidence<br>Repairing and refacing of main water pipes of the sewer wells. |                     | 1287 1287                 | 5592 5592             |                             | In Government Order No. 2222 dated the 29 <sup>th</sup> June 1877, it is observed that the estimate for this work is awarded.                                                                                        | new para 5 of P. W. D. No. 596 of 16 <sup>th</sup> August 1877. The District Engineer has been directed to hasten the submission of the estimate. |
| 8        | Constructing two acres at the Government Bakery                              |                     | 1138 1138                 |                       |                             | The District Engineer reports that an estimate is under preparation and will be sanctioned shortly.                                                                                                                  | 9. Do.                                                                                                                                            |
| 9        | Road from Defense Magazine to the Powder Magazine                            |                     | 210 210                   |                       |                             | The District Engineer apply to a reference made                                                                                                                                                                      | 10 - Orders deferred.                                                                                                                             |

Imperial MONTH OF June 1877, SHEET NO. 5

| Item No. | Particulars                       | Amount of Estimate. | Expenditure up to date. | Excess over Estimate. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                               | Orders by Local Government. |
|----------|-----------------------------------|---------------------|-------------------------|-----------------------|---------------------------|-----------------------------------------------------------------------------------------------------------------|-----------------------------|
| 10       | Opening the Enmore Bar<br>Sivuliv |                     | 7033                    | 7033                  |                           | made by this office is awaited.<br>The District Engineer's reply to a reference made by this office is awaited. |                             |

## Imperial, Roads and Buildings.

## PART II—Irregularities with respect to Appropriation.

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

Month of June

1877.

| Item No. | Particulars.                                                                            | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                                                      | Orders by Local Government.                                                                                                                                                                                                                                 |
|----------|-----------------------------------------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1        | Account<br>New Barracks at Ponnammallee                                                 | "                        | 7032                     | 7032                       | 2554                      | In their preceding report dated 16 August 1877, the Government refer to G.O. No. 559 of 7 August 1877 in which they state, that funds will be provided for the work later in the year. | With reference to paragraph 3 of G.O. No. 86 of the 16 May 1877, and enclosed, I would recommend that the District Engineer should report on what the recent expenditure has been incurred, and to what he now considers the total liabilities will amount. |
| 2        | Agapattam<br>Clearing the Vadarani Salt Canal from Bedawanyar Bridge to Valangany reach |                          | 552                      | 552                        | 570                       | This work is entered in the Schedule of Expenditure submitted to this Office under 'Repairs'—a sum of Rs. 7000 is entered in the Budget (Stimulus) under                               | 12 - Noted -                                                                                                                                                                                                                                                |

| Item No. | Particulars.                                             | Amount of Appropriation. | Expenditure of the year. | Excess over Appropriation. | Expenditure during month. | Opinion of the District Engineer, with final remarks by Examiner.                                                                                           | Orders by Local Government. |
|----------|----------------------------------------------------------|--------------------------|--------------------------|----------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
|          | <p>from expenditure of the year 1971-72</p> <p>22/23</p> |                          | 22/23                    | 22/23                      |                           | under original work for a similar description of work. The reference made to the Executive Officer has not yet been replied to.                             | 7                           |
| 3        | <p>Similar</p> <p>Opening the Enmore Bar</p>             | "                        | 2972                     | 2972                       | "                         | at reference made to the Executive Officer has 13- Andrew deferred not yet been replied to.                                                                 |                             |
| 4        | <p>Similar</p> <p>Tools and Plant - New Supplies</p>     | "                        | 8765                     | 8765                       | "                         | This outlay is reported to have been incurred in James Relief work. Instructions have been issued for the removal of the outlay to the head 'James Relief'. | 14- noted.                  |

7-9

5/9

Dr. Incurred  
 R. P. M.A.S.  
 11/11/77  
 15.9.77

11/11/77  
 15.9.77



No 8730

Govt. of (1877) Madras.  
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 20 Sept 1877, No. 756W

Nos. 151-152

Objectionable Items  
Order on statement of —  
in the Accounts of Executive  
Officers for the month of June  
1877 under Imperial Roads  
& Buildings

Intd in Rpt.  
29.9.77.