

(1) Number of pages 12
(2) Date of repair _____
(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 850

Press
~~Mis.~~

Dated 14 — 3 — 1877.

Not to be folded or roughly handled

15

Proceedings of the Madras Government, Public Works Department,
14th March 1877. No. 850.*

No. 387. Read the following endorsement of the Consulting Engineer for Railways, dated Madras, 7th March 1877, No. 150 :—

From W. S. BETTS, Esq., Agent, South Indian Railway, to Lieutenant-Colonel J. H. M. SHAW-STEWART, R.E., Consulting Engineer for Railways, dated Negapatam, 17th February 1877, No. 2,832.

I FORWARD herewith, for approval, a copy of the Minutes of a Meeting held at Trichinopoly on the 13th instant. *

Minutes of a Meeting held at Trichinopoly on the 13th of February 1877.

PRESENT.

The Deputy Consulting Engineer for Railways.

„ Examiner of Railway Accounts.

„ Deputy Examiner.

„ Agent,

„ Acting Chief Engineer,

„ Traffic Manager,

„ Locomotive Superintendent,

„ General Store-keeper,

} South Indian Railway.

The following bills for stores purchases and workshop manufactures, certified by the Deputy Examiner, were passed :—

				Rs.	A.	P.
General stores purchases during	December 1876	...	...	43,392	15	0
Do.	do.	January 1877	...	8,582	8	1
Engineering Stores	do.	October 1876	...	13,134	8	7
Do.	do.	November „	...	13,919	7	0
Do.	do.	December „	...	6,867	8	1
Do.	do.	January 1877	...	2,243	14	6
Workshop manufactures	do.	December 1876	...	4,384	15	7
Do.	do.	January 1877	...	4,416	4	5

A list of excess expenditure over sanctioned estimates, up to the 31st of August last, was submitted with explanation as to the cause of excess in each case. It was arranged in the case of construction works that special application should be made to the Consulting Engineer* for the transfer from headings under which a saving has been effected, of a sufficient sum to cover expenditure which has exceeded, or is likely to exceed, five per cent. of the sanctioned cost. The two sanctions accorded for permanent-way in District No. 1, Southern Extension, to be audited against in gross. The probable excesses on sanctioned Revenue expenditure to be taken up to the end of December 1876, and transfers applied for from other revenue headings in which the expenditure has been less than the sanctioned estimate.

(Signed) W. S. BETTS,
Agent.

NEGAPATAM,
15th February 1877.

(Signed) J. H. M. SHAW-STEWART, Lieut.-Col., R.E.,
Consulting Engineer for Railways.

SUBMITTED for the approval of Government.

(Signed) J. H. M. SHAW-STEWART, Lt.-Col., R.E.,
Consulting Engineer for Railways.

Proceedings of the Madras Government, Public Works Department,
14th March 1877. No. 850.

No. 238. ORDER THEREON, 14th March 1877, No. 850.

RAILWAY, No. 48.

APPROVED.

(True Extract.)

Lient.-Colonel, R.E.,
Joint Secy. to Govt., P.W.D.,
Railway Branch.

No. 2832 GREAT SOUTHERN OF INDIA RAILWAY.

AGENT'S OFFICE,

NEGAPATAM, 17th February 1877

From

THE AGENT,

Great Southern of India Railway,

To

The Consulting Engineer for Railways
Madras

SIR,

I forward herewith, for approval, a
copy of the Minutes of a Meeting held
at Trichinopoly on the 13th Instant.
Shave the honour to be,

Sir,

Your most obedt servant
William B. B.
Agent

Present.

- The Deputy Consulting Engineer for Railways.
- " Examiner of Railway Accounts.
- " Deputy Examiner.
- " Agent.
- " Acting Chief Engineer.
- " Traffic Manager.
- " Locomotive Superintendent.
- " General Clerk Keeper.

} South Indian Railway.

The following Bills for Stores purchases and workshop manufactures, certified by the Deputy Examiner, were passed.

General Stores purchases during December '76.		Rs 43,392.	15.	0.
"	January '77.	8582.	8.	1.
Engineering Stores	October '76.	13,134.	8.	7.
	November '76.	13,919.	7.	0.
	December '76.	6,867.	8.	1.
	January '77.	2,243.	14.	6.
Workshop Manufactures	December '76.	4,384.	15.	7.
	January '77.	4,416.	4.	5.

A list of excess expenditure over sanctioned estimates, to the 31st of August last, was submitted with explanation to the cause of excess in each case. It was arranged in the case of Construction works that special application should be made to the Consulting Engineer for the transfer from heading under which a saving has been effected, of a sufficient sum to cover expenditure which has exceeded, or is likely to exceed, five per cent. of the sanctioned cost. The two sanctions accorded for Permanent Way in District No. 1, Southern Extension, to be audited against in quos. The probable excesses

3
excesses on sanctioned Revenue expenditure to be taken up to the end
of December 1876 and transfers applied for from other Revenue
headings in which the expenditure has been less than the sanctioned
estimate.

William B. B. B.

Agent

Nagapattam
Agent's Office
15th February 1877.

Wm. B. B. B.
P. B. C. C. C.

Cons: Eng & for Railways

PUBLIC WORKS DEPARTMENT,

Railway Branch.

Consulting Engineer's Office,

Madras, *25 March* 1877.

Letter No 2832a/17th Feb 1877
From the Agent South Indian Railway
With a copy of the Minutes of a meeting
held at Srirangapatna on the 13th Dec

No. 150.

SUBMITTED

For the approval of Government

Mantion

H. C. P. R.
Chief Engineer of Ry.

P.W.D.

84577

NO 2527

From
The Com^d Eng^{rs} for R^g

Dated 7th March 1877.

84-150

Encl^{rs}: 2 ✓

RJ

No 850 2714 heavily
Approved
ll.

C. E. for R^g ✓
In R^g Accts - ✓
Drops 29-3-77

1877
Debt. of 1877/ *Madras*.
PUBLIC WORKS.

To

11/
the Com^r Eng^r for W^os

Dated

Issued

Recd.

Encl.

15/3
G. O., *14th March* 1877, No. 850

Nos. 287-288

Minutes of a meeting
held at Trichinopoly
on the 13th of February 1877,
Approved

And in Rep^t