

(1) Number of pages 14 10
(2) Date of repair 15.2.86
(3) Initials of the Referencer lcw

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No. 1042.W.
B.P. No.

Press.
Mis.

Dated 1-3-1878

197 .

Not to be folded or roughly handled

1042
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

1st March 1878, No. 1,042 W.

General.
Account.

Read the following papers :—

No. 18.

SPECIAL.

Part I.—Irregularities with respect to Estimate for the Month of November 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
1	<i>Kistna, Eastern Delta.</i> Construction of a new Jail at Gudivadah.	7,570	8,932	1,268	..	The Superintending Engineer has already been asked in previous Government orders on the subject to report the cause of the delay in submitting a revised estimate for this work.	No. 19. ORDER THEREON, 1st March 1878, No. 1,042 W. 1. A revised estimate of Rs. 9,096 has been sanctioned in G.O., No. 1,012 W., dated 26th February 1878.
2	<i>Kistna, Western Delta.</i> Constructing Subsidiary Jail, Repalli.	5,220	7,556	2,336	..	Do. do. ..	
3	<i>Vellore.</i> Enlarging the four wards and workshop at Central Jail, Vellore.	6,880	8,209	1,329	..	Revised estimate has been sanctioned in G.O., No. 511 W., dated 1st February 1878, but the objection has been allowed to stand pending the necessary entry in the District Engineer's return of sanctioned estimates.	
4	<i>Chikkahol, (Kimedy Estate Works).</i> A school-room for Minor Zemindars, Kimedy.	2,400	3,551	1,151	..	The District Engineer reports that the Executive officer has been called upon to explain the cause of the excess outlay.	2. The report should be expedited.
5	Racket Court at Kimedy.	4,900	6,018	1,118	339	The District Engineer reports that a revised estimate has been forwarded to the Collector on the 25th October 1877, to obtain the sanction of the Court of Wards thereto.	
6	Damages to Bhuttisiri-puram ancient works.	3,360	3,879	519	101	Do. do. ..	

SPECIAL.

Part II.—Irregularities with respect to Appropriation for the Month of November 1877.

Item No	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Cuddalore.</i>	RS.	RS.	RS.	RS.		
1	Sub-Magistrates' Chit-cherry at Oolunderpett.	..	979	979	..	The District Engineer reports that a comparative statement will be shortly submitted to Government. The District Engineer has been asked with reference to paragraph 5 of G.O. No. 30 W, dated 4th January 1878, to explain the object of the comparative statement and whether any help can be given by this office in the matter of obtaining funds.	3. A revised estimate will be shortly submitted by the District Engineer.
	<i>Chikkakol (Kimeddy Estate Works).</i>						
2	Tunnels on Goosady road.	..	790	790	295	The District Engineer reports that the work is included in the list of incomplete works sent to the Collector on the 30th April 1877 for an appropriation of funds.	
3	Racket Court at Kimeddy and three buttresses.	..	1,195	1,195	339	The District Engineer appears to have asked the Collector to obtain the sanction of the Court of Wards to a revised estimate and appropriation of funds.	
4	Road from Kimeddy to Kinchellenny at the foot of Geranghy ghaut.	..	1,310	1,310	236	The District Engineer reports that the work has been made in the statement of incomplete works submitted to the Collector on the 30th April 1877 for an appropriation of funds.	
5	Collectors' shed at Kimeddy.	..	507	507	13	A reference has been made to the District Engineer as to the steps that have been taken for obtaining an appropriation of funds for these works.	4. The District Engineer should hasten his replies to the Examiner.
6	Tunnels on Carrabunda and Goppely road.	..	557	557	100		
7	Do. on Goppely and Linguapuram road.	..	512	512	78		
	<i>Madras Harbour.</i>						
8	Madras Harbour Works	..	3,37,020	3,37,020	22,023	The orders of Government on this item in G.O. No. 30 W, dated 4th January 1878, have been noted.	

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.To the District Engineers concerned.
.. Examiner of Public Works Accounts.Exd. E. C. Shunker.
Spare Copies

CONFIDENTIAL

THE INSTALLED ENGINEERS,
CONTINUED.

2007.05.14

justly

1990

Exp.

G. C. 12204 1878, B. 101237.

2000

Dec. 18-19.

Equatorial African—Orders on state
bank in the amounts of \$50,000
during the month of November 1877
under "Special."

U.S. FORM NO. 200

Principal

[Chap. XI, Sec. II, Para. 50.]

(F. V. D. Form No. 60, Provincial, Part II.)

PART II.—Irregularities with respect to Appropriation. *November 1877.*

Item No.	Particulars	Amount of Approp- riation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Cundalores:					The District Engineer:-	
	To Magistrate's Cutchery at Colindalefull		979	979		• reports that a comparative statement will be shortly made with her Submitted to Government & hereby Submitted The District Engineer has by the District been asked with reference Engineers to pass Rs 600 to 3000 dated 26 January 1896 to explain the object of the Commissioner's statement and whether any better can be given by his office in the matter of obtaining funds.	

Item No.	Particulars	Amount of Appropriation	Expenditure of the year	Excess over appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
2	Chettikadai Kennedy Estate works Tamilnadu Godaddy Road	-	790	790	205	The District Engineer reports that the work is included in the budget completed work done to the Collector on the 30 th April 1897 for an appropriation of funds. The District Engineer appears to have asked the Collector to obtain the sanction of the Court of wards to a revised estimate and appropriate portion of funds.	
3	Racke's Court at Kennedy & three buildings	-	1195	1195	239	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
4	Road from Kennedy to Kumbalangi at the foot of Ganganthy Ghat	-	1810	1810	236	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
5	Collector's Shed at Kennedy	-	507	507	13	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
6	Sheds on Ganabanda and Gopple Road	-	557	557	100	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
7	Dam on Goppley & Lingapuram Road	-	512	512	70	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
8	Dam to Bhattipuram & Linnid Dore	-	544	544	54	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
9	Madras Harbor Madras Harbor works	-	337020	337020	22023	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	
10	Madras Harbor Madras Harbor works	-	337020	337020	22023	The District Engineer reports that the work has been made in the state - much of incomplete work submitted to the P.W.D. on the 22 nd Oct 1896.	

[illegible]

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated

20 February } 1878.

Recd.

Lauchlin Cur

Go. 1.2.78. No 571.11

19.1.78. No 319 W.

4.1.78 No 20 W.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *September* 1877,
Special
under Provincial.

Lauchlin Cur

Examiner, P. W. Accounts,
and P. W. S.

With orders

Clerk 1875

OF 1878, ~~REVENUE~~
PUBLIC WORKS.

To *Respected Engineers*
& Conservators
H

Dated

Received

By

For

G. O. 1st Mar 1878, No. 10426

Mos. 18-19.

Objectionable Items.

order a Statement of—
in the Acts of the Officers
for the month of Nov 1877
under "Special"

*Ex-
am-
ple*