

(1) Number of pages 32
 (2) Date of repair 14/7/86
 (3) Initials of the Referencer lcw

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works DEPARTMENT

G.O. No.	1065(W)	Press.
B.P. No.		Mis.
Dated		2. 3. 1878-197.

Not to be folded or roughly handled

Shy

1065

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd March 1878, No. 1,065 W.

General.

Account.

Read the following paper:—

No. 29.

PROVINCIAL.

Part I.—Irregularities with respect to Estimate for the Month of November 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
1	<i>Architect.</i> Tools and Plant ..	..	373	373	..	The Consulting Architect has been asked as to what steps he has taken in removing the objection. His reply has not yet been received.	No. 30. ORDER THEREON, 2nd March 1878, No. 1,065 W. 1. Rs. 380 have been allotted in G.O., No. 877 W, of 9th February 1878.
2	<i>Cuddalore.</i> Deputy Collector's Cutcherry at Trickle.	4,990	5,310	320	12	A revised estimate has since been sanctioned in G.O., No. 379 W, dated 22nd January 1878, but the objection has been allowed to stand pending the necessary entry in the District Engineer's return of sanctioned estimates.	
3	<i>Dindigul.</i> New Pulney ghant ..	..	15,942	15,942	1,653	The District Engineer reports that the Executive Engineer on special duty has promised to submit the estimate at an early date.	
4	<i>Kambam.</i> Constructing Taluk Cutcherry and Sub-sidiary Jail at Kambam.	..	14,462	14,462	..	In their Proceedings, No. 415 W, dated 25th January 1878, the Government refer to their previous orders on the subject in which the District Engineer is called upon to report precisely how the case stands at present, and upon what the expenditure was incurred, as the information before Government is not very clear.	
5	<i>Madanapally.</i> New Taluk Cutcherry at Kadri.	24,200	27,093	2,895	1,554	The District Engineer reported that a revised estimate was under preparation. A further reference made to him has not been replied to.	
6	<i>Mangalore.</i> Renewing the roof of the District Jail at Mangalore.	13,410	14,915	1,505	..	In their Proceedings, No. 415 W, dated 25th January 1878, the Government observe that a revised estimate will have to be submitted by the District Engineer.	2. The revised estimate is still awaited.
7	<i>Mount.</i> Constructing quarters for the Superintendent of Government Farms at Sydapat.	..	4,019	4,019	1,515	The Superintending Engineer reports that the work was commenced in anticipation of sanction by the Government.	3. The revised estimate called for in memorandum No. 631 of 5th February 1878, is awaited.

Part I.—Irregularities with respect to Estimate, &c.—(Continued.)

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Negapatam.</i>	RS.	RS.	RS.	RS.		
8	Constructing out-houses to the Sub-Magistrate's Cutcherry at Tritrapundy.	1,675	1,983	308	..	The District Engineer's reply for a reference made by this office is awaited. A reminder has been sent.	
9	Deputy Tahsildar's Cutcherry and Sub-jail with out-houses at Vadarnien.	11,556	12,425	869	..	Do. do. ..	
10	Sea Custom house at Velangany.	1,590	1,804	214	..	It has been explained in previous statement that the inability of closing the accounts of this work is owing to certain papers being in the custody of the Court. The Executive Engineer has been requested to ascertain how long the Court would require the papers. A revised estimate has been sanctioned for this work in G.O., No. 99 W, dated 13th May 1877, but the objection has been allowed to stand pending the necessary entry in the District Engineer's return of sanctioned estimates.	
11	Police Hospital at Nellore.	6,370	6,937	567	..		
12	<i>Nilgiri.</i> Kottagiri ghaut, storm repairs.	..	948	948	312	The District Engineer reports that estimate has been submitted to Government for sanction.	4. The District Engineer will report the expenditure to date on the urgent repairs authorised.
13	Constructing dry stone drains on the road through Government gardens towards Upper Norwood at Ootacamund.	730	961	231	..	In their Proceedings, No. 415 W, dated 25th January 1878, the Government direct the District Engineer to remove the objection as early as possible.	
14	Government house at Norwood.	21,500	91,814	70,314	11,275	The District Engineer reports that estimate with the plan is under preparation by the Government Architect.	
15	<i>Presidency.</i> Erecting scaffolding for repairing the face of the clock of Saint Mary's Church, Fort St. George.	365	593	230	..	According to the District Engineer's return of sanctioned estimates an estimate of Rupees 365 appears to have been sanctioned by that office which leaves the excess outlay of Rupees 230 to be adjusted.	5. The District Engineer will take steps to adjust the excess outlay.
16	Repairing the Marina Villa at the Government House.	..	1,327	1,327	806	The District Engineer reports that estimate for this work will be sanctioned on its being submitted by the Range Officer.	
17	Repairing main building and out-house at Government House.	..	581	361	553	The District Engineer reports that estimate for this work will be sanctioned on its being submitted by the Range Officer.	
18	Laying pipes to fill tanks over the roof of the Revenue Board Office.	..	250	250	150	The District Engineer reports that an estimate will be submitted to Government for sanction.	6. The estimate is awaited.
19	Repairing bridge near Tahsildar's garden.	..	302	302	221	The District Engineer reports that the estimate is ready and will shortly be sanctioned.	
20	Clearing Nulla, &c. in the compound of the old College building.	..	700	700	..	Do. do. ..	

Part I.—Irregularities with respect to Estimate, &c.—(Continued.)

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Presidency—(Contd.)</i>	RS.	RS.	RS.	RS.		
21	Erecting Public Works Stores and Work-shops at Seven Wolls.	1,23,350	1,66,907	37,557	..	In their Proceedings, No. 415 W, dated 25th January 1878, the Government observe that the revised estimate is under consideration; since sanctioned in G.O., No. 678 W, of 9th February 1878.	
22	Repairing and whitewashing walls, &c., of the several buildings, Military Female Orphan Asylum.	2,560	3,337	777	..	The District Engineer reports that revised estimate is under preparation and will be sanctioned on receipt from the Range Officer.	
23	<i>Presidency, Public Works Stores.</i> Tools and Plant ..	16,900	33,614	17,014	775	The Superintendent, Public Works Stores, attributes the excess to increased rates over estimates and enhanced rate of exchange in respect to London stores.	7. The General Superintendent should report separately upon this subject.
24	<i>Trichinopoly.</i> Tools and Plant ..	..	261	261	261	The District Engineer's reply for a reference made by this office is awaited. A reminder has been sent.	
25	<i>Tanjur.</i> Erecting a temporary shed for under-trial prisoners.	..	219	219	..	Do. do. ..	

PROVINCIAL.

PART II.—Irregularities with respect to Appropriation for the Month of November 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
1	<i>Chikkakol.</i> Overseer's office at Rangunathapur.	RS. ..	RS. 685	RS. 685	RS. 79	The Government in their Proceedings, No. 415 W, dated 25th January 1878, observe that the objection must stand as no funds are at present available.	8. Rupees 700 were appropriated for this work in G.O., No. 783 W, of 16th February 1878.
2	<i>Madanapully.</i> Taluk Cutcherry and Subsidiary Jail at Kadri.	2,000	2,684	684	1,564	The District Engineer's reply to a reference made by this office is awaited. A reminder has been sent.	
3	<i>Mount.</i> Constructing quarters for the Superintendent of Government Farms at Sydapett.	..	4,019	4,019	1,515	In the District Engineer's reply he simply writes in respect to estimate. A further reference has been made inquiring what steps have been taken in respect to appropriation.	
4	<i>Nilgiri.</i> Government house at Norwood.	16,091	29,111	13,020	11,275	In G.O., No. 1,792 W, dated 26th November 1877, a sum of Rupees 16,091 is appropriated for this work leaving Rupees 13,020 to be adjusted.	9. No orders can be passed at present.

PART II.—Irregularities with respect to Appropriation, &c.—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final Remarks by Examiner.	Orders by Local Government.
	<i>Nilgiri—(Continued).</i>	RS.	RS.	RS.	RS.		
5	Kottagiri ghaut, storm repairs.	..	948	948	311	The District Engineer reports that application has been made to Government for appropriation of funds for this work.	10. Rs. 948 were appropriated for this work in G.O., No. 1,066 W, of 2nd March 1878.
6	Removing the land-slip on the road from Ooty to Coonoor near Craigmere cutting.	..	593	593	593	The District Engineer's reply for a reference made by this office is awaited. A reminder has been sent.	11. Rs. 593 do.
	<i>Palghat.</i>						
7	Constructing Police Station at Kolattoor.	..	922	922	..	In their Proceedings No. 415 W, dated 25th January 1878, the Government observe that funds have been appropriated in G.O., No. 69 W, of 5th January 1878, which does not appear to have been communicated to this office.	12. The order in question was despatched from the Secretariat on the 8th January 1878.
	<i>Presidency.</i>						
8	Sinking a pucca brick well at the Lunatic Asylum.	656	1,222	566	..	In paragraph 28 of G.O., No. 2,222, dated 22nd December 1877, the Government observe that the excess outlay of Rs. 566 should stand as there are no funds available to meet the expenditure.	13. Rs. 566 were appropriated for this work in G.O., No. 1,116 W, of 4th March 1878.
9	Conservancy of the Coom.	..	1,238	1,238	175	In G.O., No. 1,922 W, dated 3rd December 1877, the Government ask the District Engineer to suggest transfer to meet this excess outlay.	14. Rs. 1,238 do. in G.O., No. 1,068 W, of 2nd Mar. 1878.
10	Repairing the Marine Villa at the Government house.	..	1,397	1,397	506	The District Engineer reports that funds will be provided on the estimate being submitted by the Executive Engineer.	
11	Repairing main building and out-houses at Government house.	..	861	861	585	The District Engineer reports that funds will be provided for this work on an estimate being submitted by the Executive Engineer.	
12	Repairing and white-washing walls, &c., of several buildings of the Female Orphan Asylum.	2,560	2,337	777	..	The District Engineer reports that funds will be appropriated shortly.	
	<i>Presidency Public Works Stores.</i>						
13	Tools and Plant	16,600	33,614	17,014	776	The District Engineer explains that the excess is due to increased rates of estimate and enhanced rates of exchange in respect to London stores.	

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.To the District Engineers concerned.
" Examiner of Public Works Accounts.Exd. E. C. Shunker.
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1878) Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEERS
CONCERNED,
&c. &c. &c.

Dated March 2nd.

Issued

Recd.

Recd.

G. O., 2nd March 1878, No. 1065 W.

MARCH

Nos. 28-30.

Objectionable Items.—Orders on State-
ment of — in the accounts of Executive
Officers for the month of November 1877
under "Provincial."

8019-5-77 Rs 99 Mr.

C-214-11-77 - 3321

80.26-11-77 - 1792 Mr

.. 3-12-77 - 1922 Mr

.. 4-12-77 - 1965 Mr

.. 22-12-77 - 2222 Mr

.. 5-1-78 - 64 Mr

.. 22-1-78 - 358 Mr + 370 Mr

.. 25-1-78 - 415 Mr

.. 5-2-78 - 641

.. 8-2-78 - 657 Mr

.. 9-2-78 - 677 Mr + 678 Mr

.. 16-2-78 - 783 Mr

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

Recd.

18 February 1878.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of November 1877
under Provincial.

Lowry-Jordan

Examiner, P. W. Accounts, &c.

With order

PART I.—Irregularities with respect to Estimate.

Provincial.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Architect's work and plans.		270	270		The Consulting Architect has been asked to state what steps he has taken, regarding the 9 th February 1878, objection to his reply that not yet been received.	No 1065 Wd 12 th March 78
	Buildings.						No 1000 have
	Deputy Collector's Machhindra Chaur.	4990	5310	320	12	12 th examined Estimate has some been done. Amount sent to A. B. 376 W. Dated 22 nd January 1878 but the official has been allowed to stand pending the necessary entry in	1881 15

Dindigul

New Railway of that

15942 15942	1863	The District Engineer reports that the Executive Engineer on special duty has promised to submit the Estimate at an early date.
-------------	------	---

No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Kambam</i>						
	<i>How bricking Talag Kacheri and tubewell fact at Kambam</i>		<i>14562</i>	<i>14562</i>		<i>In their Proceedings No 4515 W Dated 25th January 1878 the Government refer to their fire works orders on the subject on which the District Engi- neer is called upon to report precisely how the case</i>	

*1065
12*

*stands at present and
upon what the expendi-
ture was incurred as
the information before
Government is not
very clear
The Superintendent
Engineer appears to
have been requested
by Government to reply
to the several references
which have been made
in respect to this work
It is not known from
G.D. No 4515 W Dated
25th January 1878 on the
Statement for Colaba
whether a reply has
been received*

Ans

*Western Eastern Delta
Preparing travellers' bungalows at Mysore*

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Maddurapalli						
	2. New Taluk Kacheri at Hady	24200	27095	2895	15th	The District Engineer reported that a revised estimate was under preparation. A further reference made to him has not been replied to.	
	Mangalore						
	Renewing the roof of the District Jail at Mangalore	13410	14916	1506		In their Proceedings the revised estimate of Miss W. S. S. is still in January 1878, the Government observe that a revised estimate will have to be submitted by the District Engineer.	The revised estimate is still awaited.

1065
11

	Mount						
	Constructing quarters for the Superintendent of Government Harbours at Madras.		4219	4219	1515	The Superintendent Engineer reports that the work was commenced in April 1878 and is now in progress.	The revised estimate is still awaited.
	Legapatam						
	Constructing out houses to the Sub-Magistrate's Kacheri at Legapatam.	1675	1993	308		The District Engineer reports that the work was commenced in April 1878 and is now in progress.	The revised estimate is still awaited.
	Deputy Tahsildar's Kacheri and Sub-Magistrate's Kacheri at Vadavaram.	11556	12425	869		The District Engineer reports that the work was commenced in April 1878 and is now in progress.	The revised estimate is still awaited.

66

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Megapalam (Contd.)</i>						
	<i>Sea Customs house at Velangasay</i>	1540	1804	214		<i>It has been explained in previous statement that the inability of closing the accounts of this work is owing to certain papers being in the custody of the Court. The Executive Engineer has been requested to ascertain how long the Court would require the papers</i>	

1065
10

	<i>Sellore Southern</i>						
	<i>Collector's Bungalow at Sellore</i>	700	1041	361	512	<i>The District Engineer reply for a reference made by this Office is awaited. Premises has been sent to a</i>	
	<i>Police Hospital at Sellore</i>	6370	6937	567		<i>Revised Estimate has been sanctioned for this work on 12.12.99. V. Dated 13.12.1907 but the objection has been allowed to stand pending the necessary entry in the District Engineer's Return of sanctioned Estimates</i>	

1065

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Misaki</i>						<i>The District Engineer</i>
	<i>Hottagiri ghat, storm. Repair.</i>		968	968	312	<i>The District Engineer will report the expenditure that estimate penditure to date has been submitted on the urgent request to Government for pairs authorized. sanctioned</i>	
	<i>Constructing dry stone drains on the road through Government gardens towards inferior forewood at Palanamund</i>	730	961	231		<i>In their proceedings No 215 W Dated 25 January 1878, the Government direct the District Engineer to remove the objection as early as possible</i>	<i>1065</i>
	<i>Government House at Forewood</i>	24,500	21,500 24,300 2,800	703 1/2	14,275 14,275 14,275	<i>The District Engineer reports that Estimate</i>	
	<i>Presidency</i>					<i>with the plan is under preparation by the Government architect.</i>	<i>The District Engineer</i>
	<i>Erecting scaffolding for repairing the face of the clock of Saint Mary's Church, Fort Saint George</i>	365	595	230		<i>According to the District Engineer's Return of sanctioned Estimates against the excess an Estimate of Rs 365 only appears to have been sanctioned by that office which leaves the excess outlay of Rs 230 to be adjusted</i>	
	<i>Repairing the Marine Villa at the Government House</i>		1397	1397	508	<i>The District Engineer reports that Estimate for this work will be sanctioned on it being submitted by the Range Officer</i>	

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency (Contd.)						
	Repairing main building and out houses at Government House	561	561	561	535	The District Engineer reports that estimate for this work will be sanctioned on its being submitted by the Range Officer.	
	Attaching certain alterations for the Office of the Examiner of Public Works Accounts	385	385	385	29	The District Engineer reports that an estimate for the work has been prepared and submitted for the approval of the Examiner of P.W.D. account by whom it has since been returned to the District Engineer.	
	Laying pipes to fill tanks over the roof of the Revenue Board's Office	256	256	256	4	reports that an estimate is submitted.	

1065

	Repairing bridge near Bullocks Garden	302	302	159		Colomate will be submitted to Government for sanction.	
	Repairing Mulla's on the compound of the old College building	700	700	221		reports that the estimate is ready and will shortly be sanctioned.	
	Repairing Banqueting Hall at Government House	319	319	319		The District Engineer reports for a reference made by this Office is available and reminder has been sent.	

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<i>Presidency (Contd.)</i>							
	<i>Erecting Public Works Stores and Workshops at Secunderabad.</i>	128,350	165,907	37,557		<i>In their Proceedings dated 15.11.15 W. Dated 25.1.1878 the Government observe that the revised Estimate is under consideration. Some sanctioned on 17.11.1878 w of 4.2.1878 by the District Engineer reports that Revised Estimate is under preparation and will be sanctioned ere long. Capt. from the Range Office.</i>	
	<i>Repairing and whitewashing walls & of the several buildings, Military, Female Orphan Asylum.</i>	2500	2337	777			
						1065	

<i>Presidency Public Works Stores</i>							
	<i>Tools and Plant.</i>	16,600	33,600	17,000	775	<i>The Superintendent. The General Super. Public Works Stores should report separately the except. Specially upon this increased rates over Subject.</i>	
						<i>Estimates and increased rates of ex- change in respect to London Stores</i>	
<i>Trichinopoly</i>							
	<i>Tools and Plant.</i>		261	261	261	<i>The District Engineer reply for a reference made by this Office is awaited. Remuneration has been sent.</i>	

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Usur</i>						
	<i>Specifying a temporary shed for under trial prisoners</i>		<i>219</i>	<i>219</i>		<i>The District Engineer's reply for a reference made by this Office is awaited. A reminder has been sent.</i>	

Wt
25.2.78
1065
6

Pls forward to P.A. of M. Supd. 12-3-78

Provincial.

PART II.—Irregularities with respect to Appropriation. November 1877

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Chikhal</i>						
	<i>Quartermaster's office at Raganathapur</i>	<i>685</i>	<i>685</i>	<i>78</i>		<i>The Government in No 700 were approved their proceedings proposed for Rs 6.15. W. D. 25th this month in 1878 January 1878. The District Engineer must find a sum of Rs 703 at 10 Feb 1878.</i>	
	<i>Madanapally</i>					<i>funds are at present available</i>	
	<i>Sublig. Kachari and Subligary put at Kachry</i>	<i>2000</i>	<i>2684</i>	<i>684</i>		<i>The District Engineer's reply in reference made by this Office is awaited. A reminder has been sent.</i>	

No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Manut. Constructing quarters for the Superintendent of Government Normal School at Solat.		1899 1899	1899 1899	1899 1899	In the District Engineer's reply he says the in respect to estimate is further reference has been made in quoting what is to be done. Taken in respect to appropriation.	
	Algeri Government Normal School at Solat.	1899 1899	1899 1899	1899 1899	1899 1899	In G.O. No. 1792 W. Dated 26.11.1899, he passed a sum of Rs. 100 is present appropriated for the work having Rs. 100 to be adjusted.	No orders can be passed at present.

Algeri Normal School at Solat.	1899 1899	1899 1899	1899 1899	1899 1899	1899 1899	In the District Engineer's reply he says the in respect to estimate is further reference has been made in quoting what is to be done. Taken in respect to appropriation.	No orders can be passed at present.
Algeri Normal School at Solat.	1899 1899	1899 1899	1899 1899	1899 1899	1899 1899	In the District Engineer's reply he says the in respect to estimate is further reference has been made in quoting what is to be done. Taken in respect to appropriation.	No orders can be passed at present.
Algeri Normal School at Solat.	1899 1899	1899 1899	1899 1899	1899 1899	1899 1899	In the District Engineer's reply he says the in respect to estimate is further reference has been made in quoting what is to be done. Taken in respect to appropriation.	No orders can be passed at present.

MONTH OF _____

187 . SHEET NO.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency Linking a pucha brick wall at the Lunatic Asylum	656	1222	566		In favor of G. C. 1222 Rs. 566 were paid 22nd December, 1922, appropriate the Government cheque for this work that the exp. outlay of Rs. 566 should stand W. of as there are no funds available to meet the expenditure.	
	Conservancy of the Cocum	1238	1238	1238	175	In G. C. 18 1922 W. Rs. 1238 - ditto in G. O. No. 1051 of 2 March 1923. Government asks the District Engineer to suggest transfer to meet this expenditure.	2527/1055 15

Presidency (Contd.)

Repairing the Marine Villa at the Government House

Repairing main building and out-houses at Government House

Repairing and whitewashing walls &c. of several buildings of the Female Orphan Asylum

		1397	1397	506		The District Engineer reports that funds will be provided on the Estimate being submitted by the Executive Engineer	
		861	861	585		The District Engineer reports that funds will be provided for this work on the Estimate being submitted by the Executive Engineer	
		2560	3337	777		The District Engineer reports that funds will be appropriated shortly	1065 13

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency Public Works Stores Tools and Plant.	16600	33614	17014	775	The District Engineer explains that the excess is due to increased rates of Estima. & enhanced rates of Exchange in respect to London Stores	

[illegible]

[illegible]

Copy 2

201. of 1878 *100* NE.
PUBLIC WORKS.

To

Notice of Engineer's concern
11-14

Latid

Latid

Latid

Encl.

C. O. 2 Mar 1878. No. 1065m

Nos. 29-30

Objectionable Items
Orders on statement of
— in the accounts of
Executive Officer for the
month of Nov 1877 under
"Provincial"

San Francisco
5