

(1) Number of pages 12
(2) Date of repair 18/7/86
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No.	1947-W	Press.
B.P. No.		Mis.
Dated	24/4/1878	~~197~~

AVS

Not to be folded or roughly handled

1
1947

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

24th April 1878, No. 1,947 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 261. From Major J. W. HINDLE, District Engineer, Kurnool, to the Chief Engineer, Public Works Department, dated Kurnool, 8th April 1878, No. 6-72.

In continuation of my letter, No. 187-3,493, dated 1st March 1878, soliciting an additional allotment of Rupees 3,500 to meet the final payment for the Collector's new cutcherry at Kurnool, I have the honor to forward a comparative statement

* In G.O. No. 1,249 of 4th May 1875. showing the difference between the sanctioned* estimate and work actually executed on the construction of the above cutcherry.

2. It will be seen that the net excess over the estimate is Rupees 3,086-12-10, which is due to the higher rate of 25 per cent. paid during the famine under the authority conveyed in G.O., No. 622 W, dated 21st August 1877, and also to some clerical mistakes in the original estimate as explained in the statement.

3. The allotments granted stand as follow :—

	RS.	RS.
Amount of sanctioned estimate	...	29,800
Grant for 1875-76	...	5,000
Do. for 1876-77	...	14,400
Do. for 1877-78	...	10,000
		29,400
	Balance of estimate	400
Add net increase over the estimate	...	3,087
Add unspent balance of allotment for 1877-78	...	48
	Total allotment now required	3,535

4. I trust this will receive your early sanction.

No. 262. ORDER THEREON, 24th April 1878, No. 1,947 W.

UNDER the explanation afforded the revised estimate of Rupees 32,862, for constructing a new and improving the existing Collector's Cutcherry at Kurnool, is sanctioned.

2. Rupees 29,352 having been spent on the work up to the end of March 1878, Rupees 3,510 remain to be provided in 1878-79.

3. This amount is accordingly appropriated from the Provincial Reserve of the current year.

2

PUBLIC WORKS DEPARTMENT, 26TH APRIL 1878, No. 1,947 W.

4. This sanction has been registered as Provincial No. 9 B of 1878-79.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the District Engineer, Kurnool.
" Examiner of Public Works Accounts.

Revenue Department.

Exd. E. C. Shunker.
Spare Copies

2
1947

BUILDINGS AND ROADS,
CIVIL WORKS.

G.O. of (1878) Madras.
PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
KURNOOL.
&c. &c. &c.

Dated April 24th.

Issued

Recd.

Encl.

G. O., 24th April 1878, No. 1,947 W.

APRIL

NO. 291-292.

Collector's New Catchery, Kurnool.—The revised estimate for the — sanctioned with remarks.

KURNOOL DISTRICT ENGINEER'S OFFICE,

No. $\frac{6}{72}$

8th April 1878.

From

The District Engineer,
Kurnool.

$\frac{3}{1947}$

To

The

Chief Engineer S. P. W.
Madras

5th,

Encl. 1.

In continuation of my letter, No. 187
3,493

dated 12th March 1878, relating to an additional
original allotment of Rupees (3500) three thousand
and five hundred, to meet the final payment
for the Collector's new Catchery at Kurnool,
I have the honor to forward the comparative
Statement showing the difference between the
Sanctioned Estimate and work actually
executed on the construction of the above Catchery.

* In G. O. No. 249
of 4th May 1875.

2. It will be seen that the net excess over
the Estimate is Rupees 3,086 13-10 which is due
to the higher rate of 25 per cent paid during the
Famine, under the authority conveyed in G. O. No.
82622 W, dated 21st August 1877, and also
to some clerical mistakes in the Original Estimate,

as

as explained in the statement

4
1947

3. The allotments granted stand
as follows.

Amount of Sanctioned Estimate Rs. 29,800--

Grant for 1875-76 Rs. 5,000--

Do for 1876-77 -- 14,400--

Do for 1877-78 -- 10,000--

Balance of Estimate -- 29,400--

Add Ret increase over the Estimate -- 400--

Add unpaid balance allotment for 1877-78 -- 3,087--

Total allotment now required -- 48--
3,535--

4. I trust this will receive your early sanction.

I have the honor to be

Sir

Your most Obedient servant

M. D. Bridge Major
District Engineer

W. D. C.

Ind. H.L. 1 Len. Dept. T. Conf: 8-5-78

13.
1947

Cir. 22-4-78 Ptd. 24-4-78
17-4-78

4468

Gobt. of 1878: ~~General~~
PUBLIC WORKS.

To

A. E. Hummel

Issued

Recd.

Encl.

G. O., 4th Apr 1878, No. 1947.

Nos.

Collector's new Lutcherry, Murnool

The revised estimate for the
—, sanctioned with remarks.

Int. Secy