

26

GOVERNMENT OF MADRAS
PUBLIC WORKS DEPARTMENT.

24th June 1878, No 2,613 W.

Buildings and Roads.
Civil Works

Read the following paper —

No 230 From Major J. W. HINDLE, S C, District Engineer, Kurnool, to the Chief Engineer Public Works Department, dated Kurnool, 27th May 1878, No 38-127

In compliance with Government Orders noted in the margin, directing me to report how the case in connection with the construction of Talag. Cutcherry and Subsidiary Jail at Curnburn stands, and upon what the expenditure was incurred, I have the honor to submit the following

2 Referring to the records in this office regarding the cutcherry, I find that all matters in connection with the building were fully discussed in the following papers —

- 1 Letter from the District Engineer, to the Inspecting Engineer for Buildings, No 579, of 8th September 1873
- 2 G. O., No 657, of 12th March 1871
- 3 " " 1,025, of 21st April "
- 4 " " 1,756, of 31st July "
- 5 " " 2,546, of 9th September 1871.
- 6 Chief Engineer's Memo andum, No 751, of 30th September 1874
- 7 G. O., No 3,590, of 19th December 1874
- 8 " " 180, of 15th April 1875.
- 9 Under Secretary's Memorandum, No. 310, of 29th July 1875
- 10 " " 597, of 1st October 1875
- 11 " " 550, of 27th " "
- 12 G. O., No 206, of 25th October 1875
- 13 " " 163, of 29th July 1876
- 14 " " 147, of 27th September 1876.
- 15 " " 3,683, of 20th December "

3. From the above it appears that the building was ordered to be abandoned on account of the bad foundation, inasmuch as it was laid in made soil and built irregularly with bad material—Vide letter, No 579, of 8th September 1873 from the late Mr. Fraser, the then District Engineer, and G. O., No 2,546, of 9th September 1871, containing a full and complete report from Mr. Executive Engineer Bell, the then Range Officer of Curnburn, which fully explains the state of the building.

4. The accompanying statement shows how the expenditure was incurred. The only materials available for use hereafter are the doors and windows, amounting to Rupees 3,138-13-7, thus the loss on the work will be Rupees 11,268-5-10.

5 The case at present stands thus

- (a.) That the building should be entirely abandoned
- (b.) That the doors and windows can alone be utilised
- (c.) That a site for a new cutcherry should be determined upon

6. With regard to the selection of a new site, it will be seen from the papers above recorded that no determination has as yet been arrived at, on account of the unsanitary state of Cumabum and the probability there was that it would be necessary to change the en-bah station to some other portion of the talug. I enclose copies of the correspondence with the Collector on the subject.

*To Collector, No. 44, of 5th April 1875
From " " 641, of 7th June "
To " " 106, of 5th August "
From " " 928, of 11th " "

7. It will be observed from the Under Secretary's memorandum, No 590, of 27th October 1875, that before the revised plans and estimates for the structure are submitted the site should be decided on.

8. In G.O., No 3,083, of 20th December 1876, it is stated that nothing can at present be decided about public buildings at Cumabum.

9. Orders are awaited to submit the necessary plans and estimates for a new catchery.

No. 237. ORDER THEREON, 21st June 1878, No 2,613 W

The Examiner is authorised to admit the expenditure, amounting to Rupees 14,462, on the Cumabum Catchery, work upon which has long been abandoned.

(True Extract)

(Signed)

E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy.)

Under Secy. to Govt., P.W.D.,
Major, R.E.,

To the District Engineer, Kurnool
" Examiner of Public Works Accounts.

Edw A F Goodall,
Spure Copies

GOVT
OF MADRAS.
1878.
PUBLIC WORKS.

GOVT
OF MADRAS. } 1878. { P W
DEPT

SECRETARY.

Fort St. George, 1st June 1878.

OFFICE NOTE.

L.

Please state in
what years this a penki
time without estimate
of Rs 14,462 on Harney
Rachery was incurred.

OK
1/6/78

By: J. W.

OF 187

TO W.

THE VALUE OF THE JUNCTION AT
2.000 WAS ESTIMATED IN AUGUST
1871, OF AN ESTIMATE OF RS. 23,400
DRAFTED IN G.O. NO. 149 DATED THE
1st JAN 1872, SO THAT NO OUTLAY
WAS INCURRED ON THE WORK IN THE
ESTIMATE OF AN ESTIMATE.
WHICH
TO BE FORWARDED TO BE PREPARED
TO BE FORWARDED TO BE PREPARED
AT 2.000 IN THE JUNCTION DISTRICT.
WHICH WAS COMPLETED IN 1872-73 WITH
OUT AN ESTIMATE. THE YEARS IN
WHICH THE OUTLAY OF RS. 14,462 WAS

[illegible]

U. S. J/2-47-16

TC

$$\frac{10}{10} \frac{10}{10}$$

The word Kuruvel
has been kept
for him here -

It is presumed that
the female this
year standing ob-
jectionable item
has the birds;
and simply require
a sub. order
authorizing you
to submit the
next reproduction
at \$14.40?

24
12/6/78

1894

dy
176

recd 19/16

inf.

Kurnool District Engineer's Office

No. 44.

5th April 1875

From, The District Engineer,
Kurnool.

To, The Collector, Kurnool.

Sir, I have the honor to report that the Government have sanctioned in the Provincial Budget for 1875-76 a sum of Rs. 6000 for the Taluk Catching Kumbam.

As the plan was approved of by you, I request you will kindly inform me if there is any objection to commence the foundations.

I have &c.

Signed/ W. A. Goodchap
District Engineer.

No. 641.

Collector's Office
Kurnool 12th June 1875

To The District Engineer, Kurnool,

Sir With

With reference to your letter No
44 dated 5th April 1875. I have the honor
to forward copy of Board's Proceedings No
1323 dated 17th May 1875 (to be returned), from
which you will see that the question of trans-
ferring the Head Quarters of the Kumbum
Tahy Catchery is still under consideration.

I have &
Signed / 17th May 1875
Asst Collector

No. 106.

Resd District Engineer's Office
5th August 1875.

To, The Collector, Resd.

Subject. Kumbum Tahy Catchery

Sr

As I have lately received
instructions from Government to revise the
Plan for Kumbum Tahy Catchery, in
accordance with the standard Plan of
1874, I have the honor to request that,
you

7613
you will be good enough to inform me if there
is any probability of the proposed site,
North of the Town, being given up, for a more
favourable one, on the high road to Ongoli.

I have &
Signed / 11th August 1875
District Engineer.

No. 928. Resd District Engineer's Office
11th August 1875

To The District Engineer - Resd.

Sr, In reply to your letter No 106 dated 5th
August 1875. I have the honor to inform you that
matters stand as they did at the date of my
letter No 641 of 17th June 1875. The only additional
orders received being the S. O. awaiting the report
of the Special Medical Officer, passed on
Board's Proceedings No 1323 dated 17th May
1875 I sent with my letter. I regret therefore
I cannot as yet furnish the information you
required.

I have &
Signed / J. Hope
Asst Collector

/ True Copies /
Resd District Engineer's Office
24th May 1878
M. D. Hindle Major S. C.
District Engineer

26/3^W
-1

Kurnool District.

Statement showing the Expenditure incurred on the construction of Salig Katcherry and Subsidiary Jail at Cumbum.

Months.	Earth work Excavating.		Earth work Raising Base.		Stone in hand.		Stone in Churnam.		Coping.		Concrete.		Remarks.
	Quantity	Cost	Quantity	Cost	Quantity	Cost	Quantity	Cost	Quantity	Cost	Quantity	Cost	
December 1868.	432	38 97	-	-	518	258 54	-	76 29	-	-	-	-	
January 1869	777	70 4	-	-	-	-	387	1023 15 7	-	-	145	211 5	
February -	-	-	-	-	-	-	54	584 94	-	-	-	-	
March -	-	-	-	-	-	-	130	1,116 72	198	198 11 6	-	-	
April -	-	-	908	113 8	-	-	88	440 11 10	113	182 1/4	-	-	
May -	-	-	626	78 4	-	-	84	4419 8 5	355	355 6 3	-	-	
June -	-	-	1,600	200 -	-	-	104	286 11 11	287	273 10 8	-	-	
July -	-	-	389	48 10	-	-	110	577 4 8	377	371 1 11	-	-	
August -	-	-	-	-	-	-	11	24 15 5	1 1/2	1 11 6	-	-	
Septor -	-	-	-	-	-	-	-	-	-	-	-	-	
October -	-	-	-	-	-	-	-	-	-	-	-	-	
November -	-	-	-	-	-	-	-	-	-	-	-	-	
December -	-	-	-	-	-	-	-	-	-	-	-	-	
January 1870 -	-	-	-	-	-	-	-	-	-	-	-	-	
February -	-	-	-	-	-	-	-	-	-	-	-	-	
March -	-	-	-	-	-	-	-	-	-	-	-	-	
April -	-	-	-	-	-	-	-	-	-	-	-	-	
November 1872	-	-	-	-	-	-	-	-	-	-	-	-	
December -	-	-	-	-	-	-	66	76 5 -	-	-	-	-	
Carried over	1209	108 13 7	3523	440 6 -	518	258 54	1,034	4,656 51	1,531 1/2	1,383 7 10	145	211 5	

Months	Earth work Excavating	Earth work Graveling base	Stone m. Inud.	Stone in Churnam.	Coping	Concrete
	Quantity Cost	Quantity Cost	Quantity Cost	Quantity Cost	Quantity Cost	Quantity Cost
Brought forward	1209 108 13 7	3,523 2140 6 -	518 258 5 4	1034 4,656 51	1,531 1/2 1,383 7 10	145 214 5 -
January 1873	-	-	-	208 - -	-	-
March -	-	-	-	-	-	-
April -	-	54 6 12 -	-	-	-	-
May -	-	-	15 1/2 5 11 6	-	-	-
June -	-	-	-	36 15 7	-	-
July -	-	-	-	-	-	-
August -	-	-	-	93 5 9	-	-
October -	-	-	-	-	-	-
November -	-	-	-	-	-	-
January 1874	-	-	-	-	-	-
February -	-	-	-	-	-	-
March -	-	-	-	-	-	-
June -	-	-	-	-	-	-
August -	-	-	-	-	-	-
October -	-	-	-	-	-	-
November -	-	-	-	-	-	-
Total	1209 108 13 7	3,577 2147 2 -	533 1/2 264 3 10	4,034 4,994 10 5	1,531 1/2 1,383 7 10	145 214 5 -

Months	Work done	Cost	Result	Cost	Cost	Cost	Cost
	Quantity	Cost	Result	Cost	Cost	Cost	Cost
Brought forward	64	2,203 5.9	2,677 15 2	1	700	1	64
January 1878							
March							
April							
May							
June							
July							
August							
October			460 11.5				
November							
January 1879							
February							
March							
June							
August							
October							
November	44						
Total	64 2/3	2,217 3.9	3,138 13.7	1	700	1	64

Latrine	Recoveries	Superintendence	Total	Remarks
No.	Cost	Amount	for each month	
8	500	465 6 5	880 12 4	14,088 2 1
			208	
		45 10	52 6	
		4	9 11 10	
		7 14 10	42 14 5	
		10	10	
			93 5 9	
			460 11 5	
		35 10		
		47 1		
		29 4		
		42 4		
		1 8		
			4 5 4	1 5 4
			2 1 8	2 1 8
			5	4 9
			5 4 4	5 4 4
8	500	621 4 5	965 3 10	15,028 7 10

Deduct Recoveries 621 4 5

Net expenditure up to date 14,407 3 5

District Engineer's Office
27th May 1878

Sub. D. H. 1

M. H. Kunda Major S. B.
District Engineer.

Kurnool District.

on the Construction of Salug Katcherry and

No 38
42727th May 1878

From

The District Engineer,
Kurnool.

To

The Chief Engineer. P.W.
Madras.

Sir,

x
 No 4152 of
 25th January 1878
 No 10652 of
 2nd March 1878.

In compliance with G.O. noted in
 the margin directing me to report how the case in
 connection with the construction of Taluk Kutchery
 and Subordinate Jail at Kumbum stands and
 upon what the expenditure was incurred. I have
 the honor to submit the following.

2 Referring to the Records in this Office,
 regarding the Kutchery, I find that all matters
 in connection with the building were fully disposed
 in the following papers.

1. Letter from the District Engineer to
 the Inspecting Engineer for Buildings,
 No 579 of 8th September 1873.

2. G. O. No 667 of 12th March 1874
3. G. O. No 1025 of 21st April 1874
4. " " 1786 of 3rd July
5. " " 2546 of 9th September
6. Chief Engineers Memo No 751 of 30th September 1874.
7. G. O. No 3590 of 19th December 1874
8. " " 180 of 15th April 1875
9. Under Secretary's Memo No 310 of 29th July 1875.
10. " " No 597 of 1st October 1875.
11. " " 590 of 27th "
12. G. O. No 206 of 28th "
13. " " No 168 of 29th July 1876.
14. " " No 147 of 27th Sept
15. " " No 3083 of 20th December

From the above, it appears, that the building was ordered to be abandoned on account of the bad foundation, in as much as it was laid

on made soil and built irregularly with bad material. Vide letter No 579 of 8th September 1873 from the late Mr. Fraser, the then District Engineer, and G. O. No 2546 of 9th September 1874, containing a full and complete report from Mr. Executive Engineer Bell, the then Range Officer of Kumbhari, which fully explains the state of the building.

4. The accompanying statement shows how the expenditure was incurred. The only materials available for use hereafter are the Doors and Windows, amounting to Rupees 3138-13-7, thus the loss on the work, will be Rs 11,268-5-10.

5. The case at present stands thus.

- (a) That the building should be entirely abandoned.
- (b) That the doors and Windows can alone be utilized.

(C) That a site for a new Kutchery should be determined upon.

6. With regard to the selection of a new site, it will be seen from the papers above recorded that no determination has as yet been arrived at on account of the unsanitary state of Kumbum and the probability there was that it would be necessary to change the Court Station to some other portion of the Taluk. Enclose copies of the correspondence with the Collector on the subject.

7. It will be observed from the Under Secretary's Memo No. 590 of 27th October 1875 that before the revised Plans and Estimates for the structure are submitted the site should be decided on.

8. In G. O. No. 3083 of 20th December 1876, it is stated that nothing can at present be decided about public buildings at Kumbum.

to Collector. Rs 17,450 of 1875
 from Do. Rs 641 of 1876
 do do Rs 106 of 1877
 from Do. Rs 928 of 1878

Kumbum.

9. Orders are awaited to submit the necessary plans and Estimates for a new Kutchery.

I have the honor to be

Yours most obedient servant

M. W. H. S. Major. S. C.
 District Engineer.

1877

1872

G.O. below 2 March 78
 " 3883 " 20 Nov 78
 " 147 " 27 Sept
 " 168 " 29 July
 CE 597 " 1 Oct 75
 " 310 " 29 July 76
 GO 206 " 28 Oct
 CE 590 " 27 " "
 GO 180 " 15 April
 GO 3890 " 19 Dec 74
 CE 767 " 30 Sept
 GO 2546 " 9 " "
 " 1786 " 3 July
 " 1025 " 21 April
 " 657 " 12 March

Road and Building

From
 The District Engineer
 Kurnool
 To The Chief Engineer
 D. P. H.
 Madras

Dated 27 May 1878
 Received

No. 38
 427
 Enclosures (2)

Salug Hatchery at
Kambham

Submit report in
 connection with
 the construction
 of — and how
 it stands at present

To Coly 19-6-78 Reto 28-6-78

Cir 21.6.78 Reto 24.6.78

B. P. H.
 Public Works Department

No 2615 W

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 24 June 78
 Read the following —

From,
 The District Engineer
 Kurnool } (H.E. No. 38 / 427 of 27th May 1878.)

The Engineer is
 authorized to admit
 the expenditure
 amounting to Rs 14,462
 for the Kambham
 hatchery, work
 upon which has long
 been abandoned.

W.
 21.6.78

Sh. Eng. Kurnool
 Engr. P. H. Aceto.

21.6.78

6123

Gobt. of (1873) & India.
PUBLIC WORKS

To

For

2000

1000

1000

U. 24 June 17. 20738

How

Carburetted Gas

The Exam^r authorized
to admit the expenditure
amounting to Rs 14,462 on
the —

Indra