

(1) Number of pages 18
 (2) Date of repair 25/6/86
 (3) Initials of the Referencer luis

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works. DEPARTMENT

G.O. No.	31	Press.
B.P. No.		Mis.
Dated	4 - 1 - 1878 197.	

Not to be folded or roughly handled

Copy

31

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

4th January 1878, No. 31 W.

General.
Account.

Read the following paper:—

No. 58.

IMPERIAL, ROADS AND BUILDINGS.

PART I.—Irregularities with respect to Estimate in September 1877.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
		RS.	RS.	RS.	RS.		
	<i>Bangalore.</i> Cutting and deepening the supply channel from the Ular Tank to the Dhobies' Wells.	..	658	658	..	In their Proceedings No. 1,260, dated 25th October 1877, the Government observe that no orders can be passed as yet pending the reply of the District Engineer who has been addressed upon the subject.	No. 59. ORDER THEREON, 4th January 1878, No. 31 W. 1. The Government have observed in an order which must have reached the Examiner five days before the date of this return that the expenditure is not objectionable. It is not apparent why the Examiner should refer to an order of earlier date.
	Repairing mud walls around Arsenal Fort, Bangalore.	..	2,035	2,035	74	The District Engineer reports that an estimate has been submitted for sanction through Military authorities.	2. The estimate is still under consideration. The expenditure must therefore continue to be classed as objectionable.
	<i>Cannanore.</i> Improving drainage of European Infantry Barracks at Cannanore.	6,500	5,919	419	..	The District Engineer reports that this excess is chiefly due to certain items having been underestimated for, and to alterations that were found necessary when carrying out the work.	3. <i>Vide</i> the third paragraph of G.O., No. 1,925 W, dated 4th December.
	<i>Mount.</i> New Barracks at Poonamallee.	..	6,935	6,935	119	The estimate for this work according to the note in the Imperial Budget appears to have been forwarded to the Government of India for sanction.	4. The revised estimate called for in G.O., No. 452, of 8th February 1877, is awaited.
	<i>Nellore Central.</i> Making road from the trunk road near Kavali to salt platform.	..	7,152	7,152	429	The District Engineer reports that the estimate for this work is under revision.	5. Noted
	<i>Presidency.</i> Constructing two ovens at the Government Bakery.	..	1,192	1,192	5	The District Engineer reports that an estimate will be submitted to Government for sanction.	6. The estimate is under consideration.
	Road from Expense Magazine to the Powder Magazine.	..	484	484	57	The District Engineer reports that an estimate has been called for and on its receipt will be sanctioned.	7. Noted.

PART I.—Irregularities with respect to Estimate in September 1877—(Continued).

Item No.	Particulars.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Presidency—(Contd).</i>	RS.	RS.	RS.	RS.		
	Constructing buttress for supporting the enclosure wall at Merchant Magazine.	..	303	303	..	The District Engineer reports that an estimate will be submitted to Government for sanction as soon as it is received from the Executive Officer.	8. Noted.
	Constructing buttress inside the Magazine at Gunpowder Factory.	..	513	513	114	Do. do.	9. Do.
	Repairing walls and ceilings of No. 7 Captain and Nos. 14 and 15 Subaltern's quarters.	..	457	457	261	The District Engineer's reply to a reference made by this office is awaited. A reminder is sent.	10. Do.
	Constructing masonry traverses for coming and press houses, at Gunpowder Factory.	..	1,165	1,165	1,165	Do. do.	11. Do.
	Repairing quarters for Subaltern and nine men of the Governor's Band.	3,200	3,429	229	6	Do. do.	12. Do.
	<i>Simulur.</i> Opening Ennore bar ..	..	11,090	11,090	1,864	The District Engineer reports that the work was carried out under G.O., No. 1,095, dated 31st March 1877, and that a bill for the whole amount spent up to the completion of the work will be submitted to Government for sanction.	13. The bill is awaited.

IMPERIAL, ROADS AND BUILDINGS.

Part II.—Irregularities with respect to Appropriation in September 1877.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Mount.</i>	RS.	RS.	RS.	RS.		
	New Barracks at Poonamallee.	..	6,925	6,925	119	The District Engineer reports that the outlay was principally incurred in collecting materials which was done prior to the receipt of the order transferring to another work the funds appropriated for this work in the Preliminary Budget.	14. Rs. 7,368 were appropriated for this work in G.O., No. 1,865 W. of 29th November 1877.
	<i>Nalgere.</i> House rent paid to Captain Nangle, Garrison Inspector.	..	980	980	..	The District Engineer reports that Captain Nangle has been addressed upon the subject.	15. Noted.
	<i>Presidency.</i> Constructing masonry traverses for coming and press houses at Gunpowder Factory.	..	1,165	1,165	1,165	The District Engineer's reply to a reference made by this office is awaited.	16. Do.
	Constructing buttress inside the magazine of the Gunpowder Factory.	..	513	513	114	The District Engineer reports that funds will be allotted as soon as the estimate is submitted to the Government for sanction.	17. Do.
	Public Works Store and Workshop Tools and Plant.	13,560	80,007	66,707	72,324	Reference has been made to the Superintendent, reply to which has not yet been received.	18. Do.

Part II.—Irregularities with respect to Appropriation in September 1877—(Continued).

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Simulur.</i>	RS.	RS.	RS.	RS.		
	Opening the Ennore Bar.	..	7,029	7,029	1,564	The District Engineer reports that the work was carried out under G.O., No. 1,095, dated 31st March 1877, and that a bill for the whole amount spent up to the completion of the work will be submitted to Government for sanction.	19. The bill is awaited.
	Repairing Shadern Coopers lock.	..	800	800	800	The District Engineer's reply to a reference made by this office is awaited.	20. Noted.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To District Engineers concerned.
" Examiner of Public Works Accounts.

Edw. S. T. Austin.
Spate Copies

GENERAL
ACCOUNT.

Govt. of 1878 Madras.

PUBLIC WORKS.

To

DISTRICT ENGINEERS,
CONCEIVED.
AC, AC, AC.

Dated January 1878

Imd.

Pool.

Excl.

G. O. 324 January 1878. No. 11 W.

JANUARY.

No. 53-59.

Officially Issued - G. O. 324 Jan 1878. No. 11 W.
of the accounts of Executive Officers for
the month of Jan 1878 under Imperial,
Roads and Buildings.

40135 7 4-12-76

4523 8-2-77

10959 31-3-77

1247 7 10-4-77

46010 7 20-7-77

1234 7 22-8-77

1266 7 25-10-77

1868 7 24-11-77

1055 7 24-11-77

19250 7 4-12-77

Ch. 3754 7 7-11-77

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

Reed.

17 Dec 1877

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of September 1877,
under Imperial, Roads and Buildings.

Louway-Jordan

Examiner, P. W. Accounts.

St.
7/12

With order 1877

24.1.78.

Imperial, Roads and Buildings.

[P. W. D. Form No. 50, Imperial, Road

Buildings Part I.]

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Bangalore.</i>						
	<i>Lowering and deepening the supply channel from the Malar Tank to the 'Dhabies' well.</i>			658 658		<i>1. The fact. have B' 126 dated 25-11-1877 observed in an order which was Government's order. Must have been that no orders can be passed as yet. The pending the reply of the District Engineer's letter. It is not apparent why the Engineer should refer to an order of earlier date.</i>	<i>No 31 Wd 14th June 1877</i>
	<i>Repairing mud walls around tank.</i>	2035	2035	74		<i>2. The District</i>	
	<i>Fort Bangalore</i>						

Imperial, Roads and Buildings.

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

PART II.—Irregularities with respect to Appropriation.

Month of *September 1877*

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Mount.</i>						
	<i>New Barracks at Donnamalle.</i>	6935	6935	119		<i>The District Engineer reports that the on day was principally incurred in Col. Lecting materials which was done prior to the receipt of the order from the District Engineer's letter. It is not apparent why the Engineer should refer to an order of earlier date.</i>	<i>No 7308 was appropriated for this work in G.O. No 1866 W. of 29 Nov 1877.</i>

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Salvage</i> Houses destroyed by Capt. Taylor's Garrison Engineers			980 900		The District Engineer reports that Captain Taylor has been ordered upon the subject.	Noted
	Presidency Constructing Machinery Transvers for Canning and Paper works at Guayaquil factory			1165 1165		The District Engineer reports to a reference made by this office is awaited.	Do
	Constructing buttricks inside the Magazine of the Gunpowder Factory		513 1111	513		The District Engineer reports that funds will	Do
	<i>Camminese</i> Improving drainage of European Infantry Barracks at Camminese	5270	5219	419		Engineer reports that an estimate has been submitted for sanction through Military Authorities & by date 2nd as appropriate.	is still under consideration. The expenditure must therefore continue
	<i>Naval</i> New Barracks at Panamala		6935	6935 119		The District Engineer reports that this sum is chiefly due to certain items having been underestimated for cost of alterations that were found necessary when carrying out the work.	32 5
						The District Engineer reports that the revised estimate called for in G.O. No. 20452 of 8th Feb 1877 is awaited.	4 The revised estimate called for in G.O. No. 20452 of 8th Feb 1877 is awaited.

Item No.

Particulars

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the District Engineer, with final remarks by Examiner.

Orders by Local Government.

Moller Central
Making road from the Bund road
near Moller to Ballapuram 3

5 noted

Presidency
Constructing two curns at the
Government Bakery

1192 1192 6

The District

Engineer reports
that an estimate
will be submitted
to Government for
sanction

The estimate is under
consideration.

Road from Expense Magazine
to the Powder Magazine 3

1194 1194 57

The District En

7. noted

Engineer reports
that an estimate
has been called
for and on its
receipt will be
sanctioned.

Constructing butts for supplying
the enclosure walls at Merchant
Magazine

303 303

The District 8

do

Engineer reports that
an estimate will be
submitted to Govern-
ment for sanction
as soon as it is
received from
the Executive
Officer

31
5

[MONTH OF 187 SHEET No.]

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Presidency (Contd)						
	Constructing Buttraps inside the Magazine at Gunpowder Factory	"	573	573	114	Do Do Do	9 do
	Repairing walls and ceilings of No 7 Captain and 8 & 10 Subalterns quarters	"	1157	1157	361	The District Engineer reply to a reference made by this office is awaited. Amount disapproved.	10 do
	Constructing Masonry traverses for Carrying and Depo. Houses at Gunpowder Factory	"	1165	1165	1165	Do Do Do	11 do
	Repairing quarters for Serpents and 9 men of the Gunpowder Barrack	3200	3426	226	6	Do Do Do	12 do
	Opening Entrance Bar	"	11090	11090	1000	The District Engineer reports that the work was carried out under G.O. B. 9195 dated 31st March 1877 and that a bill for the whole amount of Rs. 11090 up to the completion of the work will be submitted to Government for sanction.	13 The bill is awaited.

Attested
 C. P. W. D.
 12-1-78
 J. D.

Item No	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Repairing Phadoin Cozum Rock					to Government for Phadoin	Noted
			500	500	500	The District Engineer's reply to a reference made by the office is forwarded.	W. H. 20-10-78

W. H. 20-10-78
J. W. R.

No 13022

Act of 1877 Indian.

PUBLIC WORKS

To

The P. & C. Concerned

Dated

Issued

By

Chief

G. O. & Jany 11:8. No. 31W

Now

Objected to Items
Order on statement of
in the acct of
Officers for the month of
Sept. 1877 under Supervision
Hend. & H. B. B. B.

Cont. in Paper