

(1) Number of pages 22(2) Date of repair 5.9.86(3) Initials of the Referencer Carver**TAMIL NADU ARCHIVES****GOVERNMENT OF TAMIL NADU***Public Works***DEPARTMENT**

G.O. No.	3846 (W)	Press.
B.P. No.		Mis.
Dated	2. 10. 1878	197.

*Not to be folded or roughly handled**7/8/85*

3746
T

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd October 1878, No. 3,846 W.

General.
Account.

Read the following paper:—

No. 24.

PROVINCIAL.

PART I.—*Irregularities with respect to Estimate for the Month of May 1878.*

Item No.	Particulars.	Month in which accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.		RS.	RS.	RS.	RS.		
1	<i>Nilgiri.</i> A road from Government House to Private Secretary's House.	May 1878.	..	239	239	115	The District Engineer reports under date the 15th July 1878, that an estimate is being prepared and that it will be submitted to Government shortly.	No. 25, ORDER THEREON, 2nd October 1878, No. 3,846 W. The District Engineer will state on whose authority the work was commenced without sanction having been first obtained.
2	<i>Trichinopoly.</i> Constructing a 2nd-class Police Station-house at Streerungum.	May 1878.	..	550	550	550	The District Engineer writes under date the 19th July 1878, that the work has been commenced in anticipation of sanction to the estimate. An estimate of Rs. 2,000 is with the District Engineer for approval.	2. An estimate of Rs. 2,000 was sanctioned for this work in G.O. No. 3,220 W of 12th August 1878.
	EXCESS OVER ESTIMATE.		..					
3	<i>Nilgiri.</i> Government House at Norwood.	June 1877.	21,500	2,00,452	1,78,952	16,548	The Examiner has nothing to add to his remarks in the Objectionable Statement of the previous month (April).	3. Separate orders will be passed in due course.
4	<i>Presidency.</i> Vepery Female Dispensary.	Mar. 1878.	1,525	2,039	1,114	..	The excess is due to additional works which were considered necessary having been carried out; a revised estimate will be sanctioned shortly. The District Engineer reports as above under date the 5th June 1878.	4. The District Engineer has reported that the objection will shortly be removed.

PART I.—Irregularities with respect to Estimate, &c.—continued.

Item No.	Particulars.	Month in the accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
			RS.	RS.	RS.	RS.		
5	Excess over Estimate—continued. <i>Presidency—contd.</i> Repairing and cleaning the main drain in the Government House compound and altering the fencing.	May 1878.	80	674	439	328	A reply is awaited to a reference by this office, dated the 20th July 1878.	5. It is most discreditable that a (probably) ordinary reference should not have been answered in six weeks.
6	<i>Nagapattinam.</i> Sea Custom House at Velangany.	Nov. 1876.	1,500	1,801	211	..	This office has nothing to add to the remarks in the Objectionable Item Statement of the previous month (April).	6. The orders issued on the previous return are sufficient.
7	<i>Nellai—Northern.</i> First-class Tubak Cutlery at Kanchigheri.	Mar. 1878.	29,650	30,895	1,245	29	Do. do.	7. Do. do.
8	<i>Jeypore Ghats.</i> Constructing a Sub-divisional and an Overseer's Office at Sakor.	May 1878.	1,575	1973	293	11	No reply received to a reference by this office, dated the 20th July 1878.	8. The District Engineer, Jeypore, will report for the information of Government, why the reference, which must have reached him at the beginning of August last, remained so long unanswered, and he will take steps for the early removal of the objection.

PART II.—Irregularities with respect to Appropriation for the Month of May 1878.

Item No.	Particulars.	Month in the accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
			RS.	RS.	RS.	RS.		
1	<i>Nagapattinam.</i> Removing the Land ship at Lak Hill Cutting.	April 1878.	..	2,000	2,000	1,082	Government were addressed and funds applied for in the month of July 1878.	9. Rupees 5,000 were appropriated for this work in G.O. No. 5,569 W of 24th September 1878.
2	<i>Presidency.</i> Repairing and cleaning the main drain in the compound of Government House and altering the fencing.	May 1878.	..	501	501	329	No reply received to a reference by this office, dated 26th July 1878.	10. Take orders in Part I against this item, which the District Engineer will take steps to remove without loss of time.

PART II.—Irregularities with respect to Appropriation, &c.—continued.

Item No.	Particulars.	Month in the accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
			RS.	RS.	RS.	RS.		
3	<i>Trichinopoly.</i> Constructing a 2nd class Police Station house at Streerangum.	May 1878.	..	550	550	550	The work has been commenced in anticipation of a provision of funds. The District Engineer has been asked to state his authority for this irregularity.	3. Separate orders will be passed on the District Engineer's report which has been received.

Miscellaneous Irregularities.

Division.	Name of Work, &c.	No. of Work.	Amount of Estimate.	Amount expended.	Remarks by the Examiner.	Orders by Local Government.
	<i>Work completed without Estimate.</i>		RS.	RS.		
Vizianagram	Constructing a wooden house for tide gauge at Vizagapatam.	1	..	215	The sanction of Government is required to enable this office to pass the expenditure.	The District Engineer, Vizagapatam, will report the circumstances under which the work was undertaken without an estimate.
	Total ..	1	..	215		

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secy. to Govt., P.W.D.

(True Copy.)

Major, R.E.,
Under Secy. to Govt., P.W.D.To the District Engineers concerned.
" Examiner of Public Works Accounts.Exd. E. C. Shanker.
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1878) Madras.

PUBLIC WORKS.

THE DISTRICT ENGINEERS

GOVERNMENT

Fort Saint George.

Dated Oct 2nd.

To

From

For

G. O., 2nd October 1878, No. 3813 W.

OCTOBER

Nov. 21 25.

Forwarded for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of May 1878, under Provincial.

Chgo 3509 W 8/4-9-78
un 3479 u 2-u-u
un 3224 W u 12-8-u
Circulars 2664 of 18-6-78
un 1877 u 23-4-78

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 24

Recd.

September

1878

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of May 1878, under Provincial.

Loway-ford

Examiner, P. W. Accounts.

Loc 26-9-78

Cir 30-9-78 P. W. 2. 10. 78

With order

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Month in which expenditure is estimated to be incurred.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without Estimate</u>							
1	<u>Nalgia</u> Road from Government House to District Secretary's House	May 78		239	239	115	The District Engineer reports under date the 11th July 78 that an estimate is being prepared and that it will be submitted to Government shortly.	Good No 3845 of 72 July 78.
2	<u>Trichinopoly</u> Constructing a 2nd class station house at Kumbakonam	May 78		550	550	550	The District Engineer's estimate of works under date the 19th July 78 that fixed for this the work has been approved in G.O.	The District Engineer's estimate of Rs 2000 was approved 19th July 78 that fixed for this the work has been approved in G.O.
	<u>Excess over Estimate</u>							
	<u>Nalgia</u> Government House at Kovvood	June 77	21500	229122	78252	16540	Commenced in anticipation of sanction to the Estimate. The Estimate of Rs 2000 is with the District Engineer for approval.	Rs 32201 of 12 Aug 77
	<u>Presidency</u> Hospital	March 77	1525	2639	1114		The Engineer has nothing to add to his remarks in the Objections to the Statement of the previous month (April).	Rs 32201 of 12 Aug 77
							The Engineer is due to additional work which	

Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
--------------	---------------------	-------------------------	-----------------------	---------------------------	---	-----------------------------

Item No.

PART II.—Irregularities with respect to Appropriation.

Provincial

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	--------------------------	--------------------------	----------------------------	---------------------------	---	-----------------------------

Without Appropriation

Nilgiri

1 Removing the land adjacent to the Mill, cutting April 1898

Princetown

2 Repairing & clearing the main drain, to the compound of Government House, and allowing the fencing

2000 2000 1087 Government were addressed Rs 5000 were and funds applied for appropriated in the month of July 1898 for this work in G.O. No. 3509 Wof 4 Sept 1898

501 328 No reply received from the District Engineer, but I find the reference by his office dated 26th July 1898. Rs 1000 will be the cost of the same work.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Amount of expenditure of the year.</i>						
	<u>Without Appropriation (Continued)</u>						
	<u>Trichingoley</u>						
3	Constructing a 2 nd class Police Station house at Pithurungum	550	550	550	550	The work has been commenced in anticipation of a provision of funds. The District Engineer has been asked to state his authority for this irregularity. W. P. P. 28.9.11	Defect arises in the report as the report which has been received. 28.9.11

At a meeting
M. K. C. C. A.

3246
7

Item No.	Particulars.	Amount of Estimate.	Expendi- ture up to date.	Excess over Estimate.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.

3430
12/5

Govt. of (1878) Madras.

Govt. of (1878) Madras.

PUBLIC WORKS.

21

Duties

Longest

Recd.

Enal

G. O., 2^d Oct^r 1878, No. 38461

No. 41-2

• Objectionable ~~Statement~~ Items

Passing orders on the
of Statement of — in the
acts: of Se Officers for
under
May 78 - Provincial.

Autism

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd October 1878, No. 3,847 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 26. From Major H. SMALLEY, R.E., District Engineer, South Canara, to the Chief Engineer, Public Works Department, Roads and Buildings, dated Mangalore, 27th August 1878, No. 55.

In continuation of this office letter, No. 40, dated the 12th July 1878, I have the honor to submit herewith for sanction an estimate in detail and abstract with plan and specification, amounting to Rupees 4,400, for rebuilding the outer wall of the District Jail at Mangalore.

2. The estimate has been approved by the Inspector-General of Jails in his letter No. 4,177 of 20th instant, copy of which is herewith submitted.

3. As it is desirable that the work should be completed before the beginning of the monsoon of 1879, I request that, if possible, the sum of Rupees 2,500, which would be sufficient to rebuild the part requiring early attention, may be provided during the current financial year, leaving the balance of Rupees 1,900 to be allotted in 1879-80.

No. 27. ORDER THEREON, 2nd October 1878, No. 3,847 W.

THE plan and estimate of Rupees 4,400, for rebuilding the outer wall of the District Jail at Mangalore, are sanctioned.

2. No funds being at present available, the work will be entered in the Budget of 1879-80.

3. This sanction has been registered as Provincial No. 106 B of 1878-79.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the District Engineer, South Canara.
" Examiner of Public Works Accounts.
" Judicial Department.

Exd. T. O'Connor.
Spare Copies

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

2nd October 1878, No. 3,847 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 26. From Major H. SMALLEY, R.E., District Engineer, South Canara, to the Chief Engineer, Public Works Department, Roads and Buildings, dated Mangalore, 27th August 1878, No. 55.

In continuation of this office letter, No. 40, dated the 12th July 1878, I have the honor to submit herewith for sanction an estimate in detail and abstract with plan and specification, amounting to Rupees 4,400, for rebuilding the outer wall of the District Jail at Mangalore.

2. The estimate has been approved by the Inspector-General of Jails in his letter No. 4,177 of 29th instant, copy of which is herewith submitted.

3. As it is desirable that the work should be completed before the beginning of the monsoon of 1879, I request that, if possible, the sum of Rupees 2,500, which would be sufficient to rebuild the part requiring early attention, may be provided during the current official year, leaving the balance of Rupees 1,900 to be allotted in 1879-80.

No. 27. ORDER THEREON, 2nd October 1878, No. 3,847 W.

THE plan and estimate of Rupees 4,400, for rebuilding the outer wall of the District Jail at Mangalore, are sanctioned.

2. No funds being at present available, the work will be entered in the Budget of 1879-80.

3. This sanction has been registered as Provincial No. 100 B of 1878-79.

(True Extract.)

(Signed)

E. A. FOORD, Colonel, R.E.,
Secretary to Govt., P.W.D.

(True Copy.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the District Engineer, South Canara.
" Examiner of Public Works Accounts.
" Judicial Department.

Est. T. O'Connor.
Spare Copies.

Handwritten: 985
10/1/78
W.C.

3847
2

Detail of Work.	Number.	Measurements in feet.			Contents.	Total quantity of each description of work.
		Length.		Height or Depth.		
		Each.	Total.			
<u>Concrete infirmation</u> in the bottom of foundation from the Compounds wall on side from the extremity of the Cap house to 992 Corner.						
Excess portions in bottom of another foundation Calculated at right angles from centre to centre.						
Total Concrete infirmation					28.5	
<u>Foundations footing of</u> <u>Foundation to compounds</u> <u>as stated for concrete</u>						
No. to Compound wall in north side from the extremity of Guard room to the fallen portion & from do. to part rebuilt in 1860.						
Excess portion in bottom of foot of do. Calculated at right angles from centre to centre of Compound wall.						

Detail of Work.	Number.	Measurements in feet.				Contents.	Total quantity of each description of work.
		Length.		Breadth or Thickness.	Height or Depth.		
		Each.	Total.				
Brought forward							
Excavations in bottom of anthracite culvert at 15 ft apart from center line for 100 ft	50	3	150	4 1/2	1 1/2	126 3/4	✓
Total excavations in foundation						126 3/4	✓
Drainage							
Drainage on both sides of compound wall all along the north & south side	2	1356 1/2	1356 1/2	1 1/2	3/4	305 1/8	✓
Total Drainage						305 1/8	✓
Superstructure							
Compound wall above foundation	1	1356 1/2	1356 1/2	1 1/2	12	305 1/8	✓
Buttresses	51			27 3/4	12	810 3/4	✓
Total Superstructure						1115 1/8	✓
Coping over Compound wall as shown in drawing	1	1356 1/2	1356 1/2			1356 1/2	✓
Total Coping work						1356 1/2	✓

Detail of Work.	Number.	Length.		Breadth or Thickness.	Height or Depth.	Contents.	Total quantity each description of work.
		Each.	Total.				
Earth work in foundation						384 1/3	
Compound wall south side						1320 5/8	✓
do north side						840 5/8	✓
Total Earthwork						1291 1/3	✓
Drainage						305 1/8	✓
Superstructure						1115 1/8	✓
Coping work						1356 1/2	✓
Total						2668 1/3	✓

Rangalac
Chicago 1878

Wm. H. H. H. H.
Dr. H. H. H.

3847
507

Specification Report to the
estimate for rebuilding the compound
wall of the District Jail, Bangalore.

The length to be rebuilt exclusive of
the portion now being rebuilt on emergency
and of the portion rebuilt in 1860 amounts
to 1356 1/2 running feet. It is proposed to
give the new wall a thickness of 6' at
the 2'3" at ground level and a foundation
of 2'6" in depth of 1 1/2' masonry and con-
crete arranged in steps of 1/2' each. The
height of the wall above ground to be 12'6"
bottom of coping. Coping to be 9" in height
at centre above the top of wall and to
project 4" on either side and to be made
of single stones. Facing stones are to be
laid inside and outside the foot of wall
at the ground level. A drain now run-
ning along the face of the wall outside
is to be removed and relaid further out
and the ground outside sloping towards it
had wall is to be cut down and sloped
outwards.

1878.
D. P. W. South Canara District.
Detailed Estimate No 36 of 1878-79.
Work.
Rebuilding the compound
wall of the District
Jail at Bangalore.

Muzappa

Handley Sept 28

W. A. Lawrence

Kingston
22 August 1878

Respectfully
I enclose estimate
for rebuilding the
outer wall of the
District Jail at Bangalore

1792/20

(117)

Potacumund
Office of Inspector General
of Jails 20th August 1878

From The Inspector General of Jails
Potacumund
To The District Engineer
Bangalore 3849

Sir,
With reference to your letter
No. 164, dated 6th August 1878, I have
the honor to state that the rebuilding
of the outer wall of the District
Jail at Bangalore appears very
desirable but I must inform you
that there are no funds at my dis-
posal for carrying out the work and
since the abolition of the convict-
labor fund the amount of the
estimate will have to be entered
in the budget of the Public Works
Department. I therefore return the
plans & estimate in order that
you may make the necessary ap-
plication

Application to Government for sanc-
tion and the provision of funds.

Shave one

Signed / J. C. Tennant

Sup: Genl of Jail.

/ True Copy /

H. Walling Esq: 18

District Engineer

307/2
Enclosure in letter No 55 of 27th
August 1878 from the District Engineer
South Canara to the Chief Engineer
Roads and Buildings Madras.

No 55 District Engineer's Office
Mangalore 27th Aug 1878
3847
From The District Engineer of
South Canara
To The Chief Engineer
Roads and Buildings
Madras.

Sir,
In continuation of the office
letter No 40 dated the 12th July 1878 I
have the honor to submit herewith for
sanction an estimate in detail and
abstract with plan and specification
for amounting to Rs 1100 for the
four hundred for rebuilding the
outer wall of the District Jail at
Mangalore.

2. The estimate has been approved
by the Inspector General of Jail in
his letter No 4177 of 20th instant copy
of which is herewith submitted.

3. It is desirable that the work
should be completed before the beginning
of

of the monies of 1879, I request,
that, if possible the sum of Rs. 2500
two thousand five hundred, which would
be sufficient to rebuild the fort
requiring early attention, may be pro-
vided during the current official
year, leaving the balance of Rs. 1900,
one thousand nine hundred to be allotted
in 1879-80.

I have the honor to be

Sir
Your most obedient servant

Harvey Major R.

District Engineer

W. 1878
Roads and Buildings

From 1-9-78
The District Engineer
South Canara
To
The Chief Engineer
Roads and Buildings
Madras.

Dated 27th August 1878.
Recd 22/9/78
1/555

Enclosures. 4 (five)
1/12
25/10

Rebuilding outer wall of the
District Jail Mangalore sub-
mitting for sanction and estimate
amounting to Rs 4,400 for

To Acty 27-9-78
Cir 30-9-78 Recd 2.10.78

6th Div

No 50472 Public Works Department

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Table date the 2 Oct/78

Read the following:-

From
The District Engineer
South Canara } (P.C. No 55 of 27 Aug/78. 3847)

The plan and estimate
of Rs 4,400, for rebuilding
the outer wall of the
District Jail at Mangalore
are sanctioned.

2. No funds being
at present available,
the work will be
entered in the Budget
of 1877-80.

This sanction has
been registered as No.
106.13 of

Sd/- South Canara
Exec. P. J. Arch. W. 100
Ind. Department
1378/79
Estimate

12-10-78

17/9

Govt. of (1878) Affairs.

Govt. of (1878) Affairs.

PUBLIC WORKS.

 T_0

1911

Long

W.C.L.

Engl.

G. O., 2nd Oct^r 1878, No. 3847 N

Nos. 26 1027.

trial Jail Mangalore

The Plan and Estimate
rebuilding the altar wall.

rebuilding the outer wall:

Re - Sanctioned

Ernstine M.