

(1) Number of pages 8

(2) Date of repair 2.9.86

(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No.	4149 w.	Press.
B.P. No.		Mis.
Dated	26.10.1878	197

S.G. 11.

Not to be folded or roughly handled.

4149
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

26th October 1878, No. 4,149 W.

Buildings and Roads.
Military Works.

Read the following paper :—

No. 293. From Major ROSS THOMPSON, R.E., District Engineer, Presidency, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Fort St. George, 2nd October 1878, No. 3,947.

I HAVE the honor to submit, for sanction, a revised estimate, amounting to Rupees 5,700, for constructing two ovens and kneading room at the Government Bakery.

2. The original estimate, amounting to Rupees 5,300, was sanctioned in G.O., No. 12 W, dated 4th January 1878. The chief cause of excess is due to purchase of timber in the local market at an enhanced rate, in consequence of the timber contractor being unable to supply it at tendered rates, also to a greater quantity of salt being used for the bed of the ovens than was originally estimated for, and again on account of the use of hydraulic mortar for foundations which were sunk below water-level.

3. The revised estimate has been approved of by His Excellency the Commander-in-Chief.

4. The work was completed in last official year.

No. 294. ORDER THEREON, 26th October 1878, No. 4,149 W.

SANCTIONED.

2. This sanction has been registered as Imperial No. 95 B of 1878-79.

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To the District Engineer, Presidency.
" Examiner of Public Works Accounts.
" Military Department.

Exd. A. S. Rodgers.
Spare Copies

BUILDINGS AND ROADS
MILITARY WORKS

Govt. of (1878) Madras.

PUBLIC WORKS.

THE DISTRICT ENGINEER,
PRESIDENCY.

CC. CC. CC.

Date of Receipt of Order.

Jan 1st

Jan 1st

Jan 1st

G. O. No. 293-294, dated 1878, No. 2147 W.

OCTOBER

Nos. 293-294.

Government Bakery, Presidency. — The revised estimate of Rs 5,700 for oven and kneading room at the — sanctioned.

No. 3947.

From,

The District Engineer, ⁹¹⁴⁹
Presidency

To,

The Chief Engineer,
Roads & Buildings.

Sir,

I have the honor to submit for sanction a revised Estimate amounting to Rs 5,700 for constructing two ovens and kneading room at the Government Bakery.

2. The original Estimate amounting to Rs 5,300 was sanctioned in G. O. No. 1214 of 4 Jan'y 1878. The chief cause of excess is due to purchase of timber in the local market at an enhanced rate, in consequence of the timber contractor being unable to supply it at tendered rates, also to a greater quantity of salt being used for the bed of the ovens, than was originally

Encls.

1. Revised Estimate with comparison.

originally estimated for, and ^{again} in
account of the use of Hydraulic Motor
for foundations which were sunk
below water level.

3. The revised Estimate has been
approved of by H.E. The Commander
in Chief.

4. The work was completed in
last official year.

I have the honor to be
Sir,
your most obedient servt.

~~W. M. M. M.~~ ^{W. M. M. M.}
for District Engineer &c.

Fort St. George.
2nd Oct. 1878.

W. M. M. M.

4149
3.

5040/2W of 4-1-78

1878

No 4149 W 726 Culpd.

11069
Roads & Buildings.

Sanctioned.
13.11.78
18.10.78

This sanction has
been registered as Imperial L. 958
of 1878-79.

from.
The District Engineer
Presidency.

N. 3947.

Dated 2nd Oct.
Recd 3rd Oct. 1878.

N. of Encls. one.

L. 6. 3 Encls ✓
President
Mr. D. H. Leach
Shilling Dept. 15

Recd 9-11-78
Cir 21.10.78
To Govt 17-10-78

Govt. Bakery

Submitted for sanction
a revised estimate
amounting to Rs 5,700
for constructing 2
barns & kneading
room at the

4149
4

11089

Gobt. of (1878) Madras.
PUBLIC WORKS.

To The Engineer

Dated City of Madras

Issued

Recd. Encl.

G. O., 26 Oct. 1878, No. 411,96

Nos. 293 to 296

Government Bakery, Pondicherry

Estimated estimate
of Rs 5,700 for oven &
kneading room at the —
Sanctioned.

Carton

To July 1900
1530-1878

Room at