

(1) Number of pages 24
 (2) Date of repair 17-10-88
 (3) Initials of the Referencer law ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No.	4257(W)	Press.
B.P. No.		Mis.
Dated	6-11-1878	197.

297

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

6th November 1878, No. 4257 W.

General
Account.

Read the following paper :—
No. 43.

Part I.—Irregularities with respect to Estimates for the Month of July 1878.

Particulars.	Number of Appen- dices in which Obje- ctions of Honable Members.	Month in the which Obje- ctions first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture to date with Final Estimate by Committee.	Order by Local Government.
WINDMILL ESTIMATES. <i>House Division.</i>			Rs.	do.	Rs.	do.	No. 40. Order number 6th November 1878, No. 4257 W.
1 New Barracks at Poonamallee.	10	Sept. 1877 ..	..	5,121	5,722	3	The Examiner has nothing further to add to his remarks upon the work in the objectionable item specially reported to Government in No. 15 B. dated 5th October 1878.
2 Re-roofing the Old Hospital at Poonamallee.	5	Feb. 1878 ..	..	3,515	3,515	..	An estimate for this work has been submitted to Government of India—No. 11,000, No. 4256 W. of 25th May 1878.
3 Making road from trunk road near Kaval to Salt platform. <i>Native District Division.</i>	20	Nov. 1878 ..	..	13,506	15,508	1,356	The Executive Officer states that on the 14th July 1878 an estimate submitted to Engineer 23,200, was submitted to the District Engineer on 20th May 1878. Specially reported to Government in letter No. 15 B. dated 4th October 1878.
4 Repairs to the buildings of the Gun Powder Factory. <i>Public Works Division.</i>	6	Feb. 1878 ..	..	305	508	..	The District Engineer reports that on the 10th July 1878, the estimate will be prepared and submitted for the work.
							3. A report made on the receipt of these estimates submitted to Government showing cause for the delay and being probably not with the estimate will be ready.
							4. The Engineer must be removed from the work. It is presumed that it was really necessary to commit the work to him.

29257
1

PART I.—Irregularities with respect to Estimates for the Month of July 1878.—*continued.*

Item No.	Particulars.	Number of Appear- ances in Statements of Office- Expenditure Items.	Month in the Accounts of which Office- Expenditure first appeared.	Amount of Expenditure.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
5	Without Estimate— <i>continued.</i> <i>Bellary Division.</i> Water-supply, Bellary ..	1	July 1878 ..	Rs. ..	Rs. 473	Rs. 473	Rs. 392	A reply is wanted to a reference by this office No. 43, dated the 31st September 1878.	5. The reference should have been answered by this time.
6	<i>Niger Division.</i> Constructing a timber bridge on the Walaroo Stream at Walling- ton.	1	July 1878 ..	..	6,024	6,024	1,439	The District Engineer states on the 14th October 1878 that an estimate of Rs. 9,400 was submitted in G.O. No. 3,901 W. of 25th October 1878 which has not as yet been communicated to this office. Specially referred to Government in letter No. 13 B, dated 4th October 1878.	6. The Examiner has now received the order.
7	EXCESS OVER ESTIMATE. <i>Bengalore Division.</i> Repairs to the roof of Oxley Stables, Agam Barracks.	4	March 1878 ..	6,170	5,509	623	..	The Examiner has nothing to add with remarks to the objection, viz. that statement for May 1878.	7. It seems satisfactory that this application has not been removed.
8	<i>Ussur Division.</i> Rebuilding the shed at Hay Yard, Middaghatti.	6	Feb. 1878 ..	1,404	2,861	1,000	..	The District Engineer reports under No. 146 the 14th September 1878 that an additional estimate will be required of about ..	8. Noted.
	Total ..			6,554	7,224	1,009	..		

PART II.—Irregularities with respect to Appropriation for the Month of July 1878.

Item No.	Particulars.	Number of Appear- ances in Statements of Office- Expenditure Items.	Month in the Accounts of which Office- Expenditure first appeared.	Amount of Appropriation Secd.	Expendi- ture of the Year.	Excess over Appropria- tion.	Expendi- ture during Month.	Opinion of the District Engineer with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT APPROPRIATION. <i>Nigra Division.</i> Constructing a timber bridge on the Walaroo Stream at Wallington.	2	April 1878 ..	Rs. ..	5,004	5,021	1,439	The District Engineer states on the 14th October 1878 that an estimate of Rs. 9,400 was submitted in G.O. No. 3,901 W. of 25th October 1878, which has not as yet been communicated to this office. Specially referred to Government in No. 13 B, dated 4th October 1878.	9. See paragraph 6.

4257
2

[illegible][illegible][illegible]

1. *... ..*
 2. *... ..*
 3. *... ..*
 4. *... ..*
 5. *... ..*
 6. *... ..*
 7. *... ..*
 8. *... ..*
 9. *... ..*
 10. *... ..*
 11. *... ..*
 12. *... ..*
 13. *... ..*
 14. *... ..*
 15. *... ..*
 16. *... ..*
 17. *... ..*
 18. *... ..*
 19. *... ..*
 20. *... ..*
 21. *... ..*
 22. *... ..*
 23. *... ..*
 24. *... ..*
 25. *... ..*
 26. *... ..*
 27. *... ..*
 28. *... ..*
 29. *... ..*
 30. *... ..*
 31. *... ..*
 32. *... ..*
 33. *... ..*
 34. *... ..*
 35. *... ..*
 36. *... ..*
 37. *... ..*
 38. *... ..*
 39. *... ..*
 40. *... ..*
 41. *... ..*
 42. *... ..*
 43. *... ..*
 44. *... ..*
 45. *... ..*
 46. *... ..*
 47. *... ..*
 48. *... ..*
 49. *... ..*
 50. *... ..*
 51. *... ..*
 52. *... ..*
 53. *... ..*
 54. *... ..*
 55. *... ..*
 56. *... ..*
 57. *... ..*
 58. *... ..*
 59. *... ..*
 60. *... ..*
 61. *... ..*
 62. *... ..*
 63. *... ..*
 64. *... ..*
 65. *... ..*
 66. *... ..*
 67. *... ..*
 68. *... ..*
 69. *... ..*
 70. *... ..*
 71. *... ..*
 72. *... ..*
 73. *... ..*
 74. *... ..*
 75. *... ..*
 76. *... ..*
 77. *... ..*
 78. *... ..*
 79. *... ..*
 80. *... ..*
 81. *... ..*
 82. *... ..*
 83. *... ..*
 84. *... ..*
 85. *... ..*
 86. *... ..*
 87. *... ..*
 88. *... ..*
 89. *... ..*
 90. *... ..*
 91. *... ..*
 92. *... ..*
 93. *... ..*
 94. *... ..*
 95. *... ..*
 96. *... ..*
 97. *... ..*
 98. *... ..*
 99. *... ..*
 100. *... ..*

100

[illegible]
$$\begin{array}{r} 495 \\ 3 \end{array}$$

2-7-78 No 3480 W

Coll. of 1878-1879
Public Works

THE EXAMINER
PUBLIC WORKS ACCOUNTS
FORT SAINT GEORGE

From

To

By

On the 1st day of

NOVEMBER

No. 48-49

Received from the Local Government for the month of July 1878 under Imperial, Buildings and Roads.

Cir 29.10.78 Ret 6.11.78
Ret 25.10.78

No.

11710
1287
49

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 17th October
Recd.

1878

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of July 1878, under Imperial, Buildings and Roads.

Examiner, P. W. Accounts.

With orders

[illegible]

PART I.—PROLEGOMENES WITH INTRODUCTION.

[illegible]

2 Miller Central Bureau
2 Mackay road from "Frank Wood"
near Franklin to Eagle Lake Forest

3. *Callitriche* - small flower - shrubby - wood
near - possible to *Callitriche* -

4 Frederick Division
Repairs to the Buildings of
the Green Garden Station

Belmont & Widener

Repairs to the Buildings of
the Green Garden Station

Particulars

Amount of Estimate

Expend. from 1st to date

Excess over Estimate

Expend. during month

Opinion of the Supervising Engineer, with final remarks by Examiner

Orders by Local Government

Particulars

Amount of Estimate

Expend. from 1st to date

Excess over Estimate

Expend. during month

Opinion of the District Engineer, with final remarks by Examiner

Orders by Local Government

2

10

Richard C. Richardson
a Virginian

Constructing a Timber Bridge on the Middle Stream at Wellington

1000

1000

1000

The District Engineer states on the bridge that the bridge is in good condition and that the work is well done.

OK

1000

1000

1000

The District Engineer states on the bridge that the bridge is in good condition and that the work is well done.

OK

4257
7

Division

Name of Work

Number in each
of specimens in the work
since, in, of which,
alterations, changes, or
additions have been
made

Abstract
Abstract
Abstract

Remarks by the Examiners
Orders by
Local Government

Work Abstracts for work above

The work is not submitted to the

Examiners

Lawrence Clayburn at Cotnam

Officers by at Mullins

1	10030	2096	without these monthly abstracts 13. 1880.
1	10660	10003	if work done, this office is unable to check on the pending cases and on the time lag in examination of the work at which the C.C. is working (
2	28990	21949	28,110 off)

W

W

W

W. H. C. C. C.

W. H. C. C. C.

Leaf 21-11-78-

W

W

4257
10

2

No.

Particulars

Amount
of
estimate.

Expendi-
ture up
to date.

Excess
over
estimate.

Expendi-
ture
during
month.

Opinion of the District
Engineer, with final remarks
by Examiner.

Orders by Local Government.

11710

Colt. of 18781 11/11

PUBLIC WORKS

To

11/11

11/11

11/11

11/11

11/11

Objectionable items.
Passing orders on the
statement of — in
the accounts of Executive
Officers for July, 1878 under
Imperial, Buildings and
Roads.

Ents in Regt.