

(1) Number of pages 20
(2) Date of repair 9.10.86
(3) Initials of the Referencer lwp

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU
Public Works. DEPARTMENT

G.O. No.	4649 (w)	Press.
B.P. No.		Mis.
Dated	7. 12. 1878	<i>[Signature]</i>

Not to be folded or roughly handled

- (1) Number of pages_____
- (2) Date of repair_____
- (3) Initials of the Referencer_____

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

DEPARTMENT

G.O. No.	Press.
B.P. No.	Mis.
Dated	197 .

Not to be folded or roughly handled

4649
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

7th December 1878, No. 4,649 W.

General
Account.

Read the following paper :—

No. 66.

SPECIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate for the Month of August 1878.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.	
1	<i>Kistna Western Delta Division.</i> Maintenance of nursery gardens and forest at Kurlapalem.	1	Aug. 1878 ..	..	210	210	44	A reply is awaited to a reference made by this office, dated the 14th October 1878.
	EXCESS OVER ESTIMATE.							
	<i>Architect Division.</i>							
1	Constructing Senate House at Chepauk.	2	May	2,76,386	2,81,770	5,380	3,741	The Consulting Architect reports, under date the 17th July 1878, that a revised estimate will be submitted to Government shortly, and he has now been asked to take the necessary steps to remove the objection as early as possible.
	<i>Kistna Western Delta Division.</i>							
2	Constructing Subsidiary Jail at Repalle.	26	April 1876 ..	5,220	7,556	2,336	..	In G.O., No. 2,766 W., dated 6th July 1878, the Government state that the District Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the revised estimate. A reply also is awaited to a reference made by this office, dated the 12th October 1878.

PART II.—Irregularities with respect to Appropriation for the Month of August 1878.

Item Number.	Particulars.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.	
1	Nellore Northern Division. Zemindar's house at Chundy.	2	June 1878 ..	..	551	551	23	District Engineer reports, under date the 4th September 1878, that an application has been made to the Court of Wards, through the Collector, for an appropriation to the amount of balance of the estimate.
	EXCESS OVER APPROPRIATION.							
1	Architect Division. Constructing Serate House at Chempauk.	2	April 1878 ..	9,453	14,843	5,390	3,741	Specially reported to Government in this office letter, No. 18 B, dated 4th October 1878.

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	No. of Works.	Amount of Estimate.	Amount expended.	Remarks by the Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER.				RS.	RS.	
Nellore Northern.	Works above Rs. 2,500. Zemindar's house at Chundy.	..	..	1	4,480	4,496	Work completed in June 1878. Government are particularly requested to impress upon the District Engineers the importance of a more punctual submission of completion reports.
	Works below Rs. 2,500.						
Cannanore ..	..	..	..	1	105	93	
Chicacole ..	..	..	..	1	1,670	1,829	
	Total ..	..	..	3	6,255	6,418	
	Work Abstracts for works above Rs. 10,000 not submitted to the Examiner.						
Guntur ..	District Jail at Guntur.	..	..	1	37,313	23,754	Without these monthly abstracts of work done this office is unable to check an impending excess over an estimate by an examination of the rates at which the Executive Officer is working.
Tinnevely ..	New jail for 310 prisoners at Palamcottah.	..	..	1	1,00,000	25,896	
Chicacole ..	Kistnasagaram high level channel.	..	..	1	13,700	7,516	
Do. ..	Koornagedda calingulab.	..	..	1	10,194	4,941	
Do. ..	Ghat and Bandy road from the plains to Gummah.	..	..	1	25,400	3,640	
	Total ..	..	..	5	2,16,607	65,747	

No. 67.

ORDER THEREON, 7th December 1878, No. 4,649 W.

COMMUNICATED to the Superintending Engineers concerned in continuation of G.O., No. 4,276, dated 7th November, for early attention and report where necessary upon each item separately. The Government look to them in consultation with the Chief Engineer to put a stop to all irregularities of expenditure.

(True Extract.)

Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Examiner of Public Works Accounts.
" Court of Wards.

Exd. A. F. Goodall.
Spare Copies

GENERAL.
ACCOUNT.

Gobt. of (1878) Madras.
PUBLIC WORKS.

To

SUPERINTENDING ENGINEERS,
&c., &c., &c.

Dated December 7th.

Issued

Recd.

Encl.

G. O., 7th December 1878, No. 4,649 W.

DECEMBER.
Nos. 66-67.

Objectionable Items.—Statement of — for
the month of August 1878 under Special,
Buildings and Roads, communicated to the
Superintending Engineers concerned with
remarks.

in 5280. 15-11-78.
90. 4276 W. 7-11-78.
.. 4032 W. 16-10-78.
.. 2766 W. 6-7-78.

No.

12417

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

2nd November

Recd.

1878.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of August 1878,
under Special Imperial, Buildings and Roads.

Lowry-Jordan

Examiner, P. W. Accounts, and
Major R. C.

Xym

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without Estimate</u>						
	<u>Kistna Western Delta Division</u>						
1	Maintenance of Nursery garden and forest at Kurlapalem	1 August 1898	210	210	44	Reply is invited to a reference made by this Office dated the 14 th October 1898.	
	<u>Excess over Estimate</u>						
	<u>Architect Division</u>						
1	Constructing Senate house at Chapak	2	Money Rs 24,638 6	2,817 7 6	53 90	37 41	The Consulting Architect reports under date 11 th July 1898 that a Revised Estimate will be submitted to the Government shortly and he has now been asked to state the necessary steps to remove the objection as early as possible
	<u>Kistna Western Delta Division</u>						
2	Constructing Subsidary Jail at Repalli	26 April 1898	5220	7556	2336		In G. O. No 24664 dated 6 th July 1898 the Government state that the District Engineer's report is awaited with regard to the names of the individuals responsible for the great delay in the submission of the Revised Estimates. Reply also is awaited to a reference made by this Office dated the 12 th October 1898.

Government shortly
and he has now been
asked to state the necessary
steps to remove
the objection as early
as possible

In G. O. No 24664 dated
6th July 1898 the Government
state that the District
Engineer's report is
awaited with regard
to the names of the in-
dividuals responsible
for the great delay in
the submission of the Re-
vised Estimates. Reply
also is awaited to a
reference made by this
Office dated the 12th
October 1898.

Item No.	Particulars.	Number of Reports in which the amount of Appropriation is mentioned in the printed statements of expenditure.	Amount of Appropriation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Excess over Appropriation</u>								
<u>Architect Division</u>								
1	Constructing Senate house at Chapin	2	April 70 9453	11,843	5390	2741	Specially reported to Government in this Office letter No 18 B dated 4th October 1878.	

<u>Miscellaneous Irregularities</u>						
Division	Name of Work for	Number of Reports in which the amount of expenditure is mentioned in the printed statements of expenditure.	Amount of Estimate	Amount Expended	Remarks by the Examiner	Orders by Local Government
Completion Reports not submitted to the Examiner						
Works above Rs 2500						
Nellore Northern	Memendar's house at Chundey	1	4480	4496	Works completed in June 78. Government are	The Special attention of the Sup ^y Engineer is called to Circular No 5288 of 25 th Nov ^r 1878-
Gannanore Chikkahol		1	105	93	particulars requested to	
		1	1670	1829	impress upon the District	
		3	6255	6418	Engineers the importance of a more punctual submission of completion Reports	
Total.....						
Work Abstracts for works above Rs 1000 not submitted to the Examiner						
Guntur	District Jail at Guntur	1	57313	23754	Without these monthly abstracts of works done this	

N^o 4649 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

7th Decr 1878

Read the following:

From the Hon. P.W. Secy. (H.S.)

d/2nd Nov 1878

Communicated to the
Superintending Engineers
concerned in continuation
of G.O. N^o 4276 d/7th
November for early at-
tention and report
where necessary upon
each item separately -
The Government look
to them in consultation
with the Chief Engineer
to put a stop to all
irregularities of ex-

JMA

-penditure
907
1/2 28.10/10.

W. H. Sullivan

Under Dept. 1/12

3-10-10

J. E. M. Dec 17-12
E. J. A. at
Court of W. H. S.

No 12417

Govt. of (1878) Madras.

PUBLIC WORKS.

To

The Superintendent Engineer.

Dated

Issued

Recd.

Encl.

G. O. 7 Dec 1878, No 46494

Nos.

Objectionable Items
Statement of — for the
Month of Augt 1878 under
Special Buildings & Roads.
Comd to the Super Engineer
Concerned with remarks

Contd in Page