

(1) Number of pages 28
(2) Date of repair 22.10.86
(3) Initials of the Referencer law

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P W DEPARTMENT

G.O. No.	4778 W	Press.
B.P. No.		Mis.
Dated	17. 12. 1978	

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

17th December 1878, No. 4,778 W.

General.
Account.

Read the following paper:—

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of August 1878.

No. 183.

Item Number.	Particulars.	Number of Appearances in the Statement of Object-tionable Items.	Month in the Accounts of which Object-tionable Ex-penditure first appeared.	Amount of Esti-mate.	Expen-diture up to Date.	Excess over Esti-mate.	Expen-diture during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		No. 184. ORDER THEREON, 17th December 1878, No. 4,778 W.
1	Constructing Pies to Warda kitchen and latrine at Central Jail.	1	Aug. 1878 ..	..	269	269	269	A reply is awaited to a reference made by this office, dated the 16th October 1878.	
2	Road from Government house to Private Secretary's house.	3	May " ..	..	845	845	194	The District Engineer reports, under date the 16th July 1878, that an estimate is being prepared and that it will be submitted to Government shortly.	1. See paragraph 1 of G.O., No. 4,960 W., of 6th November 1878.
3	Dowalla road ..	1	Aug. " ..	..	847	847	..	Expenditure last incurred in June 1878 ..	2. The Superintending Engineer, Fourth Circle, will report the circumstances under which expenditure was incurred without either estimate or appropriation.
4	Blasting Meeru gate at Chepauk	1	" " ..	..	417	417	417	The District Engineer reports, under date the 21st October 1878, that an estimate has been submitted to Government for sanction.	3. No estimate appears to have been received. The Superintending Engineer should quote the number and date of the letter forwarding it.
5	Constructing two roads parallel to the Buckingham Canal between Chepauk bridge and Percott's road, Chepauk park.	1	" " ..	..	5,647	5,647	5,647	Do. do. do.	4. Separate orders will be passed.
6	Repairing and cleaning the main drain in the compound of Government house.	1	" " ..	..	727	727	..	A reply is awaited to a reference made by this office dated the 1st November 1878. Expenditure last incurred in June 1878.	5. It is understood that an estimate has been sanctioned.
	Total ..			..	8,152	8,152	5,927		

PART I.—Irregularities with respect to Estimate, &c.—continued.

Item Number.	Particulars.	Number of Appearances in the Statement of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Detention.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	EXCESS OVER ESTIMATE. Jeypur Ghaut Division. Constructing a Sub-divisional and an Overseer's office at Salur.	3	May 1878	Rs. 1,875	Rs. 1,933	Rs. 368	13	The District Engineer reports, under date the 15th Aug. 1878, that the circumstances connected with the excess will be reported for orders to Government in due course, and that it is delayed until a comparative statement has been received from the Jeypur Ghaut Range Officer. The above reply was received in this office on the 6th November 1878.	6. The comparative statement and report should be submitted quickly.
2	Nallora, Northern Division. First-class Taluk Cutcherry at Kanayagiri	5	Mar. "	Rs. 29,650	Rs. 31,550	Rs. 1,930	655	This office has nothing to add to the remarks in the objectionable item statement for April 1878, and the District Engineer has been asked to take necessary steps to remove the objection.	7. Vide paragraph 5 of G.O. No. 4,990 W. of 6th November 1878. The Superintendent Engineer's special attention is drawn to this matter. The Governor in Council is much displeased with the delay, the cause for which must be explained to his satisfaction.
3	Nigra Division. Government House at Norwood	14	June 1877	Rs. 21,500	Rs. 22,978	Rs. 2,014.75	6,534	Specifically reported to Government in letter No. 15-B, dated 4th October 1878. The Examiner has nothing to add to his remarks in the objectionable item statement for April 1878.	8. An estimate of Rs. 26,560 has been sanctioned in G.O. No. 4,488 W. of 25th November 1878.
4	Presidency Division. Vogery Female Hospital	5	Mar. 1878	Rs. 1,525	Rs. 2,659	Rs. 1,114	..	The District Engineer reports, under date the 5th June 1878, that the excess is due to additional works which were considered necessary and have been carried out. A revised estimate will be submitted shortly. Expenditure has incurred in March 1878.	9. A revised estimate was sanctioned in G.O. No. 4,344 W. of 13th November 1878.
5	Ooor Division. Range Officer's quarters	2	July "	Rs. 6,800	Rs. 6,030	Rs. 290	..	In reply to a reference made by this office dated the 2nd October 1878, the Executive Engineer quotes G.O. No. 2,893 W. of 16th July 1878. This G.O. does not however refer to this work. The Executive Engineer will again be addressed. Expenditure has incurred in July 1878.	10. The Superintendent Engineer will take steps to remove this item from the objectionable statements.
Total				Rs. 60,050	Rs. 65,225	Rs. 5,175	7,232		

PART II.—Irregularities with respect to Appropriation for the Month of August 1878.

Item Number.	Particulars.	Number of Appearances in the Statement of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure over Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT APPROPRIATION. Nigra Division. Road from Government house to Private Secretary's house.	2	Aug. 1878	Rs. ..	Rs. 845	Rs. 845	194	A reply is awaited to a reference made by this office dated the 6th September 1878. A reminder has now been sent. Expenditure has incurred in June 1878	11. See paragraph 3.
2	Devalla road	1	June "	Rs. ..	Rs. 847	Rs. 847	..		
3	Presidency Division. Constructing two roads parallel to the Buckingham Canal between Chappak bridge and Pycroft's road.	1	Aug. "	Rs. ..	Rs. 5,047	Rs. 5,047	5,047	This expenditure has been transferred from some other head concerning which inquiry has been made. The District Engineer reports, under date the 21st October 1878, that Government have been asked for a provision of funds.	12. See paragraph 4.
3A	Requaring and adorning the main drain in the compound of Government house.	1	" "	Rs. ..	Rs. 675	Rs. 675	..	A reply is awaited to a reference made by this office dated the 1st November 1878. Expenditure has incurred in June 1878.	13. See paragraph 5.
4	Saten Division. Tools and Plant (repairs and carriage)	1	" "	Rs. ..	Rs. 610	Rs. 610	42	A reply is awaited to a reference made by this office, dated the 11th October 1878.	14. A reminder should be sent.
5	Trichanguly Division. Constructing a second-class Police Station house at Sircungam.	3	May "	Rs. ..	Rs. 550	Rs. 550	..	The District Engineer reports, under date the 3rd October 1878, that a report has been submitted to Government on the subject. Expenditure has incurred in May 1878.	15. Separate orders will be issued.
6	Vizianagaram Division. Constructing a wooden house for tide gauge at Vizianagaram.	2	June "	Rs. ..	Rs. 620	Rs. 620	..	The District Engineer reports, under date the 6th September 1878, that this work has been proceeded with in anticipation of provision of funds, and has now been asked to state what measures have been taken to remove the objection. Expenditure has incurred in July 1878.	16. The Superintendent Engineer states that the Master Attendant has been addressed on the subject and requested to have funds provided.
1	EXCESS OVER APPROPRIATION. Mangalore Division. Tools and Plant (repairs and carriage).	2	July 1878	Rs. 255	Rs. 1,058	Rs. 803	255	A reply is awaited to a reference made by this office, dated the 2nd October 1878.	
Total				Rs. 9,134	Rs. 9,194	Rs. 5,293			

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expend- ed.	Remarks by Examiner, Public Works Accounts.	Orders by Local Government.
Vizianagaram ..	WORK COMPLETED WITHOUT ESTIMATE. Constructing a wooden house for tide gauge at Vizianagaram.	3	May 1878 ..	1	Rs. ..	Rs. 620	The sanction of Government is re- quested to enable this office to pass the expenditure.	17. See paragraph 16.
			Total ..	1	..	620		
Narasipatam ..	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER OF PUBLIC WORKS ACCOUNTS. Works above Rs. 2,500.	..	..	1	11,660	13,475	Completed in October 1877..	
Bangalore ..	Deputy Tahsildar's Cutcherry and Sub- Jail with out-house at Yalmarahin.	..	..	3	352	208	Government are particularly re- quested to impress upon the Dis- trict Engineers the importance of a more punctual submission of completion reports. 1* The special attention of Su- perintending Engineers is called to Circular No. 9,255, of 25th November 1878.	
Comblatoro ..	Works above Rs. 2,500.	..	..	2	720	729		
Godavari, Eastern ..	..	..	..	1	545	648		
Delta. ..	..	..	..	2	530	752		
Chunab ..	..	..	..	1	1,675	1,943		
Narasipatam ..	..	..	..	1	113	113		
Presidency ..	..	..	..	1	100	160		
Salem ..	..	..	..	3	2,316	2,316		
Tanjore ..	..	..	..	1	74	74		
Tinnevely ..	..	..	..	1	60	60		
Vandavaham ..	..	..	..	1	13,347	26,398		
			Total ..	17	13,347	26,398		
Madhapalle ..	WORK ABSTRACTS FOR WORKS ABOVE RS. 10,000 NOT SUBMITTED TO THE EXAMINER OF PUBLIC WORKS ACCOUNTS.	..	..	1	33,070	29,812		
Nellore, Northern ..	New Tank Cutcherry at Kadri	..	..	1	29,860	31,580		
Nilgiri ..	First-class Cutcherry at Kanyagudi	..	..	1	21,500	2,22,976		
Do. ..	New road from Ootacamund to Coonoor.	..	..	1	14,478	8,546		

Presidency	Converting Chepauk Workshop, &c., into the offices of the Department Public Works Secretariat.	1	1,07,000	86,353	Without these monthly abstracts of work done, this office is unable by an examination of the rates at which the Executive Engineer is working to check an impending excess over an estimate.
Nandial ..	First-class Tank Cutcherry at Koll- kunla	1	64,772	64,979	
Madura ..	Hand dredge at Pambou ..	1	13,040	9,599	
Nellore, Northern ..	Sub-Jail at Kandahar ..	1	10,009	8,291	
Architect ..	Terminal Nark's Palace accommodating public officers.	1	1,28,620	79,705	
	Total ..	9	4,22,139	5,42,247	

(True Extract.)

To the Superintending Engineers concerned.
Examiner of Public Works Accounts.
" " Muster Attendant.

Colonel, R.E.,
Secretary to Govt., P.W.D.

Exd. E. C. Shunker.
Spare Copies

GENERAL
ACCOUNT.

Genl. of (1878) ~~Genl.~~
PUBLIC WORKS.

FOR THE INTENDING ENGINEERS
CONCERNED,
Et. c.

Genl. of (1878) ~~Genl.~~

Genl.

Genl.

Genl.

G. O., 17th January 1878, No. 4778 W.

RECEIVED

No. 183-155

Objectable Items. — Orders on statement
of — in the accounts of Executive Officers
for the month of August 1878 under Pro-
vincial.

No.

12831

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 13 } November 1878.
Recd. }

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of August 1878,
under Local Provincial.

40, 4488 W. 25-11-78-
4260 W. 6-11-78-
4032 W. 16-11-78-
3846 W. 2-10-78-
3479 W. 2-9-78-
Memo 3544. 10-8-78-
40 2493 W. 16-7-78-
1640 W. 1-4-78-
40 1148 W. 7-3-78-

Examiner, P. W. Accounts

With order. 11/11

**Foot-
cruminal**

PART I.—Irregularities with respect to Estimate.

[illegible]

Provincial

Month or August 1898. Sheet No. 1

Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
Excess over Estimate (Contd.)						
President's Privileges.						
Widening Female Hospital.	5 Dec 97 1020	2639	1116		off. District Engineer. The Superintending Engineer. A revised estimate of the work under the 5th year was submitted in 1898 that the work in the 5th year was estimated at Rs. 1020. The work in the 5th year was estimated at Rs. 1020. The work in the 5th year was estimated at Rs. 1020.	

Main Division.

5 Range Officers' Quarters.

2

July 98 5000

6090

290

In reply to reference

made by this Office

10. The Range Engineer

that the 22. Outposts will take up to

the Executive Engineer. Reserve this item

quoted by A. 22323. W. from the objectionable

of 16 July 98. This

Statements -

G. A. present however

refer to this work. The

Executive Engineer will

again be addressed.

Superintendent last issued

in July 98.

Total. 6090 2639 2051

7232

4228

Item No.	Particulars.	Month in which the work was done.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Wiltshire Appropriation (cont.)</u>								
3a.	Repairing and cleaning the Main drain in the Compound of Govt. House	1 April 78	675	675			Engineer reports under date the 21 October 78 that Govt. have been asked for a provision of funds.	
							Application sent to p. reference made by this Officer dated the 1st November 78. Expenditure not incurred in June 78	13 See para 5
4	Salem Division. Took and Plank (Repairs and Garrison)	1 April 78	610	610		12	Application is sent to the reference made by this Officer dated the 11th October 78.	14 A reminder should be sent.

<u>Trichinopoly Division.</u>								
5	Constructing 23 Clap. Poles at Station House at Sturmgam	3 May 78	550	550			Engineer reports under date the 30 Oct. 78 that a report has been sent to the District Engineer on the subject. Expenditure not incurred in May 78.	15 Separate orders will be issued.
<u>Vizianagaram Division</u>								
6	Constructing a Broken House for the Govt. at Vizianagaram	2 June 78	620	620			Engineer reports under date the 5th September 78 that the work has been proceeded with in anticipation of future funds provided for the same. The District Engineer states that the Master of the vessel has been addressed on the subject and requested to have funds provided.	16 The supply of the Master of the vessel has been addressed on the subject and requested to have funds provided.
Total			9194	9194	5283		To ensure the object of the expenditure has been achieved in July 1878.	

5283

Provincial Month of *August* 1878. SHEET No. *1*

Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<i>Exceeds over Appropriation.</i>						
<i>Mangalore Division.</i>						
<i>1 Sack & Wheat (Mangalore & Maricopa)</i>	<i>2 July 78 255 1058 803</i>				<i>Reply is pointed to preference made by this office dated the 22 October 1878.</i>	
					<i>22 Oct 78</i>	

4778
10

Cu 12831

1878) *Madrid*
PUBLIC WORKS.

19-12

57784
G. O. *17 Dec* 1878. No. *4784*
Nos.

Objectivable Items
Order on statement of -
in the Act of Officers
for the month of Aug 1878
under Provincial

1878