

**GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.**

31st December 1878, No. 4,871 W.

General.
Account.

Read the following paper :—
No. 271.

**IMPERIAL, BUILDINGS AND ROADS.
PART I.—Irregularities with respect to Estimate for the Month of September 1878.**

Item Number.	Particulars.	Number of Appor- ances in the Statement of Obje- ctionable Ex- penditure first Items.	Month in the Accounts of which Objec- tionable Ex- penditure first appeared.	Amount of Esti- mate.	Expen- diture up to Date.	Excess over Esti- mate.	Expen- diture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
WITHOUT ESTIMATE.									
1	Water-supply, Bellary	3	July 1873 ..	..	732	732	129	A reply is awaited to a reference made by this office, dated the 30th September 1878. A reminder has been sent. No. 18 H, dated 4th October 1878. It is stated in G.O. No. 3,489 W, dated 2nd September 1878, that the orders of the Government of India on Proceedings, No. 2,317, dated 28th May 1878, must be awaited. Specially reported to Government in letter No. 18 H, dated 4th October 1878.	No. 272. Orders thereon, 31st December 1878, No. 4,871 W. The Superintending Engineer will report the action taken by him for removing the objection. 2. The Government of India will be addressed.
2	New Barracks at Poonaulah	12	Sept. 1877 ..	..	6,574	6,574	2		
3	Making road from trunk road near Kavalli to salt platform.	22	Nov. 1875 ..	..	14,469	14,469	703		
Total ..				..	21,775	21,775	829	3. The estimate has been received and is under consideration.	
EXCESS OVER ESTIMATE.									
4	Improvements to the Gun Powder Factory.	1	Sept. 1878 ..	54,010	56,637	2,627	2,946	A reply is awaited to a reference made by this office, dated the 4th November 1878. A reminder has now been sent.	4. A reply should have now have been received by Government to paragraph 4 of G.O. No. 4,257 W, dated 6th November 1878.
6	Repairing the shed at hay yard, Mudla-gurri.	7	Feb. "	1,362	2,094	232	..		
Total ..				55,372	58,731	2,859	2,946	6. It is very unsatisfactory that three months should have elapsed and nothing done to remove the objection of ten months standing. The Superintending Engineer's special attention is called to the case and he will report what action has been taken by him.	

7/2

PART II.—Irregularities with respect to Appropriation for the Month of September 1878.

Item Number	Particulars	Number of Appearances in the Statement of Objectable Items	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT APPROPRIATION. Usur Division. Repairing the Stud lines at Remount Depot.	1	Sept. 1878	..	691	691	325 A reply is awaited to a reference made by this office, dated the 13th November 1878.	6. The Superintending Engineer's attention is called to the necessity for removing this objectionable item.

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Appearances in the Statement of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner of Public Works Accounts.	Orders by the Local Government.
Bangalore	Works completed without Estimates. Repairing mud wall around Arsenal in the Fort.	15	June 1877 ..	1	..	RS. 2,113	7. The sanction of Government is requested to enable this office to pass the expenditure.	7. Vide paragraph 2.
Mount	Re-roofing the old hospital at Poona-maloo.	7	Feb. 1878 ..	1	..	4,456		
	Total ..			2		6,569		
Bangalore	COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER, PUBLIC WORKS ACCOUNTS. Works above Rupees 2,500.	..	..	1	6,453	6,459	Completed in August 1878 ..	8. The Chief Engineer has issued orders on this point. Nothing further is required.
Sirurur	Repairing the roof of the Cavalry stables. Opening Ennore bar ..	..	..	1	11,190	11,403	Do. in March 1878.	

Division	Particulars	Number of Appearances in the Statement of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner of Public Works Accounts.	Orders by the Local Government.
Bangalore	Works below Rupees 2,500.	..	..	11	6,721	5,190	Government are particularly requested to impress upon the District Engineer the importance of a more punctual submission of completion reports.	9. The Chief Engineer has issued orders on this point. Nothing further is required.
Calicut	..	..	..	1	126	130		
Mangalore	..	..	..	1	235	253		
Fakirhat	..	..	..	1	216	219	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Officer is working, to check an impending excess over an estimate.	9. The Chief Engineer has issued orders on this point. Nothing further is required.
Presidency	..	..	..	4	1,358	1,275		
Yernadu	..	..	..	1	265	265		
	Total ..			21	24,459	24,148		
Bangalore	Works above Rupees 2,500.	..	..	1	14,400	9,739	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Officer is working, to check an impending excess over an estimate.	9. The Chief Engineer has issued orders on this point. Nothing further is required.
Calicut	..	..	..	1	23,350	13,459		
Mangalore	..	..	..	1	10,330	4,726		
Fakirhat	..	..	..	1	64,010	55,637	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Officer is working, to check an impending excess over an estimate.	9. The Chief Engineer has issued orders on this point. Nothing further is required.
Presidency	..	..	..	1	17,910	15,581		
Yernadu	..	..	..	1	16,610	14,957		
	Total ..			7	1,55,110	1,23,623		

CHEPAR,
7th December 1878.(Here enter No. 4,875 W, dated 31st December 1878.)
(True Extract.)(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.Colonel, R.E.,
Secretary to Govt., P.W.D.To the Superintending Engineers concerned.
" Examiner of Public Works Accounts.Txd. E. C. Shunkar.
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1878) Madras.
PUBLIC WORKS.

THE SUPERINTENDING ENGINEERS
CONCERNED.

Approved December 31st

Encl.

Recd.

O. O. 31st December 1878, No. 4,875 W.

Encl.

No. 271-272.

Objectionable Works. Orders on State-
ment of — in the works of Executive
Officers for the month of September 1878
under Imp. and Ind. and Road.

PUBLIC WORKS DEPARTMENT.

General.
Account.

No. 4,875 W.

No. 273.

FROM

THE SECRETARY TO THE GOVERNMENT OF MADRAS,
Public Works Department,

TO

THE SECRETARY TO THE GOVERNMENT OF INDIA,
Public Works Department.

SIR,—I am directed to request that the formal sanction of the Government of India may at an early date be accorded to the plans and estimates for constructing barracks and family quarters at Poonamallee which, as will be seen from the correspondence recorded with docket No. 2,317 W of the 28th May last, have been revised in accordance with the instructions contained in the marginal Government of India despatch.

No. 64 M W, dated 26th January 1877.

2. The general approval of the Governor-General in Council has already been given to the plans and estimates, but pending receipt of formal sanction certain items of expenditure are held to be objectionable.

I have the honor to be;

Sir,

Your most obedient servant,

Colonel, R.E.,
Secretary to Govt., P.W.D.

FORT ST. GEORGE,
31st December 1878.

Exd. E. C. Shunker.
Spare Copies.

GENERAL
ACCOUNT.

Cobl. of 1878) *India.*
PUBLIC WORKS.

TO
THE SECRETARY TO THE
GOVERNMENT OF INDIA.

Dated December 31st.

Amount

Rs.

And

G. O., 31st December 1878, No. 1,375 W.

DISBURSED.

No. 273.

Amounts found due to the Local
Authorities for constructing barracks and
family quarters at Fort St. George.

*Feb 1878 Rs 452.
May 1878 " 2317 W.
Sept 1878 " 3480 W.
October 1878 " 4032 W.*

No. *15685*

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated *7* } *December* } 1878.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *September* 1878,
under Imperial, Buildings and Roads.

Loway-Jordan

Examiner, P. W. Accounts
Major R. G.

5. *W. H. Miller* *C. H. 7/2*

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Without Estimate</u>							
1	Water supply. Bellary	3 July 90	732	732	129	Apply is omitted to p. 1. The supply Engineer will report the action taken by him for remedying the objection.	No 2074 W dated 10/10/90
2	Mount Division New Barracks at Panamallee.	12 Sept 77	6574	6574	2	Specifically reported to 2. The Government in letter of 14th July 1878 dated 14th Oct. 1878. It is stated in L.O. No. 3480 W dated 22 September 1878 that the value of the Government of Madras Proceedings No. 2077 dated 28th May 1878 must be submitted.	
3	Madras Central Division. Making road from trunk road near Panamallee to Salt flat for 22 miles	22 July 90	14469	14469	702	Specifically reported to 3. The Government in letter of 14th July 1878 dated 14th Oct. 1878. It is stated in L.O. No. 3480 W dated 22 September 1878 that the value of the Government of Madras Proceedings No. 2077 dated 28th May 1878 must be submitted.	
Total		21775	21775	21775	829		
<u>Specs on Estimate.</u>							
4	Madras Division. Making improvement to the Panamallee Factory	1 Sept 90	5400	5667	267	Apply is omitted to 4. The supply Engineer will report the action taken by him for remedying the objection. The Government in letter of 14th July 1878 dated 14th Oct. 1878. It is stated in L.O. No. 3480 W dated 22 September 1878 that the value of the Government of Madras Proceedings No. 2077 dated 28th May 1878 must be submitted.	

Handwritten notes on a piece of lined paper:

- Top left: $1/2$ hour.
- Top center: 10.5
- Top right: 10.5
- Bottom left: 7
- Bottom center: 1

Division Name of Work, etc. Amount Amount Remarks by the Examiner. Order by the
 of the Division
 of the Division
 of the Division

Printed for the 2 16619 16622

Books below \$20000

Sanjalore	"	"	11	5721	5190	Government publications
Spahant	"	"	1	125	130	Early requested to improve
Sanjalore	"	"	1	235	250	upon the District Engineer
Spahant	"	"	1	216	216	the importance of a more
Sanjalore	"	"	4	1250	1225	practical publications of
Spahant	"	"	1	265	265	comprehensive Reports.

Total 21 26469 26146

Books Abstracts for Books below

\$20000 not submitted to the

Examiner. \$20000

Sanjalore	"	"	1	14400	9700	Without these monthly
Spahant	"	"	1	28350	14469	Abstracts of Books
Sanjalore	"	"	1	10350	4726	done, this Office is
Spahant	"	"	1	57010	56637	small, by an Ex.
Sanjalore	"	"	1	57010	56637	amunition of the
Spahant	"	"	1	57010	56637	rates at which

Books Abstracts for Books below

\$20000 not submitted to the

Examiner. \$20000

Sanjalore	"	"	1	17910	15081	the Government
Spahant	"	"	1	16610	14297	Officer is working
Sanjalore	"	"	1	13500	8189	to check on impending
Spahant	"	"	1	13510	123629	receipts over an estimate.

Total 7 13510 123629

9

Chepiak
 7th Dec 78

Examiner, P.W. Accounts & Major R.E.

cc. B. 7/12

11 13-13-

11 13-13-

11 13-13-

11 13-13-

17

Donway-ford.

21/12/78

P.L. No. 10756 dated 23/12/78

10 Decy -

10 Decy -

Imperial, Roads and Buildings. PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Appropriation</i>						
	<i>Water Division.</i>						
1	Repairing the Stand lines at Bunt						
	Report	1 Sept. 78	691	691	325	Apply is awarded to the supply agency to a reference made by the local authority. The office dated 4th & the necessity for remaining the 13th November 1878. applied to the local authority.	

11/10/78

[illegible]

The general approval
of the Governor General
in Council has already
been given to the ^{estimates} plans; but
pending receipt of formal
sanction certain items
of expenditure are held
objectionable. Wk
20.12.70.

Ref^d 29-1-79-

20.12.70

C^y 12/83
 Subt. of H.S. 8
 PUBLIC WORKS
 To
 dated
 Encl.
 Recd.
 7-1-79
 11-1-79

G. O. 31 Decr 1878. No. $\frac{4874}{4875}$

103.

Objectionable Items
 Orders or statements of
 in the acts of officers
 for the month of Sept 1878
 under Imperial Buildings
 & Roads.

Requests for al. Kanchan
 to the plans & estimates for
 constructing Kanchan and
 family quarters at Poona
 in allie

Oct 27 1878