

(1) Number of pages 18
 (2) Date of repair 13. 6. 86
 (3) Initials of the Referencer levy

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No.	94W.	Press.
B.P. No.	10. W.	Misc.
Dated	4. 1. 1878	. 197-

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

4th January 1878, No. 9 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 15. Proceedings of the Madras Government in the Financial Department,
dated 19th December 1877, No. 2,933.

ABSTRACT.—*Local Funds—Roads.*—Revised estimate, amounting to Rupees 11,730,
for the construction of the Mahavinhulla Bridge, Calicut Circle, sanctioned.

No. 16. ORDER THEREON, 4th January 1878, No. 9 W.

ORDERED that the Mysore Government be addressed.

2. The sanction accorded in the above Proceedings of the Financial Department
has been registered as Local No. 175 B, of 1877-78.

(Here enter No. 10 W, dated 4th January 1878.)

(True Extract.)

Colonel, R.E.,
Secretary to Government, P.W.D.

To the District Engineer, Malabar.
" Examiner of Public Works Accounts, with Estimate.

Exd. S. T. Austin.

Spare Copies

BUILDINGS AND
CIVIL WORKS.

Gobi. of (1878) Madras.

PUBLIC WORKS.

THE DISTRICT ENGINEER,
MALAPUR.

Ac. Ac. Ac.

Letter J. 100/1878.

Issued

Let

G. O. No. 100/1878, No. 9 W.

JANUARY.

Nos. 15-16.

RECEIVED
By the Government
of Madras
10th January 1878
10th January 1878

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.

Civil Works.

No. 10 W.

No. 17.

FROM

THE SECRETARY TO THE GOVERNMENT OF MADRAS,

Public Works Department,

TO

THE CHIEF COMMISSIONER OF MYSORE.

SIR,—Adverting to Colonel Walker's letter of the 27th December 1873, in which the Mysore Government were requested to arrange for the disbursement of a moiety of the cost of the Mahavinhulla Bridge, I am now to forward a copy of the marginal

Proceedings of this Government, and to request that a further sum of Rupees 550 may be disbursed, that amount being the half of the sum by which a revised estimate, which has been found necessary, exceeds the original estimate for the bridge in question.

I have the honor to be,

Sir,

Your most obedient servant,

Colonel, R.E.,
Secretary to Government, P.W.D.

FORT ST. GEORGE,
4th January 1878.

Exd. S. T. Austin.
Spare Copies.

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobl. of (1878) Madras.

PUBLIC WORKS.

The CHIEF COMMISSIONER
OF MYSORE.

Dated January 4th.

Amount

Less

Due

G. O. No. 444 dated 1878, N. 10 W.

JANUARY.

No. 17.

It is a further note being submitted
that the original and revised estimates
have been sanctioned for the construction
of the Mahamillah Bridge in the Malabar
District.

Comparative Statement for Mahamillah Bridge on the 5th Section of Sambacherry Shant Road from Sultan's Battery to the Mysore Mountain.

Work.	As per Original Estimate	As per Revised Estimate	Increase	Decrease	Explanation.
Earthwork 1825 4566 ..	1345 3364 ..	..	..	4802 1202 ..	Not quite so much earthwork required.
Revetment 2607 325 ..	2607 18842 ..	1563 42 ..	..	..	Excess due to Rock for Revetment having to be blasted so much of it carted a long distance.
Ironwork .. 8657 .. 4 ..	876 1811 ..	302 87 ..	..	..	Rate not quite sufficient.
Cost of erection .. 350 ..	350 ..	..	..	..	
Painting .. 100 ..	100 ..	..	..	..	
Ironwork .. 100 ..	100 ..	..	..	..	
Landries & Superintendence .. 739 98 ..	93 1411 ..	..	..	645 129 ..	Having due to the work being superintended for most of the time by a number of the permanent establishment.
	10630 ..	1570 ..	1865 129 ..	765 129 ..	
			Net Increase Rs 1100 ..		

Calicut Range Office
Calicut 15th September 1877

Calicut
18th Sep 1877

W. B. Kennedy
Lt Col.
Distt Engineer, Malabar.

A. Bailey, Captain
Executive Engineer.

Gobi. of (1878) Madras.
PUBLIC WORKS.

THE CHIEF COMMISSIONER,
OF MYSORE.

Feb. 7, 1897 A.D.

1. 1. 1.

Encl.

1946

G. O., 1/12/1917, y 1/12/17, 1/12/17.

JUL 25 1964

2017

Further a further delay being contributed in consequence of a revised action by the Government of the Republic of the Philippines in the construction of the Manila-Luzon Bridge in the Manila District.

12/10/22

Heckle.

8. St. No. 7323/77

Aug 11th 1855

GOVERNMENT OF MADRAS.

FINANCIAL DEPARTMENT.

19th December 1877, No. 2933.

Local Funds—Roads.

Read the following paper:—

No. 154. *Proceedings of the Board of Revenue, dated 29th November 1877, No. 5109.*

Read again—

Proceedings, Board of Revenue, 3rd November 1877, No. 15,298 (Mis.).

Read the following letter from W. LOGAN, Esq., President of the Local Fund Boards, Malabar, to the Secretary to the Board of Revenue, dated Calicut, 12th October 1877, No. 558:—

I have the honor to request that the Revenue Board will be pleased to move the Mysore Government to pay the Calicut Circle Board the sum of Rupees 550 provided in the current year's Local Fund Budget as contribution on account of the construction of the Mahavinhulla Bridge.

2. The revised estimate (enclosed herewith) for the work is Rupees 11,730. Deducting therefrom the amount of the original estimate, viz., Rupees 10,630, the difference is Rupees 1,100, a moiety of which is the sum now applied for.

The revised estimate for the Mahavinhulla Bridge, stated to have been sent with the foregoing letter, has not been received in this office. The President is requested to submit it at once.

2. On receipt of the revised estimate the Board will address Government for the recovery of Rupees 550 from the Mysore Government.

(A true Copy and Extract.)

(Signed) H. E. STOKES,
Secretary.

Read also—

Wrapper from W. LOGAN, Esq., President of the Local Fund Boards, Malabar, to the Secretary to the Board of Revenue, dated 10th November 1877, No. 664, submitting revised estimate.

The revised estimate amounting to Rupees 11,730 for the construction of the Mahavinhulla Bridge is submitted for the sanction of Government.

2. The estimate is in excess of the original one for Rupees 10,630, sanctioned in G.O., Financial Department, dated 12th September 1873, No. 1296, by Rupees 1,100, and the cause of the excess is clearly explained in the comparative statement accompanying the estimate. Half of the excess, viz., Rupees 550, for which credit has already been taken in the current year's Budget of the Calicut Circle is to be recovered from the Mysore Government. The Board therefore request that Government may be moved to pay the above moiety to the Circle Board.

2

FINANCIAL DEPARTMENT, 19TH DECEMBER 1877, No. 2933.

3. The Board note that the revised estimate does not bear the countersignature of the President.

(True Copies and Extract.)

(Signed) H. E. STOKES,
Secretary.

No. 155.

ORDER THEREON, 19th December 1877, No. 2933.

* The revised estimate involving an additional expenditure of Rupees 1,100 is sanctioned.

2. The Mysore Government will be addressed in the Public Works Department.

(True Extract.)

H. E. Stokes
Under Secy. to Govt.

To the Board of Revenue.

„ Public Works Department,

„ Accountant-General. with two enclosures for return to Board of Revenue.

Ed. J. Wright.

2933-11.1.0

19

W. Head. Boston.

(A.L. No 2933 dated
19 December 1877)

Advised that the
other saw said he

Addressed -
The - Lanchester
H. L. No 10 W. 14th June 7/93.

To the Chief Commissioner,
Albany

Sir
Respectfully
Yours

H. E. Kalkbrenner

547D-11.1.78

[illegible]

THE BOARD OF INSTITUTE,

25

2

2008-08-08

2000

५५५

G.O., 10-7-78 December 1977, p. 2583

UNION

100

*Local Times:—*Port:—Vessel arrived at
 Fremont 11, 1894 for the purpose of
 of the Alhambra Bridge, Calif. Local time
 there.

19-8-73 No. 2057
4-10-73 25 mins
27-12-73 3079 Ar 3079 B

504-178

Bridge, I am now
forward a copy
of the marginal
proceedings of
this Court, and
I recd that a
further sum of
\$1,550 may be
disbursed, that
amount being the
half of the sum
by which a revised
estimate, which has
been found necessary,
exceeds the original
estimate for the
bridge in question.

ELT
29/12

No 9 W d/4th Jan/78

2-1-78

Drpd - 11-1-78
with 1 copy of Finb
80—

13426

Code of 1877 Madras
PUBLIC WORKS.

To
The N. C. District

Dated
7/1/78

Issued

Recd.

Encl.

G. O., 4 Jan'y 1878, No. 9/10

Nos.

Ent. in Reg.

Mahavinkulla Bridge
Malabar District The Engineer
Ent requests to contribute
a further sum, in consequence
of a revised estimate having
been sanctioned for the con-
struction of the —.

Requests a further sum
being contributed in consequence
of a revised estimate having
been sanctioned for the con-
struction of the Mahavink-
ulla Bridge in the Malabar
District