

- (1) Number of pages 12
(2) Date of repair 30-10-86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No.	1081 (W)	Press.
B.P. No.		Mis.
Dated	5-4-1879	197.

297

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

5th April 1879, No. 1,081 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 78. From Major H. W. WOOD, R.E., Acting Superintending Engineer, Third Circle, to the Chief Engineer, Public Works Department, dated Chepak, 26th March 1879, No. 1,738.

In G.O., No. 3,619 W, dated 12th September 1878, was sanctioned an estimate amounting to Rupees 286 for preventing sewage flowing out of the drain near the General Hospital bridge into the Cooum.

2. This work was commenced in the month above specified and carried out to completion.

3. In the beginning of October, owing to floods in the Cortelliar and in the Ottery nullah, the above work was destroyed and the bund across the canal north of the Hospital bridge was breached. Repairs were carried out to both the works and on the 21st October further damage was done from the same cause.

4. Work was again commenced at the points specified, but this was put a stop to by orders of the Chief Engineer.

5. With No. 5,091, dated 30th December last, was submitted to you a statement of liabilities for work executed but not paid for in the Third Circle P.W. In this statement were entered the following items:—

(a) Strengthening the bund across Cochrane's canal near the General Hospital bridge.	RS. 511
(b) Constructing a breast-work to prevent sewage of drain near Central Railway Station flowing into river Cooum.	283

Total ... 794

It now appears that the sum of Rupees 262 was inadvertently omitted from the accounts of the second work, so that the actual liability on it was Rupees 545 instead of Rupees 283, and the whole sum which requires allotment for the above items is Rupees 1,056 instead of Rupees 794.

No. 79. ORDER THEREON, 5th April 1879, No. 1,081 W.

As the official year 1878-79 has expired, the amount, Rupees 262, should be included in the statement of demands to be met from the Reserve of 1879-80.

2. The omission brought to notice is unsatisfactory.

3. The Superintending Engineer will explain how it occurred and who is responsible.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Third Circle.

" Examining of Public Works Accounts.

Exd. E. C. Shunker.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.
Supt. of (1879) Madras.
PUBLIC WORKS.

SUPERINTENDING ENGINEER,
THIRD CIRCLE.
&c., &c., &c.

10th April 1879.

G. O. No. 1021 W.

APRIL
Nos. 78-79

Drain near the General Hospital Bridge,
Madras.—The amount, Rupees 202, expend-
in connection with the — to be included
the statement of demands to be met from
Reserve of 1879-80.

No. 1738

Parile

CHIEF SUPERINTENDING ENGINEER'S OFFICE,
Chepauk, 26 March 1879.

From

THE SUPERINTENDING ENGINEER,

1081/2

CHIEF ENGINEER Parile.

To

The Chief Engineer
Public Works Department.

Sir,

In G.O. No. 3619 dated 12th September
1878 was sanctioned an estimate amount-
ing to Rs. 286 for preventing sewage flowing
out of the drain near the General Hos-
pital Bridge, into the Kream.

2. This work was commenced in the
month above specified and carried
out to completion.

3. In the beginning of October owing
to floods in the Corbellar and in the
Avery mullah, the above work was des-
troyed and the bund across the Canal
North of the Hospital bridge was broken
up. Repairs were carried out to both
the works and on the 21st October further
damage was done from the same cause.

4. Work was again commenced at

the points specified. but this was put a
stop to by orders of the Chief Engineer.

5. With No 509, dated 30th December
last was submitted to you a statement
of liabilities for work executed, but not
paid for in the 3^d circle P. W. In this
statement were entered the following
items.

(a) Strengthening the bund across
Cachraues Canal near the General
Hospital Bridge. Rs 511.

(b) Constructing a breastwork
to prevent sewage of drain
near Central Railway Station
flowing into River Ghana. Rs 283

Total Rupees 794

It now appears that a sum of Rs 262
was inadvertently omitted from the
accounts of the second work so that
the actual liability on it was Rs 545
instead of Rs 283 and the whole sum
which requires allotment for the above
items is Rs 1056 instead of Rs 794.

I have the honor to be

Sir
Your most obedient servant

H. M. M. M. Major R. E.
Asst. Supr. Engineer, 3^d Circle.

2012-9-78 he 3619 W.
 26-10-78 - 4150 W.
 68 27-1-79 - 431.
 80 12-3-79 - 745 W.

From
 The Sup: Engr 3^d Circle
 Recd 5-4-79 to 1081 W

No 1738

Dated 26th } March 1879
 Received

Drain near the General
 Hospital Bridge -
 Reporting the sum required
 to complete certain works
 in connection of the prevention
 of sewage flowing out of the

78

No 1081 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 5th April 1879
 Read the following:—

From
 The Sup: Engineer
 Third Circle } (N.E. No 1738 of 26th March 1879.)

1081

As the official year,
 1878-79, has expired,
 the amount, Rs 262,
 should be included
 in the statement of
 demands to be met
 from the Reserve of
 1879-80.

2. The omission brought
 to notice is unsatisfactory.
3. The Sup: Engineer
 will explain how it
 occurred, and who is
 responsible.

Despd 5/4/79

Lt. Third Circle - Sup
 Exec. P. & Accts. Secy

Despd 23-11-79

W. Hall

5.4.79

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following:—

1081
4

From,

The Supg. Engineer
Third Circle

(N.E. No. 1438 of 26th March
1879.)

As the official year
1878-79 has begun,
the amount Rs 262
should be included
in the statement
of accounts to be sent
from the Revenue of
the 50.

There are no funds
available to make
further appropriations
in 1878-79.

As the new Fin. year
has commenced
the probably need
alteration

2. The omission brought
to notice, is very un-
satisfactory, and
reflects discredit on
the party or parties
responsible for it.

3. The Supg. Engineer
will explain fully
how it actually

occurred,

occurred, and who is
answerable ~~for it~~.

WH
31-3-79.

Please see revised
draft

Wid

4-4

Go to 1081 W
75/4/79

Wid
28-3

To the Superintendent
Third Circle
" Ex-Pr. Anst.

(6)

413/3

413/3

No 2640

Gobt. of Madras.

PUBLIC WORKS.

To

Dated.

Amount

Recd.

Encl.

G. O. 5 April 1879, No. 1081 W

Nos. 7⁸ 77

Drain near the General
Hospital Bridge, Madras

The amount Rs 262 expended
in connection with the
works included in the state
ment of demands to be met
from the Reserve of 1877-78.