

(1) Number of pages 8
(2) Date of repair ~~27-12-86~~ 11-86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W

DEPARTMENT

G.O. No.	1092 W	Press.
B.P. No.		Mis.
Dated	8-H-1879	197

Not to be folded or roughly handled.

A.K

1092
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

8th April 1879, No. 1,092 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 90. From G. T. WALCH, Esq., Acting Superintending Engineer, First Circle, to the Chief Engineer, Buildings and Roads, dated Dowlaishvaram, 10th February 1879, No. 113 V. Z.

With reference to paragraph 2 of G.O., No. 4,461 W, dated 22nd November 1878, I have the honor to submit herewith for sanction a comparative statement showing the excess outlay incurred on the work "Additions and improvements to the Collector's Cutcherry at Vizagapatam."

No. 91. ORDER THEREON, 8th April 1879, No. 1,092 W.

THE Examiner is authorised to pass the outlay of Rupees 1,439 incurred in excess of the estimate (Rupees 5,300) sanctioned for improvements and additions to the Collector's Cutcherry at Vizagapatam.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First Circle.
" Examiner of Public Works Accounts.

Exd. C. Howarth.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Cont. of (1879) ³¹ADYAS.
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEER,
FIRST CIRCLE.
G.O., No. 80, April 1879, No. 1,092 W.

Dated April 8th

Issued

Recd.

Encl.

G. O., 8th April 1879, No. 1,092 W.

APRIL

[Nos. 90-91.]

Collector's Office at Vinayapatam.
The Examiner authorized to pass the outlay
incurred in excess of the sanctioned estimate
for improvements and additions to the

NO. 113 ⁷/₈. Roads and Buildings.

1092
2

FROM,

^{Ag.}
THE OFFG. SUPERINTENDING ENGINEER
1st Circle
GODAVERY DISTRICT.

TO,

THE CHIEF ENGINEER
FOR ROADS AND BUILDINGS.

¹⁰
CAMP DOWLAISHWERAM, 10th January 1879

SIR,

With reference to para 2 of G. O. No. 1,451¹⁰
dated 22nd November 1878, I have the honor
to submit herewith for sanction a Comparative
statement showing the excess outlay incurred
on the work^a. Additions and improvements
to the Collector's Office at Vinayapatam.

I have the honor to be
Sir

Your Most obedient servant

C. Poulch

Ag. Superintending Engineer 1st Circle

Compd by
B.S.

Roads and Buildings.

FROM,

THE OFFG. SUPERINTENDING ENGINEER

GOAVERY DISTRICT.

TO,

THE CHIEF ENGINEER

FOR ROADS AND BUILDINGS.

DATED 10th February 1879.
RECEIVED

No. 113th

ENCLOSURE. 1 want

Vizagapatam Collector
Cutcherry. Improvements
and additions of the - For-
wards Comparative Statement
of the - for sanction and
allotment of funds.

20

No. 1092 W P.H. D. 1092/13

Pro. of the Madras Government

Under date the 8th April/79

Read the following:-

From the Ag. Supg Engr. } (H.C. No. 113 V.P. 7/10 Feb/79)
First Circle

The Examiner is
authorised to pass the
outlay of Rs 14,39, -
incurred in excess of
the estimate (Rs 5,300)
sanctioned
for improvements and
additions to the
Collector's Cutcherry
at Vizagapatam.

L 3679

Sh. First Circle
Exec. P.H. Accts. With Balances

Decr 19-4-79

20

C^o 1424

Govt. of 1879 Madras.

PUBLIC WORKS.

9/4/79

Dated

Issued

Recd.

Encl.

G. O. 8 April 1879. No. 1092 W

Nos. 90-91

Collection Cutcherry at
Vizagapatam The
Examiners authorised to pay
the excess outlay incurred
in excess of the ^{sanctioned} estimate for
improvements & addition
to the —

(1) Number of pages 8
(2) Date of repair ~~27-12-86~~ 11-86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W

DEPARTMENT

G.O. No.	1092 W	Press.
B.P. No.		Mis.
Dated	8-H-1879	197

Not to be folded or roughly handled.

A.K

1092
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

8th April 1879, No. 1,092 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 90. From G. T. WALCH, Esq., Acting Superintending Engineer, First Circle, to the Chief Engineer, Buildings and Roads, dated Dowlaishvaram, 10th February 1879, No. 113 V. Z.

With reference to paragraph 2 of G.O., No. 4,461 W, dated 22nd November 1878, I have the honor to submit herewith for sanction a comparative statement showing the excess outlay incurred on the work "Additions and improvements to the Collector's Cutcherry at Vizagapatam."

No. 91. ORDER THEREON, 8th April 1879, No. 1,092 W.

THE Examiner is authorised to pass the outlay of Rupees 1,439 incurred in excess of the estimate (Rupees 5,300) sanctioned for improvements and additions to the Collector's Cutcherry at Vizagapatam.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First Circle.
" Examiner of Public Works Accounts.

Exd. C. Howarth.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Cont. of (1879) ~~31~~ ³² ~~ADVS.~~
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEER,
FIRST CIRCLE.
G.O., No. 80, April 1879, No. 1,092 W.

Dated April 8th

Issued

Recd.

Encl.

G. O., 80, April 1879, No. 1,092 W.

APRIL

[Nos. 90-91.]

Collector's Office at Vinagapatam.
The Examiner authorized to pass the outlay
incurred in excess of the sanctioned estimate
for improvements and additions to the

NO. 113 ~~7~~ ⁸. Roads and Buildings.

1092
2

FROM,

~~Ag.~~
THE OFFG. SUPERINTENDING ENGINEER
1st Circle
GODAVERY DISTRICT.

TO,

THE CHIEF ENGINEER
FOR ROADS AND BUILDINGS.

~~CAMP~~ DOWLAISHWERAM, 10th January 1879

SIR,

With reference to para 2 of G. O. No. 1,451¹⁰
dated 22nd November 1878, I have the honor
to submit herewith for sanction a Comparative
statement showing the excess outlay incurred
on the work^a. Additions and improvements
to the Collector's Office at Vinagapatam.

I have the honor to be
Sir

Your Most obedient servant

C. Poulch

Ag. Superintending Engineer 1st Circle

Compd by
B.S.

Roads and Buildings.

FROM,

THE OFFG. SUPERINTENDING ENGINEER

GOVERNMENT DISTRICT.

TO,

THE CHIEF ENGINEER

FOR ROADS AND BUILDINGS.

DATED 10th February 1879.
RECEIVED

No. 113

ENCLOSURE. 1 sheet

Vizagapatam Collector's
Cutcherry. Improvements
and additions of the - For-
wards Comparative Statement
of the - for sanction and
allotment of funds.

20

No. 1092 W P. H. D. 1879

Pro. of the Madras Government

Under date the 8th April 79

Read the following:-

From the Ag. Supd. Engr. } (H.C. No. 113 V.P. 7/10 Feb/79)
First Circle

The Examiner is
authorised to pass the
outlay of Rs. 14,39, -
incurred in excess of
the estimate (Rs. 5,300)
sanctioned
for improvements and
additions to the
Collector's Cutcherry
at Vizagapatam.

L 3679

Sh. First Circle
Exec. P. H. Accts. & Disb. & Estm. & Insp.

Decr. 19-4-79

21.1.1879

C^o 1424

Govt. of 1879 Madras.

PUBLIC WORKS.

9/4/79

Dated

Issued

Recd.

Encl.

G. O. 8 April 1879. No. 1092 W

Nos. 90-91

Collector Cutcherry at
Vizagapatam The
Examiners authorised to pay
the excess outlay incurred
in excess of the sanctioned
improvements & addition
to the —