

(1) Number of pages 18
(2) Date of repair 11/86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No.	1308 - W	Press.
B.P. No:		Mis.
Dated	6-5-1879	497.

Not to be folded or roughly handled

Archives I-10,006-19-4-79:

2. Mani

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

6th May 1879, No. 1,308 W.

General.
Account

Read the following paper :—

No. 35.

IMPERIAL.

Part I.—Irregularities with respect to Estimate for the Month of February 1879

Item Number	Particulars.	Number of Accounts in Statements of Objec- tionable Items.	Number of Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			RS.	RS.	RS.	RS.		N ^o . 36, ORDER THEREON, 5th May 1879, No. 1,308 W.
1	Making road from trunk road near Kavali to salt-platform.	27	Nov. 1875 ..	..	14,972	14,972	30	This objection has again been specially reported to Government in letter No. 52 B, dated 20th March 1879. It is stated in G.O. No. 925 W., of 27th March 1879, that the matter is under reference to the Salt Commissioner.	Vide paragraph 2 of G.O., No. 925 W., dated 27th March 1879.
2	Constructing a timber bridge on the Waterloo stream at Wellin- ton.	1	Feb. 1879 ..	9,400	9,659	259	409	A reply is awaited to a reference made by this office on the 31st March 1879.	4 Repl. should be expedited.
3	Making improvements to the Gun- powder Factory.	6	Sept. 1875 ..	54,010	57,555	3,545	755	The Superintending Engineer of the Third Circle reports, under date the 13th Decem- ber 1876, that a revised estimate is now under preparation and will shortly be sub- mitted to Government for sanction. The normal value of the famine-relief exchequer, which is not known (the expenditure esti- mated not having come to hand), should be included in the expenditure here shown and be taken account of in framing the revised estimate. The revised estimate expedited by the Local Government in paragraph 5 of G.O. No. 699 W., of 7th March 1879, is awaited.	Vide paragraph 5 of G.O., No. 699 W., dated 7th March 1879.

1308

PART I.—Irregularities with respect to Estimate, &c.—continued.

Particulars.	Number of Accounts in which Objections have been made.	Month in the Account of which Objections have been made.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with Final Remarks by Examiner.	Orders by Local Government.
Excess over Estimate—continued.			Rs.	Rs.	Rs.	Rs.		
4. Repairing the shed at May yard, Malagan.	12	Feb. 1878	1,892	2,654	232	..	The additional estimate promised so far back as September 1878 has not yet come to hand, nor has this office been informed of the cause of the delay although the Superintendent Engineer was, in paragraph 6 of G.O., No. 696 W., dated 7th March 1879, called upon to furnish the same.	4. Vide paragraph 6 of the Government Order quoted above.
Total ..			65,272	69,318	4,046	1,164		

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Accounts in which Objections have been made.	Month in the Account of which Objections have been made.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
Chingleput	Fixing lightning conductor and providing ammunition racks to the Laboratory, St. Thomas' Mount, &c.	..	..	1	9,600	9,584	Completed in December 1878.	
Nellore	Imperial share of maintenance of Vedarnam Canal.	..	..	1	6,000	4,932	Do. in January 1879.	

Bangalore	..	..	..	2	181	127	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.
Bellary	..	..	..	1	2,536	1,027	
Calicut	..	..	..	2	319	319	
Ganjam	..	..	..	2	247	260	
Nilgiris	..	..	..	1	100	100	
Trincomelly	..	..	..	1	745	745	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate. The attention of Superintending Engineers have been specially drawn to the late submission of these work abstracts.
Vizagapatnam	..	..	..	2	254	253	
Total ..				13	18,982	17,287	
..				1	51,655	44,850	
..				1	28,350	14,972	
Total ..				2	23,305	59,802	

Vide paragraphs 10 and 11 of G.O., No. 696 W., dated 7th March 1879.

(Signed) L. CONWAY GORDON, Major, R.E.,
Examiner of Public Works Accounts.

(True Extract.)

To the Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.
" Examiner of Public Works Accounts.

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

Exd. C. Freeman.
Spare Copies

1308
2

GENERAL
ACCOUNT.

Govt. of (1879) Madras.

PUBLIC WORKS.

To
The SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES,
&c., &c., &c.

Dated May 6th.

Forwarded

Recd.

Recd.

G. O., 6th May 1879, No. 1308 W.

MAY.

Nos. 35-36

Objectionable Items.—Orders on Statement
of — in the accounts of Executive Officers
for the month of February 1879 under
Imperial Buildings and Roads.

No.

Pub 6-5-79 No. 1308 W.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated *29th April* } 1879.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *February* 1879,
under Imperial, Buildings and Roads.

Lowway-fordon

Examiner, P. W. Accounts. ✓
Major R. E.

W. A.
28-4-79

10th
28/4

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of the amount appropriated of which only of objection appears in the statement	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Without Estimate</u>								
<u>On gale</u>								
1.	Making road from trunk road near Kavalli to Salt	27	Nov 76	14972	14972		This objection has again been specially reported to Government. Hide para 2 of G.O. No 925 W dated 27 March 1879. It is stated in G.O. No 925 W of 27 March 1879, that the matter is under reference to the Salt Commission.	N. 1308 12/6/79 17
<u>Excess over Estimate</u>								
<u>Nilgiri</u>								
2.	Constructing a bridge on the Waterloo stream at Wellington	1	Feb 79	9400	9669	269	Apply is awaited to a reference made by this Office on the 21 March 1879. Hide para 5 of G.O. No 599 W of 7 March 1879.	2
3.	Making improvements to the Gun Powder Factory	6	Sept 78	55010	57555	2545	The Deputy Engineer of the 3 Circles reports under date the 13 Dec 1878 that a revised estimate is now under preparation and will be shortly submitted to Govt for sanction. The Normal value of the firing policy outlay which is not	1308 4

Particulars. in which the District Engineer has approved by stamp of approval.

Item No.

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the District Engineer, with final remarks by Examiner.

Orders by Local Government.

not known (the completion certificate not having come to hand) should be included in the expenditure for shown the taking account of in framing the revised estimate. The revised estimate submitted by the local Govt in para 5 of G.O. No 699. W of 7 March 1879 is awarded.

Excess over Estimate
Continued

Qasoor

4. Repairing the sheds at Hay Yard -
Muddahacherry - 12. Feb 78

The additional Estimate for material so far back as September 1878 has not yet come to hand. I have this Office been informed of the cause of the delay, at the the Supg Enr was in para 6 of G.O. No 699. W of 7 March 1879. called upon to furnish the same.

12. Feb 78 1362 2094 232

65272 69318 4046 1164

1808

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	12 92728 1812 2400 000						

1307
6

C 3492

Govt. of 1870 Madras.
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

W. O. C. Bray No 1308 W

Nos. 35-36

Objectable Items
Notes in statement of
in the accounts of Mr. Officer
for the month of July 1871
under Imperial Budget
Roads.

St. J. J. J.
V. J. J.
+ J. J. J.
A. J. J.
J. J. J.