

(1) Number of pages 16
(2) Date of repair 11/86
(3) Initials of the Referencer leny

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D

DEPARTMENT

G.O. No.	1309-W	Press.
B.P. No:		Mis.
Dated	6-5-1879	197

Not to be folded or roughly handled

Archives I-10,006-19-4-79.

A. Ullan

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

6th May 1879, No. 1,309 W.

General.
Account.

No. 37.
Read the following paper :—

PART I.—Irregularities with respect to Estimate for the Month of February 1879.
SPECIAL BUILDINGS AND ROADS.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.*
1	WITHOUT ESTIMATE. <i>Colicut.</i> Tidal Observatory, Beypore ..	2	January 1879.	Rs. ..	Rs. 1,000	Rs. 1,000	Rs. ..	The Superintending Engineer reports, under date the 9th April 1879, that a bill of the cost of work done has been submitted to Government for sanction.	No. 33. Order passed, 6th May 1879, No. 1,300 W. The necessary sanction has been accorded in G.O., No. 1,230 W., of 24th April 1879.
2	EXCESS OVER ESTIMATE. <i>Architect.</i> Constructing Senate-house at Chempak.	8	May 1878.	2,76,396	2,89,642	13,256	..	In G.O., No. 399 W., dated 6th February 1879, the Consulting Architect was asked to expedite the despatch of a revised estimate. This is awaited.	2. It is observed that a completion report has been submitted for this work and that the excess is within 5 per cent. of the original estimate.
3	<i>Kistna Western Delta.</i> Constructing Subsidiary Jail at Kappali.	32	April 1876.	5,220	7,666	2,446	..	The references to the Executive Engineer from this office have not yet been replied to. The Government in G.O., No. 879 W., dated 24th March 1879, have again reiterated the request that the report called for in G.O., No. 2,766 W., of 6th July 1878, be furnished with a full explanation of the delay in its submission.	3. Vide paragraph 4 of G.O., No. 879 W., dated 24th March 1879. The submission of the report should be expedited.
4	<i>Ossoor.</i> Removing and renewing roof of the Dharmapuri School-room.	4	Nov. 1878.	3,476	3,768	292	..	The objection will be removed as directed by G.O., No. 783 W., of 17th March 1879, on receipt of a completion report.	4. Vide paragraph 6 of G.O., No. 879 W., dated 24th March 1879.
Total ..				2,85,081	3,00,966	15,885	..		

PART II.—Irregularities with respect to Appropriation for February 1879.

Item Number.	Particulars.	Number of Accounts in Statement of Objectionable Items.	Month in the Accounts of which Objectionable expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	EXCESS OVER APPROPRIATION. Madras Harbour Works ..	1	Feb. 1879.	Rs. 6,56,434	Rs. 7,20,382	Rs. 64,458	Rs. 70,664	6. No further orders appear necessary for the present. Specially reported to Government, who have brought the excess to the notice of the Government of India—the G.O., No. 756 W., dated 12th March 1879. Government of India's orders are awaited.	

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Accounts in Statements of Objectionable Items.	Month in the Accounts of which Objectionable expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER. Works above Rs. 2,500.				Rs.	Rs.		
Coastal Tanjore	Zamindar's house at Chundi Additions and improvements to the Provincial College, Combaconum.			1 1	4,490 58,005	4,347 57,745	Completed in June 1878 Do. in Oct. "	
Ganjum	Works below Rs. 2,500.	..	..	2	9,223	2,351	Government are particularly requested to impress upon Superintending Engineers the importance of a more punctual submission of completion reports.	
		Total ..		4	64,702	64,478		File concluding paragraph of G.O., No. 879 W., dated 14th March 1879.

Vinayapattam Do. Do.	Mill Jail at Perambalur Zilla Jail at Vinayapattam Subsidiary Jail at Koraput			1 1 1	19,270 21,500 19,335	1,541 7,212 8,911	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over an estimate.
		Total ..		3	48,905	17,664	

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First, Second, Third, Fourth and Fifth Circles.
" Examiner of Public Works Accounts.
" Consulting Architect.

Exd. G. Freeman.
Spare Copies

1309
2

GENERAL
ACCOUNT.

Govt. of (1879) Madras
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH, CIRCLES,
&c., &c., &c.

Dated May 6th.

Issued

Recd.

Encl.

G. O., 6th May 1879, No. 1309 W.

MAY.

Nos 37 38.

Objectionable Items.—Orders on Statement
of — in the accounts of Executive Officers
for the month of February 1879 under
Special Buildings and Roads.

No. 1309
53

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated

29th April } 1879.

Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *February* 1879,
under *Special* Buildings and Roads.

Lowry Gordon

Examiner, P. W. Accounts.
Major R. E.

29-4-79

100/10

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Months in which the amount was expended.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Without Estimate</u>								
1.	Tidal Observatory Baypoor	2.	Jan'y 79	1000	1000		The Dy. Engineer reports under date the 25 th April 1879, that a bill of the cost of work done has been submitted to Government for sanction.	N ^o 1209 W of 6 th May 79 The necessary sanction has been accorded in G.O. N ^o 1230 W of 24 th April 1879.
<u>Excess over Estimate</u>								
2.	Constructing penals house at Chhapak	8	May 78	276386	289642	13256	The Dy. Engineer dated 8 th Feb'y 1879, the Consulting Architect was asked to expedite the despatch of as much as possible. This is avoided. The references to the Dy. Engineer from this Office have not yet been replied to. The Govt. in G.O. N ^o 879 W of 24 th March 1879, have again reiterated the request that the report called for in G.O. 2766 W of 6 th July 1878 be furnished with a full explanation of the delay in its submission.	It is ordered that the report be furnished at once to the Architect as directed by the Consulting Architect on this subject. The Dy. Engineer's report to the Dy. Engineer is written & is sent to the Dy. Engineer for perusal & to be submitted to the Govt. in G.O. N ^o 879 W of 24 th March 1879. The Dy. Engineer's report is filed in the Dy. Engineer's office & is to be submitted to the Govt. in G.O. N ^o 879 W of 24 th March 1879.
3.	Reconstructing Subsidary Jail at Chapalli	32.	April 76	5220	7556	2336	The Dy. Engineer dated 8 th Feb'y 1879, the Consulting Architect was asked to expedite the despatch of as much as possible. This is avoided. The references to the Dy. Engineer from this Office have not yet been replied to. The Govt. in G.O. N ^o 879 W of 24 th March 1879, have again reiterated the request that the report called for in G.O. 2766 W of 6 th July 1878 be furnished with a full explanation of the delay in its submission.	The Dy. Engineer's report is filed in the Dy. Engineer's office & is to be submitted to the Govt. in G.O. N ^o 879 W of 24 th March 1879.

Number of months in which the work has been completed.

Opinion of the District Engineer, with final remarks by Examiner.

Expenditure during month.

Excess over estimate.

Amount of expenditure up to date.

Particulars.

Item No.

Excess over Estimate/Part

4 Reviewing & forwarding proof of the accompanying school from

The objection will be removed as directed by G.O. of 20.11.1919 No. 171 of 171 dated 17.11.1919 on receipt of a completion report.

255001 300966 15885

[See W. Form No. 2553]

Provincial

[Chap. XX, Sec. II, Para. 30.]

[P. W. D. Form No. 59, Provincial Part II.]

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Midras Barber Works	1 Feb 79 656424720552 64658				Specially reported to Government who have brought the papers to the notice of the Govt of India vide G.O. No. 756 W. dated 12 March 1919. Govt of India's orders are awaited.	No further orders other than those presented for the present.

Excess over Appropriation

1305

Item No. Particulars. Amount of Appropriation. Expenditure of the year. Excess over Appropriation. Expenditure during month. Opinion of the District Engineer, with final remarks by Examiner. Orders by Local Government.

1066-5-29-13092

Miscellaneous Irregularities.

Division	Name of Work	Number Months in which the work was completed	Amount of Estimate	Amount expended	Remarks by Examiner	Order by Local Government
<u>Completion of reports not submitted to Examiner.</u> <u>Works above Rs 2500</u> Oragols & Reminders from at Chundee Tanjore Additions & Improvements to the Provincial College Sembaconum <u>Works below Rs 2500</u> Sanyau						
		1	41100	4317	Completed in June 1878	
		1	58000	57745	Rs in October 1878	
		2	2222	2381	Works are particularly upon improving the importance of a more	Vide concluding para of GO
		4	64702	64173	practical submission of completion reports.	No 879 W

Division Name of work for	Number Months in the year in which the work is done	Amount of	Remarks by Examiner	Order by Local Government
<u>Work Abstracts for Works above Rs 10000 not submitted to Examiner</u>				
Miragachakur Hill Jail at Parvatipore	1	12270	1541	Without delay monthly dated 24th March 1899
do Hill Jail at Miragachakur	1	23300	7232	Abstracts of work done by an examination
do Sub Jail at Miragachakur	1	13335	8911	of the Jail at which the Jailor and
	3	48905	17684	working to check
			an impending	great over an Estimate

W.D. 6/5/99

CW 3489

Publ. of 18701 31st Dec.
PUBLIC WORKS.

✓
5-7
N

The

Dated

In red

Recd.

Encl.

C. O. B. May 1879 No. 3096

No. 57-34



Objectionable Item
Order in statement of
in the accounts of the
Officers for the month of
July 1879 under Special
Buildings & Roads.

SE part again
under, from the
8 7/8 of the birds
for price
Constructing
Architect

Sept 15-5-79