

(1) Number of pages 18
(2) Date of repair 11-11-86
(3) Initials of the Referencer low

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	1498 W	Press.
B.P. No.		Mis.
Dated	30-5-1879	197

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

3rd May 1879, No. 1,498 W.

General.
Account.

Read the following paper:—
No. 186.

INTERNAL BUILDINGS AND ROADS.
Part I.—Irregularities with respect to Estimate for the Month of March 1879.

Sl. No.	Particulars	Number of Accounts in which Office- responsible Officers appeared.	Month in the Accounts of which Office- responsible Officers appeared.	Amount of Estimate and Appro- priation.	Expendi- ture within the Month.	Expendi- ture during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	Without Estimate and Approval. General. Emergency work, housing European Disembarked at Bellary.	1	Mar. 1879.	154	154	154	A reply is awaited to a reference made to the Executive Engineer on the 22nd May 1879. Sanction is accorded in G.O., No. 1,334 W. of 10th May 1879, to an estimate of Rs. 2113, but the description of the work shown therein is not identical with that item. The Executive Engineer has been requested to explain.	No. 137. Order number 38th May 1879, No. 1,498 W. The result of the reference will be awaited. The work appears to be that sanctioned in G.O., No. 1,334 W., dated 10th May 1879.
2	Without Estimate. General. Making a road from tank road near Kaval to salt platform. Expense on the Estimate. Buckingham Canal.	38	Nov. 1879.	14,472	14,472	14,472	In G.O., No. 925 W. of 27th March 1879 is stated that the matter is under reference to the Salt Commissioner.	2. Vide paragraph 2 of G.O., No. 825 W., dated 27th March 1879.
3	Constructing groyne work at El-nay.	1	Mar. 1879.	3,240	3,240	321	A reply is awaited to a reference made to the Executive Engineer on the 23rd May 1879.	3. Reply should be expedited.
4	Constructing a timber bridge on the Vavuni stream at Vavuni.	2	Feb. 1879.	5,400	5,400	468	The Executive Engineer reports, under date the 12th May 1879, that this work has been completed and that completion certificate has been forwarded to this office; the objection will be removed on receipt of the completion report, as the excess is within 2 per cent. of the estimate.	4. The submission of the completion report should be expedited.

1498
1

PART I.—Irregularities with respect to Estimate, &c.—cont.

Item Number	Particulars	Number of Accounts of which Office-Expenditure has appeared	Month in the Accounts of which Office-Expenditure has appeared	Amount of Estimate and Appropriation	Expenditure up to Date	Excess over Estimate	Expenditure Month	Opinion of the Superintendent Engineer with respect to irregularity	Orders by Local Government
	EXCESS OVER ESTIMATE—cont.								
	Presidency.								
9.	Making improvements to the Gunpowder Factory.	1	Sept. 1878	54,910	57,508	3,498	47	The Superintendent Engineer, Thiru Chidambaram, reports that the estimate for 1878, that the estimate is ready, and will be submitted for sanction shortly.	The submission of the estimate should be expedited.
	Total	..	..	59,710	70,307	4,197	422		

PART II.—Irregularities with respect to Appropriation.

Item Number	Particulars	Number of Accounts of which Office-Expenditure has appeared	Month in the Accounts of which Office-Expenditure has appeared	Amount of Appropriation	Expenditure up to Date	Excess over Appropriation	Expenditure Month	Opinion of the Superintendent Engineer with respect to irregularity	Orders by Local Government
	Without Appropriation.								
	Buckingham Land.								
1.	Opening covering bar and constructing temporary groyne.	1	Mar. 1879	..	1,866	1,866	1,866	This item was brought to the notice of the Executive Engineer in the 25th May 1879.	114 G.O., No. 587 W., dated 19th March 1879.
2.	Read from the European Hospital to the Military Cemetery at Bellary.	1	"	..	1,341	1,341	1,341	Do.	The Superintendent Engineer will submit the expenditure under which expenditure was incurred on this work.
	Total	..	..	..	3,207	3,207	3,207		

Miscellaneous Irregularities.

Division	Name of Work.	Number of Accounts in which Office-Expenditure has appeared	Month in the Accounts of which Office-Expenditure has appeared	Number of Works	Amount of Estimate	Amount Expended	Remarks by Examiner.	Orders by Local Government.
Chingleput ..	Completion of works not submitted to Examination. Works above Rs. 2,500. Constructing cook-house with Duffs Range at the new hospital at Panamallee.	1	Mar. 1879	1	3,499	3,629	Completed in March 1879.	..
Nagapattinam ..	Improvement of maintenance of Vayalur canal.	2	Jan. "	1	6,000	4,582	..	..
Nilgiri ..	Constructing a timber bridge over the Waterloo stream at Welling-ton.	1	Mar. "	1	9,460	9,868	..	..
W. Road ..	Repairs to Barrack Department to European Infantry buildings.	1	"	1	2,000	2,763	..	..
Bangalore ..	Works above Rs. 2,500.	..	..	..	..	..	..	..
Bellary ..	..	..	..	..	..	..	..	..
Cannur ..	..	..	..	..	..	..	..	..
Chingleput ..	..	..	..	..	..	..	..	..
Guntur ..	..	..	..	..	..	..	..	..
Guntur ..	..	..	..	..	..	..	..	..
Nilgiri ..	..	..	..	..	..	..	..	..
Tinnevely ..	..	..	..	..	..	..	..	..
Vellore ..	..	..	..	..	..	..	..	..
Vizianagaram ..	..	..	..	..	..	..	..	..
Wynd ..	..	..	..	..	..	..	..	..
	Total	..	..	28	11,721	9,283	..	..
Bangalore ..	Works above Rs. 2,500 not submitted to Examination.	..	..	..	..	..	..	..
Chingleput ..	Drainage of Native Infantry Lines.	1	Jan. 1879 and Mar. 1879	1	14,400	11,153	Without time monthly abstracts of work done, the time is taken by an account of the work at which the Executive Engineer is working to direct an independent expenditure over an estimate.	..
Chingleput ..	New Hospital at Panamallee.	1	Mar. 1879	1	1,02,000	98,157	..	..
Chingleput ..	Read from trunk road near Kandi platform.	1	Apr. 1879 to Feb. 1879	1	..	14,972	..	..
	Total	..	..	3	1,16,400	1,24,282	..	..

(True Extract.)

To Superintending Engineer,
" the Examiner of Public Works Accounts,
Ed. E. C. Shanker.
Spare Copies

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

1498
2

GENERAL
ACCOUNT

Govt. of (1879) Madras
PUBLIC WORKS.

ENGINEERING ENGINEER.

Secy. Acy. Secy.

1879-80

1879

1879

1879

G. O. No. 1579, No. 1408 W.

MAT.

No. 188-187.

Copy of the Statement of the Accounts of Executive Officers for the month of March 1879 under Imperial Buildings and Roads.

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

19-2-79 No 827 W
6-5-1368 W
10-5-1334 W

Dated

27 May 1879.

Recd.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of March 1879, under Imperial Buildings and Roads.

H. H. H. H.

For Examiner, P. W. Accounts.

10/3
27/5

My Life in the Streets

PART I: Irregularities with respect to estimate.

Item No.	Particulars	Number of Months in which payments are required to be made	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
	<u>Without Estimate</u>							
	<u>and Appropriation</u>							
	<u>Calicut</u>							
1	Emergent Work - Planning							
	Expenses Detachment							
	at Malappuram	1	March 79	521	521	521	Apply is awarded to a reference made to the E. Eng. on the 23 rd May 1879. Sanction is accorded in Rs 1334 on 27 th May 79. The fault of the reference will be awaited. The work appears to be well. The E. Eng. has been requested to explain. See Rs 1334 on 10-5-79	N. 498 W. 30 May 79
	<u>Without Estimate</u>							
	<u>On govt</u>							
2	Working of dam work							
	not in hand to							
	at Malappuram	28	March 76	11972	11972	11972	Apply is awarded to a reference made to the E. Eng. on the 23 rd May 1879. The fault of the reference will be awaited. The work appears to be well. The E. Eng. has been requested to explain. See Rs 1334 on 10-5-79	N. 498 W. 30 May 79
	<u>Without Estimate</u>							
	<u>On govt</u>							
3	Working of dam work							
	not in hand to							
	at Malappuram	28	March 76	11972	11972	11972	Apply is awarded to a reference made to the E. Eng. on the 23 rd May 1879. The fault of the reference will be awaited. The work appears to be well. The E. Eng. has been requested to explain. See Rs 1334 on 10-5-79	N. 498 W. 30 May 79
	<u>Without Estimate</u>							
	<u>On govt</u>							
4	Working of dam work							
	not in hand to							
	at Malappuram	28	March 76	11972	11972	11972	Apply is awarded to a reference made to the E. Eng. on the 23 rd May 1879. The fault of the reference will be awaited. The work appears to be well. The E. Eng. has been requested to explain. See Rs 1334 on 10-5-79	N. 498 W. 30 May 79

Item No.	Particulars.	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Money has been paid in 1879-80 in the name of the Government of India for the purchase of land for the purpose of building a road from the station to the town of Bellary.</i>						
	<u>Excess over Estimate of 1879-80</u>						
	<u>Station improvements to the Gun Powder Factory</u>	7 Sep 78 5401057508 3498				The objection made for payment on receipt of the Com- pensation report as the gross is within 5 percent of the estimate.	The submission of the Comptroller General should be expedited.
						The Supp Engr 3 Encls reports under date 11th 10 May 1879 that the estimate is of the estimate should be expedited. -	
		66710 70907 4197 422				party and note for submitted for sanction probably	

Imperial, Roads and Buildings.		PART II.—Irregularities with respect to Appropriation.		Imperial, Roads and Buildings.		PART II.—Irregularities with respect to Appropriation.	
Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without Appropriation.</u>						
	<u>Buckingham Canal</u>						
1.	Opening, clearing, Bar and constructing Company	1 March 79.	1866 1066 1066			This item was brought to the notice of the Engr on the 23rd May 1879.	1898 5 Vide offo. 1892 M. H. dated 19th March 1879.
2.	Road from the Engineer's Hospital to the Military Boundary at Bellary	1 March 79.	1841 1341 1341				The Supp Engr will explain the circumstances under which expenditure was incurred on this work.

~~1498~~
b

Division	Name of work	Number of pages in the report	Amount of estimate expended	Amount by Government	Order by local Government
Bahar		1	56	56	vide-
Banaras		1	196	163	particulars requested to improve paras
Chandigarh		6	3919	3783	10 and 11
Gurgaon		2	247	200	Eng ^{rs} the importance of L.C.
Jaipur		1	125	75	etc 6999
Kolgaon		1	100	100	dated 27 th
Madras		3	1725	1680	March 1879
Madras		1	1816	1136	
Madras		2	254	253	
Madras		2	184	707	

23 11721 9383

Work attached for Works above

of 10000 not submitted to Government

Bengalore Drainage of Native Infantry

Series - Jan 1879

Without these

Monthly Abstract

1 14400 1153 of work done, this

Chandigarh Health Hospital at Government Mar 79

Chandigarh Road from Gurgaon Road

from Gurgaon Road form - Aug 78 to 26 79

1 102000 98157

Office is unable to

an examination of

the rates at which

the Eng^{rs} are

working to check

3 116400 124282 an impending

expenditure over

an estimate.

1498
8

Pro 7.30-5-79 to 1498 to

1498
9

Cr 4107

Govt. of (1879) 314735
PUBLIC WORKS.

To

Dated

Issued

By

Each

G.O. 30 May 1879, No. 14986

Nos. 186-187

Objectionable Items

Order on statement of
the accounts of Mr. Officer
for the month of March 1879
under Imperial Buildings
& Roads.

To all Supg Expts
Exams P.W. Accts

Del'd 10-6-79