

(1) Number of pages 16
 (2) Date of repair 11.11.86
 (3) Initials of the Referencer Devi

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT

G.O. No.	1499	Press.
B.P. No.		Mis.
Dated	30.5.1879	197/

Inde

Not to be folded or roughly handled

GOVERNMENT OF MASSACHUSETTS

36th June 1870 No.

[illegible]

COPIES

Read the following paper:—

1907

Part I.—Tropics with respect to Estimate for the Month of March 1879.

Item Number.	Particulars.	Number of Accounts in Statement of Obsolete and Unusable Items.	Amount in the Accounts of which Obsolescence is Expenditure and approved.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Remarks.	Opinion of the Superintendent Engineer, with Final Remarks by Examiner.	No. 189. Census returns, 30th May 1878, No. 1,403 W.	The Superintendent Engineer should take the necessary action in the matter.	2. Vide paragraph 2 of G.O. No. 1409 W., dated 6th May 1878.	3. The submission of the com- pletion report should be ex- pedited.
1	Without Estimate. <i>Chingapat.</i> Constructing a temporary building for the accommodation of Scholars of Agriculture at the Government Farm, Salapet.	1	Mar. 1878 ..	1,550	1,550	0	This item has been brought to the notice of the Superintendent Engineer, 3rd Circle, with a view to his obtaining sanction to an estimate at an early date.					
2	Excess over Estimate. <i>Madras, Pudukottah.</i> Constructing Subsidiary Jail at Rupli.	23	April 1870 ..	5,220	7,556	2,336	The references to the Executive Engineer from the 19th May 1868 have yet been replied to—by Government in G.O. No. 873 W., of 24th March 1871, and again reiterated the same that the report called for in G.O. No. 2,706 W. of 14th July 1878, be furnish- ed with a full explanation of the delay in its submission.					
3	Over. Repairing and renewing roof of Dharmapuri school-room.	5	Nov. 1873 ..	5,475	2,775	2,700	The addition will be removed as directed in G.O. No. 793 W. of 17th March 1879, on receipt of a completion report.					

~~1499~~

Part I - Introduction with respect to the subject.

[illegible]

LIBRARY OF THE
FEDERAL BUREAU OF INVESTIGATION
U. S. DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

Institution.	Name of Work, &c.	Number of Applicants in Statements of Officers Examined.	Month in the Accounts of which Disposition of Expenditure first appeared.	Number of Weeks.	Amount of Estimate.	Amount expended.	Examiner.	Ordered by Local Government.
	Construction Expenses Not Submitted to Examiners. <i>Works at Lower Rangoon 1840.</i>				24	Rs.		
Cuddalore	Plan in the Villar River at Puthi. Note.	1	May 1879	1	5750	5,300	Completed on March 1879.	
Chingle	Zamindar's house at Chinnide.	10	June 1878	4	4,400	4,000	Completed on March 1878.	
Tanjore	Temple College, Tanjavuram.	5	Oct. "	1	68,000	55,100	Do. "	
Madras	Re-roofing and raising roof of the Diwanpore School-room.	5	Nov. "	1	5,500	5,700	Do. "	

One including statement of G.O. No. 275 W, dated 24th March 1879.

U. S. No. 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 84

Prison	1877-78	1878-79	1879-80	Total	Remarks
Calcutta	131	130	131	392	
Gauhati	4,257	3,083	4,257	11,597	
Nagpur	540	540	540	1,620	
Total	5,028	4,753	5,028	14,809	
Imprisoned District Jail at Guntoor	23,351	23,313	23,351	70,015	
New Jail to contain 310 prisoners at Palamouli	31,092	1,60,000	31,092	1,94,184	
Total	54,443	1,84,923	54,443	2,93,809	
Ball Jail at Parvathipur	1,541	12,270	1,541	14,352	
Zillah Jail at Vinayakpuram	7,332	23,300	7,332	38,064	
Total	9,873	35,570	9,873	55,316	

Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.

Without these monthly abstracts of work done this office is unable by an examination of the rates at which the Executive Engineers are working to check an impending excess over an estimate.

Vide concluding paragraphs of G.O., No. 879 W, dated 24th March 1879.

While concluding paragraphs of
G.C., No. 879 W, dated 24th
March 1870.

Without these monthly abstracts of work done this office is unable. By an examination of the rate at which the Executive Engineers are working to check an important piece of work an estimate of the progress of an estimate.

THE

Major, R.E.,
Acting Under Secy to Govt., P.W.D.

To all Superintending Engineers,
 and the Examiner of Public Works Accounts.

Ed. S. Felt
S. C. Felt

1499
3

No.

From
The Examiner,
Public Works Accounts,
To
The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 27 May 1879.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1879,
under Local Specials

W. H. H. H.
27/5

For Examiner P. W. Accounts.

W. H. H. H.

1879
27/5

GENERAL
ACCOUNT

Govt. of Madras.
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEER,
Fort Saint George.

By Order of the
Secretary to Government,
Public Works Department,
Fort Saint George.

27 May 1879, No. 1-89 W.

MAY.

1879.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1879,
under Local Specials

Local. Special

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
1	Without Estimate Chinglopet Expending a temporary funding for the recon- struction of School at Hoonulthar at the Hoonulthar station Indipet	1 March 79	1550	1550	1550	This claim has been found to be the portion of Chinglopet Eng & Co. with a view to his claim and sanction to an estimate at an early date.	No 1499 Wd/30. New 17/79
2	Excess over Estimate District Western Delta Constructing Subsidary Rail at Rapali	33. April 76 5220 7556	2386			Reference to the S. D. Eng & Co. the Office has not yet been replied to. - Govt No 10899W 22nd March 1879 have again perished the request that the report called for in G.O. No 2766 W of 6 July 1878 be furnished with a full explanation of the delay in its submission.	Side para 3 of G.O. No 1309 W of 18 May 1879.
3	Excess over Estimate District Western Delta Constructing Subsidary Rail at Rapali	33. April 76 5220 7556	2386			The objection made has been removed as directed in G.O. No 2766 W of 17 March 1879. on receipt of a Completion report	The submission of the completion report should be expedited.

Item No. Particulars Amount of Estimate Expenditure up to date Excess over Estimate Expenditure during month Opinion of the District Engineer, with final remarks by Examiner Orders by Local Government

[Brit. Wks. Form No. 255.]

[Chap. IX., Sec. II., Para. 30.]

[P. W. D. Form No. 26, Provincial Part II.]

Provincial Special

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	<u>Excess over Appropriation</u>	<i>Memorandum of irregularities in the accounts of the Government of Madras and the Government of Mysore.</i>				<i>In G.O. No. 1309 W dated 6 May 1879 it is stated that the orders for the year 1897 are for the year 1899 and the necessary orders for the year 1899 are for the year 1899.</i>	<i>Order para 5 of G.O. No. 1309 W dated 6 May 1879.</i>
2	<u>Madras Water</u>						
3	<u>Madras Water</u>						

1499
5

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	--------------------------	--------------------------	----------------------------	---------------------------	---	-----------------------------

Miscellaneous Expenditures.

No. of Months applicable to the State of Mysore. No amount of work done. Examinee. Order by Local Govt.

Division Name of work &c.

Completion Reports not submitted to Examiner

Works above Rs 2500

Over in the Bellary Division

at Bellary

Laminated houses at Bellary

General Police, Bellary

Remuneration of staff of the

Police station, Bellary

Works below Rs 2500

Work Abstracts for works above

Rs 10000 not submitted to Examiner.

Improving Bellary at Bellary

Works below Rs 2500

at Bellary

Learned over

1 Bell 79 1 5390 5390 completed in Bell 79
10 Dec 78 1 4480 4480 do in June 78
6 Oct 78 1 58000 58000 do in Oct 78

5 Nov 78 1 3475 3475 do in Nov 78
1 130 131 do in particular
3 3098 4257 do in particular
1 540 540 do in particular
9 75013 75013 do in particular

Nov 79 1 37313 37313 do in particular
do 1 169000 169000 do in particular
2 17713 17713 do in particular

1499

1499

Order by Local Govt.

Division Name of work year

No. of Months
Office by Dept.
Amount of
State of
By State
No. of Months
Office by Dept.
Amount of
State of
By State

Orders by
Local Govt.

Brought forward

Visagapataw Mill built at Cannanville, Pa.

Do. Filled fault at Visagapataw

2 197315 54303 by improvement
Dec 78 1 12270 1541 of the road at which
May 79 1 23300 7232 the Ex. Eng. are
Feb 79

working to check

4 232883 63076 on improvement

expenses over on Estimate

Wade
1915

8-20-15

6

K

1499
7

1499
8

~~1499~~
~~6~~

~~1199~~
~~8~~

Aug 30-6. 790 to 1499 to

Item No.	Particulars	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner	Orders by Local Government
						for 930-5-77 to 1499 1/2	

1499
9

10 11/101

Publ. of 1879: 11/101
PUBLIC WORKS.

3/10

Dated

Amount

Recd.

Encl.

U. S. 30 May 1879, No. 11,99 1/2

Nos. 188-189

Objectionable Items
Refer to statement
of in the accounts of
the Officers for the month
of March 1879 under
special.

All Sups Exp
Stanner & Co

Sept 10-6-79