

(1) Number of pages 86
 (2) Date of repair 11 11 86
 (3) Initials of the Referencer larp

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No.	1673 W	Press.
B.P. No.		Mis.
Dated	23. 6. 1879	197.

Not to be folded or roughly handled

W. J. S.

1673
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

23rd June 1879, No. 1,673 W.

General.
Account.

Read the following paper :—

LOCAL.

No. 113. PART I.—Irregularities with respect to Estimate for the Month of March 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT.							
	Masulipatam Circle, Eastern Delta Division.							
1	Closing breaches of Bantunalli road.	1	March 1879.	..	221	221	102	
2	Closing breaches of Challa-palli road.	1	" "	..	394	394	394	
	Guntour and Masulipatam Circles, Western Delta Division.							
3	Maintenance of avenues along roads.	1	" "	..	202	202	177	
	CUDDAPOH DISTRICT.							
	Madhanapalle Circle, Madhanapalle Division.							
4	Completing the Coorly Ghat in Cuddapah Division.	1	" "	..	508	508	508	This item has been brought to the notice of the Executive Engineer for the removal of the objection at an early date.
	SALAM DISTRICT.							
	Ossoor Circle, Ossoor Division.							
5	Road from Kristnagherry to Maharajahgudai.	1	" "	..	207	207	207	
	GODAVARI DISTRICT.							
	Cocanada Circle, Rajahmundry Division.							
6	Raising road from Vijes-waram to Polaram.	1	" "	..	345	345	345	

PART I.—Irregularities with respect to Estimate for the Month of March 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION—<i>cont.</i>			RS.	RS.	RS.	RS.	
	VIZAGAPATAM DISTRICT.							
	<i>Vizagapatam Circle, Vizagapatam Division.</i>							
7	Damages done by the cyclone to the road from Vizagapatam to Agrum-pudy.	1	March 1879.	..	244	244	72	This item has been brought to the notice of the Executive Engineer for the removal of the objection at an early date.
8	Repairing damages to the road from Ramabhadrapuram to Parvatipore.	1	" "	..	293	293	200	Do. do.
9	Repairing damages done by cyclone to road from Chittivalasa to Kundivalasa.	2	Feb. "	..	335	335	25	A reply is awaited to a reference made by this office to the Executive Engineer on the 9th April 1879. A reminder will now be sent.
10	Repairing damages to road from Bimlipatam to Chittivalasa.	2	" "	..	327	327	28	Do. do.
11	Emergent repairs to the road from Kundivalasa river to Chikkakole.	1	March "	..	523	523	349	This item has been brought to the notice of the Executive Engineer for the removal of the objection at an early date.
	Total ..			..	3,509	3,509	2,407	
	CHINGLEPUT DISTRICT.							
	<i>Chingleput Circle, Chingleput Division.</i>							
12	Constructing road from Korattur to Paripolliem via Tinnalore Railway Station.	1	March 1879.	..	3,478	3,478	3,478	Do. do.
13	Constructing Ramanjerry road.	1	" "	..	2,037	2,037	2,025	Do. do.
14	Constructing a tunnel under the road from Arnee to Poryapolliem.	6	Nov. 1878.	..	203	203	..	The objectionable slip No. 2,164 T.D., stated by Superintending Engineer to have been returned on the 20th February 1879, not having been received back in this office, a duplicate copy has been forwarded to the Executive Engineer for remarks, with the request that the same be forwarded to the Superintending Engineer to add his remarks if necessary.
	GODAVARI DISTRICT.							
	<i>Cocanada Circle, Eastern and Central Delta Divisions.</i>							
15	Bridge over Goddoolcalva.	7	Sept. "	..	822	822	31	The Executive Engineer states, under date the 23rd January 1879, that an estimate amounting to Rupees 800 has been sanctioned by the Superintending Engineer in his letter, No. 2,949, of 12th December 1877. This sanction not having been communicated to this office in any of the returns of sanctioned estimates submitted by the Superintending Engineer, the item still remains objectionable.

PART I.—Irregularities with respect to Estimate for the Month of March 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION—<i>cont.</i>			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT.							
	<i>Guntur and Masulipatam Circles, Guntur Division.</i>							
16	Road from Narsaraopett to Vinukonda.	21	April 1877.	..	5,929	5,929	..	The President of the Local Fund Board has been called upon to expedite the submission of an estimate for this work.— <i>Vide Revenue Board's Proceedings, No. 678, dated 14th March 1879.</i>
17	Road from Vinukonda to Cumbum.	21	" "	..	5,972	5,972	..	Do. do.
	MADURA DISTRICT.							
	<i>Madura Circle, Madura Division.</i>							
18	Closing branches on road No. 16 from Shivaganga to Shembanoor.	9	June 1878.	..	432	432	..	The Superintending Engineer, Fifth Circle, reports, under date the 19th April 1879, that an estimate of Rupees 470 was forwarded to the President, Local Fund Board, Madura Circle, for sanction on the 6th June 1878, but it has not yet been sanctioned, that the expenditure on the work has been included in the revised budget submitted to Government in December last, and that the President has been asked to return the estimate duly sanctioned.
	WITHOUT ESTIMATE.							
	NELLORE DISTRICT.							
	<i>Nellore Circle, Ongole Division.</i>							
19	Road from Kandukur to Obundee.	1	March 1879.	..	211	211	211	This item has been brought to the notice of the Executive Engineer for obtaining sanction to the required estimate at an early date.
	<i>Nellore Division.</i>							
20	Road from Kadavalar to Buchreddipolliem.	8	Aug. 1878.	..	770	770	160	The Executive Engineer states, under date the 16th April 1879, that the estimate for the road is under preparation, and will be sent to the Superintending Engineer for sanction at an early date.
	<i>Nellore Circle, Nellore Division.</i>							
21	Road from Guduru to Tik-kavaram.	5	Nov. "	..	1,001	1,001	..	The Superintending Engineer reports, under date 6th March 1879, that the estimate is under preparation and will shortly be submitted for sanction.
22	Road from Naidupet to Ingurajapatnam.	5	" "	..	740	740	..	Do. do.

PART I.—Irregularities with respect to Estimate for the Month of March 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE — <i>cont.</i>			RS.	RS.	RS.	RS.	
	NELLORE DISTRICT—<i>cont.</i>							
	<i>Nellore Circle, Nellore Division—<i>cont.</i></i>							
23	Road from Podulakur to Rapur.	6	Nov. 1878.	..	925	925	..	The Superintending Engineer, Second Circle, reports, under date the 13th March 1879, that an estimate is under preparation and will shortly be submitted for sanction.
24	Road from Venkatagiri to Rapur.	1	March 1879.	..	520	520	..	This item has been reported to the Executive Engineer for obtaining sanction to an estimate.
	KISTNA DISTRICT.							
	<i>Guntur and Masulipatam Circles, Western Delta Division.</i>							
25	Maintenance of metalled road between new and old locks through Duggirah village.	2	Feb. ..	..	361	361	10	A reply is awaited to a reference made by this office on the 15th April 1879. A reminder will now be sent.
	SALEM DISTRICT.							
	<i>Salem Circle, Salem Division.</i>							
26	Road from Namkal to Maganore.	3	Jan. ..	..	331	331	..	A reply is awaited to a reference made by this office on the 4th March 1879. A second reminder will now be sent.
	VIJAYAPATAM DISTRICT.							
	<i>Vijayapatam Circle, Vijayapatam Division.</i>							
27	Rebuilding southern abutment and arch of Chittivalsa bridge.	9	July ..	..	1,083	1,083	338	The Superintending Engineer, First Circle, reports that the construction of the bridge was commenced under instructions contained in the Chief Engineer's Memorandum, No. 1,057, dated the 23rd February 1878, embodied in G.O. No. 1,334 W., dated 14th March 1878, in anticipation of sanction to an estimate.
	EXCESS OVER ESTIMATE							
	CHINGLEPUT DISTRICT.							
	<i>Chingleput Circle, Chingleput Division.</i>							
28	Road from Kodumbakur to Stavaperumatur.	1	March 1879.	1,760	2,228	478	482	
29	Johannes' Road, Saidapet.	1	" "	200	416	216	389	This item has been brought to the notice of the Executive Engineer to have the objection removed at an early date.
30	Road from Kanoongooly to Thirockalicoondam.	1	" "	340	1,066	726	719	
	Total ..				24,865	24,865	26,902	

PART I.—Irregularities with respect to Estimate for the Month of March 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE—<i>cont.</i>			RS.	RS.	RS.	RS.	
	MADURA DISTRICT.							
	<i>Dindigul Circle, Dindigul Division.</i>							
31	Road No. 32, Dindigul to Aravakurchi.	6	Oct. 1878.	15,400	17,124	1,724	207	The Superintending Engineer states on the 29th January 1879 that the work was resumed in April 1878 under the authority conveyed in the Local Fund Budget for 1878-79. The revised estimate for Rs. 20,110 has not as yet been sanctioned.
32	Closing breaches on road No. 14, Mahur to Trichinopoly.	1	March 1879.	680	836	306	110	The Divisional Officer in his objectionable statement to this office, dated 22nd April 1879, reports that a revised estimate has been submitted for sanction.
	MALABAR DISTRICT.							
	<i>Tellacherry Circle, Wynad Division.</i>							
33	Porra Ghat and road to Mysore frontier.	30	July 1876.	2,12,900	2,40,944	28,044	201	The Executive Engineer states on the 28th April 1879 that the revised estimate has been submitted to the Superintending Engineer.
34	Road from Calicut to Mysore frontier via Tamborcherry Ghat and Sultan's Battery, &c.	6	Oct. 1878.	13,820	19,238	5,418	283	The Executive Engineer reports, under date the 28th April 1879, that the work having been completed no revised estimate can be submitted. The Executive Engineer has been requested to expedite the despatch of the completion report.
	TANJORE DISTRICT.							
	<i>Negapatam Circle, Negapatam Division.</i>							
35	Restoration of 5 miles of road No. 27 from Koltor to Sengandy.	3	Jan. 1879.	13,700	14,100	400	..	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rs. 3,001 was forwarded to the President, Local Fund Board, on the 6th November 1878. The required sanction is awaited.
	NILOTH DISTRICT.							
	<i>Nilgiri Circle, Nilgiri Division.</i>							
36	Repairing the old ghat road, 9 miles.	4	Dec. 1878.	495	990	495	..	The Executive Engineer reports, under date the 10th March 1879, that the excess was provided by the Superintending Engineer in his revised budget submitted to Government for sanction. Requisite orders are awaited.

PUBLIC WORKS DEPARTMENT, 23RD JUNE 1879, No. 1,673 W.

PART I.—Irregularities with respect to Estimate for the Month of March 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Estimate and Appropriation.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE— <i>cont.</i>			RS.	RS.	RS.	RS.	
37	KANNIA DISTRICT. Guntur and Mandlapeta Circles, Western Delta Division. Construction of road from Veleroo to Nuanampatani.	53	April 1876.	14,000	16,039	2,039	..	The Superintending Engineer reports that a revised estimate is not required, the Executive Engineer having stated that the excess will be adjusted by sale of materials to which the President of the Local Fund Board has agreed. A further reference has been made to the Superintending Engineer on the subject and to which no reply has as yet been received.
38	Road from Iyur to Guntur.	20	May 1877.	1,66,613	1,60,683	4,167	31	The Superintending Engineer, First Circle, has been called upon to report whether the work has been completed; if not, to state what the probable excess is likely to be after giving credit for the sale of materials at site.
39	VIJAYAPATAM DISTRICT. Vijayapatam Circle, Vijayapatam Division. Trunk road from Vamalnava.	1	March 1879.	3,675	4,315	740	..	This item has been brought to the notice of the Executive Engineer to have the objection removed at an early date.
	Total ..			4,33,825	4,78,128	44,303	2,565	

PART II.—Irregularities with respect to Appropriation for the Month of March 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION.			RS.	RS.	RS.	RS.	
1	BELLARY DISTRICT. Bellary Circle, Bellary Division. Improving a second-class road from Bellary to Cuddapah.	1	March 1879.	..	2,311	2,311	2,311	There is no appropriation made for this item.
2	COIMBATORE DISTRICT. Coimbatore Circle, Coimbatore Division. Road from Coimbatore to Mettupolliam.	1	March 1879.	..	1,203	1,293	1,090	Do. do.
3	Constructing Travellers' Bungalows and out-houses at Pollachi.	1	" "	..	754	784	613	Do. do.

PUBLIC WORKS DEPARTMENT, 23RD JUNE 1879, No. 1,673 W.

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION— <i>cont.</i>			RS.	RS.	RS.	RS.	
4	MADURA DISTRICT. Dindigul Circle, Dindigul Division. Emergent repairs to Road No. 33.	6	Oct. 1878.	..	680	680	..	The Superintending Engineer reports on the 28th January 1879 that the required funds have been provided in the revised Local Fund Budget forwarded to the President, Local Fund Board. No specific appropriation has, however, been made for this work.
5	Emergent repairs to Road No. 36.	1	Mar. 1879.	..	526	526	76	No appropriation has been made for this work.
6	Emergent repairs to Road No. 35, Dindigul to Buttagoondoo.	1	" "	..	550	550	80	Do. do.
	GODAVARI DISTRICT. Cocoanada Circle, Eastern and Central Delta Divisions.							
7	Constructing a wooden bridge over Gorinkala drain.	1	Mar. 1879.	..	609	599	106	No funds have been appropriated for this work.
8	Improving approaches to and repairing the Ramachendrapuram bridge.	1	" "	..	603	603	618	Do. do.
	MALABAR DISTRICT. Tellicherry Circle, Wynad Division.							
9	Pally bridge	6	June 1878.	..	853	853	..	The Executive Engineer reports, under date the 28th April 1879, that an appropriation has been made by the Local Fund Board, Tellicherry Circle. No appropriation was ever received in this office with the sanction of Board of Revenue.
10	Bridges and culvert on Terriote road.	9	May " "	..	1,631	1,631	..	The District Engineer reports that the outlay was incurred in anticipation of an appropriation of funds, and that the work is an incomplete work of last year.
11	Pattial bridge	9	July " "	..	518	545	..	The Superintending Engineer, Fourth Circle, reports on the 21st April 1879 that the Local Fund Board has been applied to for funds, but they have not appropriated them, and that the work being an incomplete one of 1877-78 could not have been postponed.
	NILGIRI DISTRICT. Nilgiri Circle, Nilgiri Division.							
12	Kotagerry storm repairs.	1	Mar. 1879.	..	1,000	1,000	792	No appropriation has been made for this item.

PART II.—Irregularities with respect to Appropriation, &c.—cont.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—cont.			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT.							
	Guntur and Masulipatan Circles, Western Delta Division.							
13	Drinking-water tank at Purohott.	9	May 1878..	..	835	835	..	The Superintending Engineer reports on the 10th April 1879 that funds were again applied for in the revised budget for 1878-79 sent to the Local Fund Board.
14	Drinking-water tank at Woopputur.	1	Mar. 1879..	..	512	512	..	No funds have been provided for this work.
	TINNEVELLY DISTRICT.							
	Tinnevely Circle, Tinnevely Division.							
15	Closing breaches on Road No. 13.	6	July 1878..	..	639	689	..	The District Engineer reports that an appropriation of funds was sanctioned from the Roll Fund Reserve in the Proceedings of the Local Fund Board on the 19th June 1878, but no such appropriation was ever received with the sanction of Board of Revenue in this office.
16	Constructing Road No. VIII from Tinnevely to Rajapoleim.	1	March 1879.	..	1,158	1,158	1,158	No appropriation has been made for this work.
17	Closing breaches of Road No. XV, Ambasamudram to Kodum.	1	" "	..	701	701	323	Do. do.
	Tinnevely Circle, Satap Division.							
18	Requiring bridge across Chitter river on Road No. 12 A.	9	July 1878..	..	625	625	..	The Superintending Engineer reports, under date the 12th April 1879, that the expenditure has been included in the revised budget sanctioned for the last three months of the official year 1878-79.
	TRICHINOPOLY DISTRICT.							
	Trichinopoly Circle, Trichinopoly Division.							No specific appropriation has, however, been made in the revised budget referred to.
19	Forming road along Vy-kundaz North bank from Allabari through Mullikarunbar.	2	Feb. " "	..	601	601	..	The Superintending Engineer reports on the 23rd March 1879 that the outlay was incurred in May 1878 when there was an appropriation of Rupees 1,800, and that the reduction of appropriation was effected since.
20	Maintaining avenues along the road from Kuzhaki to Manaparai.	1	March 1879.	..	832	832	177	There is no appropriation made for the work.
	SOUTH ARCOT DISTRICT.							
	Cuddalore Circle, Cuddalore Division.							
21	Road from Kullacoorchi to Sankarapuram.	1	" "	..	940	940	248	Do. do.
22	Road from Cuddalore to Coleroon.	1	" "	..	1,754	1,754	..	No appropriation has been made for the work.
23	Road from Seagur to Mansurpett.	1	" "	..	1,043	1,043	243	Do. do.
24	Road from Chilianbram to Bowmagherry by Keerapoleim.	1	" "	..	704	704	157	Do. do.

PART II.—Irregularities with respect to Appropriation, &c.—cont.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT APPROPRIATION—cont.			RS.	RS.	RS.	RS.	
	SOUTH ARCOT DISTRICT—cont.							
	Cuddalore Circle, Cuddalore Division—cont.							
25	Road from Kurinjipandy to Bhavanigiri.	1	Mar. 1879..	..	509	509	183	
	VIZAGAPATAM DISTRICT.							
	Vizagapatam Circle, Vizagapatam Division.							
26	Emergent repairs to trunk road No. 6 from Anakapalle to Tuni.	1	" " "	..	845	845	184	
27	Trunk road from Vamalahusa.	1	" " "	..	1,081	1,081	..	
	EXCESS OVER APPROPRIATION.							
	BELLARY DISTRICT.							
	Bellary Circle, Bellary Division.							
28	Road from Holah to Mysore frontier, Holava, Saugthyhully via Kudligi to Gudicottah.	1	" " "	22	575	553	552	
29	Road from Madaveram via Adoni to trunk road No. 19 near Aspiri.	1	" " "	1,226	2,201	975	976	
30	Road from Chittur to Bombay frontier via Palamati, &c.	1	" " "	1,221	2,478	1,257	1,180	
31	Road from Cuddapah frontier via Gooty to trunk road No. 18.	1	" " "	1,719	2,548	829	653	
32	Annual repairs to road from Chittur to Bombay frontier at Hallet.	1	" " "	2,226	3,248	1,022	1,008	
33	Road from Kudating to Kumpy.	1	" " "	281	858	577	577	
34	Road from Ramandroog to Hospet.	1	" " "	62	644	582	582	
35	Road from Anantapur via Bellary to Soorinbully.	1	" " "	58	2,382	2,324	2,383	No appropriation has been made to meet the excess expenditure.
36	Road from Bellary to Kurnool.	1	" " "	652	1,855	1,213	1,213	
37	Road from Mysore frontier near Harrihur via Harpanahalli to trunk road No. 18.	1	" " "	16	919	903	903	
38	Road from Kurnool frontier to Mysore frontier.	1	" " "	679	1,681	1,002	855	
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
39	Road from Calicut to Mysore frontier via Tambarcherry Ghat and Sultan's Battery.	1	" " "	5,940	7,937	1,997	..	The Superintending Engineer, Fourth Circle, reports, under date the 13rd March 1879, that the outlay objected to is the excess over the current year's maintenance grant, and that an appropriation for funds has been made to the President, Local Fund Board.

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER APPROPRIATION—<i>cont.</i>			RS.	RS.	RS.	RS.	
	CHINGLEPUT DISTRICT.							
	<i>Chingleput Circle, Chingleput Division.</i>							
40	Road from Karanguli to Tirukalikundram.	1	Mar. 1879..	390	1,086	696	718	No funds have been appropriated to meet the excess expenditure.
41	Great Northern trunk road.	1	" " "	4,176	6,400	2,224	1,818	
42	Portion of the trunk road from Madras to Travancore frontier.	1	" " "	6,490	8,945	2,455	3,445	
43	Road from Sattiadavoo to Covernepett.	1	" " "	330	1,165	835	259	
	COIMBATORE DISTRICT.							
	<i>Coimbatore Circle, Coimbatore Division.</i>							
44	Repairing damages to Kullar road.	1	" " "	825	1,500	675	..	No funds have been appropriated to meet the excess expenditure.
	CUDDAFAN DISTRICT.							
	<i>Cuddapah Circle, Cuddapah Division.</i>							
45	Road No. 1 from Cuddapah to Bellary frontier.	1	" " "	4,155	6,234	1,079	1,057	
46	Road from Chittur to Kurnool via Cuddapah.	1	" " "	1,943	3,077	1,134	1,134	The Executive Engineer reports, under date the 14th March 1879, that the work was proceeded with on the authority of the President, Local Fund Board, in anticipation of an appropriation of funds, and that he has been written to by the Superintending Engineer to make the necessary appropriation.
47	Road No. 24 from Cuddapah to Polivandel via Vampully.	1	" " "	1,654	2,294	640	637	
48	Road No. 4, Maddanur to Kadiri via Coorly ghat.	1	" " "	453	997	544	200	
	MALABAR DISTRICT.							
	<i>Calicut Circle, Wynad Division.</i>							
49	Road from Calicut to Mysore frontier via Tambier-cherry Ghat and Sultan's Battery, &c.	6	Oct. 1878..	13,820	10,238	5,418	285	
	CUDDAFAN DISTRICT.							
	<i>Madhanapalle Circle, Madhanapalle Division.</i>							
50	Trunk road No. 18 from Chittur to Bombay frontier via Madhanapalle, &c.	1	Mar. 1879..	2,094	4,717	1,623	1,153	No appropriation has been made to meet the excess expenditure.
51	Road from Rajampet to Kadiri via Rayachoti.	1	" " "	1,536	2,363	977	147	
52	Road from Rayachoti to Ungaloo.	1	" " "	1,759	2,413	654	347	
53	Road from Madhanapalle to Nagapetta pass via Vayalpad, &c.	1	" " "	1,416	2,231	715	304	

PART II.—Irregularities with respect to Appropriation, &c.—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER APPROPRIATION—<i>cont.</i>			RS.	RS.	RS.	RS.	
	CUDDAFAN DISTRICT—<i>cont.</i>							
	<i>Madhanapalle Circle, Madhanapalle Division—<i>cont.</i></i>							
54	Trunk road No. 17 from Chittur to Kurnool via Vayalpad, &c.	1	Mar. 1879..	2,061	2,777	716	360	No appropriation has been made to meet the excess expenditure.
	MADURA DISTRICT.							
	<i>Madura Circle, Madura Division.</i>							
55	Metalling the portion of 13 miles of road No. 2 from Bangalore to Paramagudi.	1	" " "	4,500	6,231	1,731	2,514	
56	Maintenance of road No. 15 from Tirupatur to Mana Madurai.	1	" " "	2,101	2,843	742	549	No appropriation has been made to meet the excess expenditure.
	SOUTH ARCOOT DISTRICT.							
	<i>Cuddalore Circle, Tindivanam Division.</i>							
57	Road from Tinnomulay to Pondicherry via Villapuram.	1	" " "	2,073	2,634	561	735	
	TINNEVELLY DISTRICT.							
	<i>Tinnevely Circle, Satur Division.</i>							
58	Portion of road from Tinnevely to Rajapollam via Sankaranaiarkoil.	2	Feb. " "	800	1,335	535	..	No appropriation has been made to meet the excess expenditure.
	SOUTH ARCOOT DISTRICT.							
	<i>Cuddalore Circle, Cuddalore Division.</i>							
59	Road from Cuddalore to Salem frontier via Virudachalam.	1	Mar. 1879	1,277	2,146	869	494	
60	Road from Cuddalore to Tirukoilur via Palur.	1	" " "	1,102	2,116	1,014	1,078	No appropriation has been made to meet the excess expenditure.
61	Road from Virudachalam to Porto Novo.	1	" " "	3,693	4,274	579	761	
62	Road from Cuddalore to Salem frontier via Virudachalam.	1	" " "	3,936	4,726	791	522	
63	Trunk road No. 8 ..	1	" " "	1,723	2,272	549	93	
	BELLARY DISTRICT.							
	<i>Ponkonda Circle, Anantapur Division.</i>							
64	Road from Kurnool to Bangalore Section from Mooktapur.	1	" " "	1,262	3,295	2,033	1,493	No appropriation has been made to meet the excess expenditure.
65	Road from Cuddapah via Gooty to trunk road No. 18 near Joladrapu.	1	" " "	803	1,402	599	452	
66	Road from Anantapur to Tadipatri.	1	" " "	592	1,434	842	758	
67	Road from Chittur to Bombay frontier via Palmanair.	1	" " "	1,162	2,553	1,391	1,391	
68	Road from Kurnool via Gooty and Anantapur to Mysore frontier.	1	" " "	442	1,137	695	695	
	Total ..	..	..	83,801	1,30,971	47,170	34,717	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
					RS.	RS.	
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.						
	Works above Rupees 2,500.						
Calicut	Canal from Cochin to Ponant.	1	Mar. 1879	1	6,000	6,594	
Cuddapah	Repairing road from Kasepett to Nellore frontier.	1	" "	1	2,510	2,559	
Dindigul	Maintaining road No. 1 from Chittampally to Trichinopoly.	1	" "	1	4,700	1,948	
Do.	Maintaining road No. 12 from Meylore to Poodocottah.	1	" "	1	2,700	1,504	
Do.	Closing branches on road No. 12, Metur to Poodocottah.	1	" "	1	"	2,792	
Godavari Eastern and Central Delta.	Maintaining avenues along the roads.	1	" "	1	2,000	2,904	
Godavari Western Delta.	Maintainance of avenues.	1	" "	1	4,500	4,374	
Canara	Repairing road No. 1 from Mangalore to Mysore frontier.	1	" "	1	10,250	8,636	
Do.	Repairing road No. 4, Kodikal ghat road.	1	" "	1	6,400	6,317	
Do.	Repairing road No. 5 from Mangalore to Mysore frontier via Agoomby ghat.	1	" "	1	6,600	6,402	
Do.	Repairing road No. 14 from Odip to Hospet.	1	" "	1	2,660	2,554	
Do.	Repairing road No. 17 from Someshwar to Kuldady.	1	" "	1	3,410	2,363	Completed in March 1879.
Do.	Repairing road No. 22, coast road from Hyndoor to Cayoy.	1	" "	1	3,000	2,421	
Do.	Repairing road No. 2 from Munzerabad ghat to Manee via Uppinangadi.	1	" "	1	5,720	3,147	
Do.	Repairing road No. 3 from Calicut to join Mangalore via Hosdroog and Vittel.	1	" "	1	2,380	2,377	
Nagapatam	Repairing road No. 15 north section from Combaconam to Adrampatam via Manuargudi.	1	" "	1	3,100	2,098	
Do.	Repairing road No. 1 from Tanjore to Nagapatam.	1	" "	1	2,700	2,691	
Do.	Repairing road No. 26 from Mattupettah to Velangan.	1	" "	1	3,200	3,204	
Do.	Repairing road No. 35 from Mayagaram to Tirutaniipundi, &c.	1	" "	1	2,475	2,054	
Nellore	Constructing first-class Choultry at Sellarpett.	5	" "	1	6,050	6,937	Completed in November 1878.
Do.	Great Northern road ..	1	" "	1	22,000	19,382	
Rajahmundry	Repairing the trunk road in the Cocanada Circle.	1	" "	1	6,200	6,102	Completed in March 1879.
Do.	Repairing the roads in the Rumpa country.	1	" "	1	6,000	2,723	
Do.	Repairing the road from Rajahmundry to Gokaram.	1	" "	1	4,000	4,016	

Miscellaneous Irregularities.—cont.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
					RS.	RS.	
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.—cont.						
	Works above Rupees 2,500.—cont.						
Rajahmundry	Repairing the road from Samulcottah to Kattipudi.	1	Mar. 1879.	1	3,800	2,548	
Do.	Repairing the road, Peddapoor to Rajahanagram.	1	" "	1	6,300	1,486	
Do.	Maintaining avenues ..	1	" "	1	4,500	3,523	
Tanjore	Repairing road No. 4 from Tanjore to south bank of Coleroon.	1	" "	1	3,170	1,792	
Do.	Repairing road No. 15 from Combaconam to Adrampatam.	1	" "	1	3,500	2,171	
Do.	Repairing road No. 2 from Shiyali to Salem via grand anicut.	1	" "	1	2,840	1,911	
Do.	Repairing road No. 28 from Coleroon bridge to Nandalore bridge.	1	" "	1	3,260	2,769	
Do.	Repairing road from Mayavaram to Tirutaniipundi via Tiruvallur.	1	" "	1	5,675	3,563	
Do.	Repairing road No. 2 from Shiyali to Salem.	1	" "	1	2,760	1,760	
Do.	Do. do. ..	1	" "	1	2,480	2,340	
Tianevelly	Repairing road No. 4 from Palamcottah to Colpatam.	1	" "	1	2,790	2,301	
Do.	Repairing road No. 3 from Palamcottah to Tuticorin, Tenkani and Ottapidaram Taluk.	1	" "	1	3,120	2,668	
Do.	Constructing Ambasamudram Bridge.	1	" "	1	4,000	3,591	Completed in March 1879.
Trichinopoly	Repairing road No. 1 from Trichinopoly to Salem, &c.	1	" "	1	2,500	1,547	
Do.	Repairing road No. 3 from Trichinopoly to Madras via Parambatur, 46 miles.	1	" "	1	3,240	2,865	
Do.	Repairing road No. 7 from Trichinopoly to Madras, 42 miles.	1	" "	1	11,300	8,294	
Do.	Repairing road No. 10 from Trichinopoly to Dindigul, 41 miles.	1	" "	1	4,900	4,425	
Do.	Repairing road No. 11 from Trichinopoly to Karur, 40 miles.	1	" "	1	7,640	6,698	
Do.	Repairing road No. 1 from Trichinopoly to Salem.	1	" "	1	6,260	4,611	
Do.	Repairing road No. 2 from Trichinopoly to Anthoor.	1	" "	1	3,400	2,306	
Do.	Repairing road No. 26 from Kattalai to Kovilpatty, 32 miles.	1	" "	1	2,970	1,920	
Do.	Repairing road No. 22 from Thiruvannamalai Station to Vennar bridge.	1	" "	1	2,800	260	
Wynad	Constructing Kenneth Periah road.	1	" "	1	3,556	9,566	
Do.	Repairing road from Calicut to Mysore frontier via Tamhercherry ghat, &c.	1	" "	1	18,620	19,226	

Miscellaneous Irregularities—cont.

Division.	Name of Work.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER— cont.						
	Works above Rs. 2,500— cont.						
Wynad	Repairing Periah road ..	1	Mar. 1879.	1	12,540	12,705	Completed in March 1879.
	Works below Rupees 2,500.						
Calicut		1		1	1,315	125	
Canara		11		11	12,577	10,088	
Coimbatore		8		8	1,571	1,527	
Cuddalore		2		2	1,774	1,706	
Cuddapah		9		9	1,089	1,640	
Dindigul		7		7	4,496	2,743	
Ganjam		1		1	185	185	
Godavari Eastern and Central Delta.		17		17	14,329	12,511	
Godavari Western Delta.		11		11	8,209	5,919	
Guntur		2		2	253	249	
Kistna Eastern Delta.		4		4	1,689	1,681	
Kurnool		1		1	159	150	
Madhanapalle		4		4	947	943	
Nagapatam		23		23	23,230	18,633	
Nellore		5		5	2,455	2,323	
Nilgiri		1		1	82	82	
Rajahmundry		16		16	15,981	11,523	
Salur		2		2	1,475	1,081	
Tanjore		50		50	41,475	37,866	
Tindivanam		1		1	500	495	
Tinnevely		19		19	16,439	13,061	
Trichinopoly		22		22	15,150	10,931	
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner.						
Dindigul	Improving road No. 32 from Dindigul to Aravacorehy.	1	Mar. 1879.	1	15,400	17,124	
Do.	Constructing road No. 5 from Madura to Ullinagarum.	1	" " "	1	35,000	32,538	
Guntur	Improving Hyderabad road.	1	" " "	1	60,480	14,153	
Vizagapatam	Completing road between Veeragalla and Parvatipur.	1	" " "	1	20,541	13,239	
Madura	Metalling road No. 2 between Begalur and Paramakudi.	1	" " "	1	77,400	38,127	
Tanjore	Road from Soudanarkovil on road No. 31 to Nulbidai on road No. 12.	1	" " "	1	40,200	25,655	
Ongole	Metalling and improving portion of Great Northern road between 164 and 195 miles.	1	Jan. " "	1	23,140	16,506	
Chingleput	Constructing road in the 41st mile stone on Great Southern Trunk road to Tetri via Ootramallur.	1	Mar. " "	1	50,040	47,682	

Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.

Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineer is working, to check an impending excess over an estimate.

Miscellaneous Irregularities—cont.

Division.	Name of Work.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER— cont.						
	Work Abstracts for Works above Rupees 10,000 not submitted to Examiner— cont.						
Wynad	Peria ghat and road to Mysore frontier.	1	Mar. 1879.	1	2,12,900	2,40,944	
Cuddapah	Road from Cuddapah to Vamapalli.	1	Dec. 1878.	1	11,940	9,955	
Rajahmundry	Road from Ellore to Mandur.	1	Feb. 1879.	1	40,700	36,641	
Kistna Eastern Delta.	Road from Nuzvid to Perikeed.	1	Mar. " "	1	68,900	60,585	
Do.	Road from Masulipatam to Kottapatam.	1	" " "	1	51,200	37,248	
Guntur	Road from Elurampatam to Mylavaram.	1	Aug. 1878.	1	66,170	59,423	
Nellore	Road from Guler to North Arcot frontier.	1	Dec. " "	1	19,900	12,827	
Canara	Metalling road from Mangalore to Mysore frontier.	1	Mar. 1879.	1	27,250	26,814	
Do.	Iron lattice girder bridge across Cabbinholy stream.	1	" " "	1	19,150	3,805	
Vizagapatam	Road between Chipurapalle and Palkonda.	1	Sep. 1878.	1	21,300	20,947	
Do.	Great Northern trunk road from Madras to Bengal frontier.	1	Mar. 1879.	1	45,910	34,758	
Do.	Road from Palkonda to Parvatipur.	1	Jan. " "	1	17,080	15,313	
Do.	Constructing Vizianagaram Nathavatsa road.	1	Mar. " "	1	30,340	4,225	
Chingleput	Constructing girder bridge over Cortchar.	1	Feb. " "	1	2,67,870	1,71,600	
Nellore	Road from Venkatagiri to Naidupet.	1	Dec. 1878.	1	40,000	674	
Vizagapatam	Rebuilding southern abutment and arch of Chitrasala bridge.	1	Mar. 1879.	1	15,400	1,083	
Cuddapah	Road from Kodur to Chilli-vail, 1st Section.	1	Dec. 1878.	1	29,258	120	
Do.	Road from Kodur to Chilli-vail, 2nd Section.	1	" " "	1	31,770	63	
Guntur	Road from Chilakalurpet to Nacankalla.	1	Mar. 1879.	1	67,320	46,590	

Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineer is working, to check an impending excess over an estimate.

No. 114. ORDER THEREON, 23rd June 1879, No. 1,673 W.

COMMUNICATED to Superintending Engineers and to the Financial Department in continuation of the under-mentioned Proceedings:—

No. 4,248 W, dated 6th November 1878.

365 " 303 W, " 4th February 1879.
 " 972 W, " 31st March " "
 " 1,227 W, " 24th April " "
 " 1,344 W, " 12th May " "
 1344 " 913 W, " 26th March " "

2. The official year, to which the items of expenditure, objectionable in regard to appropriation refer, having expired, the necessary orders will be issued in the Financial Department to enable the Examiner to admit finally the outlay in question.

3. The stringent orders contained in G.O., No. 913 W, dated 26th March 1879, will no doubt prevent the recurrence of similar irregularities.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers.
" Financial Department.
" Examiner of Public Works Accounts.

Exd. C. Howarth and E. C. Shunker.
Square Copies

GENERAL
ACCOUNT.

Cott. of 1879 Madras.
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEERS.

at the rate of

Dated June 1879.

Issued

Recd.

Recd.

G. O. 22nd June 1879, No. 1424 W.

JUNE

Nos. 113-114.

Objectionable Items.—Orders on Statement
of — in the accounts of Executive Officers
for the Month of March 1879 under Local.

12-5-79 to 1344 W.
18-5-1319 W.

No.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 11 June 1879
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of March 1879,
under Local.

Attest

For Examiner, P. W. Accounts.

Attest

Attest

Local

Orders by Local Government.

Item No.	Particulars.	Amount of Expenditure up to date.	Excess over estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.
----------	--------------	-----------------------------------	-----------------------	---------------------------	---

With estimate and

Appropriation (Cont.)

Wagapata District

Wagapata Division

Wagapata Division

Damages done by the

Cyclone to the roads

from Wagapata to

Agumfady

1

March 79

244

72

No.

293

293

200

No.

293

293

200

No.

293

293

200

No.

293

293

200

No.

293

293

200

No.

293

293

200

No.

293

293

200

Apply is awarded

to a reference

made by this

Office to the En-

gineer the 9th

April 1879. A

sum of 1000

now to sent.

10 Rep. damages to road

from Wagapata to

Agumfady

11. Damages to the

road from Wagapata

to Agumfady

1. March 79

244

72

No.

293

293

This item has been

349. brought to the

notice of the En-

gineer for the

removal of the

objection at an

early date.

1672
72

Local MONY as attached 1879. Sheet No. 3.]

Item No.	Particulars	Number of months in which work is to be completed	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	-------------	---	---------------------	-------------------------	-----------------------	---------------------------	---	-----------------------------

12. Without Estimate
Chingoleput District
Chingoleput District
Chingoleput Division
12. For a road from Karatla
to Chingoleput via
Chingoleput Railway Station 1 Mch 79
13. For a road from Karatla
to Chingoleput via
Chingoleput Railway Station 1 Mch 79
14. For a road from Karatla
to Chingoleput via
Chingoleput Railway Station 5 Nov 78

The objectionable
estimates stated
by Mr. P. S. S. to have
been returned as
too high. In 1879,
not having been

received back in
this Office, a
duplicate copy has
been forwarded to
the S. P. S. for
remarks, with
the request that
the same be
forwarded to the
S. P. S. to add
his remarks if
necessary.

Godavari District
Boonarda Circle
Central Government
Boonarda Circle 7 Feb 78

The S. P. S. states
under date 18th
28 Jan 1879, that
an estimate
amounting to
Rs 800 has been
sanctioned by
the S. P. S. and
in his letter No. 1879,

1672
13

Form No.

Particulars

Number of the
in the
of the
of the

Local

Month of

Sheet No. 4

Amount
of
Estimate

Expend-
ture up to
date

Excess
over
Estimate

Opinion of the Superintending
Engineer, with final remarks
by Examiner

Orders by Local Government

of 10 Dec 1877-
This sanction
not having been
communicated
to this Office in
any of the returns
of sanctioned
Estimates submitted
by the Deputy Engr
the item still
remains objectionable -
The Chairman of the
Local Govt Board

Without Estimate/Contd
Madura District
Cumbur Masulipatam Branch
Cumbur Division
16 Road from Karsanapett to

17	Madura District Madura District Madura Division to Karsanapett	21	April 77	5929 5929	5929 5929	has been called upon to complete the submission of an estimate for this work. Under No. 1679 dated 15 March 1879 -
18	Madura District Madura District Madura Division to Karsanapett	21	June 78	5972 5972	5972 5972	The Deputy Engr 5 times reports under dates the 19 April 1879, that an estimate of Rs 1170 was forwarded to the President Local Govt Board

1673
14

Local Month of August 1879, Sheet No. 5

Orders by Local Government

Number of much in
appearance the last
of the of the
of the of the

Item No.

Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.
					Madura, for for sanction on the 6 June 1878, but it has not yet been sanctioned, that the expenditure on the work has been included in the Revised Budget submitted to Govt. in Dec last, and that the sanction has been asked to return the Est. duly sanctioned.

Without Estimate
Mellere, for the
Road from Mandur
to Chundur

Mellere Division
Road from Mandur
to Chundur

19	1	1	211	211	This item has been sent to the natives of the E. & C. for obtaining sanction to the required estimate at an early date.
20	8	Aug 78	770	770	The E. & C. Engineer under date the 16 April 1879, that the estimate for the road is under preparation and will be sent to the Supy. Engr. for sanction at an early date.

1673
15

Local

Month of March 1879, Sheet No. 1

Item No.

Particulars

Number of Mails in
appreciation of the
"North American"
of 1879, (appreciation)

Amount
of
Estimate.

Expendi-
ture up to
date.

Excess
over
Estimate.

Expendi-
ture during
month.

Opinion of the Superintendent
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Without Estimate/Contd

Mallore District

McNair Circle, Kellars D.

21 Road from Kundur to

Subbaramam

5 Nov 79

1001

.

Highway Engineer
reports under Sub
5 March 1879, that
the Estimate is
under preparation
and will shortly
be submitted for
sanction.

22 Road from Madurapet to

Ingamajapattanam

5 do

740

.

23 Road from Kodikallur
to Chappur

925

.

The Highway Engineer
Circulars

24 Road from Venkatagiri
to Chappur

1 March 79

520

.

under date the
13 March 1879, that
an Estimate is
under preparation
and will shortly
be submitted for
sanction.

This item has been
reported to the
Eng. for
obtaining sanction
to an Estimate.

Madura District
Guntur District
Western District

25 Maintenance of Metalled
Road between new & old
Sect's thro Pungrola
Village

2 Feb 79

361

.

A reply is awaited
to a reference made
by this Office on
the 4 April 1879.
Approximate mile
near the sent.

Special MONTH OF March 1879. SHEET No. 7

Item No.

Orders by Local Government.

Particulars Month in
afforded the end of
in full, which
of the
supplied

Opinion of the Superintending
Engineer, with final remarks
by Examiner.

Expendi-
ture during
month.

Excess
over
Estimate.

Expendi-
ture up to
date.

Amount
of
Estimate.

Without Estimate/Contd

Station District

Palani District, Palani Dm

26. Road from Namkhal to

Moganore.

3 Jan 79

381 381

Apply is awarded
to a person private
by this Office on
the 8 March 1879.
A person private
to be given the grant

Viragapalan District

Viragapalan District

Viragapalan Division

27. Building shed and

shed and Arch. of

Viragapalan District

9 July 79

1083 1083

Building shed and
shed reports
that the construction
of the shed
was commenced
under instructions

Total

24865 24865

contained in the
Chief Engineer's
Memo No. 1057,
dated the 28th
July 1879, embodied
in No. 1334 &
dated 14 March 79
in anticipation
of sanction to an
estimate.

Gross over Estimate

Viragapalan District

Viragapalan District

Viragapalan Division

28 Road from Kodumalathur

Indicative estimate

1 Dec. 79. 1750 2228

473

482

This item has
been brought to
the notice of the
Engineer to have
the object of the
project at an
early date.

182
17

Item No.	Particulars	Number of Months in which the work was done	Amount of Estimate	Expense to date	Excess over Estimate	Expense during month	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government
<u>Excess over Estimate/Contd</u>								
<u>Belgaum District</u>								
<u>Belgaum District Division</u>								
29	Belgaum District Division	1	March 79 200	416	216	388	This item has been brought to the G. E. Office to have the objections removed at an early date	
30	Belgaum District Division	1	do 840	1086	246	718	do	

<u>Madras District</u>								
<u>Madras District Division</u>								
31	Madras District Division	6	Oct 78 15400	17124	1724	207	The Insp. Engr states on the 29 Jan'y 79, that the work was finished in April 78 under the authority conferred upon the Local Forest Officer for 1878-79. The revised Estimate for 1879-80 has not as yet been sanctioned.	
32	Madras District Division	1	March 79 580	586	586	110	The Divisional Officer in his letter to the Government to this Office dated 22 nd April 79 reports that a series of estimates has	

Local

MONTH OF *March* 1879 SHEET No. 9

Amount of work done by the City at 11th Street Bridge, by order of the Council, 1879.

Item No.

Particulars

Amount of estimate

Expenditure during month

Opinion of the Superintending Engineer, with final remarks by Examiner

Orders by Local Government

*Excess over Estimate
Malabar District
Tellicherry Circle
Mysore Division
33. Bangalore and road
to Mysore District*

has been submitted for sanction.

The Engineer states on the 28 April 1879 that the proposed Estimate has been submitted to the Dy. Commr.

34. Road from Bangalore to Mysore District, via Jamshetty, Chinnar

The Dy. Commr. reports under

and Sultanpet

16.

Oct 72 12220 19328

5712

date the 28

18

April 1879, that the work having been completed no further let can be submitted. The Dy. Commr. has been requested to expedite the disbursements of the Completion Report.

*Tanjore District
Mysore Division
Mysore District
The location of 6 miles of road from Mysore to Bangalore*

The Dy. Commr. has been requested to expedite the disbursements of the Completion Report. The Dy. Commr. has been requested to expedite the disbursements of the Completion Report.

22 March 1879, that a Supplemental Estimate for Rs 2000 was forwarded to the Dy. Commr. for

*1623
19*

Item No.	Particulars.	Amount of Estimate	Expenditure up to date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Spent over Estimate Contd</i>						
	<i>Milgiri District</i>						
	<i>Milgiri District - Milgiri D. No.</i>						
	<i>Ab. Improving the old</i>						
	<i>Abutment of bridge -</i>	4	Dec 30 1895	990	1895		
						Board on the 16 November 1898.	
						The proposed	
						amendment is	
						rejected.	
						The Engineer	
						reports under	
						date the 10th	
						March 79, that	
						the project was	
						approved by the	
						Local Engineer	

Milgiri District
Improvement of the old
Abutment of bridge -
 57. Construction of road from
 Milgiri to Vijayapattanam

23 April 1895 1899 2009

in his report
 that the project
 to Government
 for sanction.
 The Engineer
 reports that the
 project is not
 feasible, and
 that the project
 is not approved
 by the Local
 Engineer.

The Engineer
 reports that the
 project is not
 feasible, and
 that the project
 is not approved
 by the Local
 Engineer.

1673
 20

Local

MONTH OF March 1879 SHEET No. 11

Orders by Local Government.

Opinion of the Superintending Engineer, with final remarks by Examiner.

Expenditure during month.

Excess over estimate.

Expenditure up to date.

Amount of estimate.

Particulars.

Item No.

After the appearance has been made to the Army Corps in the District and to which property has as yet been assigned.

The Army Corps of Engineers has been called upon to report whether the work has

Excess over Estimate / Corps
Western District
Quarters, Masahipabang, Bricks
Western District Division
 38 Road from Sular to
 Quarters

20 May 77 166515 16682 4167

been completed if not, to state what the property has been given to the Army Corps after giving credit for the sale of materials at \$100.

This item has been brought to the notice of the Army Corps to have the objection removed.

Thaagapataw District
Thaagapataw Division
Thaagapataw Division
 39 Tank road from
 Masahipabang

1 Feb 79 3875 4315 710

Total 166826 478128 48203 2863 at an 8 m. 8 m.

1673
21

[E. W. D. Form No. 50, Local Part II.]

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without appropriation (B.H.)</u>						
	Boarding Travellers						
	Bewfactors and houses at Pollachi	1	786	786	613	There is no appropriation made for this item.	
	<u>Madurai District</u>						
	<u>Quindigal Circle</u>						
	<u>Quindigal Division</u>						
4	Emergency repairs to Road No 33	1	180	680		The Supreme Engineering report on the 21st Dec 1903 that the required funds have been provided	

5	Emergency repairs to Road No 38	1	521	521	76	in the Revised Local Fund Budget forwarded to the President Local Fund Board & specific appropriation has however been made for this work.	
6	Emergency repairs to Road No 35 Quindigal to Battagondoor.	1	550	550	80	Appropriation has been made for this work.	

1673
23

Item No.	Particulars	Amount of Appropriation	Expenditure of the year	Excess over Appropriation	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	-------------	-------------------------	-------------------------	---------------------------	--------------------------	---	-----------------------------

Without appropriation/with

Gedareni District

Coornada Creek Gauching

Central Delta Division

Constructing a road

over Gorinkala

drain

1 branch 599 599 106

the funds have been appropriated for this work.

8 Supply approaches to and repairing the Pama Chen

drain

1 branch 603 603 578

do

Malabar District

Chikshing Creek Wypad

Division

Gravelly Bridge

9

Engineer Reports

under date the

28th April 1879

that an offer

has been made by

the Local Fund

Board of Education

to

at appropriate

allowance out

received in the

office with the

direction of

the Local Board

10 Bridge at Pama Chen

Chikshing Creek

9 Branch

1881 1881

The District Engineer

reports that the

work has been

completed for

the purpose of

an appropriation

of funds and

1673
24

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Amount of Appropriation</i> <i>in the month of March</i> <i>1879. The District Engineer</i> <i>has approved.</i>						
11	Without Appropriation Contd. at this bridge — 9	Sept 18	548	548	"	that the work is an incomplete work of last year. The Engineer has approved the work reports on the 21st of March 1879 that the Local Board has been applied to for funds but they have not approved the work and that the work is incomplete and no work can be done.	

At the District Engineer's Office
at the District Engineer's Office

12 Bridge over the River at the District Engineer's Office

At the District Engineer's Office
at the District Engineer's Office
at the District Engineer's Office

13 Bridge over the River at the District Engineer's Office

1000 792
The Engineer has approved the work reports on the 21st of March 1879 that the Local Board has been applied to for funds but they have not approved the work and that the work is incomplete and no work can be done.

835 835
The Engineer has approved the work reports on the 21st of March 1879 that the Local Board has been applied to for funds but they have not approved the work and that the work is incomplete and no work can be done.

1673
25

[Local MONTH OF March 1879 SHEET No. 4]

Amount of Appropriation
 shown in the report
 of the District Engineer
 of the year 1878
 as approved

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
14	Without Appropriation Draining water tank at Wapahuta	1 Budget	512 512			The funds have been provided for this work.	
	Individually District Individually Public Works and Division.						
15	Clearing brush on road No. 10	9 Budget	639 639			The District Engineer reports that an appropriation of funds was sanctioned from the Road Fund Reserve in the Deciding of the Local Fund Board.	

16	Constructing Road. No. 10 from Individually to Pigeon River	1 Budget	1158 1158			on the 19th June 1878, but no such appropriations were ever received with the sanction of Board of Finance in this office.	
17	Closing breach of Road No. 18. The last was done to No. 10	1 Budget	701 701			The appropriation has been made for this work.	
18	Repairing Bridge across the river on road No. 10	9 Budget	625 625			The Superintendent Engineer reports under date 12th April 1879 that the expenditure	

1672
 26

[Local MONTH OF March 1879. SHEET No. 5.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Amounting to \$1000 in the year 1878-79.</i>						
	<i>Without Appropriation Continuity</i>						
	<i>Trichingpally District</i>						
	<i>Trichingpally Police Station</i>						
	<i>Police Division</i>						
19	<i>Forming Road along the Riverbank North bank from</i>						
						<i>has been included in the Revised Budget sanctioned for the last 3 months of the official year 1878-79.</i>	
						<i>• specific appropriation has, however, been made for the Revised Budget referred to.</i>	

Mallore thro: Trulli:
Kasumbur

601 601

2 February

The Superintendent

and Engineer

report on the 28th

March 1879 that

the outlay was

incurred in May

1878 when there

was an appropriation

of Rs 1800 and

that the reduction

of appropriation

was effected since

20 *Maintaining a new along*
the road from Kulitola to
Manaparai

839 839

177

There is no

appropriation

made for the work

South of Boat District

Kudalatale (Cuddalore District)

21 *Road from Kullacottchi to*

Santharapuram

960 960

248

do.

1673
27

Local MONTH OF March 1879. SHEET No. 6

Orders by Local Government.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
<u>Without appropriation/Continued</u>						
22	Road from Juddalore to Coleroon	1 March 79	1754	1754	"	No appropriation has been made for the work.
23	Road from Seager to Mannaikottai	1 March 79	1043	1043	243	"
24	Road from Chittambaram to Arumagharay by Nera Polam	1 March 79	706	706	157	do
25	Road from Karaiyapattinam to Ponnagharay	1 March 79	509	509	183	do
<u>Vizagapatnam District</u>						
<u>Vizagapatnam Circle</u>						
<u>Vizagapatnam Division</u>						

26	Emergency repairs to Trunk Road led from Ankapally to Tuni	1 March 79	845	845	164	No appropriation has been made for the work.
27	Trunk road from Orma to Avulva.	1 March 79	1081	1081	"	do
						25093 25093 8392
<u>Excess over Appropriation</u>						
<u>Bellary District</u>						
<u>Bellary Circle Bellary Division</u>						
28	Road from Holak to Mysore frontier Halawa Sangulthipully near Kudige to Gudicottah.	1 March 79	575	553	552	No appropriation has been made for this work.

1673
28

[Fiscal Month of March 1877. Sheet No. 7.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Excess over appropriation</i>						
29	Road from Madavaram via Kottayam to Trunk Road	1 Rs 1226	2201	975	976	As appropriation has been made for this work.	
30	Road from Chittur to Bombay frontier via Delamairy	1 Rs 1221	2478	1257	1180	do	
31	Road from Gudalupad frontier via Gooty to Trunk Road	1 Rs 1719	2548	829	658	do	
32	Annual Repairs to Road from Chittur to Bombay via Kottayam & Walloah	1 Rs 2226	3218	1022	1008	As appropriation has been made to	

33	Road from Kudatting to Kumbly	1 Rs 281	858	577	577	do	meet the excess expenditure
34	Road from Ramandrag to Koppett	1 Rs 62	644	582	582	do	
35	Road from Anantapur via Bellary to Sootinully	1 Rs 58	2982	2924	2883	do	
36	Road from Bellary to Anantapur	1 Rs 652	1875	1213	1213	do	
37	Road from Mysore frontier near Kumbly via Mysore to Trunk Road	1 Rs 16	919	903	903	do	
38	Road from Anantapur frontier to Mysore frontier	1 Rs 679	1681	1002	865	do	

1673
29

Item No.

Particulars.

Amount of Appropriation.

Expenditure of the year.

Excess over Appropriation.

Expenditure during month.

Opinion of the District Engineer, with final remarks by Examiner.

Orders by Local Government.

Excess over appropriation for

Malabar District

Calicut Circle, Calicut Division.

39 Road from Calicut to

Trissur frontier via

Standercherry Ghaut

at lower Battery —

1 Rs. 57 10 79 37 1997

The Superintendent
dug Engineer
1st Circle Report
under date the
3rd March 1879
that the outlay
objected to in the
Spec over the
Current year's
Main Finance Grant,
is that an appro-
priation has been

Chingleput District

Chingleput Circle Chingleput Division.

40 Road from Karangasaly to

Thos. Kalicoondam. —

1 Rs. 390 10 86 69 6 718

has been made
to the President
Local Fund
Board.
The funds have
been appropriate-
d to meet
the same & per-
mitted.

41 Great Northern Trunk

Road —

1 Rs. 407 6 10 22 36 1818

42 Portion of the Trunk

Road from Madras to

Travancore frontier —

1 Rs. 649 8 15 24 55 2465

43 Road from Lattiacondam

to Parappally —

1 Rs. 330 11 5 83 5 208

1673
30

Item No.	Particulars	Amount of Appropriation of 24th Feb. 1879	Amount of Appropriation	Expenditure of the year.	Excess over Appropriation	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Excess over appropriation</u>							
	<u>Comblator District</u>							
	<u>Comblator from Comblator District</u>							
44	Repairing damage to Kallur Road.	1	March 825	1500	675		Expenditure has been appropriated to meet the expense.	
	<u>Suddapah District</u>							
	<u>Suddapah from Suddapah District</u>							
45	Road 141 from Suddapah to Bellary frontier	1	March 4155	5236	1079	1057	do	
46	Road from Pithoor to Kurnool via Suddapah.	1	March 1943	3077	1134	1134	do	
47	Road no 24 from Suddapah to Kurnool via Bellary	1	March 1656	2294	640	537	do	

48	Road 141 from Suddapah to Kurnool via Bellary	1	March 453	997	544	203	do	
	<u>Malabar District</u>							
	<u>Calicut from Calicut District</u>							
49	Road from Calicut to Mysore frontier via Tambacherry Ghaut	6	March 13820	19238	5418	298	The Executive Engineer's report under date the 14th March 1879 that the work was proceeded with on the authority of the Resident Local Board Board in India for the appropriation of funds & that he has been written to by the Government.	

43

Local

MONTH OF March 1879. SHEET No. 10.

Orders by Local Government.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
	<u>Excess over appropriation</u>					
	<u>Reddipah D. O. Brick</u>					
	<u>Madhavapalle Division</u>					
	<u>Madhavapalle Division</u>					
50	Trunk Road No 18 from Kiltloor to Chingola up frontiers via Madhavapalle.	1 March 3096 4717	1628	1152		Insisting Engineer to make the necessary appropriation.
51	Road from Rajampet to Kadri via Rajachooty.	1 March 1581 2583	977	1167		No appropriation has been made to meet the excess expenditure.

52	Road from Rajachooty to Kyalow	1 March 1759 2413	654	347		do
53	Road from Madhavapalle to Rajapattapalem via Kiltloor	1 March 1576 2281	715	304		do
54	Trunk Road No 17 from Kiltloor to Kurnool via Koltipalle	1 March 2061 2777	716	360		do
	<u>Madava District</u>					
	<u>Madava District</u>					
55	Installing the portion of 13 miles of Road No 2 from Bangalore to Brimnapally	1 March 4300 6281	1981	2514		do
56	Maintenance of Road No 15 from Tripaloor to Manasa Madura	1 March 2191 2843	652	549		do

1673
31

[Local] Month of March 1879 Sheet No. 11 Orders by Local Government.

Item No.	Particulars.	Number of days in which the work is to be completed	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
	<u>Excess over appropriation</u>						
	<u>South Arcot District</u>						
	<u>Cuddalore Circle</u>						
	<u>Andaman Division</u>						
57	Road from Spinmalaya to Indialy via Velluparey	1	March 20/2	1835	535	511/38	No appropriation has been made to meet the large expenditure.
58	Portion of Road from Timmavelli to Rajapollam via Santharammaur Civil	2	Feb/79	800	1835	535	do

59	Road from Cuddalore to Salem frontier via Virudachalam	1	March/79	1277	2146	869	464	do
60	Road from Cuddalore to Tiruchelvi via Salem	1	March/79	402	2105	1016	1078	do
61	Road from Virudachalam to Porto Novo	1	March/79	3695	4276	579	761	do
62	Road from Cuddalore to Salem frontier via Virudachalam	1	March/79	1723	3272	549	93	do
63	Trunk Road nos	1	March/79	1723	3272	549	93	do

1673
32

Local

Month of March 1879 SHEET No. 4.

Orders by Local Government.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.
	<u>Excesses over appropriation</u>					
	<u>Bellary District</u>					
	<u>Panakkonda Circle</u>					
	<u>Stanthapur Division.</u>					
64	Road from Karnool to Bangalore section from					
	Indokhapur	1 Month 1262	3295	2033	1493	Appropriation has been made to meet the Recd. Expenditure
65	Road from Gudolopah					
	via Gooty to San. R. Road	1 Month 893	1402	509	452	do
66	Road from Anantapur					
	to Tadapatri	1 Month 592	1486	862	758	do
	Road from Chittoor to					

Bombay frontier via Palamudi

68 Road from Karnool via Gooty and Anantapur to Mysore frontier

1 Month 1162	2553	1391	1391	do
1 Month 442	1137	695	695	do
Total	83801	13091	47170	34717

1673
33

Item No.	Particulars	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	-------------	--------------------------	--------------------------	----------------------------------	---	-----------------------------

Monthly and Quarterly

Divisions	Amount of work.	Number of months of work as reported by the Engineer.	Amount Accounted for by the Engineer.	Remarks by the Engineer.
6	Completions Reports not submitted to Examiner.	6	5	9
	Works above No 2500			
Artificial	Canal from Cochich to Mar.	1	March 79	1 6700 6594 completed in March 79
and topsoil	Refusing Road from the report to the District Engineer.	1	March 79	1 3570 3559 — 20 — 20
and drainage	Maintaining Road from Chittampally to Chittampally	1	March 79	1 4760 1948 — 20 — 20
and drainage	Maintaining Road from the report to the District Engineer.	1	March 79	1 2700 1506 — 20 — 20
and drainage	Maintaining Road from the report to the District Engineer.	1	March 79	1 2772 — 20 — 20
and drainage	Maintaining Road from the report to the District Engineer.	1	March 79	1 3000 2906 — 20 — 20

1673
34

Division of Agriculture

Number of months of
apparent work

Number of months of
apparent work

Amount (unpaid) -
of the -

512.00 by
Cash -

Godavari Station -
1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

Repairing road that from
Mungla to Mysore

1

1623
35

old by
Road
Fund

Amount (around) Remark by
of State Funded Examiners.

Summing from this
affair in 1860
by the
of the State

Can. exp. both.

Division

Rayachikundry Repairing the Road from
Rayachikundry to Gokaram
Do. Repairing the Road from
Sengul to Kattipooty
Do. Repairing the Road from
to Rayachikundry
Do. Maintaining Arum
Travels Repairing Road No 4
from Tanjore to South
Bank of Coleroon
Do. Repairing Road No 5
from Combarum to
Adampalam.
Do. Repairing Road No 2
from Chevaly to Salem
Do. Repairing Road No 28
from Coleroon Bridge to
Mandalas Bridge.

Branch 1 6000 2578 200 200
Branch 1 3800 2578 200 200
Branch 1 3200 1456 200 200
Branch 1 1500 3523 200 200
Branch 1 3170 1792 200 200
Branch 1 3500 2171 200 200
Branch 1 2640 1911 200 200
Branch 1 3360 2789 200 200

Do. Repairing Road from
Mayanur to Titrafooty
Do. Repairing Road No 2
from Chevaly to Salem
Do. Do Do
Trinamully Repairing Road No 1 from
Palam to Titrafooty
Do. Repairing Road No 3 from
Palam to Titrafooty
Tancavai & Ottapalam
Tatay
Do. Constructing & maintaining
Bridges
Trichinopoly Repairing Road No 1 from
Trichinopoly to Salem
Do. Repairing Road No 3 from
Trichinopoly to Madurai
Do. Do (Bridges) 15 Miles

Branch 1 3675 3563 200 200
Branch 1 2760 1750 200 200
Branch 1 3180 2310 200 200
Branch 1 2780 2511 200 200
Branch 1 3120 2663 200 200
Branch 1 4000 3591 200 200
Branch 1 2500 1547 200 200
Branch 1 3240 2816 200 200

1673
36

32 Miles

Refacing Road No 22
from Treewambri Station
to German Bridge

Goovering Road from

Calicut to Mysore frontier
Near Tumbacherry Ghats

Orlando

under 100

from Tiruvambur Station

to German Bridges
for the day in North

Hoopering Road from

Belmont to my mother's friends
New Town Cherry Grove

59

Order by
Lt. Genl.
Guthrie

Permanently
of
Revenue

unexpended
of
Revenue

Amount of work
done
by
the
Government

Name of work

Chingleput — Constructing Road in the
Nile stone on Grant station

via Cothramallu —

Wynad — Eris Chant and Road
to Mysore frontier

Coimbatore — Road from Pudducherry to
Mannappalli

Coimbatore — Road from Ellur to
Mandoor

Krishna Eastern Delta — Road from Nizamid to
Chitkud

Do — Do — Manipalpatnam to
Kottapattam

Quint — Do — Chirampattam to
Mylawar

More — Reconstruction of Road
from Quatort to North Creek

March 1879 / 50640 47682

Do / 24290 240946

December 1878 / 4920 9085

February 1879 / 40700 30611

March 1879 / 68900 6585

Do / 51200 37268

August 1878 / 66170 57423
Without these
Monthly Abstracts
of work done this

Bernara — Installing Road from
Mungapattam to Mysore

Do — Road from Mysore
across Cumbulley stream

Wijagapattam — Road between Chappur
= Palle and Palam cotta

Do — Great Northward
Road from Murtas to
(Bryal) frontier

Do — Road from Palam
Cotta to Sargatepost

Do — Constructing Mysore
from Nathurallu Road

Chingleput — Constructing Mysore
Bridges over Cumbulley
Stream from Cumbulley

Do — Road from Cumbulley
to Chingleput

Wijagapattam — Constructing Mysore
attribution and arch of
Chirampattam bridge

Coimbatore — Road from Cotta to
Mandoor 1st section

March 1879 / 27250 26316

Do / 19100 3805

September 1878 / 21300 20967

March 1879 / 45910 36288

January 1879 / 17089 15213

March 1879 / 30860 4225

February 1879 / 207870 17160

December 1878 / 40000 671

March 1879 / 15400 1053

December 1878 / 27757 100

by our examination
of the rates at which
the Government
expends to working
to check our estimate
- my head over
an estimate -

1573
39

N^o. 1673 W. of 23^d June 1793

Read the following letter

From the Examiner P.W. Ace 10 (P. 8 & 10 -
dated 10th June 1879) -

Communicated to
Superintending Engineers
and to the Financial
Department in con-
-tinuation of the under-
-mentioned Proceedings

No. 4248 W of 6° Nov. 1878.
 365 W of 4° Feb. 1879
 972 W of 31° March 1879.
 1227 W of 24° April 1879
 1344 W of 12° May 1879
 913 W of 26° March 1879.

The official year,
to which the stems of

of expenditure, objectionable
in regard to appropriation,
having expired, the
necessary orders will
be issued in the
Financial Department to
enable the Examiner
to admit finally
the outlay in question.

The stringent orders
contained in GO
No. 913 W dated 26th
March 1879 will no
doubt prevent the
recurrence of similar
irregularities.

W. B. D.
u. b.

1673
41

Civ 44/66

Sect. of 1879 Madras.
PUBLIC WORKS.

To

Dated

Issued

Recd.

24-6

G. O. 23 June 1879 No. 16750

Nos. 113-114

Objectable Memo
Orders in & statement of
in the Accounts of Executive
Officers for the month
March 1879 under No.

Sup. Engineer
Financially
Satt
He 1000

130
8
130
8