

(1) Number of pages 44
(2) Date of repair 5. 11. 86
(3) Initials of the Referencer lang

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No.	1645W	Press.
B.P. No.		Mis.
Dated	24. 6. 1879	1972

Not to be folded or roughly handled

22.2

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

24th June 1879, No. 1,685 W.

General.
Account.

PROVINCIAL.

Read the following paper :—

No. 121.

PART I.—Irregularities with respect to Estimate for the Month of March 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Office-tionable Items.	Month in the Accounts of which Office-tionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WINDMILL BEHIND AND APPROXIMATELY Buckingham Canal. Improving canal from Coada to Commanded.	3	Jan. 1879	..	3,057	3,057	619	In G.O., No. 1,601 W, of 8th April 1879, it is stated that one general estimate for the Buckingham Canal has been called for in the Proceedings, No. 720 W, dated 11th March 1879. In respect to appropriation a sum of Rupees 50,000 provided for the whole Buckingham Canal in the revised budget of 1878-79 having been taken for the work "Buckingham Canal from Pennair to Kistna frontier" on which there is an outlay of Rupees 48,578 up to March 1879, there is no appropriation for this item.	No. 122. Orders transmitted, 24th June 1879, No. 1,685 W.
2	Improving canal from Coada to Kistnapatnam.	3	"	..	5,258	5,258	3,730	Do. do.	Visa G.O., No. 730 W, dated 11th March 1879, and No. 1,235 W, dated 25th April 1879, in which the Government directed the early submission of an estimate for the whole project.
3	Improving canal from Kistnapatnam to Pennair.	3	"	..	39,327	39,327	27,106	Do. do.	As regards appropriations, the official year to which the items refer having expired, the Examiner is authorized to admit only the expenditure incurred. The stringent orders contained in Proceedings, No. 913 W, dated 26th March 1879, will no doubt prevent a recurrence of such irregularities for the future.
4	Deepening the Southern Canal to 4-60 below M. S. level.	1	Mar.	..	270	270	250	This item was brought to the notice of the Executive Engineer for its removal at an early date from future objectionable statements.	

PART I.—Irregularities with respect to Estimate, &c.—cont.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPRO- PRIATION—cont.			Rs.	Rs.	Rs.	Rs.		
5	Buckingham Canal—cont. Extending Buckingham Canal from Abyud to Coom river.	1	Mar. 1879 ..	..	336	336	..	No estimate has been sanctioned and no appropriation made for this item.	Vms G.O., No. 720 W, dated 11th March 1879, and No. 1,235 W, dated 25th April 1879, in which the Government directed the early submission of an esti- mate for the whole project. As regards appropriations, the official year to which the items refer having expired, the Ex- aminer is authorized to admit finally the expenditure in- curred. The stringent orders contained in Proceedings, No. 813 W, dated 26th March 1879, will no doubt prevent a re- currence of such irregularities for the future.
6	Junction Canal from Buckingham to Commanoor canal.	2	Feb. " ..	..	4,018	4,018	1,932	Do. The Executive Engineer reports, under date the 14th May 1879, that the expenditure was incurred by the Executive Engineer, Kistna Western Delta, and that it is not known what steps have been taken for having an estimate sanctioned for this item.	
7	Deepening the Northern Canal from Madras to Pulicat.	1	Mar. " ..	..	312	312	312	This item has been brought to the notice of the Executive Engineer for its removal from future objectionable statements at an early date.	
8	Chittoor. Tools and Plant ..	3	Jan. " ..	..	654	654	..	The Superintending Engineer reports under date the 3rd April 1879, that the outlay was adjusted from Famine Tools and Plant to those of Provincial.	
9	Madura. Tools and Plant (new supplies) ..	1	Mar. " ..	..	204	204	204	This item has been brought to the notice of the Executive Engineer for its removal at an early date from future objectionable statements.	
10	Nellore. Tools and Plant ..	2	Feb. " ..	..	1,670	1,670	..	The Superintending Engineer states, on the 23rd May 1879, that as all the famines works were closed a long time ago and the official year has expired, an estimate cannot now be sanctioned.	2. Vide preceding paragraph. The official year to which these items refer having expired, the Examiner is authorized to admit finally the expenditure incurred.
11	Oncoer. Tools and Plant ..	1	Mar. " ..	..	23,035	23,035	23,035	This item has been brought to the notice of the Executive Engineer for its removal at an early date from future objectionable statements.	
	Total ..			..	69,141	69,141	57,203		

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE.			Rs.	Rs.	Rs.	Rs.		
12	Tools and Plant ..	3	Jan. 1879 ..	..	2,090	2,090	..	A further reference was made to the Super- intending Engineer, Second Circle, on the 8th May 1879, as the Executive Engineer has stated nothing with regard to estimate in his reply to this office objectionable slip No. 3,112 of 8th March 1879. A re- minder will now be sent.	3. Do. do.
13	Dangalore. Tools and Plant ..	1	Mar. " ..	..	341	341	..	This item has been brought to the notice of the Executive Engineer for its removal at an early date from future objectionable statements.	4. Do. do.
14	Bellary. Tools and Plant ..	3	Jan. " ..	..	1,976	1,976	..	A reply is awaited to a reference made by this office on the 8th March 1879. A second reminder will now be sent.	5. Vide paragraph 1 above.
15	Buckingham Canal. Buckingham Canal from Pennair to Kistna frontier.	3	" " ..	..	48,378	48,378	35,561	In G.O. No. 1,091 W, of 8th April 1879, it is stated that one general estimate for the Buckingham Canal has been called for in the Proceedings, No. 720 W, dated 11th March 1879.	
16	Chingleput. Tools and Plant ..	6	Nov. 1878 ..	..	2,126	2,126	..	No estimate has been sanctioned and no appropriation made for the same.	6. Vide paragraph 2 above.
17	Main building at Grindy Park ..	1	Mar. 1879 ..	..	572	572	672	The Executive Engineer has been requested to obtain sanction to the required estimate at an early date.	7. The Superintending Engi- neer will take the necessary action in the matter.
18	Monuments and graves, &c., at the Protestant Cemetery at Mount.	1	" " ..	..	286	286	286	Do.	
19	Drainage of land between Voyasa- rapuddy and Cochrane's Canal ..	1	" " ..	..	3,508	3,508	3,508	Do.	
20	Dudiyat. Tools and Plant ..	6	Oct. 1878 ..	..	894	894	427	The Executive Engineer has been requested to obtain sanction to the required estimate at an early date.	8. Vide paragraph 2 above.
21	Gidderat: Eastern and Central Dells. New Press and Treasury Buildings for the Collector's Quarters at Coimbatore.	6	" " ..	..	4,343	4,343	2,739	As a sum of Rupees 10,700 referred to by the Superintending Engineer represents the probable cost of the work, regular estimate was asked to be submitted in G.O., No. 668 W, of 5th March 1878, without fur- ther delay.	9. Vide paragraph 11 of G.O., No. 1,418 W, of 19th May 1879.

PART I.—Irregularities with respect to Estimate, &c.—cont.

Item Number.	Particulars.	Number of Accounts in which Objections first appeared.	Month in the Accounts in which Objections first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
22	WINDROCK ESTIMATE— <i>W. S. S. S.</i> Tools and Plant ..	2	Feb. 1879 ..	..	461	461	..	The Executive Engineer has been requested to obtain sanction to the required estimate at an early date.	10. Vide paragraph 2 above.
23	Nilegi Planters' Association ..	7	Sept. 1878 ..	..	794	794	..	The Executive Engineer not having made any remark in respect to estimate in his reply to this office reference No. 3,657 of 13th November 1878, a further reference has been made to him.	11. The Executive Engineer's reply should be expedited.
24	Coomor Ghat, storm repairs ..	1	Mar. 1879 ..	..	1,450	1,450	1,450	This work has been brought to the notice of the Executive Engineer for its removal at an early date from future objectionable statements.	12. It is observed that this work has since been completed and the completion report furnished to the Examiner.
25	Tools and Plant ..	1	" " "	..	26,148	26,148	26,738	Do. do.	13. Vide paragraph 2 above.
26	Providing amshades at the Vepary Female Hospital.	1	" " "	..	360	360	360	Do. do.	14. The necessary action should be taken by the Superintending Engineer in regard to these items.
27	Alterations to roads in the compound of Government House.	5	Nov. 1878 ..	..	416	416	..	The Assistant Engineer in charge of the Presidency Division reports, under date the 12th February 1879, that an estimate is now before the Military Secretary to His Grace the Governor, and that on its return it will be submitted to the Superintending Engineer for sanction.	15. The necessary action will be taken by the Superintending Engineer.
28	Strengthening the bund across the Coomor's Canal near the Government Hospital bridge.	1	Mar. 1879 ..	..	752	752	511	The Assistant Engineer in charge of the Presidency Division reports, under date the 10th April 1879, that an estimate has been submitted to the Superintending Engineer, Third Circle, for sanction.	16. An estimate for this work has been sanctioned in G.O., No. 3,847 W., dated 2nd October 1879.
29	Tools and Plant ..	2	Feb. " "	..	9,586	9,586	5,957	A reply is awaited to a reference made by this office on the 8th May 1879. A reply will be sent.	17. Vide paragraph 2 above.

30	Tools and Plant ..	6	Oct. 1878 ..	..	920	920	137	The Superintending Engineer, Fifth Circle, reports, under date the 30th April 1879, that the submission of the required estimate will be expedited.	18. An estimate for this work has been sanctioned in G.O., No. 3,847 W., dated 2nd October 1879.
31	Tools and Plant ..	3	Jan. 1879 ..	255	664	379	84	A further reference was made to the Superintending Engineer, Fourth Circle, on the 8th May 1879, the Executive Engineer having made no remarks in respect to estimate in reply to this office reference No. 3,111 of 8th March 1879. A reminder will now be sent.	19. Vide paragraph 2 above.
32	Jail wall at Mangalore ..	6	Nov. 1878 ..	130	813	683	..	The Superintending Engineer, Fourth Circle, reports that this office reference No. 3,091 of 30th January 1879 was returned on the 18th February 1879, but it not having been received back in this office, a duplicate copy has been forwarded to him for remarks.	20. Do. do.
33	Tools and Plant ..	5	Oct. " "	360	5,073	4,713	2	The Superintending Engineer, Fourth Circle, reports, under date the 27th May 1879, that the Chief Engineer, Public Works Department, was addressed in his office letter No. 204,365 A of 23rd January 1879, to obtain the sanction of Government for the outlay.	21. Separate orders will be passed in regard to this item.
34	Tools and Plant ..	6	Sept. " "	647	1,557	810	..	The Executive Engineer having made no remarks in regard to estimate on his reply to this office reference No. 2,055 of 8th May 1879, a further reference has been made to him on the subject.	
35	Deputy Tahsildar's Catchery and Sub-Jail with out-houses at Vadamam.	16	Oct. 1877 ..	11,556	13,476	4,919	..	The completion report received has not been finally admitted pending the receipt of orders from Government in the office of the Chief Engineer, Public Works Department, in connection with the outlay on this work.	

PART I.—Irregularities with respect to Estimate, &c.—*cont.*

Item Number	Particulars	Number of Appearances in Statements of Objectable Items	Month in the Accounts of which Objectable Expenditure first appeared	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
II.—Excess over Estimate—<i>cont.</i>									
36	Government House at Norwood.	22	June 1877 ..	21,500	2,31,303	2,09,803	634	In G.O., No. 1,091 W., dated 8th April 1879, it is stated that no further action seems necessary for the present. It is not clear from this remark of Government whether the objection on the item is to be removed or not. No orders have yet been passed upon this office letter, No. 349 W., of 24th August 1878, on the subject which was stated in G.O., No. 308 W., dated 18th March 1879, to be under the consideration of Government.	22. <i>Vide</i> paragraph 12 of G.O., No. 1,415 W., dated 19th May 1879.
37	First-class Tahak Cutcherry at Kanyagiri.	13	Mar. 1878 ..	29,856	32,175	2,329	11	The Executive Engineer reports, under date 6th May 1879, that a revised estimate has been submitted for sanction on the 28th February 1879.	23. The necessary action in the matter should be taken by the Superintending Engineer.
38	Tools and Plant ..	4	Dec. " ..	132	394	262	..	A reply is awaited to a reference made to the Executive Engineer on the subject of the excess. A reminder will be sent.	24. <i>Vide</i> paragraph 2 above.
39	Tools and Plant ..	6	Oct. " ..	2,636	2,763	232	..	As the Superintending Engineer made no reference in respect to estimate in his reply to this office reference, No. 3,081, a further reference has been made to him on the subject.	25. Do. do.
			Total ..	66,686	2,38,096	2,21,390	531		

PART II.—Irregularities with respect to Appropriation.

Item Number	Particulars	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
WITHOUT APPROPRIATION.									
<i>Buckingham Canal.</i>									
1	Extension of Canal from Palar to Maranum backwater.	3	Jan. 1879 ..	..	1,416	1,416	86	There is no appropriation made for this item.	
<i>Coinbatore.</i>									
2	Road from Mettupallem to Kallar.	1	Mar. " ..	..	6,616	6,616	6,616	The Executive Engineer reports, under date the 10th May 1879, that a sum of Rs. 16,000 has been included in the revised Budget submitted to Government, and that the work being emergent was commenced on obtaining the sanction of the Superintending Engineer.	26. The official year to which these items refer having closed, the Examiner is authorised to admit finally the expenditure incurred. The stringent orders contained in G.O., No. 913 W., dated 26th March 1879, will no doubt prevent a recurrence of such irregularities for the future.
			Total ..	..	7,031	7,031	6,702		
EXCESS OVER APPROPRIATION.									
<i>Chimbatore.</i>									
3	Repairing damages to Kallar Bridge.	1	Mar. 1879 ..	825	1,500	675	..	There is no additional appropriation made to cover the excess.	
4	Tools and Plant ..	2	Feb. " ..	407	4,997	4,590	..	The Superintending Engineer, Fourth Circle, reports, under date the 27th May 1879, that the Chief Engineer, Public Works Department, was addressed in his office letter, No. 294-55A, of 25th January 1879, to obtain sanction of Government for the outlay. There is no additional appropriation made to cover the excess.	
5	Tools and Plant ..	1	Mar. " ..	6,341	26,148	19,807	95,733	No additional funds to cover the excess have been allotted.	
6	Tools and Plant (new supplies) ..	2	Feb. " ..	1,467	9,586	8,129	5,967		
			Total ..	6,650	42,231	33,201	31,700		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Accounts in Statement of Expenditure of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				Rs.	Rs.		
	<i>Works above Exceeds 2,500.</i>							
Godavari, Eastern and Central Divs.	Running Steamer to Tarlagudem.	1	March 1879	1	6,000	4,749	Completed in March 1879	27. <i>Fide</i> previous orders on the subject ending with Proceedings, No. 808, dated 18th March 1879.
Nellore ..	Constructing 2nd-Class Outcherry at Sallurpet.	3	Jun. "	1	12,830	12,847	Do. in January 1879.	
Presidency	Revising the Vopery Female Hos- pital.	4	Dec. 1878	1	2,767	2,767	Do. in December 1878.	
Rajahmundry	Maintenance of Upper Godavari Navigation Works.	1	March 1879	1	3,000	2,926	Do. in March 1879.	
Vizagapatam	Additions and improvements to the Collector's Outcherry at Vizag- apatam.	1	" "	1	5,300	6,755	Do.	
	<i>Works below Exceeds 2,500.</i>							
Battery ..		3	"	1	1,144	932	Government are particularly re- quested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	
Chennai ..		3	"	1	1,103	719		
Chennai ..		6	"	1	2,217	2,102		
Chennai ..		6	"	1	2,969	2,982		
Chennai ..		1	"	1	430	435		
Chennai ..		1	"	1	825	825		
Chennai ..		1	"	1	816	816		
Chennai ..		1	"	1	1,940	2,097		
Chennai ..		2	"	1	920	837		
Chennai ..		2	"	1	423	477		
Chennai ..		1	"	1	90	80		
Chennai ..		1	"	1	785	780		
Chennai ..		10	"	1	3,498	3,630		
Chennai ..		2	"	1	2,310	2,100		
Chennai ..		2	"	1	228	228		
Chennai ..		6	"	1	1,434	1,365		
Chennai ..		2	"	1	135	136		
		28		28	48,755	50,709		

Work Abstracts for works above
Exceeds 10,000 not submitted to
Examiner.

Annapur ..	Extra woodwork done to Sub- Collector's Outcherry at Gooty.	May 1878	..	1	12,000	12,293	Without these monthly abstracts of work done this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impond- ing excess over an estimate.
Madhanapalle ..	New Tank Outcherry at Radri ..	April 1878 to March 1879.	..	1	33,070	30,381	
Do. ..	Do. at Madhanapalle..	May to July 1878 and Feb. 1879.	..	1	29,388	28,772	
Nilgiri ..	New road from Ootacamund to Coonoor.	July to Oct. 1878 and also Dec. 1878.	..	1	14,478	15,192	
Vizagapatam ..	New Pottery Ghat ..	Dec. 1878 and Mar. 1879.	..	1	1,30,400	65,862	
Buckingham Canal.	Extension of canal from Palar to Madhanapalle.	Jan. to March 1879.	..	1	1,72,600	1,415	
Do. ..	Deepening the Southern Canal ..	Do. do. "	..	1	54,090	270	
Do. ..	Do. Northern ..	March 1879	..	1	66,600	312	
				8	5,49,916	1,54,187	

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To Superintending Engineers.
To the Consulting Architect to Government.
General Superintendent, Public Works Stores and Workshops.
Examiner of Public Works Accounts.

Exd. E. C. Shurker and C. Howarth.
Spare Copies

GENERAL
ACCOUNT.

Govt. of (1879) Madras.
PUBLIC WORKS.

To

Dated June 24th.

Drawn

Recd.

Encl.

G. O., 24th June 1879, No. 1,685 W.

JUNE.

Nos. 121-122.

Objectionable Items.—Orders on state-
ment of—in the accounts of Executive
Officers for the month of March 1879
under Provincial.

No.

1865
6
Recd 24-6-79. No 1685 W

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated 3rd

Recd.

187

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of *March* 1879,
under Provincial.

To Sup: Engineer,
Consulting Architect,
Govt.

Sent South P. W. A.
+ W. A. S. S.

130
10

Examiner P. W. A.

+ Despt-2779 u

Despt-2779

for Examiner, P. W. Accounts.

100
2-6-79

100
2/6

PART I.—Irregularities with respect to Estimate.

[See Wks. Form No. 391.]

Provincial.

Item No.	Particulars.	Number of months in which the irregularity was committed.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without distinction.</u>							
	<u>Appropriation.</u>							
	<u>Buckingham Canal</u>							
1	Improving Canal from Hasala to Guwahati	3 Jan 79		3057	3057	619	h. Co. 10109. W. of 8 April 79, it is stated that one general estimate for the Buckingham Canal has been called for in No. 7208 dated 11 March 1879. In respect to appropriation a sum of Rs 50000 provided for the whole Buckingham Canal in the Revised Budget of 1878-79	12/10/85 Wd/24 June/79
2								

Vide G.P. No 720 W of 11th March 1879 and G.P. No 1235 W of 11th March 1879

2	Improving Canal from Hasala to Guwahati	3 Jan 79		5258	5258	3730	having been taken for the work "Buckingham Canal from Guwahati to Hasala" which was in an outlay of Rs 48578 up to March 1879, there was no appropriation for this item.	25 th April 1879 in which the Govt. directed the early submission of an estimate for the whole project. As regards appropriations the official year to which the items referred, having been fixed, the estimate was submitted and finally the expenditure incurred. The stringent orders contained in the G.P. No 1235 W dated 26 th March 1879 will no doubt prevent a measure
3	Improving Canal from Guwahati to Guwahati	3 do		30327	30327	27106		
4	Deepening the Guwahati Canal to 50 fathoms	1 Mar 79					This item was brought to the notice of the	

This item had
been brought to
the notice of the
C. B. for its
personal private
future Objections
Statements at
an early date.

Particulars. May 1879
 1. 1879
 2. 1879
 3. 1879
 4. 1879
 5. 1879
 6. 1879
 7. 1879
 8. 1879
 9. 1879
 10. 1879
 11. 1879
 12. 1879

Within brackets are to
 Appropriation/Cont'd

Chittur

9. Tools & Plant

2 Jun 79

654 654

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

10. Tools & Plant

1 Mar 79

204 204

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

11. Tools & Plant

1 Mar 79

204 204

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

12. Tools & Plant

1 Mar 79

204 204

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

13. Tools & Plant

1 Mar 79

204 204

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

14. Tools & Plant

2 Feb 79

1670 1670

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

15. Tools & Plant

1 Mar 79

23035 23035

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

16. Tools & Plant

1 Mar 79

23035 23035

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

17. Tools & Plant

1 Mar 79

23035 23035

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

18. Tools & Plant

1 Mar 79

23035 23035

Expendi-
 ture during
 month.

Opinion of the Superintendent
 Engineer, with final remarks
 by Examiner.

Orders by Local Government.

The Superintendent
 reports under date
 the 3rd April 1879,
 that the village
 was situated from
 Famine to Famine
 about to close
 of Provincial
 of this station has been
 brought to the
 notice of the
 E. Eng. for its

while preceding
 for any
 The official
 year to which these
 items refer having
 expired, the same
 is authorized to
 admit finally

presented at and
 the expenditure
 early 1879 from
 future obligations
 statements

which has been
 stated in the 22nd
 May 79 that as
 all the Famine
 works were closed
 along time ago
 and the official
 year has expired
 in Famine
 cannot pass to
 sanctioned.

has been found
 23035 23035 been brought to
 the notice of the
 E. Eng. for its

1685
 7

Orders by Local Government

Exhibition

Sept 11. 3112 f.
3 March 1879.

Apennin der mte
piero de senk.

Item No.

Particulars.

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Local Government.

Without Estimate/Contd.

Blackingham Canal

15. Blackingham Canal

from Mansur to Wundua

particular

3 Jan 79

18678 18678

25661

8 April 79, at 10

stated that one

general estimate

for the Blackingham

canal has been

called for in the

the No. 720 W, dated

11 March 1879.

5. Vide para 1

above.

11 March 1879.

Appendix in order

will now be sent

Chingliput

16. Doctor Plant

5 Nov 78

2125

2125

No estimate has

been sanctioned

and no other

provision made

for the same.

6. Vide para

2 above.

17. Main Building at

Quindry Park

1 Mar 79

1672

The S. & S. Co.

has been requested

to obtain sanction

to the provision

Estimate at

an early date.

7. The S. & S. Co.

will take

the necessary

action in the

matter.

18. Monuments & at

the Wotland Cemetery at Bunt

do

286

286

do

19. Drainage of land between

Wynsara & Wynsara

canals

do

3508

3508

do

1678

Particulars

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Local Government.

Item No.

Expenditure during month.

Excess over Estimate.

Expenditure up to date.

Amount of Estimate.

Without Estimate/Cont
Dindigul

20 Tools & Plant 6 Oct 78

Andover East & Central

21. New Press & Presses

Buildings for the

Collection District

at Coimbatore

6 Oct 78

4348 4348 2730

the probable

cost of the work

performed at

As a sum of Rs 10700

submitted by the

Super Engineer

of G.O. No. 4484 of

19 May 1879.

vide para 11

The Engineer had been requested to obtain sanction for the proposed estimate at a lower rate.

8. vide para 2 above.

was asked to be submitted in G.O. No. 684 of 5 March 79 without further delay.

The Engineer had been requested to submit the estimate at an early date.

461 461

Feb 79

Andover

22 Tools & Plant

2

Milgiri

23 Milgiri District Association

7 Sep 78

794 794

The Engineer, not having made any remarks in respect to estimate in his reply to this Office referred to the 2007 of 18 Nov 78 & further

11. The Engineer's reply should be expedited.

2/5

Item No.

Particulars.

Amount of Estimate.

Expenditure up to date.

Excess over Estimate.

Expenditure during month.

Opinion of the Superintendent Engineer, with final remarks by Examiner.

Orders by Local Government.

Michigan Estimates Contd
Indigency Contd

28 Strengthening the land across the Rock Island Canal near the General Hospital Bridge

1 Mar 79

752 702 511

15. The necessary action will be taken by the Sup. Eng.

The Engineer in charge of the Michigan Dept. reports under date the 19th April 1879 that an estimate has been submitted to the Sup. Eng. & is in the hands of the Engineer for sanction.

Public Works Contd

29 Tools & Plant

2 Feb 79

9586 9586 5967

A reply is made to the 2nd of March 79. A reminder is made for the 2nd of March 79. A reminder is made for the 2nd of March 79.

Minnesota

30. Tools & Plant

6 Oct 78

930 930 197

The Engineer reports under date the 30th April 1879 that the Engineer in charge of the project has submitted an estimate for the 2nd of March 79.

106715 105715 77703

1685 12

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	---------------------	-------------------------	-----------------------	---------------------------	---	-----------------------------

Excess over Estimate.
Calicut.

31. Tools & Plant 3 Jan 79 285 664 379 34
 17. Vide para 2 above.

A further reference was made to the 4 Circle Reports for this work for this work. The Engineer having made no remarks in respect to Estimate in reply to this Office reference W. 3111 of 8 March 1879. A reminder will please be sent.

Canara

32. Jail wall at Mangalore 5 Nov 78 130 813 683

The Supy has 18. The estimate 4 Circle Reports that this Office reference W. 3091 of 30 Jan 1879, was returned on the 18 Feb 1879, but it not having been received back in this Office, a duplicate copy has been forwarded to him for perusal.

Coimbatore

33. Tools & Plant 6 Oct 78 360 5073 4713

The dupy Engr 4 Circle Reports under date the 27 May 1879, that 19. Vide para 2 above.

Orders by Local Government.

Opinion of the Superintending Engineer, with final remarks by Examiners.

Expenditure during month.

Excess over Estimate.

Expenditure up to date.

Amount of Estimate.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Particulars.

Month of

Year

Item No.

Item No.

Particulars.

Man labor built in
garrison M.C. Co.
houses on
Station by order
of Genl. Sigsbee

Amount
of
Estimate.

Expendi-
ture up to
date.

Excess
over
Estimate.

Expendi-
ture during
month.

Opinion of the Superintending
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Excess over Estimate

Village

36. Conference at Morwood

22 June 77 21600 231262 209865

In G.O. No 1091 W

d 8 April 1879, it is

stated that no

further action seems

necessary for the

present. It is not

clear from this

Memorandum of Genl.

whether the objection

in the item is to be

removed or not. No

orders have yet been

22. Vide para
12 of G.O. No 148 W
d 19 Nov 77

made in connection
with the survey
on this work.

Ingole
37. Street Class taking Culinary
at Kaniogline

13

Mar 78

29650 32179

2529

11

forward upon the
Cable letter No 249 W
d 24 Aug 78 on
the subject which
was stated in G.O.
No 808 W d 18 March
1879 to be under
the consideration
of Government.

The Engineer

reports under No 6

the 5 May 1879.

that a revised

estimate has been

submitted for

sanction on the

28 Feb 1879.

23. The necessary
action in the matter
should be taken
by the Supd Eng.

Presidency
38. Tools & Plant

14

Dec 78

132

394

262

Appl. is accord.
to a reference
made to the
S. Eng on the
subject

24. Vide para
2 above.

Number of the Bill in
the House of Assembly
of the year 1879

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Excess over Estimate</u>						
	<u>Janjoro</u>						
39	Doors & Paint	6. Oct 70 2536	2768	232		Subject of the question. Expenditure not made in respect to the estimate in the Office reply to the Office referred to M. 3081 as further reference has been made to him on the subject.	25. Vide para 2 above.
		66696	288086	221390			Line 21.6

[Err. Wks. Form No. 287.]

[Chap. XX., Sec. ii., Para. 30.]

[P. W. D. Form No. 50, Imperial, Irrigation, Part I.]

Imperial, Irrigation. Provincial PART II.—Irregularities with respect to Appropriation.

187.

Item No.	Particulars.	Number of Months in which the Bill was passed.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Without Appropriation.</u>								
1	Extension of Canal from Valachi Mucavirin to H. H. Water	2 Jan 79		1415	1415	86	There is no appropriation made for this item.	26. The official year to which these items refer having closed, the Examiner is authorized to admit finally the expenditure incurred. The stringent order
2	Canal at Road from Mettapharam to Kullar	1 Mar 79					The Examiner reports that a sum of Rs 16,000 has been included in the period Budget	

Members present in
of Appraisal in
in John Smith
of the Appraisal
of the Appraisal

Particulars.

Item No.

Amount
of Appropriation.

Expenditure of the
year.

Excess
over
Appropriation.

Expenditure
during
month.

Opinion of the District
Engineer, with final
remarks by Examiner.

Orders by Local Government.

Submitted to
Government
and that the
work being
performed was
commenced on
obtaining the
sanction of the
District Engineer

contained in G.O.
No 913 Dated
26th March 1879
will no doubt
prevent a recurrence
of such irregularities
for the future.

There is no additional
appropriation
made to cover
the excess.

Excess over Appropriation.
Reimbursed
Repaying damages to
Kullar & Spidger

1 May 825 1500 676

4. Dicks & Plant

2. Feb 79 107 1997 1590

The Deputy has
H. C. C. C. C. C.
under date the
27 May 1879
that the Chief
Engineer P. W. D.
was addressed
in his Office
Letter No 2079 A
of 28 Jan'y 1879
to obtain sanction
of Govt for the
order.

Excess
Dicks & Plant

1 May 79 26148 19807 26733

There is no
additional
Appropriation
made to cover
the excess.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	--------------------------	--------------------------	----------------------------	---------------------------	---	-----------------------------

Excess over Appropriation

2. Feb 79

6. Order of Land (Munichphos)

1457.9586

8129

5967

No additional funds to cover the excess have been allotted.

9030 42231 33201 31700

8623 37234 28611 31700 1/2

Miscellaneous Irregularities.

Division	Name of work	Number months in progress	Amount expended	Estimated expenditure	Remarks by District Engineer
Completion of reports not submitted to Examiner.					
Ordinary, 2nd Class	Working above \$2500				
Malaga	San Lorenzo	1 Mar 79	5000	4749	Completed in Mar 1879
	at Salinas	3 Jan 79	12830	12837	Done in Jan 79
Presidencia	Shop, the Wagon, San Antonio	4 Dec 78	1	2767	Done in Dec 78
Chaparral	Manufacture of paper, San Antonio	1 Nov 79	1	3000	Done in March 79
Chaparral	Additional improvements to the collection of water at the	1 do	1	5300	Done in March 79
Chaparral	Working below \$2500				
Chaparral	San Antonio	3	1144	932	Done in Jan 79
Chaparral	San Antonio	4	1193	719	Done in Dec 78
Chaparral	San Antonio	6	2217	2162	Done in March 79
Chaparral	San Antonio	4	2969	2982	Done in March 79
Chaparral	San Antonio	1	430	430	Done in March 79
Chaparral	San Antonio	1	825	826	Done in March 79

Division	Name of work	Number of papers in the collection	Amount expended	Remuneration	Balance
Godavari & C. Delta		1	816	815	
Krishna & C. Delta		1	1940	2097	
Kurnoor		2	920	837	
Nalluru		2	425	477	
Onigole		1	90	89	
Ossoor		1	785	780	
Prudisner		10	3498	3630	
Rajahmundry		6	2310	2160	
Tirumullu		2	228	228	
Vel. 10		6	1434	1365	
Wynand		2	135	136	
		58	48765	50709	

285 Rs. 52

Work Abstracts for Works

above Rs 10000 not submitted to Examiners

Ananapadu Extra good work done to Sub Collectors Collection at Gudi

May 78 to Dec 78 12000 12293 Withholding phase

Madhanapalli	Madhanapalli	April 78 to May 78	33070	30281	front close this
Do	Do at Madhanapalli	May to July 78	29288	28772	Office is penable, by an examination
Nilgiri	New Road from Chittoor	July to Oct 78	14478	15192	of the rates at
	to Coonoor	Oct 78 to Dec 78	130400	65852	which the Co
Tiragapattam	New Potangy	Dec 78 to Mar 79	179600	1415	Encl are working
Buckingham Canal	Extension of Canal from Kallan to Sany to	Mar 79 to May 79	84980	270	to check an im
Do	Defining the Southern Canal	Do	66500	312	pending process
Do	Do Northern Canal	March 1879	549916	154187	on an estimate

549916 154187

U.S.

2

C. 1228
Govt. of 1879 Madras.
PUBLIC WORKS.

Dated

Issued

Recd.

Encl.

G. O. 24 June 1879, No. 1685 W

121-122
Nos. ~~105-106~~

Objectionable Items
Orders or statement of
— in the accounts of
Revenue Officers for the
month of March 1879
under Revenue