

(1) Number of pages 12
(2) Date of repair Jan. 87
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU
P.W.D. DEPARTMENT

G.O. No.	1780. IX.	Press.
B.P. No.		Mis.
Dated	5.7.1879	197.

Not to be folded or roughly handled

GOVERNMENT OF MADRAS
PUBLIC WORKS DEPARTMENT.

5th July 1879, No. 1,780 W.

General
Account.

Read the following paper:—

No. 22.

SPECIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examinee.	Orders by Local Government.
	WITHOUT ESTIMATE.			Rs.	Rs.	Rs.	Rs.		No. 23. 1879, No. 1,780 W.
1	Chingleput Division. Providing a temporary building for the accommodation of School of Agriculture at Government Farm, Subdapat.	2	March 1879.	..	1,550	1,550	..	The Assistant to the Superintending Engineer, Third Circle, states on the 23rd June 1879 that the Executive Engineer has been requested to submit an estimate for the original amount of Rs. 1,550 for sanction.	This authority and circumstances under which this outlay was incurred should be at once explained.
2	EXCESS OVER ESTIMATE. Kistna Western Delta Division. Constructing Subcellary Jail at Repalle.	24	April 1876.	5,220	7,556	2,336	..	Neither the report called for by Govern- ment in G. O. No. 2,785 W. of 6th July 1878, seems to have been submitted, nor have the several references made by this office been replied to.	2. The Superintending Engineer, First Circle, is requested to give his immediate attention to this matter.

1780
1

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Accounts in which Objections first appeared.	Month in the Accounts of which Objections first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
	CONTINUATION CERTIFICATES NOT SUBMITTED TO THE EXAMINER.				Rs.	Rs.		
	Works above Rupees 2,500.							
Cuddalore	For in the Vellar river at Porto-Novo ..	2	March 1879.	1	5,299	5,399	Completed in March 1879 ..	The Superintending Engineers concerned are requested to arrange for the early transmission of these documents to the Examiner, Public Works Accounts.
Tanjore ..	Additions and improvements to the Provincial College, Combaracorum.	7	October 1878.	1	68,000	68,001	Do. in October 1879 ..	
Quainton ..	Work below Rupees 2,500.	..	..	2	247	200	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	
	Total ..	..	..	4	63,537	63,591		

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Third, and Fifth Circles.
" Examiner of Public Works Accounts.

Exd. E. C. Shunkor.
Spare Copies

1780
2

GENERAL
ACCOUNT.

Govt. of (1879) Madras.
PUBLIC WORKS.

To THE SUPERINTENDING ENGINEER,
FIRST, THIRD, AND FIFTH
CIRCLE.

As, As, As

Dated July 5th.

Issued

Recd.

Encl.

G. O., 5th July 1879, No. 1,780 W.

JULY.
Nos. 22-23.

Objectionable Items.—Orders on State-
ment of — in the accounts of Executive
Officers for the month of April 1879 under
"Special."

No. 75-777 12 17 80

No.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 30th

Recd.

June
Sept 1st July

1879.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of April 1879,
under Special Buildings and Roads.

To S. E. 1st 3rd 4th 5th
Hammur Place

Dispd 17-7-79

W. H. L. L.

For Examiner, P. W. Accounts.
1879.

Imperial, Buildings and Roads.

[Chap. XX., Sec. II., Para. 29.]

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Withd. Estimate</u> <u>Chungking Division</u> 1. Showing a temporary building for the accommodation of school of Agricultural at Govt. Farm Szechuan	2	1000	1500		The authority and circumstances under which this estimate was prepared should be at once explained.	No 1780 Waf 3 July 1919

Excess over Estimate

2. Western Delta Division
County: Subsidary Salt Works

April 1918 \$220 7000 2000

Neither the report called for by Govt. in 1918 nor the 6th July 1918 survey to have been submitted nor have the several references made by this Office been replied to.

The survey Engineer, Friesch, Carle is requested to give his immediate attention to this matter.

1780

Pictorial report.

57 S

C. 5000

Govt. of 1879 Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

6/1/79
G. O. S. July 1879, No. 1780 W

Nos. 22-23

Objectionable Items
Orders on statement of —
in the accounts of Assistant
Officers for the month of
April 1879 under 'Special'