

(1) Number of pages 52
(2) Date of repair 26-12-86
(3) Initials of the Referencer low

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. 1815 W Press.
B.P. No. Mis.

Dated 10. 7 - 1879 191.

V. S. M

Not to be folded or roughly handled

1815
11

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

10th July 1879, No. 1,815 W.

General.
Account.

Read the following paper:—

LOCAL.

No. 54. PART I.—Irregularities with respect to Estimate for the Month of April 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE AND APPROPRIATION.			RS.	RS.	RS.	RS.	
	CHINGLEPUT DISTRICT.							
	Chingleput Circle, Chingleput Division.							
1	Road from Kodambakkam to Sripurumbudur.	1	April 1879.	..	1,417	1,417	1,417	These items will be brought to the notice of the Executive Officer for the removal of the objections thereon as an early date.
2	Road from Trivettore to Ennore.	1	" "	..	658	658	658	
3	Great Western Trunk road from Madras to Calicut frontier.	1	" "	..	434	434	434	
4	Road from Wallajabad to Sunkuvur's Choultry.	1	" "	..	205	205	205	
	KURNOOL DISTRICT.							
	Kurnool Circle, Kurnool Division.							
5	Road from Kurnool to Gooty.	1	" "	..	230	230	230	The Superintending Engineer, Fourth Circle, reports, under date the 18th June 1879, that an allotment of Rupees 80,370 has been received to meet the outlay in anticipation of the receipt of the Local Fund Budget—Vide Revenue Board's Proceedings, No. 763, of 24th March 1879.
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
6	Great Western road from Madras to Calicut via Palghat, Angadipooram and Malapuram.	1	" "	..	609	609	609	
	Calicut and Tellicherry Circles, Wynad Division.							
7	Calicut to Mysore frontier via Tamboorerry Ghat and Sultan's Battery.	1	" "	..	1,134	1,134	1,134	The Superintending Engineer, Fourth Circle, reports, under date the 18th June 1879, that an allotment of Rupees 80,370 has been received to meet the outlay in anticipation of the receipt of the Local Fund Budget—Vide Revenue Board's Proceedings, No. 763, of 24th March 1879.
8	Periah road	1	" "	..	455	455	455	
9	Korath road	1	" "	..	204	204	204	
	Total			..	5,346	5,346	5,346	

PART I.—Irregularities with respect to Estimate for the Month of April 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	
WITHOUT ESTIMATE.									
GODAVARI DISTRICT.									
Cacanada Circle, Eastern and Central Delta Division.									
10	Bridge over Goddoo Calwa	8	Sept. 1878.	..	822	822	..	The Executive Officer states, under date the 23rd January 1879, that an estimate, amounting to Rupees 800, has been sanctioned by the Superintending Engineer in his letter No. 2,949 of 12th December 1877. This sanction not having been communicated to this office, the objection on the item will be removed on receipt of the required estimate included in any of the returns submitted to this office. The President of the Local Fund Board has been called upon to expedite the submission of an estimate for this work.— <i>Vide</i> Revenue Board's Proceedings, No. 679, dated 14th March 1879.	
KISTNA DISTRICT.									
Guntur and Masulipatam Circles, Guntur Division.									
11	Road from Narasraopet to Vinukonda.	22	April 1877.	..	5,929	5,929	..		
12	New road from Vinukonda to Cumbam.	22	" "	..	5,972	5,972	..		
Masulipatam Circle, Eastern Delta Division.									
13	Closing breaches of road from Masulipatam to Challapalli.	2	March 1879.	..	745	745	351	These items have been brought to the notice of the Executive Officer for the removal of the objection thereon at an early date. A reply to the above reference is awaited.	
14	Closing breaches of Bantamalli road.	2	" "	..	221	221	..		
Guntur and Masulipatam Circles, Western Delta Division.									
15	Repairing the road from the new to the old lock through the village of Duggeralla.	3	Feb. "	..	361	361	..		
16	Maintenance of avenues along roads.	2	March "	..	202	202	..		
VIZAGAPATAM DISTRICT.									
Vizagapatam Circle, Vizagapatam Division.									
17	Repairing damages done to road from Bimlipatam to Chittivasa.	3	Feb. "	..	327	327	..	A reply is awaited to a reference made by this office on the 9th April 1879. A reminder has been sent.	
18	Repairing damages done to road from Chittivasa to Kundivala.	3	" "	..	335	335	..		
19	Damages done by the cyclone to the road from Vizagapatam to Hynam-pudi.	2	March "	..	244	244	..	This item has been brought to the notice of the Executive Officer for the removal of the objection thereon at an early date, and a reply thereto is awaited.	
20	Repairing damages done to road from Ramachandrapoornam to Parvatipur.	2	" "	..	293	293	..		
21	Road from Kundivala river to Chicaole.	2	" "	..	523	523	..		

PART I.—Irregularities with respect to Estimate for the Month of April 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
WITHOUT ESTIMATE								
Cuddapah District.								
<i>Madhanapalle Circle, Madhanapalle Division.</i>								
22	Completing the Coorlyghat in Cuddapah Division.	2	March 1879.	..	508	508	..	The Executive Officer reports, under date the 7th June 1879, that the expenditure is the amount disbursed to a contractor employed on the work under the authority of the Superintending Engineer, Second Circle. A reference on the subject has been made to the Superintending Engineer, Second Circle.
Nellore District.								
<i>Nellore Circle, Nellore Division.</i>								
23	Road from Kadavalar to Bachireddipolliem.	9	Aug. 1878.	..	771	771	..	The Superintending Engineer, Second Circle, reports, under date the 14th June 1879, that the estimate for the road is about to be forwarded to the President of the Local Fund Board, Nellore, for sanction.
24	Road from Gudur to Tik-kavaram.	6	Nov. "	..	1,001	1,001	..	The Superintending Engineer reports, under date the 5th March 1879, that the estimate is under preparation and will shortly be submitted for sanction.
25	Road from Naidupet to Dugarajapatnam.	6	" "	..	740	740	..	Do. do.
26	Road from Venkatagiri to Rapur.	2	March 1879.	..	521	521	..	This work was reported to Executive Officer for obtaining sanction to an estimate. A reply to the above reference is awaited.
27	Road from Podulakur to Rapur.	6	Nov. 1878.	..	925	925	..	The Superintending Engineer, Second Circle, reports, under date the 13th March 1879, that an estimate is under preparation and will shortly be submitted for sanction.
Nellore Circle, Ongole Division.								
28	Road from Kandukur to Chundi.	2	March 1879.	..	211	211	..	The Superintending Engineer, Second Circle, states that an estimate, amounting to Rupees 35,000, has been sanctioned in G.O., No. 157 W., dated 11th January 1879. The above Government Order does not appear to have been communicated to this office.

1815
2

PART I.—Irregularities with respect to Estimate for the Month of April 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	WITHOUT ESTIMATE— <i>cont.</i>			Rs.	Rs.	Rs.	Rs.	
	CHINGLEPUT DISTRICT.							
	Chingleput Circle, Chingleput Division.							
29	Constructing road from Komattur to Periyapattinam via Tinnasur Railway Station.	2	March 1879.	..	3,478	3,478	..	The Assistant to the Superintending Engineer, Third Circle, reports, under date the 12th June 1879, that these works were commenced by the Civil agency without estimates as famine relief works and were subsequently transferred to the Department of Public Works, and that they have therefore been carried on without any estimate to completion. The completion certificates have been called for and will be submitted to Government for sanction when received.
30	Constructing Ramanjerry road.	2	" "	..	2,037	2,037	..	The completion certificates have been called for and will be submitted to Government for sanction when received.
	NORTH ARCOT DISTRICT.							
	Chittoor Circle, Vellore Division.							
31	Repairing road on Great Western Trunk road.	1	April ..	..	225	225	..	This work has been brought to the notice of the Executive Officer for obtaining sanction to the required estimate.
	SALER DISTRICT.							
	Quana Circle, Quana Division.							
32	Road from Krishnagiri to Maharaipadai.	2	March ..	..	207	207	..	
	Total ..			..	26,598	26,598	351	
	EXCESS OVER ESTIMATE							
	KISTNA DISTRICT.							
	Guntur and Masulipatam Circles, Western Delta Division.							
33	Construction of road from Vellore to Nizampatam.	34	April 1876.	14,050	14,059	2,009	..	The Superintending Engineer reports that a revised estimate is not required, the Executive Officer having stated that the excess will be adjusted by sale of materials to which the President of the Local Fund Board has agreed. A special letter has now been addressed to the Superintending Engineer, First Circle, on the subject.
34	Constructing road from Guntur to Iyloor.	21	May 1877.	1,56,516	1,60,882	4,167	..	The Superintending Engineer, First Circle, has been called upon to report whether the work has been completed; if not to state what the probable excess is likely to be after giving credit for the sale of materials at site. A special letter has again been addressed to him on the subject.

PART I.—Irregularities with respect to Estimate for the Month of April 1879—*cont.*

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
	EXCESS OVER ESTIMATE— <i>cont.</i>			RS.	RS.	RS.	RS.	
	KISTNA DISTRICT— <i>cont.</i>							
	Guntur and Masulipatam Circles, Western Delta Division— <i>cont.</i>							
35	Maintenance of Guntur and Sandole road.	1	April 1879.	600	852	252	852	This item will be brought to the notice of the Executive Officer for the removal of the objection at an early date.
	CHINGLEPUT DISTRICT.							
	Chingleput Circle, Chingleput Division.							
36	Road from Kodambakam to Sriperumbudur.	2	March ..	1,750	2,228	478	..	The Assistant to the Superintending Engineer, Third Circle, reports, under date the 23rd June 1879, that the excess is due to the extra materials purchased. The Superintending Engineer has been requested to submit completion report for the work if completed; if not to get a revised estimate sanctioned.
37	Johannes' road, Saidapet.	2	" "	200	416	216	..	A reply is awaited to a reference made by this office on the 30th May 1879. A reminder has now been sent.
	MALABAR DISTRICT.							
	Calicut Circle, Calicut Division.							
38	Calicut to Mysore frontier via Tamborcherry ghat and Sultan's Battery.	4	Sept. 1878.	5,940	7,937	1,997	..	The completion report for this work has been received and submitted to Government for sanction.
	NILGIRI DISTRICT.							
	Nilgiri Circle, Nilgiri Division.							
39	Repairing the old ghat road, 2 miles.	5	Dec. ..	495	990	495	..	The Executive Officer reports, under date the 10th March 1879, that the excess was provided by the Superintending Engineer in his revised budget and submitted to Government for sanction. He has now been asked to submit completion report for the work if completed; if not to get a revised estimate sanctioned.
	MALABAR DISTRICT.							
	Calicut and Tellicherry Circles, Wynad Division.							
40	Periah road to Mangetoddy and Mysore frontier.	31	July 1876.	2,12,900	2,41,551	28,651	607	The Executive Officer, in his objectionable item statement for May 1879 submitted to this office, states that the estimate has been revised.

PART I.—Irregularities with respect to Estimate for the Month of April 1879—cont.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate or Appropriation.	Expenditure up to Date.	Excess over Estimate or Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
EXCESS OVER ESTIMATE—cont.								
MALABAR DISTRICT—cont.								
<i>Calicut and Tellicherry Circles, Wynad Division—cont.</i>								
41	Road from Calicut to Mysore frontier via Tanubercherry Ghat and Sultan's Battery, &c.	7	Oct. 1878.	13,820	12,238	6,418	..	The Executive Officer reports, under date the 26th April 1879, that the work having been completed, no revised estimate can be submitted. He has been requested to expedite the despatch of the completion report.
MADURA DISTRICT.								
<i>Dindigul Circle, Dindigul Division.</i>								
42	Closing breaches on road No. 14, Melur to Trichinopoly.	2	March 1879.	580	886	306	..	The Superintending Engineer, Fifth Circle, reports, under date the 13th June 1879, that a revised estimate for Rupees 2,050 was sanctioned by the Local Fund Board on the 16th September 1878 and registered as No. 11 of 1878-79. The estimate above referred to was sanctioned to a separate work "Closing breaches on road No. 14 from Poovandy to Tirupavani" and not to the one now objectionable. The Superintending Engineer states on the 29th January 1879 that the work was resumed in April 1878 under the authority conveyed in the Local Fund Budget for 1878-79, and that the revised estimate for Rupees 20,110 has not as yet been sanctioned.
43	Road No. 32, Dindigul to Aravakurchi.	7	Oct. 1878.	15,400	17,124	1,724	..	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rs. 3,601 was forwarded to the President of the Local Fund Board on the 6th November 1878. The required sanction is awaited.
TANJORE DISTRICT.								
<i>Negapatam Circle, Negapatam Division.</i>								
44	Restoration of 5 miles of road No. 37 from Kottor to Sengandy.	4	Jan. 1879.	18,700	14,160	490	..	The Superintending Engineer, Fifth Circle, reports, under date the 22nd March 1879, that a supplemental estimate for Rs. 3,601 was forwarded to the President of the Local Fund Board on the 6th November 1878. The required sanction is awaited.
Visagapatam Circle, Visagapatam Division.								
45	Trunk road from Vamala-vala.	3	March ..	3,675	4,315	740	..	A reply is awaited to a reference made by this office on the 3rd June 1879. A reminder will be sent.
Total ..				4,39,525	4,86,438	45,913	1,459	

PART II.—Irregularities with respect to Appropriation for the Month of April 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.
WITHOUT APPROPRIATION.								
MALABAR DISTRICT.								
<i>Calicut and Tellicherry Circles, Wynad Division.</i>								
1	Periah Ghat Retrace ..	1	April 1879..	..	607	607	607	The Superintending Engineer, Fourth Circle, reports in his statement of objectionable items for April 1879 that funds have been applied for in the list of incomplete works.
TANJORE DISTRICT.								
<i>Negapatam Circle, Negapatam Division.</i>								
2	Widening the existing bridge over the Odemboddy river.	1	" " "	..	517	517	517	This item will be brought to the notice of the Executive Officer for obtaining sanction to the necessary funds for this work.
Total ..				..	1,124	1,124	1,124	

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.
COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER.							
<i>Works above Rupees 2,500.</i>							
Godavari West-ern Delta.	Maintenance of avenues ..	2	Mar. 1879	1	4,500	4,374	Completed in March 1879.
Godavari Eastern and Central Delta.	Do. do. ..	2	" "	1	3,000	2,904	
Cuddapah ..	Road from Kazepett to Nellore frontier.	2	" "	1	3,510	3,559	
Negapatam ..	Road No. 15 north section from Combaconum to Adirampatam.	2	" "	1	3,100	2,008	
Tinnevely ..	Ambasamudram bridge ..	2	" "	1	4,000	3,591	
Tanjore ..	Road No. 2 from Shiyali to Salem.	2	" "	1	3,480	2,340	
Do. ..	Road No. 4 from Tanjore to south bank of Coleroon.	2	" "	1	3,170	1,792	
Do. ..	Road No. 15 from Combaconum to Adirampatam.	2	" "	1	3,500	2,171	
Do. ..	Road No. 2 from Shiyali to Salem.	2	" "	1	2,640	1,911	
Do. ..	Road No. 28 from Coleroon bridge to Nandalore bridge.	2	" "	1	3,360	2,789	
Do. ..	Road from Mayavaram to Tirutaraipundi.	2	" "	1	3,675	3,559	
Calicut ..	Canal from Cochin to Ponani.	2	" "	1	6,000	6,594	
Canara ..	Repairing road No. 17 from Someshwar to Kallady.	2	" "	1	3,410	2,363	
Do. ..	Repairing road No. 22 coast road from Byndoor to Cayoy.	2	" "	1	3,000	2,481	
Do. ..	Repairing road No. 3 from Calicut to join Mangalore via Rosdroog and Vittal.	2	" "	1	3,330	3,377	

1815
4

PUBLIC WORKS DEPARTMENT, 10TH JULY 1879, No. 1,815 W.

No. 55. ORDER THEREON, 10th July 1879, No. 1,815 W.

2. An estimate was sanctioned for item No. 28 in Proceedings, No. 157-W., dated 11th January 1879.

3. The completion report furnished for item No. 38 was returned to the Superintending Engineer for explanation with Chief Engineer's Memorandum, No. 2,443, dated 5th July 1879.

4. In his letters marginally quoted, the Superintending Engineer, Fourth Circle, states that a revised estimate for item No. 1,097—263, dated 24th April 1879. No. 40 has been forwarded to the President of the Local Fund Board, Malabar.
" 308, " 16th May "

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers.

" Financial Department.

" Examiner of Public Works Accounts, with copy of Proceedings. No. 157 W.,
dated 11th January 1879.

GENERAL
ACCOUNT.

Revl. of (1879) ~~Public~~
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEER,

Dated July 10th.

Issued

Recd.

G. O., 10th July 1879, No. 1515 W.

JULY.

Nos. 54-55.

Objectionable Items.—Orders on statement
of — in the accounts of Executive Officers
for the month of April 1879 under Local.

No.

815
7

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

4th July

Recd.

1879

No.

Forwards for the order of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of April 1879
under Local.

H. H. H. H. H.

For Examiner, P. W. Accounts,

4-7-79

Local.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Month in which irregularity was committed.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
1	Without Estimate & Appropriation Chingapat District Road from Madambakkam to Sheepmattat	1 April 1879	"	1417	1417	1417	These items will be brought to the notice of the Executive Officer for the removal of the objections thereon at an early date.	
2	Road from Sivathan to Ennetor.	1 April 1879	"	658	658	658		
3	Great Madambakkam Road from Madras to Calicut frontier.	1 April 1879	"	434	434	434		
4	Road from Malajabad to Sankuwaris Choultry.	1 April 1879	"	205	205	205		
5	Murmoor District. Murmoor Circle, Murmoor Division. Road from Murmoor to Gooly.	1 April 1879	"	230	230	230	Do	
6	Malabar District. Calicut Circle, Calicut Division. Great Madambakkam Road from Calicut to Vellore. Palghat Jagadipoodam and Malapooram.	1 April 1879	"	609	609	609	Do.	
7	Calicut & Vellore Districts, Mysore Division. Calicut to Mysore frontier via Tambacherry. Ghat 23, Sullia's Balthang.	1 April 1879	"	1134	1134	1134	The Superintendent Engineer, 1st Circle, has been directed to the Superintendent of the 20th June 1879 that an allotment of Rs 20000 has been received to meet the outlay in anticipation of the receipt of local fund Budget. Vide. B.R. Order No. 769 of 24th March 1879.	
8	Calicut Road.	1 April 1879	"	455	455	455		
9	North Road.	1 April 1879	"	204	204	204		
Total.				5346	5346	5346		

Local

MONTH OF April 1879. Sheet No. 1

Orders by Local Government.

Particulars	Amount of Estimate.	Expended up to date.	Excess Estimate.	Expended during month.	Opinion of the Superintendent Engineer, with final remarks by Engineer.
<u>Without Estimate</u>					
<u>Gothuani District</u>					
<u>Locana de Loreto, Eastern Catholic Mission</u>					
10 Bridge over Goddo Calina	8972 59/100	8972	8972		The Eastern line Officer states under date the 23 ^d January 1879 that an estimate amounting to P. 800 has been sanctioned by the Superintendent Engineer. He has lettered 29/19 of 19 th December 1879. The sanction not having been communicated to the office, the checking on the 1 st will be removed on receipt of the required estimate included included in any of the Returns submitted to this office.
<u>Wishim District</u>					
<u>Guanhu y Maon Epistemo Civil, Guahar Mission</u>					
11 Road from Ansonowpett to Vinnocon Sab	5929 59/100	5929	5929		The President of the Local Fund Board has been called upon to expedite the submission of an estimate for this work. Vide R. R. Pro: No: 679 dated 14 th March 1879.
12 New Road from Vinnocon to Gam Lam	5972 59/100	5972	5972		Do

1875
9

Local MONTH OF April 1879, Sheet No. 3

Item No.

Particulars.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>As of the month of April 1879, the amount of the estimate of the expenditure of the Local Government for the month of April 1879, is as follows:</i>						
13	<u>W. D. Estimation of Road</u> Following branches of road from Chattanooga to Chattanooga	2 440 499	745	745	357	These items have been brought to the notice of the Executive Officer for the removal of the objection thereon at an early date. Apply to the above reference is omitted	
14	<u>Following branches of Chattanooga Road</u>	2 440 499	221	221			
15	<u>Chattanooga to Chattanooga</u> Repairing the road from the over the road to Chattanooga	3 440 499	361	361			
16	<u>Maintenance of houses along roads</u>	2 440 499	202	202			
17	<u>Chattanooga District</u> Repairing damages done to road from Chattanooga to Chattanooga	3 440 499	327	327		Apply is omitted to reference made by this office on the 9th April 1879. A remainder has been sent.	
18	<u>Repairing damages done to road from Chattanooga to Chattanooga</u>	3 440 499	335	335			
19	<u>Repairing damages done by the bridge to the road from Chattanooga to Chattanooga</u>	2 440 499	244	244		This item has been brought to the notice of the Executive Officer for the removal of the objection thereon at an early date.	

1875
10

Item No.

Particulars

Not of the balance
in the account
of the
disbursements
of the
all other
disbursements

Amount
of
Estimate

Expendi-
ture up to
date

Excess
over
Estimate

Expendi-
ture during
month

Opinion of the Superintending
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Local

Month of

April 1879. Sheet No.

Without Estimate (Contd.)

Vijayapalan District (Contd.)

Vijayapalan Circle, Vijayapalan District

20 Repairing damage done to road

from Pambhathapostam to Pambhathapostam

21 Road from Pambhathapostam to Pambhathapostam

Contd. of District

Madhanapattinam District, Madhanapattinam Division

22 Completing the work of Pambhathapostam

in Contd. of Division

March 79

2

508

508

The Executive Officer

reports under date the

7th June 79 that the

expenditure in the

amount disbursed

to a Contractor em-

ployed on the work

under the authority

of the Superintending

Engineer D. D. C. B. C.

Superintendent on the

subject has been

made to the Super-

intending Engineer

D. D. C. B. C.

the

Yellow District

Yellow District: Yellow Division

23 Road from Madanapattinam to

Bueharedipollam

9 August 79

771

"

The Superintending

Engineer D. D. C. B. C.

reports under date

the

1879

Local MONTH of April 1879 Sheet No. 1

Orders by Local Government.

Item No.	Particulars.	Part of op. - whether permanent account or office - expenditure chargeable - expenditure item - part of	Amount of Estimate.	Expendi- ture up to date.	Excess over Estimate.	Expendi- ture during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.
	<u>Without Estimate (Contd.)</u>						
	<u>Atton District (contd.)</u>						
	<u>Atton District - Atton District (contd.)</u>						
24	Road from Goodoot to Tikharan	6	1001	1001			The 12 June 79. That the estimate for the road is about to be forwarded to the President of the Local Fund Board. No later. for sanction.

25	Road from Aaidupoll to Rugarajapattam	6	740	740			that the estimate is under preparation. and will shortly be submitted for sanction.
26	Road from Venkayagery to Rapod	2	521	521			This work was reported to Engineer's office for obtaining sanction to an estimate. Apply to the above reference is made to the Superintending Engineer 28 June 1879 under date the 12 June 79. That an estimate is under preparation and will shortly be submitted for sanction.
27	Road from Pothaluk to Rapod	6	925	925			

1875
12

Item No.

Particulars.

*Excess paid to the
contractor for the
work of which the
amount of which was
paid to the contractor
all the same as the
amount of the estimate
of the work.*

Opinion of the Superintending Engineer, with final remarks by Examiner.

Orders by Local Government.

North Street District

Chatter Guntur, Village Division.

31 Repairing road on Great Madala
bank road.

1 April 79

226

226

The work has been brought to the notice of the Executive Officers for obtaining sanction to the required estimate.

South Street District

Coovet Guntur, Coovet Division.

32 Road from Kishikerey to
Maharajahgode.

2 March 79

207

207

also

Total

26,598 26,598

351

Excess paid Estimate

North Street District

Guntur & Madhavaram Guntur, Madhavaram Division.

33 Construction of road from Volera
to Angampet.

34

14,058

16,059

2009

The Superintending Engineer reports that on review of the work required, the Executive Officers having stated that the excess and the adjusted by sale of materials to which the President of the Local Fund Board has agreed. A Special letter has been issued.

1815
14

Local

MONTH OF

April 1879. Sheet No.

Orders by Local Government.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.
<u>Excess over Estimate.</u> <u>The term District Council</u> <u>Chingapat Birela: Chingapat Division</u>						
34	Constructing road from Gun Road to Ry Road.	160,682	4,167			has now been addressed to the Superintending Engineer 1st Birela. has been called upon to report whether the work has been completed. if not to state what the probability is of its being given credit for the sale of materials at site.
35	Maintenance of Gunter and Sandale Road.	600	852	252	852	A special letter has been addressed to him on the subject.
36	Road from Kadamakham to Streepombatur.	1750	2228	478		This item will be brought to the notice of the Executive Officer for the removal of the objection of an early date.
						The Assistant to the Superintending Engineer 3rd Birela reports under date the

185

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	MONTH OF	1879.	SHEET No.	Orders by Local Government.
----------	--------------	---------------------	-------------------------	-----------------------	---------------------------	---	----------	-------	-----------	-----------------------------

1/2 of 1000 chert in the
Pondicherry accounts
in State. 17th Feb
may be for: 1000
chert. 1/2 of 1000
all the new offered

Excess over Estimate (Contd.)

Malabar District

Bahin 4 to 10 chert, 1000 chert, 1000 chert, 1000 chert

40 Brick Road to Manantoddy

and Mysore from 1871

31 July 1879 12900 241551 28651

607 The Executive Officer

in his objectionable

item Statement for

May 1879 submitted

to this office states

that the estimate has

been revised.

11 Road from Bahin to Mysore

from the Via Samberehony Ghaut

and Sultan's battery &c.

1 July 1879 12820 19238 5418

The Executive Officer

reports under date

the 28th April 1879

that the work having been

completed, no revised

estimate can be sub-

mitted. We have

been requested to

expedite.

855
17

Local MONTH OF April 1879. SHEET No. 1

Item No. Particulars. Amount of Estimate. Expenditure up to date. Excess over Estimate. Opinion of the Superintendent Engineer, with final remarks by Examiner. Orders by Local Government.

Expenditure on the completion of the Compulsion Reports.

Excesses & Estimates (contd.)

Madras District.

Quindigal Circle, District Division.

12 blowing branches on road Nos 14

W. L. to Trincomalee

2 March 79 500 000 000

The Superintendent Engineer to the Madras District under the 13th June 79 that a provision is made for Rs. 5000 was sanctioned by the Local Board on the 16th September 79 and registered on the 11th 79.

The estimate above referred to was sanctioned to the work "blowing branches on road" both from Ponnandy to "Korapavaram" and set to the one now objectionable.

13 Road No. 32, Quindigal to Aravankurichi

7 October 79 15,400 14,124 1,276

The Superintendent Engineer states on the 29th January 79 that the work was resumed in April 1879 under the authority conveyed in the Local Board Budget for 1878-79 and that the revised estimate for Rs. 20,000 has not yet been sanctioned.

Tanjore District.

Agapalan Circle, Agapalan Division.

14 Rectification of 5 miles of Road Nos 27 from Kottur to Arugundhy.

1 January 79 13,700 14,160 460

The Superintendent Engineer

1815 18

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Excess over Estimate Contd.</i>						
	<i>Uganda Police Btels; Uganda Police Division</i>						
45	Front road from Kamukasa to ...	2	March 1899 3576 1416	710		Engineer's 1 st Circle reports under date the 22 nd March 1899 that a supplementary estimate for Rs. 2000 was forwarded to the President of the Local Fund Board on the 6 th November, 1898. The required sanction is awaited.	
						Apply is awaited to a reference made by the officer on the 3 rd June 1899. A remainder will be sent.	
Total			1,395.25 1,061.38	16913	1459		

PART II.—Irregularities with respect to Appropriation.

Local.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Appropriation</i>						
	<i>Malabar District</i>						
	<i>Colonial & Military & Civil Supply Division</i>						
	1 st District G. H. T. Return	1	April 1899	607	607	The Superintendent Engineer 1 st Circle reports in his statement of 28 th September 1899 that funds have been applied for in the list of incomplete works.	

Item No.

Particulars.

if of ap. month to the
 previous account
 in 1875 or which
 may be of previous
 year, with a
 statement of the
 amount of the
 appropriation.

Amount
of Approp-
riation.Expendi-
ture of the
year.Excess
over
Appropri-
ation.Expendi-
ture
during
month.Opinion of the District
Engineer, with final
remarks by Examiner.

Orders by Local Government.

25-

Without Appropriation

For year ended

Appropriation (Bills) Appropriated Division

2. Widening the existing bridge
 over the Odumbody river.

1 April 1899

517

517

517

This item will
 be brought to
 the notice of the
 Executive Officer
 for obtaining sanction
 to the necessary
 funds for this
 work.

Total

"

1124

1124

1124

1875
 20

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>For of the District Engineer's account to the State of which the sum of Rs. 1000 is appropriated.</i>						
Miscellaneous Regulations.							
Division.	Name of work.	No. of applications made in the month of the year.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.	
Solemn Proclamation & Central Cuddalore.	Completion of works not submitted to the Examiners.						
	Works about Rs 2500.						
Solemn Proclamation & Central Cuddalore.	Maintenance of avenues.	2	4500	1374	Completed in March 1879.		
		2	3000	2904	Do		
Solemn Proclamation & Central Cuddalore.	Road from Kappatt to Vellur from Kinn.	2	3570	3569	Do		
		2	3100	2092	Do		
Solemn Proclamation & Central Cuddalore.	From Combarian to Adampattam.	2	4000	3591	Do		
		2	3400	2340	Do		
Solemn Proclamation & Central Cuddalore.	Adampattam bridge.	2	3170	1792	Do		
		2	3500	2171	Do		
Solemn Proclamation & Central Cuddalore.	Road No. 2 from Sheally to Salem.	2	2600	1911	Do		
		2	2600	1911	Do		
Solemn Proclamation & Central Cuddalore.	Road No. 1 from Vanyore to Sheally back of Sheally.	2	2600	1911	Do		
		2	2600	1911	Do		
							1875 21

Division	Name of work	No. of estimates	No. of estimates of objects	Amount of objects	Estimated amount	Remarks by the Examiners	Ordered by Local Government
Sajjoncent	Works above to 9500 Contd.						
	Road No. 20 from Colerem bridge to Mandalore bridge	2	2	3360	2789	Completed in March 1879	
Calicut	Road from Mayavaram to Fritrapundy	2	2	3675	3563		
	Canal from Cochin to Ponnani	2	2	6600	6594		
Canara	Repairing road No. 17 from Konichuan to Mallady	2	2	3410	2363		
	Repairing road No. 22 Coast road from Bynador to Kavya	2	2	3070	2431		
Mellor	Repairing road No. 3 from Calicut to join Mangalore via St. Stephens and Vittal	2	2	3380	3377		
	Constructing 1st class Choultry at Sullapett	1	1	6509	5937		Amended in March 1879
Pajamundry	Repairing the trunk road in the Cocanada Circle	2	2	6200	6102		

Mellor	Repairing the roads in the Ponnani	2	2	5000	2723		
	Repairing the road from Pajamundry to Gokarnam	2	2	4000	4016		
Mellor	Repairing the road from Sullapett to Pajamundry	2	2	3800	2548		
	Repairing the road from Pajamundry to Pajamundry	2	2	3200	1486		
Mellor	Maintaining avenues	2	2	4500	3523		
	Repairing road No. 2 from Sheally to Salena	2	2	2760	1760		
Mellor	Repairing road from Chent to Mysore	2	2	13820	19238		
	Repairing road from Ghand to	2	2	13820	19238		

Works below to 9500

Calicut
Mellor
Mellor

2 714 714
8 1080 1597
3 1715 761

Government are particularly

1875
22

Division

Name of work

Work Abstracts for works above No. 10000 not submitted to the Examiners (Continued)

Sp. of up. Portland cement
in State -
number of
cylinders
of concrete
specimens
of
work

Orders by
Local
Government

Remarks by the
Examiners

Chinglapat. - Constructing road in the 1st
mile stone on S. S. H. Road to

Vettry via Patnamallur - Road from Cuddalore to

Vainapalle - Road from Nuzvid to Pothul -

Vellore - Reconstruction of road from
Gudur to North Street junction -

Canara - Metalling Road from
Mangalore to Mysore junction -

Vijayapattam - Constructing Vijayapattam
Nathavale Road -

Chinglapat - Constructing girder bridge over
Canal -

Vijayapattam - Rebuilding southern abutment
and arch of Chitravala bridge -

Cuddalore - Road from Gudur to
Chitravala 1st section -

So - 2nd section -

Amount of
of
Estimate expended

Amount of
of
Estimate expended

Amount of
of
Estimate expended

Without these monthly
Abstracts of work
done this
office is unable to
examine the rates
at which the
officers are working
and check an im-
pending excess
over the estimate.

Without these monthly
Abstracts of work
done this
office is unable to
examine the rates
at which the
officers are working
and check an im-
pending excess
over the estimate.

Without these monthly
Abstracts of work
done this
office is unable to
examine the rates
at which the
officers are working
and check an im-
pending excess
over the estimate.

Without these monthly
Abstracts of work
done this
office is unable to
examine the rates
at which the
officers are working
and check an im-
pending excess
over the estimate.

1815
24

1883
No. 1815 W Public Works Department.
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 10th July 1879

Read the following:—

From

The Examiner of W.

Accounts

} No. dated 14th July 1879.

Communicated to

Superintending Engineers

and to the Financial Deptⁿ

for the necessary action in

continuation of Pro: No.

1673 W, dated 23rd June 1879.

2. An estimate was
sanctioned for item No.
28 in Proceedings No. 157 W
dated 11th January 1879.

3. The completion report
furnished for item No. 38
was returned to the Super-
intending Engineer for
explanation with Chief
Engineer's Memo: 2443.
dated

dated 5th July 1879.

4. In his letters marginally
quoted, the Superintending
Engineer Fourth circle
states that a revised
estimate for item No. 40
has been forwarded to
the President of the
Local Fund Board
Malabar.

S

107

No. 1097 d/24 April 1879
203

" 308 - 16th May 1879

132

ND

Superintending Engineer 98-

Financial Department 75

Examiner P.W. Accounts 75

with copy of Pro. No. 157 W

dated 11th January 1879.

Despatched

25-7-79

vide 9.7

Crossed

Sept. of 1879

PUBLIC WORKS.

To

Dated

Issued

Recd.

Exch.

G. O. 10 July 1879, No. 18154

Nos. 54-55-

Objectionable Items

Orders or statements of
in the accounts of Executive
Officers for the month of
April 1879 under Local.