

(1) Number of pages 20.

(2) Date of repair 30.12.86

(3) Initials of the Referencer lang

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS. DEPARTMENT

G.O. No.	1824.W.	Press.
B.P. No.		Mis.
Dated	11-7-1879.	~~197~~ .

28

Not to be folded or roughly handled

Read the following paper :—

No. 81.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

11th July 1879, No. 1,824 W.

General.
Account.

PROVINCIAL.

PART I.—Irregularities with respect to Estimate for the Month of April 1879.

Item Number	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE AND APPROPRIATION. <i>Tanjore.</i>			RS.	RS.	RS.	RS.		No. 62, Quære transex, 11th July 1879, No. 1,824 W.
1	Tools and Plant (New Supplies) ..	1	April 1879 ..	..	719	719	719	This item will be brought to the notice of the Executive Engineer to have the required estimate sanctioned and appropriation made.	The circumstances and authority under which this outlay was incurred should be at once explained.
	WITHOUT ESTIMATE. <i>Buckingham Canal.</i>								
2	Buckingham canal from Pennar to Kistna frontier.	4	Jan. " ..	..	48,578	48,578	..		
3	Improving canal from Casba to Coramandel.	4	" " ..	..	3,057	3,057	..		
4	Improving canal from Casba to Krishnapatnam.	4	" " ..	..	5,258	5,258	..		
5	Improving canal from Krishnapatnam to Pennar.	4	" " ..	..	30,827	30,827	..		
6	Deepening the Southern canal to 4'60 below M.S. level.	2	Mar. " ..	..	270	270	..		
7	Extending Buckingham canal from Aiyar to Cooum.	2	" " ..	..	336	336	..		
8	Junction canal from Buckingham to Commanur canal.	3	Feb. " ..	..	4,013	4,013	..		
9	Deepening the Northern canal from Madras to Pulicat.	2	Mar. " ..	..	312	312	..		

In G.O., No. 720 W., dated 11th March 1879, and No. 1,235 W., dated 25th April 1879, the Government have directed the early submission of an estimate for the whole project.

2. *Vide* G.O., No. 720 W., dated 11th March 1879, and No. 1,235 W., dated 25th April 1879, in which the Government directed the early submission of an estimate for the whole project.

PART I.—Irregularities with respect to Estimate for the Month of April 1879—cont.

Item Number.	Particulars.	Number of Accounts in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	<i>WIRROUR ESTIMATE—cont.</i>			RS.	RS.	RS.	RS.		
10	Tools and Plant (hand carts) ..	1	April 1879 ..	..	205	205	78	This item will be brought to the notice of the Executive Engineer for getting the required estimate sanctioned.	3. <i>Vide</i> paragraph 1 above.
11	Drainage of land between Vengalpur and Cochrane's canal. <i>Chingapat.</i>	2	Mar. " ..	..	3,509	3,509	..	The Assistant to the Superintending Engineer, Third Circle, reports, under date the 23rd June 1879, that the required estimate will be sent to the Chief Engineer for sanction.	4. The Superintending Engineer will explain the circumstances and authority under which the work was executed.
12	Monuments and graves, &c., at Protestant Cemetery, Mount.	2	" " ..	..	286	286	..	The Executive Engineer has been requested to obtain sanction to the required estimate. A reply thereto is awaited.	5. <i>Vide</i> paragraph 1 above.
13	Main building at Guindy Park ..	2	" " ..	..	672	672	..	Do.	
14	<i>Godavari Eastern and Central Delta.</i> Running steamer to Tarlagudem ..	1	April " ..	..	202	202	202	The Executive Engineer reports, under date the 16th May 1879, that the required estimate has been submitted for sanction on the 8th May 1879.	6. The Superintending Engineer will take the necessary action in the matter.
15	<i>Nilgiri.</i> Coonoor ghat storm repairs ..	2	Mar. " ..	..	1,450	1,450	..	The completion report received in the office has been forwarded to Government for sanction.	7. The completion report has been returned to the Examiner for further explanation.
16	<i>Presidency.</i> Strengthening the bund across the Cochrane's canal near the General Hospital bridge.	2	" " ..	..	762	762	..	The Assistant Engineer in charge of the Presidency Division reports, under date the 19th April 1879, that an estimate has been submitted to the Superintending Engineer, Third Circle, for sanction.	

17	Providing sun-shades at the Vengalpur Female hospital.	2	" " ..	..	360	360	..	The Executive Engineer reports, under date the 23rd June 1879, that an estimate was forwarded to the Surgeon-General, Indian Medical Department, for approval on the 20th March 1879, which will be submitted when received back approved to the Superintending Engineer for sanction.	8. <i>Vide</i> paragraph 1 above.
18	Alterations to roads in the compound of Government house.	6	Nov. 1878 ..	..	416	416	..	The Executive Engineer reports, under date the 12th February 1879, that an estimate is now before the Military Secretary to His Grace the Governor, and that on its return it will be submitted to the Superintending Engineer for sanction.	
19	<i>Karnool.</i> Tools and Plant (C. I. runners).	1	April 1879 ..	..	1,315	1,315	1,315	The Superintending Engineer, Second Circle, states that an estimate will be submitted to the Chief Engineer for sanction.	
	Total ..	..	..	..	1,01,322	1,01,322	1,595		
20	<i>Nagapattinam.</i> Deputy Tahsildar's Outcherry and Sub-jail with out-houses at Vengalpur.	11	Oct. 1877 ..	11,556	13,475	1,919	..	In G.O. No. 1,685 W. of 24th June 1879, it is stated that separate orders will be passed in regard to this work.	
21	<i>Ongole.</i> First-class Tahak Outcherry at Kanyagiri.	14	Mar. 1879 ..	29,650	32,179	2,529	..	The Executive Engineer reports, under date the 5th May 1879, that a revised estimate was submitted for sanction on the 28th February 1879.	9. The necessary action in the matter will be taken by the Superintending Engineer.
22	<i>Nilgiri.</i> Government house at Norwood ..	23	June 1877 ..	21,500	2,34,907	2,13,107	3,244	The Accountant-General, Public Works Department, has now been addressed regarding the sanction of a revised estimate with reference to paragraph 12 of G.O. No. 1,418 W. dated 18th May 1879. A copy of the above communication has been forwarded to the local Government for information.	
	Total ..	..	..	62,706	2,80,321	2,17,555	3,244		

PART II.—Irregularities with respect to Appropriation for the Month of April 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	Without Appropriation. Cochin.	1	April 1879 ..	Rs. ..	Rs. 1,229	Rs. 1,229	Rs. 1,229	10. The Executive Engineer reports that this work has been included in the list of incomplete works submitted to the Superintending Engineer.	
2	Presidency. Compensation for house-rent to Medical Subordinate.	1	" " ..	" ..	506	506	506	11. The necessary action will be taken by the Superintending Engineer.	
	Total ..	..	..	..	1,735	1,735	1,735		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
Presidency	WORKS COMPLETED WITHOUT ESTIMATE.							
Chingleput	Providing sun-shades at the Vepery Female hospital.	1	April 1879 ..	1	..	360	The sanction of Government is requested to enable this office to pass the expenditure.	
	Main building at Gaiindy Park ..	1	" " ..	1	..	572		
	Total ..	2	Total ..	2	..	1,032		

Division.	Name of Work.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Objectable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
Presidency	WORKS ABOVE RUPEES 2,500.							
Chingleput	Repairing Vepery Female hospital.	6	Dec. 1878	..	2,767	2,767	Completed in December 1878	
Godavari	Navigation expenses for the steamer running on the Godavari.	2	March 1879	..	5,000	4,749	Do. in March 1879	
Nellore	Constructing second-class Out-cherry at Sullurpet.	4	Jan. "	..	12,890	12,846	Do. in January 1879	
Vizagapatnam	Additions and improvements to the Collector's Cutcherry at Vizagapatnam.	2	Mar. "	..	5,300	6,755	Do. in March 1879	
Rajahmundry	Maintenance of Upper Godavari navigation works.	2	" "	..	3,000	2,926	Do. do.	
Bellary	WORKS BELOW RUPEES 2,500.							
Chingleput		..	..	3	1,144	932		
Godavari		..	..	2	..	208		
Krishna		..	..	1	825	826		
Nellore		..	..	1	816	815		
Presidency		..	..	1	1,940	1,940		
Vellore		..	..	2	425	477		
		..	..	10	3,675	5,372		
		..	..	3	1,274	1,385		
	Total ..	31	Total ..	31	35,399	41,978		
Cochin	WORK ABSTRACTS FOR WORKS ABOVE RUPEES 10,000 NOT SUBMITTED TO EXAMINER.							
Madras	Road from Mettupalayam to Kullar.	..	April 1879	..	1,19,500	6,845		
Madras	Constructing new Taluk Cutcherry at Kullar.	..	April 1878 to April 1879	..	33,070	30,853		
Madras	New Jail at Palamcottah.	..	April 1879	..	1,60,000	31,716		
Madras	Constructing Government house at Norwood.	..	" "	..	2,66,000	2,34,607		
Madras	Extra woodwork done at Sub-Collector's Cutcherry at Gooty.	..	May 1878	..	12,000	12,293		
Madras	New Taluk Cutcherry at Madhanapalle.	..	May to July 1878 and Feb. 1879.	..	29,888	28,772		
Madras	New road from Ottamund to Conoor.	..	July to Oct. 1878 and for Dec. 1878.	..	14,478	15,192		
Madras	New Pottery plant ..	..	December 1878 and March 1879.	..	1,30,400	65,852		
Buckingham Canal	Extension of canal from Palur to Markanam.	..	Jan. to Mar. 1879.	..	1,79,000	1,415		
Do.	Deepening the Southern canal ..	..	" "	..	84,950	270		
	Total ..	10	Total ..	10	10,30,576	4,27,914		

12. The Superintending Engineer concerned will see that no further delay is allowed to occur in the submission of these documents to the Examiner of Public Works Accounts.

Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.

Without these monthly abstracts of work done this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.

(True Extract.)

To the Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.

Consulting Architect to Government.

Examiner of Public Works Accounts.

Frd E. C. Shunker.

Five Copies

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

GENERAL
ACCOUNT.

Govt. of (1879) Madras.
PUBLIC WORKS.

The SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES.

Ac. Ac. Ac.

Dated July 11th.

Issued

Recd.

For

G. O., 11th July 1879, No. 1,824 W.

JULY.

Nos. 61-62.

Objectionable Items.—Orders on Statement
of— in the accounts of Executive Officers
for the month of April 1879 under "Pro-
vincial."

1924
G. O. 11-7-79 No. 1824 W.

No.

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

Dated

Recd.

5th July

1879.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of April 1879,
under Provincial.

St. John

for Examiner, P. W. Accounts.

St.

Provincial.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Number of Estimates appearing in Statement of est. by 1st of April 1879.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate							
	Coking of fuel. Dim. Pass.							
12	Monument & Grave for at Protestant Cemetery. Mount.	2	March 79	286	286	"	The Executive Eng ^r has been requested to obtain sanction to the required estimate. A reply that is awaited.	the circumstances and authority under which the work was executed.

13	Main Building at Quindly Park	2	March 79	672	672	"	The Executive Eng ^r reports under date the 16 th May 79 that the required estimate has been submitted for sanction on the 9 th May 79.	The Super ^r Eng ^r will take the necessary action in the matter.
14	Coopers' Eastern & Central Bellows	1	April 79	202	202	202	The Executive Eng ^r reports under date the 16 th May 79 that the required estimate has been submitted for sanction on the 9 th May 79.	The Super ^r Eng ^r will take the necessary action in the matter.
15	Coopers' Giant Stone repairs	2	March 79	1450	1450	"	The completion of the report, received in the office has been forwarded to the Examiners for further explanation.	The completion of the report has been returned to the Examiners for further explanation.
16	Strengthening the bund across the Cochrane's canal near the Grand Hospital Bridge.	2	March 79	752	752	"	The Executive Eng ^r reports under date the 16 th May 79 that the required estimate has been submitted for sanction on the 9 th May 79.	The Super ^r Eng ^r will take the necessary action in the matter.

Provincial MONTH OF April 1879. SHEET No. 1

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Local Government.
----------	--------------	---------------------	-------------------------	-----------------------	---------------------------	---	-----------------------------

in charge of the Prov.
Army Division reports
under date the 19th April 79
that an estimate has
been submitted to the
Superintending Engineer
and is ready for sanction.

Vide para 1
above.

Without Estimate
Presidency Division (contd)

17 Building Sanatorium at the
Nepoy Female Hospital

The Executive Engr.
reports under date the
23rd June 79 that an
estimate was forward
ed to the Surgeon
General J. M. S. L.

approval on the 20th April 79
which will be submitted
when received back
approved, to the Supg.
Engineer for sanction.

Vide para 1
above.

18 Alteration to roads in the Compound
of Government House

The Executive Engr.
reports under date the 12th
February 79 that an
estimate is now before
the Military Secretary
to His Grace the Governor
and that on its return
it will be submitted to
the Superintending Engr.
for sanction.

Karnool

19 Tools and Plant (C. S. Hannay)

The Supg. Engr.
2nd Lieut. states that
an estimate will be
submitted to the Supg.
Engineer for sanction.

Vide para 1
above.

Total 10,132 10,132 10,132

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Excess over Estimate</i>						
20	Deputy Tahsildar's salary and Sub. Jail with Out house at Vatavani. 11 Oct 1877 11,558 13,475 1919					See above of 26th June 1879 it is stated that separate orders will be passed in regard to this work.	
	<i>Dingole</i>						
21	First class Valley Butchery at Mangalore. 14 March 1878 29,500 32,179 2029					The Excise Engineer reports under date the 6th May 1879 that a revised estimate was submitted for sanction on the 20th February 1879.	The necessary action in the matter will be taken by the Supd Engineer.
	<i>Vitgiri</i>						
22	Government House at Kottarood. 23 June 1877 21,500 24,507 2,12,107 3244					The District Engineer reports that he has addressed regarding the sanction of a revised estimate with reference to para 12 of 13th May 1879. A copy of the above communication has been forwarded to the District Engineer for information.	A copy of the communication which has not been received in reply is not to be sent.
	Total	62,906	20,261	2,17,500	3244		

[Ex. Vts. Form No. 235.]

Provincial

[Chap. XX., Sec. II., Para. 30.]

PART II.—Irregularities with respect to Appropriation.

[P. W. D. Form No. 50, Provincial Part II.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Appropriation</i>						
1	Road from Mettupalai to Kullar. 1 April 1879 1229 1229					The Excise Engineer reports that the work has been included in the list of incomplete works submitted to the Supd Engineer.	The necessity for incurring this outlay should be explained with reference to the existing restrictions on expenditure.
	<i>Providence</i>						
2	Compensation for house rent to Medical Subordinate. 1 April 1879 500 500					The Excise Engineer states in his statement that the necessary action will be taken by the Supd Engineer.	
	Total	1735	1735	1735	1735		

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
						an application for funds has been submitted to the Superintending Engineer and cleared.	action will be taken by the Super Engineer.

Miscellaneous Irregularities

Division	Name of work	Number of days	Amount of expenditure	Amount of estimate	Remarks by the Engineer	Order by Local Govt.
	Works completed without estimate					
Presidency	Constructing shed at the Veterinary Hospital	1	April 1	500	Government is requested	
Chingapat	Main Building at Gundy Park	1	April 1	572	to recall the office to pass the expenditure	
	Total			1072		
	Completion of Reports not submitted to the Engineer					
	Works about Rs 2500					
Presidency	Supply Veterinary Hospital	5	Nov 1899	2767	Completed in December 1899	
Godavari Cantonment	Navigation expenses for the steamer running on the Godavari	2	Nov 1899	5000	4749	in March 1899
Adilshah	Bridge at close Catchery at Sultanpatti	1	Nov 1899	12300	12046	in January 1899
Vijayapattanam	Additional expenditure to the Veterinary Catchery at Vijayapattanam	2	Nov 1899	5000	4705	in March 1899
Rajahmundry	Maintenance of Upper Godavari Navigation works	2	Nov 1899	5000	2926	in March 1899

The S.E. concerned

1899

C. 5113

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 11 July 1879, No. 1824 W

No. 67-62

Objectionable Items
Orders on Statement of
in the Accounts of Ex. Officers
for the month of April 1879
under "Provincial"

126/10.

To J. E. 1st, 2, 3, 4 &
5 "Circles"
Consulting Architect
of Govt.
Hammer & Co.

Despd. 22.7.79.