

(1) Number of pages 10
(2) Date of repair 2.1.87 ✓
(3) Initials of the Referencer lmm

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public Works DEPARTMENT

G.O. No.	2002. W	Press.
B.P. No.		Mis.
Dated	31. 7. 1879	197.

Link

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

31st July 1879, No. 2,002 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 207. From Major L. CONWAY-GORDON, R.E., Examiner of Public Works Accounts, to the Secretary to Government, Public Works Department, General Branch, dated Chempauk, 9th July 1879, No. 79 W.

I HAVE the honor to respectfully bring to the notice of Government that the work "constructing Subsidiary Jail at Repalle" has appeared in the statements of Objectionable Items for the past thirty-three months, on account of its expenditure being in excess of the estimate as noted in the margin.

Estimate	...	...	...	...	Rs. 5,220
Expenditure	...	...	...	...	7,556

2. I observe that although repeated orders have been passed by Government directing the submission of a revised estimate for the work, nothing apparently has yet been done by the local officers in the matter.

3. I may further observe that neither has the work in question been reported complete nor has any completion report been received, although there has been no expenditure on it since October 1877.

4. I would therefore respectfully beg that some early measures be taken to finally adjust this item.

No. 208. ORDER THEREON, 31st July 1879, No. 2,002 W.

THE Government direct the Superintending Engineer, First Circle, to submit at once a complete report on the subject of this work with a view to orders being passed.

2. The Superintending Engineer will be held personally responsible for seeing that no further delay is allowed to occur in the matter.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First Circle.

Exd. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1879) Madras
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEER
FIRST CIRCLE

Dated July 31st.

Issued

Road.

Encl.

G. O., 31st July 1879, No. 2009 W.

JULY.
Nos. 207-208.

Subsidiary Jail at Repalle.—The Superintending Engineer, First Circle, to submit and send a complete report on the construction of the —

FROM THE EXAMINER, P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT,

GENERAL BRANCH.

NO. 79.W.

CHERAP, 9TH JULY 1879.

SIR,

I HAVE THE HONOR TO RESPECTFULLY BRING TO THE NOTICE OF GOVERNMENT THAT THE WORK 'CONSTRUCTING SUBSIDIARY JAIL AT REPALLE' HAS APPEARED IN THE STATEMENTS OF OBJECTIONABLE ITEMS FOR THE PAST 33 MONTHS ON ACCOUNT OF ITS EXPENDITURE ESTIMATE. EXPENDITURE. } BEING IN EXCESS OF THE ESTIMATE
5,220. 7,556. } AS NOTED IN THE MARGIN.

2. I OBSERVE THAT ALTHOUGH REPEATED ORDERS HAVE BEEN PASSED BY GOVERNMENT DIRECTING THE SUBMISSION OF A REVISED ESTIMATE FOR THE WORK, NOTHING APPARENTLY HAS YET BEEN DONE BY THE LOCAL OFFICERS IN THE MATTER.

3. I MAY FURTHER OBSERVE THAT NEITHER HAS THE WORK IN QUESTION BEEN REPORTED COMPLETE NOR HAS ANY COMPLETION REPORT BEEN RECEIVED, ALTHOUGH THERE HAS BEEN NO EXPENDITURE ON IT SINCE OCTOBER 1877.

4. I WOULD THEREFORE RESPECTFULLY BEG THAT SOME EARLY

MEASURES BE TAKEN TO FINALLY ADJUST THIS ITEM.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBLIGED SERVANT,

Loway-ford

EXAMINER, P. W. ACCOUNTS & MAJOR R. E.

2000 ^W

3

Pl. No. 1499-80-5-99

FROM THE EXAMINER, P.W. ACCOUNTS,

MADRAS.

TO THE SECY. TO GOVT. P.W.D.

GENERAL BRANCH.

NO. 79. W.

DATED 9TH. JULY 1879.

RECD.

REQUESTING TO ISSUE NECESSARY
ORDERS REGARDING THE IRREGULARITIES
WITHIN REFERRED TO.

Cir 18.7.79.
to Secy 12.7.

Oct 29.7.79

N. 2002 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 31st July 1879.

Read the following:—

2002 W
18

From
The Examiner P.W. Accounts (Pl. No. 79 W of 9th July 1879)

The Govt direct
the Superintending Engineer
First Circle to submit
at once a complete report
on the subject of this
work with a view to
orders being passed for
finally adjusting the
outlay.

2. The Supg. Engineer
will be held personally
responsible for seeing that
no further delay is

allowed to occur in the
matter.

Am: W. Hindleston.

S.
12.7

Att

1577/79

n/p

3/2

line
11.7

S.E. First Circle

S.C. Dashed 31.7.79
7.8.79

Cir 15.7.79. Att 29.7.79.
to Oct 12.7

20002. W
25

C. 5796

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Chief

Engineer

Recd.

Encl.

G. O. 31 July 1879, No. 2002W

Nos.

207-208
~~209-210~~

Subsidiary Jail at Repalle
The Subj. Engr. must be
be submit at once a com-
plete report on the con-
struction of the —