

(1) Number of pages 18
(2) Date of repair 4. 11. 86
(3) Initials of the Referencer low v

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

PUBLIC WORKS DEPARTMENT

G.O. No.	2027 W	Press.
B.P. No.		Mis.
Dated	1. 8. 1879	197.

Not to be folded or roughly handled

K. J. Govindarajan

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

1st August 1879, No. 2,027 W.

General.
Account.

No. 11.

Read the following:—

PART I.—Irregularities with respect to Estimate for the Month of May 1879.
SPECIAL, BUILDINGS AND ROADS.

Item Number.	Particulars.	Number of Accounts in which Expenditure first appeared.	Month in the Accounts of which Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the District Engineer, with final remarks by Examiner.	Order by Local Government.
1	WITHOUT ESTIMATE. <i>Chingleput.</i> Providing a temporary building for the accommodation of School of Agricultural at Government Farm, Sankapet. ECCLES OVVA EARTHARE. <i>Kudus Western Delta.</i>	3	March 1879.	..	1,500	1,633	..	The Assistant to the Superintending Engineer, Third Circle, reports, under date the 2nd June 1879, that the Executive Engineer has been requested to submit the estimate for the original amount of Rs. 1,500 for sanction.	No. 12. Order number, 1st August 1879, No. 2,027 W.
2	Constructing Subsidary Jail at Repalle.	35	April 1879.	5,220	7,653	2,336	..	The report called for by Government in G.O. No. 2,778 W., of 24th July 1878, does not seem to have been submitted, nor have the references made by this office been replied to. Government have been addressed regarding this subject in this office letter No. 79 W., of 24th July 1879.	This work, which was undertaken on emergency has also been completed. The Examiner, Public Works Accounts, has been authorized in separate Proceedings to pass the order on receipt of a completion report. 2. A special reference has been made to the Superintending Engineer, West Circle, on this subject. Proceedings No. 2,002 W., dated 31st July 1879.

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Accounts in which Objectionable Expenditure first appeared.	Number of Objectionable Items.	Month in which Objectionable Expenditure first appeared.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
	COMPLETION REVENUE NOT SUBMITTED TO THE EXAMINER.							
	<i>Works above Rupees 2,500.</i>							
Tanjore ..	Additions and Improvement to the Provincial College, Combaracorum.	8	..	October 1875.	Rs. 59,300	59,651	Completed in October 1875. ..	
Canara ..	<i>Works below Rupees 2,500.</i>	..	..	..	1,430	1,533	Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.	The Superintending Engineers, concerned will arrange for the more punctual submission of completion reports for the future.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First, Third, Fourth and Fifth Circles.
" Examiner of Public Works Accounts.

Edw. S. T. Austin.

GENERAL
ACCOUNT

Govt. of (1879) Madras.
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEERS,
FIRST, THIRD, FOURTH
AND FIFTH, CIRCLES.

Dated August 1st.

Signed

Per

By

G. O. No. 14 August 1879, No. 2027 W

AUGUST.

Nov. 11-12.

Subject: The Department of Public Works,
in the account of the Department of Public Works,
for the month of May 1879, and for the year 1878.

GOVT.
OF MADRAS }

187

{ P. W.
DEPT.

SECRETARY.

Fort St. George,

1879.

OFFICE NOTE 82/60

To

W

1. 2028 W. 1-8-79
027 W. 1-8-79.

OF

187

The objectionable items
in any under
statements for Special
and 'Imperial' Revenue
just been received.

The Special statement
containing the items of
irregular expenditure, and
of which has been already
disposed of, and the
other has been referred to.

The S. E. special report
of an order issued a day
or two ago.

There is also one item
of a completion certificate
received a year or more ago, as

W. H. H. H.

Then cross on them for
No. 4, 992 for a road
from Truck road near
Kameli to Salt Flats.
This is noted the number

Yes. But this would not
prevent the Technical inequality
^{reach of communication} being
which is completely obscure of
affairs practical, due to the time.
Many changes on P. W. fronts -
I do not see how the
observations in the last
last two columns of the
O. B. it is stated afford
the matter - the work
is stated to have been for-
warded into "without interest"
and has appeared in

* I do not depend the past
action of the department; my
remarks were meant to show
that there was an irregular
action now in progress.

Under these two heads
there are many other
very little & complaining
of as regards the present

With Love

practice, the only serious
inequalities being very
small indeed -

S
1.0

L. W.

Please see marginal
note

~~Alt~~

15-8-79

M.

Please see further
notes under your -

22.0

S

22.0

Please see code
from the petty notes
reminiscent and cir-
culate to S.E. in any
circumstances being in way
with to you in the
way of improvement

25/8/79 ~~Alt~~

P.W.D.

310179

No. 3/3
8

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Port Saint George.

G.O. No. 2027 to 271-8-79

Dated 30th

July

1879.

Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of May 1879,
under Special Buildings and Roads.

S.E. 1/3 1/3 1/3
enclos
Hon. Secy
Despatch 11879

For Examiner, P. W. Accounts.


27/1

With order

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without Estimate</u>					The Assistant to the Superintendent Engineer's order reports under date the 23rd June 79 that the Executive Engineer has been requested to put out the estimate for the original amount of Rs 1500 for sanction.	Sent recd
1	Providing a temporary building for the accommodation of School of Agriculture at Government Farm, Saidapett	3	March 79	1500		The Assistant to the Superintendent Engineer's order reports under date the 23rd June 79 that the Executive Engineer has been requested to put out the estimate for the original amount of Rs 1500 for sanction.	No. 2027 Wd 1st Aug 79
	<u>Excess over Estimate</u>						
	<u>Not to be taken into account</u>						
2	Constructing Subsidizing Jail at Repalle	35	April 79	5220	7056	The report called for by Government on 12th July 78 does not seem to have been submitted nor have the references made by this office been replied to. Government have been addressed regarding this subject in the office letter of 12th July 79.	A special reference has been made to the Chief Engineer. First circle on the subject, vide No. 2002 Wd 1st Aug 79.



10/20/94

Dept. of 18791 ~~SHADTUE~~
PUBLIC WORKS.

To

Dated

Received

Recd.

Encl.

2-8-2

G. O. *1 Augt* 1879, No. *2027* W

NOV. 11-12

Objectionable Items
Orders on statement of
in the accounts of President
Officers for the month of
May 1879 under Special