

(1) Number of pages 14
(2) Date of repair 13.11.86
(3) Initials of the Referencer lmg ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT

G.O. No.	2273	r w	Press.
B.P. No.			Mis.
Dated	4.9.1879		197

Impe
Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

4th September 1879, No. 2,273 W.

General.
Account.

Read the following:—

SPECIAL, BUILDINGS AND ROADS.

PART I.—Irregularities with respect to Estimate for the Month of June 1879.

No. 21.

Item Number.	Particulars.	Number of Appearances in Statements of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	EXCESS OVER ESTIMATE. Kistna Western Delta. Constructing Subsidiary Jail at Repalle.	36	April 1875 ..	RS. 5,220	RS. 7,555	RS. 2,335	RS. ..	The Assistant to the Superintending Engineer, First Circle, reports, under date the 6th August 1879, that a revised estimate will be submitted for sanction shortly.	No. 22, Under Thomson, 4th September 1879, No. 2,273 W. In Proceedings No. 2,002 W., dated 31st July 1879, the Superintending Engineer was directed to submit a complete report on the subject of this work. In his letter No. 792 K.S., dated 11th August 1879, he attributes the cause of delay to the confused state of the accounts. A further reference has been made to the Superintending Engineer, and the Examiner of Public Works Accounts has arranged that the Account Officer now on a tour of inspection in the Northern Districts should scrutinize carefully the accounts of the work.

2273
1

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.				Rs.	Rs.		
Rajahmundry	Work above Rupees 2,500. Constructing Light-house at Valupudi.	1	June 1879 ..	1	6,600	6,394	Completed in June 1879 ..	
Canara ..	Work below Rupees 2,500.	..	..	1	1,330	1,360		
Vizagapatam	Work Abstracts for works above Rupees 10,000 not submitted to Examiner. Alterations to the Mill Jail at Parvati- pur.	..	June 1879 ..	1	12,270	2,063	Without this monthly abstract of work done this office is unable to examine the rates at which the Executive Engineer is working in order to check an im- pending excess over an estimate.	File paragraph 3 of G.O. No. 2,027 W., dated 1st August 1879.

(True Extract.)

Major, R.E.,
Ag. Under Secy. to Govt., P.W.D.

To the Superintending Engineers, First and Fourth Circles.
" Examiner of Public Works Accounts.

Exd. S. T. Austin.
Spare Copies

2273
2

GENERAL
ACCOUNT.

Gobt. of (1879) Madras.
PUBLIC WORKS.

To
The SUPERINTENDING ENGINEERS,
FIRST AND FOURTH CIRCLES,
&c. &c. &c.

Dated September 4th.

Issued

Recd.

Encl.

G. O., 4th September 1879, No. 2,273 W.

SEPTEMBER

Nos. 21-22.

Objectionable Items.—Orders on statement
of — in the accounts of Executive Officers
for the month of June 1879 under "Special."

7-79 h 2002 w
1-a-2027 w

No. 6 F/K

2273
3

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

G. O. 4th Sept 1879 No. 2273 W

Dated 29th August } 1879.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of June 1879,
under Special Imperial, Buildings and Roads.

29/8 for Examiner, P. W. Accounts.

Major F. E.

Wah
29.8.79

With order.

inspecting Engrs
over an estimate.

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Excess over Estimate</u>						No. 2273 Wd/4. Sept 17/99
	<u>Western Western Wells</u>						In Nov. 1899, the
	<u>Constructing subsidiary soil at</u>						W. Co. was directed to
	<u>Repairs</u>	26 Apr 1899 5220 7050 2030					submit a complete
							report on the subject of this
							work. In his letter
							of 11.11.1899
							1899 he attributes the
							cause of delay to the
							confused state of the
							accounts. A further
							reference has been
							made to the Supy.
							Engg, and the Engg
							S. W. Keenly has
							arranged with the
							Acct Officer now on a tour
							of inspection in the

the Northern Districts for
scrutinize carefully
the accounts of the
work.

2273
4

unexpended Surplus
over an estimate

4.9

C6305

Govt. of Madras,
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. to Dept. 1879, No. 2273 W

Nos. 21-22

Objectionable Items
Orders on statement of
in the accounts of Revenue
Officers for the month of
June 1879 under "Special"

S E's Frit,
and Fourth
Cable,
Hammer Plug
Despd
11-9-79 21