

(1) Number of pages 30
(2) Date of repair Nov. 86
(3) Initials of the Referencer leng

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.N.D. DEPARTMENT

G.O. No.	<i>2578.vv.</i>	Press.
B.P. No.		Mis.
Dated	<i>11.10.1879</i>	<i>[Signature]</i>

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

11th October 1879, No. 2,578 W.

General.
Account.

PROVINCIAL.

Part I.—Irregularities with respect to Estimate for the Month of July 1879.

Read the following paper:—
No. 27.

5. The submission of the estimate should be expedited.

PART I.—Irregularities with respect to Estimate for the Month of July 1879—cont.

Item Number.	Particulars.	Number of Accounts in which Objections first appeared.	Month in the Accounts in which Objections first appeared.	Amount of Estimate and Appropriation.	Expenditure up to date of the Year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
9	WITHOUT ESTIMATE—cont. <i>Buckingham Canal</i> —cont.	7	Jan. 1879 ..	Rs. ..	30,327	30,327	Rs. ..	This office has nothing to add to the remarks made in the statement for June 1879.	3. The submission of the estimate should be expedited.
10	Improving canal from Krishnappa to Penner, Deepening the Southern canal to 4.50 below M.S. level.	6	Mar. " ..	..	270	270	..		
11	Extending Buckingham canal from Adyar to Cooum, Junction canal from Buckingham canal to Cooum canal.	5	" " ..	..	765	765	439		
12	Deepening the Northern canal from Madras to Pollat.	6	Feb. " ..	..	7,829	7,829	2,013	The Executive Engineer reports, under date the 22nd August 1879, that plans and estimates have been submitted to the Superintending Engineer for sanction.	5. Do. do.
13	Tools and plant (new implements).	4	Mar. " ..	..	312	312	..		
14	<i>Chingleput.</i> Monuments and graves, &c., at Protestant cemetery, Mount.	5	Mar. " ..	..	286	286	..	No information has been furnished in the Statements of Objectionable Items submitted to this office in respect to the required estimate for this item.	7. <i>Vide</i> paragraph 2 of G.O., No. 2,097 W., dated 8th August 1879.
15	<i>Coastal, Eastern and Central India.</i> Running steamer to Tarla-gudem.	4	April " ..	..	526	526	61		
16	<i>Coastal, Eastern and Central India.</i> Running steamer to Tarla-gudem.	4	April " ..	..	526	526	61	In G.O., No. 2,097 W. of 8th August 1879, it is stated that the Superintending Engineer on the receipt of the orders on the statements of demands and surrenders for 1879-80 will arrange for the necessary appropriation of funds being made from the allotment for "Provincial Repair."	9. <i>Vide</i> paragraph 12 below.
17	<i>Presidency.</i> Conservancy of the Cloon..	2	June 1879 ..	..	499	499	148	The Superintending Engineer reports, under date the 9th September 1879, that the estimate is under examination.	10. <i>Vide</i> paragraph 12 below.
18	<i>Presidency.</i> Excise over Estimate. Night. Government house at Norwood.	24	June 1879 ..	21,600	2,45,098	2,26,598	3,817	A copy of the letter from the Accountant-General, Public Works Department, No. 448 G, dated 21st August 1879, ordering the inclusion of the expenditure on this work in this office Objectionable Item Statement was forwarded to the Secretary to Government, Public Works Department, and the orders of the Government of India under the Accountant-General's Public Works Department endorsement, No. 434 G, of 25th August 1879, were referred to him on the 29th August 1879.	11. The revised estimate has been received and is now under the consideration of Government.
19	<i>Presidency.</i> Excise over Estimate. Night. Government house at Norwood.	24	June 1879 ..	21,600	2,45,098	2,26,598	3,817	A copy of the letter from the Accountant-General, Public Works Department, No. 448 G, dated 21st August 1879, ordering the inclusion of the expenditure on this work in this office Objectionable Item Statement was forwarded to the Secretary to Government, Public Works Department, and the orders of the Government of India under the Accountant-General's Public Works Department endorsement, No. 434 G, of 25th August 1879, were referred to him on the 29th August 1879.	11. The revised estimate has been received and is now under the consideration of Government.

PART II.—Irregularities with respect to Appropriation for the Month of July 1879.

Item Number.	Particulars.	Number of Accounts in which Objections first appeared.	Month in the Accounts in which Objections first appeared.	Amount of Estimate and Appropriation.	Expenditure up to date of the Year.	Excess over Estimate and Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT APPROPRIATION. <i>Battery.</i> Compensation for land taken for the Sub-Collector's and Landlady's Outbuildings at Gooly.	1	July 1879 ..	Rs. ..	3,306	3,306	3,306	The Executive Engineer has not given any information in regard to the required appropriation in his Statement of Objectionable Items for July 1879, and a reference has been made to him for the same.	12. These items will no doubt be removed on the receipt of the orders about to issue on the statement of demands and surrenders for 1879-80.

PART II.—Irregularities with respect to Appropriation for the Month of July 1879—cont.

Item Number	Particulars	Number of Appearances in Statements of Objectable Items	Month in the Accounts of which Objectable Expenditure first appeared	Amount of Appropriation	Expenditure of the Year	Excess over Appropriation	Expenses during Month	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION			RS.	RS.	RS.	RS.		
2	Bootham Canal.	1	July 1879	..	874	874	874		
3	Bootham Canal from Pannor to Kinnia further.	1	"	..	2,013	2,013	2,013	Nothing has been stated by the Executive Engineer in his Statement of Objectable Items for July 1879 in respect to appropriation for these two items.	
4	Bootham Canal from Pannor to Kinnia further.	4	April "	..	9,331	3,331	2,583	The Government have been requested in this office letter, No. 136 W. of 17th September 1879, on G.O. No. 2,189 W. of 21st August 1879, ordering the expenditure on the works to be charged partly to Railway and partly to Finance, to state whether it would not be advisable to allow the adjustment made on G.O. No. 2,428 F.R. to stand.	
5	Repairing the bridge across the Koller River on the road from Mettupalilom to Concor.	2	June "	..	1,621	1,621	425	The Superintending Engineer, Second Circle, reports, under date the 18th July 1879, that funds were appropriated in G.O. No. 1,246 W. dated 28th April 1879, but this work does not appear to have been included in his returns of appropriation submitted to this office.	12. These items will so doubt be removed on the receipt of the orders sent to him on the statement of demands and surrenders for 1879-80.
6	Repairing Head Assistant Collector's cutcherry at Cuddalore.	1	July "	..	1,402	1,402	1,312		
	Total ..	..	..	18,047	18,047	18,047	16,546		

Miscellaneous Irregularities.

Division	Name of Work	Number of Appearances in Statements of Objectable Items	Month in the Accounts of which Objectable Expenditure first appeared	Number of Works	Amount of Estimate	Amount expended	Remarks by the Examiner.	Orders by Local Government.
					RS.	RS.		
Nalors	COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER.	7	Jan. 1879	1	12,830	12,832	Completed in January 1879	
Vizagapatam	Works above Budget 2,500.	5	Mar. "	1	5,300	5,755	Do. in March "	
Rajahmundry	Constructing second-class Cutcherry at Sullurpet.	..	..	2	740	820		
Godavari, Eastern and Central Divs.	Extensions and improvements to the Collector's Cutcherry at Vizagapatam.	..	..	1	818	815		
Timmelvelly	Works below Budget 2,500.	..	..	2	273	238		
Nellore	..	..	..	2	1,680	1,715	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	13. Superintending Engineers should take steps for seeing that greater punctuality is observed in the submission of these documents to the Examiner. As regards the second item the Superintending Engineer, First Circle, will explain the delay in replying to Chief Engineer's memorandum, No. 2,795, dated 8th August 1879.
Kurnool	..	..	..	1	3,773	4,859		
Presidency	..	..	..	1	105	104		
Chittr	..	..	..	1	33,070	31,251		
Madhanapalle	New Taluk Cutcherry at Kadiri ..	..	For April 1878 to July 1879.	1	14,865	80		
Do.	Sub-Collector's Cutcherry at Madhanapalle.	..	For June 1879..	1	1,719,500	6,125	Without these monthly abstracts of work done, this office is unable to examine the rates at which the Executive Engineer is working in order to check an impending excess over an estimate.	
Bootham Canal.	Extension of canal from Pakur to Merhanam.	..	For January to July 1879.	1	..	7,839		
Do.	Construction canal from Buckingham to Commamur canal.	..	For July 1879..	1	12,820	12,862		
Nellore	Constructing second-class Cutcherry at Sullurpet.	..	For June "	1	23,300	7,731		
Vizagapatam	Alterations and additions to the Zillah Jail at Vizagapatam.	..	For July "	1	10,060	9,294		
Ongole	Constructing sub-jail at Kandukur ..	..	For May "	1	..	..		

(True Extract.)

(Signed) R. IL SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.

Examiner of Public Works Accounts.

Exd. E. C. Shanker.

Spare Copies

GENERAL
ACCOUNT.

Govt. of [1879] *Madras*
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEERS
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES

Dated October 11th.

Issued

Recd.

G. O. 11th October 1879, No. 2,618 W.

OCTOBER

Nov. 27-28.

Objectionable Items.—Orders on Statement
of — in the accounts of Executive Officers
for the month of July 1879 under Provis-
ion.

95/78
Please fill
up with
july
original

G 12578 W 9/11-10-79

Not the irregularity is

GOVT.
OF MADRAS.

1879

P. W.
DEPT.

SECRETARY.

Fort St. George,

11th Oct

1879.

OFFICE NOTE

To

W.

Objectionable item
Statement of Sub
Provincial

Contains 17 items of
expenditure with out, or
in excess of certain etc. -

1-3 refer to old trans-
actions and have been suf-
ficiently dealt with in
former orders -

No 4, compensation for land
taken up for a complete police
station requires explanation,
which has been asked for;
it will probably be found
that the irregularity is

only technical -

5 refers to an old transaction -

6-13 The Buckingham Canal

14 & 15 are both old, and

have probably been settled by

this time, as they only are correct

the issue of the statement of

savings & surpluses in Jan 1879/80

16 is only technical -

17 Superintendence in connection

with the Commission of the

Commission, apparently correct, and

probably adjusted by this

time -

18 permit to have at Port of London

19 Re taking water at

Kew; estimate now

before present -

Six items of irregularity

with regard to appropriation;

technical errors, and will

be removed on the issue of

order on statement of savings

and demands -

L

13-10-79

8-8-79 to 2703 C8

24 9- 3075 -

8-8- 2705 -

8-8- 2067 W

9- 2276 W

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

4. 10. 1879. 79. 12257871

Dated 4 October

Recd.

1879.

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of July 1879, under Provincial.

H. J. J. J.

Off. Examiner, P. W. Accounts.

With order.

Provincial.

(Chap. XX, Sec. II, Para. 20.)

PART I.—Irregularities with respect to Estimate.

[P. W. D. Form No. 59, Provincial, Part I.]

Item No.	Particulars	Amount of Estimate	Expenditure up to date	Excess over Estimate	Expenditure during month	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government
	<i>Without Estimate & Approval</i>						
1	1. Tools & Plant / New supply line / Bangalore	2	500	200		The Superintendent Engr. has issued reports under date 27th August 1879 that he has approved Govt. for funds	2378 W.P. D. 11. Date 11/11/79
2	2. Tools & Plant / New supply line	2	2169	2169		The Account to the Supply Engineer's Circle reports under date 16th August 1879 that Ministerial Officer has been asked upon for the submission of an estimate	2. Link para 2 of G.O. No. 2067 of 8th August 1879.

3	3. Tools & Plant / New supply line	2	1000	1000		The Executive Engineer's reports under date 13th August 1879 that an estimate will be sent for sanction and that an appropriation of funds made by the Supply Engineer 1st Circle	
4	4. Compensation for land taken up for Town Police Station & Village	1	500	500		2nd. September 1879 that a completion Certificate will shortly be submitted but nothing has been stated in regard to the required amount of appropriation	3. The Est. Engr. will exp. the plan whether provision was made for this charge in the estimate for the work as expected the amount of appropriation shown while para 12 below

Item No.

Particulars.

Number of days at work
in State of actual
employment
in the State of
actual employment

Amount
of
Estimate

Expendi-
ture up to
date of
estimate

Excess
over
Estimate

Expendi-
ture during
month.

Opinion of the Superintending
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Without Estimate or Appropriation paid

At large

5 Tools & Plant from Supply

July 1901

801

801

45

The Engineer has not submitted to this office a statement giving information regarding the claims remaining due up to date for July 1901 and as reference has therefore been made to

4.

Side page 2

Sept. 20 1901

8th Aug. 1879

Total

Without Estimate

Buckingham Canal

6 Buckingham Canal from James to

Victoria Frontier

July 1901

19452

19452

874

him for the same.

7 Improving Canal from Cacha to

Command

6

July 1901

887

887

-

This office has nothing to add to the remarks of the Engineer should be sent for June 1901

8 This trip at and

9 Improving Canal from Victoria

Frontier to James

July 1901

5258

5258

-

ment for June 1901

10 Deepening the Southern Canal to

400 below old level

11 Extending Buckingham Canal from

Adangur to Gorum

12 Junction Canal from Buckingham

to Gorum Canal

July 1901

7829

7829

2013

13 Deepening the Northern Canal from

Stakas to Subat

July 1901

312

312

-

The Engineer has submitted to the Supply Engineer for sanction.

14

15

the 22nd August 1901

that plans and estimates have been

submitted to the

Supply Engineer for

sanction.

Do Do

Do Do

Item No.	Particulars	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	187 . SHEET No.
	<i>Without Estimate (Contd)</i>						
	<i>Carriage</i>		269	269		Station. Sanction has been furnished in the statement of City & District Engineer. See No. 20678 of 1879. See para 2 of 1879.	
	<i>Chungking</i>						
	<i>15 allotment of 1879 at</i>						
	<i>Protestant Cemetery allotment</i>	5	286	286		In 1879. 20678 of 1879. See para 12 of 1879. It is stated that the required sanction was below.	

Item No. Particulars. Amount of Estimate. Expenditure up to date. Excess over Estimate. Expenditure during month. Opinion of the Superintending Engineer, with final remarks by Examiner. Orders by Local Government.

Without Estimate found

Proceedings

17 Conveyance of the horses - 5 Aug 79 - 497 1400 1400
 The Superintendent 10
 Original report to me. vide pass
 dated 6th Sept 1879 12 bullocks
 Chakrabarti on 10th Sept 1879
 under examination.

90000 90000 2400

Excess over Estimate

Nilgiri

18 Government Stables at Horwood

26 Aug 79 21500 24800 22600 3017

A copy of the letter from the Accountant General P. N. Dey to H. H. B. dated 21st August 1879 ordering the inclusion of the expenditure on this work in this Office by the Item Stables was forwarded to the Secretary to Govt P. N. Dey and the orders of the Govt of India under the Accountant General P. N. Dey, endorse. ment. H. H. B. B. of 26th August 1879

25/8
10/8

Item No.

Particulars.

Amount
of
Estimate.Expendi-
ture up to
date.Excess
over
Estimate.Expendi-
ture during
month.Opinion of the Superintending
Engineer, with final remarks
by Examiner.

Orders by Local Government.

Excess over Estimate paid

Ongele19 First class Kaling butchery
at Kanighuri

16 Invoice 29650 32179 2529

The Shylo Engineer
2nd class reports

under date the 23rd

July 179 that the

revised estimate was

he submitted to Govt.

for sanction shortly.

51150 280277 229127 3817

Total

were referred to him
on the 29th August 179

11

The revised estimate

has been received

and is now

under the

consideration

of Govt.

Provincial

PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Approp- riation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<u>Without Appropriation</u>						
	<u>Bellary</u>						
1	Compensation for land taken up for the Sub Collectors and 'Kachaidars' butcheries at Gul	1 July 179	3306	3306	3306	The Executive Engineer has not given any information in regard to the required appro- priation in his statement of July 179 and a reference has been made to him for the same.	These items will no doubt be recovered on the receipt of the orders about the same on the statement of demands and vouchers for 1879-80
2	Buckingham Canal to Krishna frontier	1 July 179	8714	8714	8714	Nothing has been stated by the Exe- cutive Engineer in his	
3	Junction Canal from Buckingham to Commamur Canal	1 July 179	2013	2013	2013		

Item No. Particulars.

Amount of Appropriation. Expenditure of the year. Excess over Appropriation. Expenditure during month. Opinion of the District Engineer, with final remarks by Examiner. Orders by Local Government.

40-11-10-11-12-13-14-15-16-17-18-19-20-21-22-23-24-25-26-27-28-29-30-31-32-33-34-35-36-37-38-39-40-41-42-43-44-45-46-47-48-49-50-51-52-53-54-55-56-57-58-59-60-61-62-63-64-65-66-67-68-69-70-71-72-73-74-75-76-77-78-79-80-81-82-83-84-85-86-87-88-89-90-91-92-93-94-95-96-97-98-99-100

Miscellaneous Irregularities.

Division	Name of Work	Number of Months in which the work was completed	No. of Months of which the work was completed	Amount of Estimate	Amount Expended	Remarks by the Examiner
Nellor.	Completion Reports not submitted to the Examiner.					
	Works above Rs 2500					
	Constructing 2nd class butchery at Sullurpet	7	1	12820	12862	Completed in January 1879
Viragapattam	Additions & improvements to the Collectors Butchery at Viragapattam	5	1	5300	6755	Do in March 1879
Rajahmundry	Works below Rs 2500					
Godavari East & West		2	2	740	820	Government are partly
Tinnivelly		1	1	816	815	regularly requested to im.
Nellore		2	2	228	228	press upon the Superintendent
Harimool		5	5	1680	1718	ing Engineers the impt.
Presidency		1	1	350	336	and a more punctual
Chittoor		11	11	3773	4859	submission of completion
		1	1	105	104	Reports.

14 July 1879
The District Engineer should take steps for seeing that greater promptness & regularity is observed in the submission of these documents - Considered by the Examiner

Division	Name of Work	Amount of Work in the Month of	Amount of Estimate	Amount of Estimate	Remarks by the Engineer	Orders by Local Government
	Work Abstracts for works above					
	Rs 10,000 not submitted to the Engineer					
Madras	New Talag butchery at Madir	for April 1879	32,070	31,251	Without these monthly abstracts of works done this Office is unable to examine the rates at which the Engineer is working	as regards the accounts second items the Supd. Engrs. for Circle will explain the delay in replying to Chief Engrs. Memo: 2705-dated 8th Aug. 1879.
	Sub. Collector's butchery at Madir	for June 1879	14,095	30	in order to check an impending excess over an estimate.	
Buckingham Canal	Extension of Canal from Palan to Merkanam	for January 1879	179,600	5,125		
	Junction Canal from Buckingham to Honnamur Canal	for July 1879		7,839		
Nellore	Constructing 22 black butchery at Sullurpet	for June 1879	12,880	12,862		
Viragapalam	Alterations and additions to the Yillah jail at Viragapalam	for July 1879	23,300	17,326		
Angole	Constructing sub jail at Kun. dukur	for May 1879	10,000	9,296		

Oct 4/10

10.10

11.10

To the
 Supd. Engrs: 1st, 2nd, 3rd, 4th & 5th Circles ✓
 Engineer, Madras ✓
 24-10-79

Under review
 received
 report of
 Mr. J. J. J.
 dated 27.10.79
 8-11-79

10.10

9878/14

2578
15

Q. 11-10-79. K 2578H

C-7122

Govt. of Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O. 11 Oct. 1879, No. 25784

No. 27-28

Objectionable Items
Orders on statement of
in the accounts of Executive
Officers for the month of
July 1879 under Provincial

6-10-10-