

(1) Number of pages 12
 (2) Date of repair 19. 11. 86.
 (3) Initials of the Referencer long ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works. DEPARTMENT

G.O. No.	3219 W	Press.
B.P. No.		Mis.
Dated	15-12-1879	~~197~~

2/6/86

Not to be folded or roughly handled

22/19
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

15th December 1879, No. 3,219 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 65. Despatch from the Right Honorable the Secretary of State for India.
Public Works, INDIA OFFICE, LONDON,
No. 26. 6th November 1879.

MY LORD DUKE,—With reference to your Grace's telegram quoted in the margin, I forward for your information a report by the Director-General of Stores regarding the supply of the cement referred to.

Telegram dated 10th September 1879.

"Slow supply cement Indents interrupts progress Harbour."

I have, &c.,

(Signed) CRANBROOK.

His Excellency the Most Noble
The Governor in Council, Fort St. George.

Copy of Report by the Director-General of Stores, dated 7th October 1879.

WITH reference to the annexed telegram from the Governor of Madras, dated 10th September, I beg to report the arrangements made for complying with the Indents for cement referred to.

The first Indent for 3,000 tons was not received until 10th March last, but had been anticipated by a telegram, dated 22nd January, upon which steps were at once taken to purchase the cement.

The telegram and Indent both requested that 1,000 tons might be sent *via* canal, and the remainder *via* Cape, but to prevent possible delay it was decided to forward half the demand by the former route. One thousand and five hundred tons were accordingly despatched continuously by steamers, the first of which sailed early in March, and the last in May. The shipment of the remaining 1,500 tons *via* Cape was completed in August.

The second Indent was received on the 7th July 1879, and arrangements were made, after consultation with Mr. Parkes, the Engineer of the Madras Pier, with the Wouldham Cement Company, for the supply of 500 tons by the 13th August, and 500 more by the 23rd August, and the remaining 2,000 tons indented for by the 30th November. The first 900 tons have been despatched between 16th August and 13th September by steamers *via* Suez Canal and a further 200 tons will be shipped by steamer about the 25th October. The remainder will be shipped as ready *via* Cape, and it is expected that by the end of this month another 1,000 tons will have been despatched by that route.

No. 66. ORDER THEREON, 15th December 1879, No. 3,219 W.

COMMUNICATED to the Superintendent, Madras Harbour Works, with reference to G.O., No. 2,335-A W., of the 12th September last.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintendent, Madras Harbour Works.

Ed. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of (1879) Madras
PUBLIC WORKS.

To

THE SUPERINTENDENT, MADRAS
HARBOUR WORKS.

Dated December 15th.

Issued

Recd.

Encl.

G. O., 15th December 1879, No. 3,219 W.

DECEMBER

Nos 65-66.

Madras Harbour Works.—Despatch from the Secretary of State forwarding report by the Director-General of Stores regarding the supply of the cement for the — communicated to the Superintendent, Madras Harbour Works.

Public Works

no. 26.

Telegram

Dated 10th Sept 1879
"Slow supply cement suddenly
interrupts progress Harbour"

My Lord Duke,

With reference to Your Grace's Telegram quoted in the margin, I forward for your information a Report by the Director General of Stores regarding the supply of the cement referred to.

I have the honor to be
My Lord Duke,

Your Grace's most
obedient humble servant

Cranbrook

His Excellency
The Most Noble
The Governor in Council
Fort St George.

G.O. No. 2835 A. H. 12-9-49
Home Department No. 57 of 1849

P.W.D.
200079

No. 6

No. 6

Public Works

6th November 1879

The
Letter to Hon^{ble} George
No. 26.

G.O. 15-12-79-12-3219 H

65

Civ. 2-12-12-12

Copy Report

With reference to the annexed Telegram from the Governor of Madras dated 10 September, I beg to report the arrangements made for complying with the Indents for Cement referred to.

The First Indent for 3000 Tons was not received until 10th March last, but had been anticipated by a Telegram dated 22nd January, upon which steps were at once taken to purchase the Cement.

The Telegram and Indent both requested that 1000 Tons might be sent via Canal, and the remainder via Cape, but to prevent possible delay, it was decided to forward half the demand by the former route. 1500 tons were accordingly despatched continuously by Steamers, the first of which sailed early in March, and the last in May. The shipment of the remaining 1500 tons via Cape, was completed in August.

The Second Indent was received on the 9th July 1879, and arrangements were made, after consultation with Mr. Parnes the Engineer of the Madras Pier, with the Wouldham Cement Co. for the supply of 500 tons by the

the 13th August, and 500 more by the 23 August,
and the remaining 2000 tons indented for
by the 30th November. The first ⁹⁰⁰ ~~1000~~ tons
have been despatched between 16 August
and 13 September by Steamers via Suez
and a further 200 tons will be shipped by the steamer about the 25 October.
Canal. The remainder will be shipped
as ready, via Cape, and it is expected
that by the end of this month another
1000 tons will have been despatched
by that route. —

P.W.D.

2 DEC 79

No. 17

2224

M.D.

Copy Report by the Director
General of Stores, dated
7th Oct: 1879.

In G.O. 15th December 79 No 3219

Referred to in Public Works Letter
Madras, No 26, dated 6th Nov: 1879

No 3219

P. W. Department.

3219
6

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 15th December 1879.

Read the following

Despatch from the Secy.
of State } (No. 26 of 6th Nov: 1879)

Communicated to
the Supt. Madras Harbour
Works, with reference to G.O.
No. 2335 A.W. of the 12th
Sept: last.

[Signature]

2/12/79

[Faint handwritten text]

Supt. M. A. W. R.
Sept 28-12-79.

[Faint handwritten text]

Mr. H. H. H. H. H.

7

C. A. W.

1600 100 1000

100

13-12

p

Cu 8582

Govt. of 1879 Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 15 Decr 1879, No. 3219 W

Nos. 65-66

Madras Harbour Works
Despatch from the Secy
to the Govt. forwarding report by the
Director Genl of Works re
-garding the supply of
Cement for the — — —
to the Supdt Madras
Harbour Works.

6-1-17-80