

[Faint, mostly illegible handwritten text in cursive script, possibly a letter or journal entry.]

3314 W

This is 3314 W 823 Dec 179

461-463

Copied 2/12

GOVERNMENT OF MADRAS.

PUBLIC DEPARTMENT.

8th August 1879, No. 1223.

Devala Hospital.

Read the following paper :—

No. 10. *From R. W. BARLOW, Esq., Commissioner of the Nilgiris, to the Acting Chief Secretary to Government, dated Ootacamund, 29th July 1879, No. 91.*

In G.O., No. 453, of the 5th March 1878, Public Department, a grant of Rupees 3,000 was made for the construction of new quarters for the medical officer attached to the Devala Dispensary. The Executive Engineer, by whom the work was carried out, reports that the building was completed at an excess outlay of Rupees 600, above the sanctioned allotment.

2. The increased expenditure was due to the character of the ground on which the building is erected, a circumstance not observed when framing the plan and estimate, and to the dearness of labor and materials, Devala being an out-of-the-way station.

3. The Hospital Committee are reported to be unable to bear the charge, and I request therefore that Government will be so good as to accord sanction to the excess outlay and provide the necessary funds.

4. Major Morant's letter and its enclosures are herewith forwarded for the information of Government.

No. 11. ORDER THEREON, 8th August 1879, No. 1223.

His Grace the Governor in Council is not prepared, during the present financial pressure, to sanction the excess outlay of Rupees 600 incurred on the Devala Hospital.

2. The Executive Engineer is to blame for not reporting the probability of excess in time to stop the work.

(True Extract.)

C. G. MASTER,
Acting Chief Secretary.

To the Commissioner of the Nilgiris.
„ Surgeon-General, Indian Medical Department.

Exd. T. O'Connor.

Executive Engg's Office
Coimbatore 15th Nov^r 1879

N^o 531.

From,

The Executive Engineer
Nilgiri Division

To,

The Superintending Engineer
Fourth Circle
Coimbatore.

Sir,

With reference to Public
Department G. O. N^o 453 dated 15th
March 1878, I communicated with
the Devalah Hospital Committee.
They desired that the Apothecary's
Quarters should be first constructed.
I prepared a plan and Estimate
(the latter amounting to Rs 3000)
the format of which provides for
the smallest possible accommodation
(as will be seen by the accompanying
plan) and far less than
the authorized scale. The Plan
was approved by the Hospital
Committee, and I was requested
to undertake the work at once.
The Building has been constructed
at a cost of Rs 3600, with the Rs 3000
provided

Govt. of 1879 Madras.

PUBLIC.

To

THE COMMISSIONER OF THE

NILGIRIS,

&c.,

&c.,

&c.

Dated August, 8th.

Tested

Recd.

B-4.

G.O., 8th August 1879, No. 1223.

AUGUST.
Nos. 10-11.

Devalah Hospital.—The excess outlay of Rs 600
incurred on the Devalah Hospital, not sanctioned.



provided by the Commissioner of
the Nilgiris in his letter N^o. 247 of
the 30th July 1878.

2. From the Comparative Statement appended you will see that Rs 600 have been expended over and above the allotted contribution in order to complete only one of the 10000 immunized in the above Government order.

3. Having been given to understand that the Hospital Committee had no funds to meet the excess, nor to asphalt the Hospital Floor, (indeed they can hardly meet their current expenses) I requested the Commissioners to kindly obtain the sanction of Government to this additional and unavoidable expenditure and to request them to be so good as to allot the requisite funds viz Rs 600.

4. Government in their
Public Department order N^o: 1223
dated 8th August 1879 state that
"The Executive Engineer is to be
"blame for not reporting the
probability

"probability of excess in time to stop the work". With reference to the above I beg respectfully to point out that had the work been left incomplete (being of bricks in and of the cheapest possible construction consistent with stability) it would in a climate like the Wynnad with a very heavy rainfall have tumbled down. I was thus compelled to finish it and acted with the best intentions in the interests of Government.

5. I therefore beg you will kindly move Government to sanction the unavoidable excess outlay and provide the requisite funds viz Rs 600.

I have 4 $\frac{1}{2}$

(Col) J. L. L. Morant Esq
 Executive Engineer

N^o 719

Submitted for the orders
of Government.

Coimbatore
22nd Nov^r 1879 } for Supg. Eng^r 4 Circle

Coimbatore

22nd Nov^r 1879

for Suprg. Eng^g 4 Circle

8/26/2028

P.W.D.

25 NOV 79

From

The Supg. Engineer
Fourth Circle.

Ms. No. 3314 P.A. 23-12-79

Dated 22nd

Recd:

} Nov: 179.

No. 419.

Inc: 2

Hospital Quarters at
Savelah.

Submitting for
orders copy of letter from
Ex. Engr. Nilgiri Dist. Engr.
submitting plan & compare
- true statement of -
with a request to cancel
him the excess outlay
over the original estimate.

Public Op. 453-15. 3. 78
1223-8.8.79

GOVERNMENT OF MADRAS.
PUBLIC DEPARTMENT.

15th March 1878, No. 453.

Medical-Devala Hospital.

Read the following papers:—

No. 68. From A. McC. WEBSTER, Esq., Acting Commissioner of the Nilgiris, to the Chief Secretary to Government, dated Ootacamund, 21st February 1878, No. 15.

With reference to Proceedings of Government, No. 100, of 19th January 1878, Public Department, I have the honor to forward copy of a letter from the Honorary Secretary, Devala Hospital Committee, stating that the planters are unable at present to raise the Rupees 2,000 required for the completion of the hospital buildings, &c.

ENCLOSURE No. 1.

From J. W. MINCHIN, Esq., Honorary Secretary, Devala Hospital Committee, to the Acting Commissioner of the Nilgiris, dated Devala, 14th February 1878.

I am instructed by the Committee to acknowledge the receipt of G.O., No. 100, of 19th January 1878, which was read at their last meeting.

2. I have to inform you that the Committee do not see any probability of raising the Rupees 2,000 suggested by the Government for the completion of the present buildings and the erection of the medical officer's quarters.

3. The planters have already raised and expended on the erection of this hospital the sum of Rupees 8,185-8-10, and the prospects of the district are not such as to allow any further subscriptions being made at present.

No. 69. ORDER THEREON, 15th March 1878, No. 453.

As the Devala Hospital Committee are unable at present to raise any further subscriptions for the completion of the hospital buildings, and as it is of urgent importance that the asphalting of the flooring and the erection of separate quarters for the medical officer in charge should be carried out at once, His Grace the Governor in Council resolves to sanction a grant-in-aid of Rupees 3,000 for the purpose, and trusts that the needed drainage or lowering of the ground around the hospital will be gradually executed by the Hospital Committee.

2. The grant will be made on or after the 1st April 1878, and will form a debit against Provincial Services, Medical.

3. No delay should be permitted to occur in the completion of the asphalting and erection of the medical officer's quarters.

(True Extract.)

D. F. CARMICHAEL,
Chief Secretary.

To the Commissioner of the Nilgiris.
" Surgeon-General, Indian Medical Department.
" Accountant-General.

Exd. A. F. Goodall.

PROCEEDINGS of the MADRAS GOVERNMENT.

READ the following *Endorse.*

-ment from the Public Works Department,
23^d December 1879 No 3662.

Order then on 17th December 1879 No 1766

Under the circumstances represented
in three papers, His Grace the Governor
in Council sanctions the excess outlay.
2. The Public Works Department will

be requested to appropriate the requisite
funds from the Reserve under Provincials.

(Indestruct)

Accepted
Agchif Secretary

To
The Public Works Dept
(with papers)

Obt. of 11878 Madras.

PUBLIC.

To
THE COMMISSIONER OF THE
NILGIRIS,
&c., &c., &c.

Dated March 15th.

Issued

Recd.

G.O., 15th March 1878, No. 453.

MARCH.
Nos. 68-69.

*Medical—Dental Hospital—A grant-in-aid of
Rspees 3,000 for the asphaltting of the flooring of
the hospital buildings and the erection of sepa-
rate quarters for the medical officer in charge,
sanctioned.*



P.W.D.
18DEC79

No

To

Dated
Recd.

187, No.

Nos.

Govt. of 187 } Madras.

Sanctioning the
excess outlay for
the Postal Station
Quarters.

Subst. Section
Appropriated.
The Govt. Dept. should
be provided the same from
Post. Dept. funds. It
may be provided by
the Govt. funds.

No 334 W d/23 Dec/79

From the Supg Engineer
Fourth Circle

H.E. No 719 dated 22nd
November 1879.

From the Public Dept.

H.E. No 1766 dated 17th
December 1879.

The sum of
Rs 600, being the excess
outlay on the Post-
office Quarters at
Devanahalli, is appro-
priated from the
Provincial Reserve
of 1879-80.

[Signature]

19/12/79

S. E. 4th Circle ✓
Ex. No. 1 ✓
Public Dept ✓

H. S. desptd 23-12-79.

19/12