

Liberty 1-18
Vna

Geo. 399 W P.W.D dt- 8.2.1879.

10

399

No.

No. of 8. Feb 1879 12399 H

From

The Examiner,

Public Works Accounts,

To

The Secretary to Government,

Public Works Department,

Fort Saint George.

W. H. Gordon

Dated *21 January*

Recd.

1879

No.

Forwards for the orders of the Local Government a Statement of Objectionable Items in the Accounts of Executive Officers for the month of *October* 1878, under Local *Special*

Lowman-Gordon

Examiner, P. W. Accounts.

W. H. Gordon

*14.1.79 no 1876
31.12.78 - 4874 W
5.12.78 - 4616 W
4.12.78 - 4551 W
7.11.78 - 4276 W
24.10.78 - 4102 W
6.7.78 - 2766 W*

64

Cur 31-12-79

PART I.—Irregularities with respect to Estimate. for October 1877

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	Without Estimate. Kistna Western Delta Maintenance of Nursery gardens and forest at Nuzvid.	3	249	249		Reply is awaited. No orders can be made by at present be posted. This office on the 14 th October 1878. A. re- minder has been sent. A prediction was last in- -closed in September 1878.	For sent No. 399 W of 8 July 79
2	Excursion Estimate Architect Constructing Senate House at Cherpanthi	4	2,743.06	2,040.75	96.09	3,013	It is stated in G. O. No. The Consulting Archi- 4276 W dated 7 th November 1878 that the Government Architect Mr. G. O. will 1878 that the separate estimate will be submitted to the District be posted on the subject this of a revised estimate is awaited.

2

3. Kistna Western Delta
Constructing subsidiary jail at
Repalli

28	April 78	5220	7556	2336		Gov. G. O. No. 216 W dated 1 st July 1878 the Government Architect Mr. G. O. will state the District Engineer re- submit the report port is awaited within called for in G.O. regard to the names of No. 2466 W of 6 July the individuals responsible 1878 accompanied sible for the great delay by the revised estimates in the submission of the so long awaited revised Estimate. A reply is also awaited to reference made by this Office dated the 12 th October 1878 and a reminder has been sent for the same.
28,1606	293631	12025	1,863			

[Ex. Wks. Form No. 284.]

Local. Special.

[Chap. XX., Sec. ii., Para. 80.]

PART II.—Irregularities with respect to Appropriation. for October 1878.

[P. W. D. Form No. 50, Local Part II.]

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Appropriation.</i>						
	<i>Calicut</i>						
1.	Constructing two more wooden piers to protect the fore shore in front of the Calicut New Customs House	1 Oct/78	900	900	650	Prof. C. A. A. 102 W. dated 2nd October 1878 is stated that it will be considered in the financial year by an appropriation from the Provincial Revenue Department whether the provisions should not be made from Port Funds and the District Engineer reports the same in his reply dated 19th November 1878.	399 3

Page No.

Particulars.

Amount of Approp- riation.	Expendi- ture of the year.	Excess over Appropri- ation.	Expendi- ture during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
----------------------------------	----------------------------------	---------------------------------------	--------------------------------------	---	-----------------------------

399
7

W
C ~~Obt.~~ of {1879} Madras.
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 8 July 1879, No. 3996

Nos. 64-65

Objectionable Items
in statement
of — in the Accounts of
Executive Officers for the
month of October 1878.
under Special, ~~and~~