

(1) Number of pages 16
 (2) Date of repair 28-10-86
 (3) Initials of the Referencer lenm

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	788	Press.
B.P. No.		Mis.
Dated	15-3-1879	197.

A.H

Not to be folded or roughly handled

788

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

15th March 1879, No. 788 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 201. From Lieutenant-Colonel H. L. PRENDERGAST, R.E., Superintending Engineer, Second Circle, to the Chief Engineer, Public Works Department, dated Bellary, 7th March 1879, No. 2,076.

I HAVE the honor to submit for sanction a revised estimate and comparative statement showing the expenditure of Rupees 1,955 on constructing a Police Station at Goovalcheruvu in the Cuddapah District, whereas in G.O., No. 164 W, dated 12th January 1878, an estimate of Rupees 1,720 was sanctioned for the purchase of the bungalow and for converting it into a Police Station.

2. The excess over the original estimate, viz., Rupees 235, is due to the estimate not having been calculated on the rates upon which the Superintendent of the Public Works Workshops has furnished his bill. There is a minor item for an extra arm rack included in this bill, and the cost of carriage from Cuddapah is Rupees 9-1-10.

The excess as shown in the comparative statement is thus arrived at :—

	RS.	A.	P.	RS.	A.	P.
The estimate provides for wood and iron work ...				220	13	0
Amount of Workshops bill ...	446	10	0			
Carriage charges from Cuddapah to Goovalcheruvu.	9	1	0			
				455	11	0
Difference excess ...				234	14	0

No. 202. ORDER THEREON, 15th March 1879, No. 788 W.

THE Government observe that this work has apparently been completed, and that the preparation of a revised estimate was therefore unnecessary.

2. The Examiner of Public Works Accounts will pass the excess expenditure of Rupees 235 under paragraph 7 C, Section VII, Chapter III, of the Code of Regulations for the Public Works Department, on receipt of a completion report, the submission of which should be expedited.

(True Extract.)

Colonel, R.E.,
Ag. Secy. to Govt., P.W.D.

To the Superintending Engineer, Second Circle.
" Examiner of Public Works Accounts.
" Inspector-General of Police.
" Judicial Department.

Exd. C. Howarth.
Spare Copies

GOVT. OF 1870
PUBLIC WORKS.

THE SUPERINTENDING ENGINEER,
SECOND CIRCUIT

Q. O. 135 Nov 1870 No 100

MARCH
Nos 201-202.

Revised ABSTRACT ESTIMATE

Madrassully Division Cuddalore District Rayachoti Taluk

Work — Altering the Bangaloo at Govvelcheruvu as Police Station

Quantity.	Description of Work.	Rate.	Per.	Amount.	Total.
17 1/3	Q. Demanting arch work	4	27	468	X
5	S. Ransing thatched roof	4	1/2	14	X
25	Q. Bricks in channam	3	1/2	75	X
3.63	S. Terracing with brick on edge 8" jelly	25	1/2	70 1/2	X
	3 courses of flat tiles 3 cent of plaster	4	d	29 10 1/2	X
9.92	d. Plastering 2 coats of channam	36	d	6	7
27.60	d. White washing with do do	16	1/2	78	X
80	Q. 1/2 Cornice work Complete				
	Arass pack				
	Iron barred door & 1/2 frames Complete			155 11	
	d. Ventilation box do do				
	Teak wood wrought & put up			21 8 11	
	Sundries & per cent do for Junction & Estimate			76 1/4	
	Total			1250	
	Cost of building				

Total Amount of revised Estimate Rs 1254 14

Madrassully
RANGE OFFICE,

18th January 1879

W. W. S. S. S.

I. V. S. S. S. R. E.

In charge of
Madrassully

From

The Office in charge

Madras Presidency Range & District

To

The District Engineer,

Madras, N. W. C.

Dated

18

3 of January 1897

Received

Received

Abstract Estimate amounting to Rs 100

1904-11-12 for Construction

General Services & Police

Station

Comparative Statement for Works done on the General Charrovo Police Station

Particulars of Work	As per Sanctioned Estimate		As per Revised Estimate		More than Sanctioned estimate		Less than Sanctioned estimate		Remarks
	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	
Dismantling arch work	39	17 3/4	4 68	17 3/4	4	4 68			
Removing thatched roof	100	5	1 40	5	4	9 40			
Brick in chumam	25	3	78	25	3	78			
Terracing with brick on edge 3' fully 3' wide	3	63	25	3	63	25			
of flat tiles & 3 coats of plaster	9	92	4	39	10	10			
Plastering with 2 coats of chumam	27	60	36	6	7	27			
White washing with do do	80	16	78	180	16	78			
Cornice work Complete R/W	1	11	11	2					
Arm rack	2	40	80	2					
Iron barred doors 6' x 8' with frame complete	6	5	30	6					
Do Ventilators 6' x 1' with do do do	22	22	48	79	18	30			
Tank wood wrought and put up off			21	8	11				
Paints 7 1/2 @ 5 per Cent			21	8	11				
Total Rs			470			1050			
Cost of Building			1250			1950			
Total amount of Est. Rs			1720						

1 Arm Rack Extra

As per D.P.W. work shop's Bill
4 wall plates extra

Md and fully Divisional Office.
Camp. Noorly. D. 18th January 1899

Handwritten signature

I. Webster
Lieut Col. P.E.
Executive Engineer

Comparative Statement
of Govulcheruvu
Police Station

Enclosures 2.

Pr. of 15-3-79 M. 7827

No 2076. Superintending Engineer's Office
Bellary. 7th March 1879.
1886

From,

The Superintending Engineer,
2nd Circle.

To,

The Chief Engineer
P. W. Department,
Madras.

Sir,

I have the honor to submit for
Sanction a revised estimate and Compa-
rative Statement showing the expenditure
of Rs. 1955 on constructing a Police Sta-
tion at Govulcheruvu in the Buddapali
District, whereas in G.O. No. 164 W dated
12th January 1878, an estimate of Rs. 1720
was sanctioned for the purchase of the Bungalows
and for converting it into a Police Station.

2. The excess over the original estimate,
viz. Rs. 235, is due to the estimate
not having been calculated on the rates
upon which the Superintendent of the Public
Works Workshops, has furnished his bill.

There is a minor item for an extra
arm-rack included in this bill;
and the Cost of Carriage from Cuddapah
is Rupees 9-1-10.

The excess as shown in the Com-
parative Statement is thus arrived
at.

The estimate provides for wood
and iron work } Rs 220-13-0

Amount of work-shops Bill Rs 446-10-0

Carriage charges from Cuddapah
to Goolachuruvu } 9-1-0

Rs 455-11-0

Difference - excess Rupees 234-11-0

I have the honor to be,

Sir,

Your Most Obedient Servant.

Harshendra Prasad. Lieut Col R.E.

Superintending Engineer

D. M. Circle

From

The Supy Engineer
office

L.

The Chief Engineer
P.M.O.

12.1.78 No 164 W

Date 7th March 1879

Recd.

No 2076

Police Station at
Govvuleh cruvu.

On 9.15.3.79 No 7887

Forwarding a revised
Estimate and Comparison
Statement showing
the expenditure of Rs. 1985
on constructing a -

11/3/79

B.R.
L. works.

No 788 W Public Works Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 15th March 1879

Read the following:-

From

The Supy Engrs Second Circle } (M.C. No 2076 d/7th March 1879)

The Govt. observe
that this work has apparent-
ly been completed and
that the preparation of
a revised estimate was
therefore unnecessary.

2. The Examiner of
P.W. Accounts will pass
the excess expenditure of
Rs 235 under para. 7C,
Section VII, Chapter III of
the Code of Regulations
for the P.W. Dept., on
receipt of a Completion

Report, the submission
of which should be
expedited. W.H.
14.3.79.

Car 2 pp
15/2

W.H.

W.H.
14.3

S.E. Second Circle ✓

Gen. R.W. Aceto ✓

Inspr. Genl. of Police ✓

Judicial Dept ✓

43/5

Staff 2-4-97-

17

No 2074

Gobt. of (1879) Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Recd.

G. O. 15 in 1879, No. 788

Nos. 201-202

Police Station at Roco

Vulcheruvu, Cuddalore

Dr. The Commr., on the

receipt of a completion Report

to show the excess expenditure

of Rs. 235 for constructing

the