

(1) Number of pages 20
 (2) Date of repair 11/86
 (3) Initials of the Referencer lang.

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No.	879 — w	Press.
B.P. No.		Mis.
Dated	24-3-1879 197	

No

Not to be folded or roughly handled

A. A. A.

Not to be taken as receipt

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

24th March 1879, No. 879 W.

General
Account.

No.
Read the following paper :—

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of January 1879.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT ESTIMATE. <i>Calicut.</i>			RS.	RS.	RS.	RS.		No. March 1879, No. 879 W. ORDER THEREON 24th
	Tidal Observatory Beypore	1	January 1879.	..	1,000	1,000	1,000	A reply is awaited to a reference made to the Executive Engineer, by this office on the 14th March 1879, G.O., No. 97 W, of 8th January 1879, only sanctioned an appropriation of Rs. 1,000.	The immediate attention of the Superintending Engineers is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible. The reply to the reference made by the Examiner should be expedited.
	EXCES OVER ESTIMATE. <i>Architect.</i>								
	Constructing Senate House at Cher- pauk.	7	May 1878.	276,386	2,89,642	13,256	59	In G.O., No. 399 W, dated 8th February 1879, the Consulting Architect was asked to expedite the despatch of a revised estimate.	The Consulting Architect has been requested in separate Proceedings, to expedite the submission of the revised estimate.
	<i>Kistna western 1/2a.</i> Consulting Subsidiary Jail at Repalli.	31	April 1876.	5,220	7,556	2,336	..	In G.O., No. 2,765 W, of 6th July 1878, the Government State that the District Engineer's reports awaited with regard to the names of individuals responsible for the great delay in the submission of the revised estimate. A reply is also awaited to a reference made by this office on the 12th October 1878. Three reminders and a memorandum have been sent to Executive Engineer calling for the same.	Vide paragraph 3 of G.O., No. 399 W, dated 14th February 1879. The report called for from the Superintending Engineer should be at once furnished, with a full explanation of the delay in its submission. The Executive Engineer should also be called upon to reply at once to the references from the Examiner and to explain the delay in doing so.

Miscellaneous Irregularities.

Division.	Name of Works, &c.	Number of Appearances in Statements of Objectible Items.	Month in the Accounts of which Objectible Expenditure first appear.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.							
	Works above Rupees 2,500.							
Chingleput	Constructing Laboratory for the Agricultural College, Government farm; Saidapet.	..	..	1	6,450	5,449	Completed in November 1878	..
Ongole ..	Zemindars house at Chundee	..	..	1	4,480	4,347	Do. in June 1878..	..
Tanjore ..	Additions and improvements to the Provincial College, Omlaconum	..	..	1	58,000	57,273	Do. in October 1878	..
	Works below Rupees 2,500.							
Canara ..		..	..	1	110	103	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	Side paragraphs 8 and 9 of G.O. No. 4,874 W, dated 31st December 1878. The delay in the submission of completion reports is particularly unsatisfactory and Superintending Engineer should take steps for their more punctual submission. The submission of work abstracts should be expedited.
Gaujam ..		..	..	2	2,322	2,381		
Wynad ..		..	..	1	105	93		
				7	70,367	69,646		
Tinnevely	Work Abstracts for works above Rupees 10,000 not submitted to Examiner.							
	New Jail to contain 310 prisoners at Palamcottah.	..	..	1	1,60,000	30,993	Without these monthly abstracts of work done this office is unable by an examination of the rates at which the Executive Engineers are working to check an impending excess over estimates.	
Vizagapatam	Zillah Jail at Vizagapatam ..	..	..	1	23,300	7,232		
Do.	Hill Jail at Parvatipur ..	..	..	1	12,270	1,641		
Do.	Sub-Jail at Karapet ..	..	..	1	18,335	7,111		
				4	2,08,605	46,877		

(True Extract.)

Colonel, R.E.,
Joint Secyetary to Government, P. W.D.

Objectible items.—Orders on statement of — in the accounts of Executive Officers for the month of January 1879, under Special.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

24th March 1879, No. 879 W.

General
Account.

Read the following paper :—
No. 283.

SPECIAL.

PART I.—Irregularities with respect to Estimate for the Month of January 1879.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT ESTIMATE. <i>Calicut.</i> Tidal Observatory, Beypore	1	January 1879.	RS. ..	RS. 1,000	RS. 1,000	1,000	A reply is awaited to a reference made to the Executive Engineer by this office on the 14th March 1879. G.O., No. 97 W, of 8th January 1879, only sanctioned an appropriation of Rs. 1,000.	No. 234. ORDER THEREON, 24th March 1879, No. 879 W.
2	EXCESS OVER ESTIMATE. <i>Architect.</i> Constructing Senate house at Cher- pak.	7	May 1878.	2,76,386	2,89,642	13,256	59	In G.O., No. 399 W, dated 8th February 1879, the Consulting Architect was asked to expedite the despatch of a revised esti- mate.	The immediate attention of the Superintending Engineer is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible. The reply to the reference made by the Examiner should be expedited.
3	<i>Krishna Western Delta.</i> Constructing Subsidary Jail at Re- palli.	31	April 1876.	5,220	7,556	2,336	..	In G.O., No. 2,763 W, of 6th July 1878, the Government state that the District Engineer's re- port is awaited with regard to the names of individuals respon- sible for the great delay in the submission of the revised esti- mate. A reply is also awaited to a reference made by this office on the 12th October 1878. These reminders and a memorandum have been sent to Executive En- gineer calling for the same.	The Consulting Architect has been requested in separate proceed- ings to expedite the submission of the revised estimate. Vide paragraph 3 of G.O., No. 399 W, dated 8th February 1879. The report called for from the Superintending Engineer should be at once furnished with a full explanation of the delay in its submission. The Executive En- gineer should also be called upon to reply at once to the references from the Examiner and to ex- plain the delay in doing so.

PART I.—Irregularities with respect to Estimate for the Month of January 1879—continued.

Item Number.	Particulars.	Number of Accounts in which Objectionable Expenditure first appeared.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Excess over Estimate.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
<i>EXCESS OVER ESTIMATE—continued.</i>										
4	Removing and renewing roof of the Dharmapuri School room.	3	Nov. 1878.	3475	3,768	293	..	293	The Superintending Engr. Fourth Circle reports, under date the 22nd February 1879, that a revised estimate for Rupees 3,768 was submitted for sanction. This sanction is awaited. Expenditure was last incurred in November 1878.	This work has apparently been completed. The submission of a completion report should be expedited.
				2,85,081	3,00,966	15,885	59	59		

PART II.—Irregularities with respect to Appropriation for the Month of January 1879.

Item Number.	Particulars.	Number of Accounts in which Objectionable Expenditure first appeared.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
<i>EXCESS OVER APPROPRIATION—Architect.</i>									
1	Constructing Senate house at Cherpak.	7	April 1878.	15,279	22,700	7,430	59	The required appropriation should be made before the official year comes to a close. The subject, vide G.O., No. 399 W, of 8th February 1879, is stated to be under reference to the Consulting Architect.	Appropriations to the full extent of the expenditure incurred was made in G.O., Financial Department Nos. 1,596, 2,077 and 661, dated 6th September and 24th November 1878, and 6th April 1879, respectively.

Miscellaneous Irregularities.

Division.	Name of Work, &c.	Number of Accounts in which Objectionable Expenditure first appeared.	Month in the Accounts of which Objectionable Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Government.
<i>COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.</i>								
<i>Works above Rupees 2,500.</i>								
Chingleput ..	Constructing Laboratory for the Agricultural College, Government Farm, Saidapet.	..	..	1	5,450	5,449	Completed in November 1878	..
Ongole ..	Zemindar's house at Chundoo	..	..	1	4,480	4,347	Do. in June 1878.	..
Tanjore ..	Additions and improvements to the Provincial College, Combaconum.	..	..	1	58,000	57,273	Do. in October 1878	..
<i>Works below Rupees 2,500.</i>								
Canara ..		..	..	1	110	103	Government are particularly requested to impress upon the Superintending Engineer the importance of a more punctual submission of completion reports.	Vide paragraphs 8 and 9 of G.O., No. 4374 W, dated 31st December 1878. The delay in the submission of completion reports is particularly unsatisfactory and Superintending Engineers should take steps for their more punctual submission. The submission of work abstracts should be expedited.
Ganjam ..		..	..	2	2,222	2,381		
Wynad ..		..	..	1	105	93		
				7	70,367	69,646		
<i>Work Abstracts for works above Rupees 10,000 not submitted to Examiner.</i>								
Tinnevely ..	New jail to contain 310 prisoners at Palamcottah.	..	..	1	1,60,000	30,993	Without these monthly abstracts of work done, this office is unable, by an examination of the rates at which the Executive Engineers are working, to check an impending excess over estimate.	
Vizagapatam ..	Zalkah Jail at Vizagapatam	..	..	1	23,300	7,233		
Do. ..	Hill Jail at Parvatipur	..	..	1	12,270	1,541		
Do. ..	Sub-Jail at Koraput	..	..	1	13,335	7,111		
				4	2,08,905	46,877		

(True Extract.)

(Signed) J. H. M. SHAW-STEWART, Colonel, R.E.,
Ag. Secretary to Govt., P.W.D.To the Superintending Engineers, First, Second, Third, Fourth and Fifth Circles.
" Consulting Architect.

" Examiner of Public Works Accounts.

Ftd. E. C. Shuker.

Spare Copies

GENERAL
ACCOUNT.

Govt. of (1879) Madras.
PUBLIC WORKS.

To
THE SUPERINTENDING ENGINEERS,
FIRST, SECOND, THIRD, FOURTH
AND FIFTH CIRCLES,
&c., &c., &c.

Dated March 24th.

Issued

Recd.

Encl.

G. O., 24th March 1879, No. 879 W.

MARCH

Nos. 282-284.

Objectionable Items.—Orders on Statement
of — in the accounts of Executive Officers
for the month of January 1879 under
Special

4-3-79 no bsbw
8-2-79 399 W
6-7-78 2766 W
31-7-77 504 W
26-4-78 238 W
8-1-79 97 W

No.

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 18th March } 1879.
Recd.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of January 1879,
under Imperial, Buildings and Roads. Special.

Louisa Gordon

Examiner, P. W. Accounts,
+ Major R. E.

1000
19-3-79
With Order 1073
1879

Special **Imperial, Buildings and Roads.**

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars	Month in which the amount is paid by the Government	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
<u>Without Estimate.</u>								
1.	<u>Calicut</u> Tidal Observatory Building—	1 Jan'y 79.	"	1000	1000	1000	Apply is omitted made to the Executive Engineering Officer by the Office on the 14 March 1879. G.O. No. 97. W. of 8 Jan'y 1879 only sanctioned and appropriation of Rs 1000.—	No. 899 W. of 24 March 79. The immediate attention of the subject is called to the following remarks, and every endeavour should be made to adjust the irregularities as early as possible.
<u>Gross over Estimate</u> <u>Architect</u>								
2.	<u>Penalty house at</u> <u>Chelipatti.</u>	7 May 79.	27,128 6	28,912	1,256		In G.O. No. 399 of dated 8 February 1879, by the Executive Engineer was asked to expedite the dispatch of a revised estimate.	The Consulting Architect has been requested to submit a separate proceedings to expedite the submission of the revised estimate, ~~and to expedite the submission of the revised estimate.~~
3.	<u>Western Delta</u> <u>Consolidatory Jail</u> <u>at Kollali.</u>	31 April 76.	5220	7556	2336		In G.O. No. 2766 W. of 6 July 1878, the Govt. state that the Civil Engineer's report is awaited, with regard to the proposal of the individuals possible for the great delay in the submission of the revised estimate. A reply is also awaited to a reference made by this Office in the 12 Oct 78. There remains and a Memo has been sent to C. Eng. calling for the same.	Vide para 3 of G.O. No. 899 W. dated 8 Feb'y 1879. The report called for from the Civil Engineer should be at once furnished, with a full explanation of the delay in its submission. The Executive Eng. should also be called upon to reply at once to the references from the Examiner and to explain the delay in doing so.
<u>Carried over</u>								
			281606	297198	15592	59		

Cn 2358

Gobt. of 1879 Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 24 Mar 1879, No. 879W

Nos. 283-284

Objectable Items
Orders on statement
of - in the account
of Executive Officers
for the month of Jan'y/79
under Special.