

(1) Number of pages 18
(2) Date of repair 1-12-86
(3) Initials of the Referencer long

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W. DEPARTMENT

G.O. No.
B.P. No.

1987 W

Press.
Mis.

Dated

23.8.1880

197

long
Not to be folded or roughly handled

1987
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

23rd August 1880, No. 1,987 W.

Buildings and Roads.
Civil Works.

Read the following papers :—

No. 52. From Examiner, P.W. Accounts, dated 23rd July 1880, No. 72 W.

No. 52-A. From Supg. Engr., Third Circle, dated 23rd July 1880, No. 467 T.C.

No. 52-B. Office Note from Exr., P.W. Accounts, dated 4th August 1880, No. 364.

No. 53. ORDER THEREON, 23rd August 1880, No. 1,987 W.

In G.O., No. 2,881 W., dated 10th November 1879, an estimate, amounting to Rs. 3,965, was sanctioned for repairing the old bungalow occupied by the Sub-Collector at Dindigul, but after an expenditure of Rs. 1,879 had been incurred the work was stopped by the discovery of the unsoundness of the walls.

2. Another estimate, amounting to Rs. 6,385, was accordingly approved in G.O., No. 1,467 W., dated 22nd June 1880, for the construction of a new building, and the full amount of the estimate, viz., Rs. 6,385, was appropriated for the work.

3. Under a misapprehension as to the correct procedure the Superintending Engineer, Third Circle, recommended in his letter, No. 389 T.C., dated 12th July 1880, the resumption of Rs. 1,220 from the appropriation for the work on account of materials collected for the old building in 1879-80, and now transferred to the new work. This proposal was sanctioned in G.O., No. 1,708 W., dated 17th July 1880, the amount being credited to the Provincial Reserve. The proper course was to bring forward the repair estimate in the current year, credit it with the value of the materials transferred to the new work, and debit the new work with the cost. This will now be done, and the sum of Rs. 1,220 previously resumed will be re-appropriated as soon as funds become available.

4. The amount of the estimate for the new bungalow will thus stand at Rs. 6,385, the sum sanctioned in G.O., No. 1,467 W., dated 23rd June 1880.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Third Circle.
" Examiner of Public Works Accounts.
" Accountant-General.
" Revenue Department.

Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1880) Budget.

PUBLIC WORKS.

TO
THE SUPERINTENDING ENGINEER,
THIRD CIRCLE,

CC. CC. CC.

Dated August, 1880.

From

Ref.

End.

G. O., 25th August 1880, No. 1,987 W.

AUGUST.

No. 62-68.

Sanction for the Sub-Collector at Dindigul.—Passing orders regarding a sum of Rs. 1,220, the value of materials collected for repairs to the old —, and the amount of the estimate for the construction of a new — to stand as first sanctioned.

28/7/80
1987/2
FROM THE CHIEF ENGINEER, P. W. ACCOUNTS,

CHIEF ENGINEER, P. W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Rs. 72 1/2

MADRAS, 28 JULY 1880.

SIR,

WITH REFERENCE TO G. O. NO. 1,457, DATED 20th JUNE 1880, SANCTIONING THE ESTIMATE FURNISHED BY THE COLLECTOR FOR A BUDGET FOR THE SUB-COLLECTOR AT DINDIGUL, I HAVE THE HONOR TO ENQUIRE THE AMOUNT OF THIS ESTIMATE AND WHETHER IT INCLUDES THE PREVIOUS OUTLAY INCURRED BY THIS DEPARTMENT TO THE EXTENT OF RS. 1,379/— AGAINST THE ORIGINAL ESTIMATE OF RS. 3,967/— SANCTIONED IN NOVEMBER LAST.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEDIENT SERVANT.

W. J. J. J.

FOR CHIEF ENGINEER, P. W. ACCOUNTS.

530
37

100
23/7

1987
3

P.W.D.

24 JUL 1900

No. 487 T.C.

FROM THE EXAMINER P.W. ACCOUNTS,

MADEIRA.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT

NO.

72 W

DATE 23rd JULY 1900.

RECE.

No 1814

Forwarded to the
Supg Engr. Third Circle
for report

John J. Maguire

Under Secy. to Govt
26 July 00

ENQUIRING AS TO WHAT THE AMOUNT
OF THE ESTIMATE SANCTIONED IN G.O.
NO. 1497. T. DATED 23RD JUNE 1899 IS AND
WHETHER IT INCLUDES THE PREVIOUS OUT-
LAY OF RS. 1879.

No 23.6.00 - 1457 W
Genl 1708.00 - 17.7.00

No 487 T.C. Supg Engrs' Office 3rd Circle
Trichinopoly 28th July 1900
Recd: 30th

From,

Buildings
and Roads

Genl. Col. J. Deaney C.B. R.E.
Supg Engineer 3rd Circle

To,

Colonel R. H. Lankey C.B. R.E.
Chief Engr & Secretary to Govt P.W.D.
Madras.

Encls: 1.

Sir,
With reference to your En-
dorsement No 1814 of the 26th Instant,
on Examiner's letter No 72 W dated
23rd idem, I have the honor to refer
you to my No 398 L.C. dated 10th and
your Order thereon No 1708 W dated 17th
July 1900 receding Rs 1220 to Provin-
cial Reserve.

2. The sum of Rs 1879 mentioned
in the Examiner's letter was the total
amount of expenditure upon that
Building in 1879-80 from the Esti-
mate of Rs 3965. But this ex-
penditure included the value of
Materials that could be used for the
new Building, as well as the value

of Chumam beaten out stashed and
sums spent in repairing the out houses &
which latter sums amounted to Rs
659. As this expenditure of Rs
659 cannot be debited to the New
Building, I have deducted it from
the Expenditure of Rs 1879 above shown;
and this leaves a balance Rs 1220,
which I recommended should be
deducted from the Estimate of
Rs 6385 lately sanctioned for the
New building in G. O. No 1467 M
of 23rd June 180.

I have the honor to be
Sir
Your Most Obedt Servt
P. Beatty. Lt Col R.E.
Supt Engineer & Nile

1987
5

Recd No 170877, 17 July 1880
G. O. 232 June 1880 to 146777

P.W.D.
2 JUL 80

In now,

The Sup^d Supt

3^d S

To,

The Chief

P. W.

No 48777.C

Dated 28th July

Enclosed are

Sub. Collectors
2 Low at District

Reports as to
outlay incurred
the construction

Cir 19.8.80. Rtd 20.8.80
Retd 17.8.80
6.5.8.80. Rtd 23.8.

1987
6

[Bar. Wha. Form No. 111.]

GOVT.
OF MADRAS.

1880.

(P. W.
DEPT.)

EXAMINER, P. W. ACCOUNTS.

Madras,

1880.

Office Note No. 364

To

THE GOVT. ENGINEER, MADRAS.

JULY 1880, A.D. 1880. (P.W.D. 170877)

RECEIVED BY THE APPROPRIATE OFFICER

RECEIVED BY THE GOVT. ENGINEER, MADRAS.

DATED 28th JULY 1880, FOR A SUMMARY

FOR THE SUPPLY-COLLECTOR AT DISTRICT,

BEING VALUED BY MATERIALS AT THE

COLLECTOR. AGAINST THE REMAINING ESTI-

MATE NOT SUPPOSED TO BE CANCELLED.

C. THE CORRECT-PROCESSES TO BE

FOLLOWED IN THIS CASE ^{officer's} SHOULD BE TO

BEING FORWARDED THE REMAINING MATERIALS

IN THE BOOKS FOR THE CURRENT YEAR,

CREDIT IT WITH THE VALUE OF THE

MATERIALS TRANSFERRED TO THE NEW

WORK, AND DEBIT THE NEW WORK WITH

THE COST.

D. SHOULD THE ABOVE PROCEDURE

BE FOLLOWED, THE ABOVE ESTI-MATE

ABOVE WILL NOT HAVE TO BE

KEEP WITH

Genl. No.

dated

18

Recd 17.8.80
6.5.8.80 Rtd

0-9 50

~~10/16~~

1987

10.1987
B. W. Dept

Proceedings of the Madison Wisconsin

Under date the 23 Aug^t /80

Read the following:—

from the $\frac{1}{2}$ inches P. b. Accts (W^o No 72 W d/ 23rd July/180)
 " Rings 3rd Circle — (— 487 TC d/ 28th July/180)
 office hole from the $\frac{1}{2}$ P. b. Accts (— 364 d/ 4th Aug^t/180)

[Handwritten signature]

In No No 2831 W dated
10th November 1879, an estimate
amounting to Rs 3,968 was
sanctioned for repairing the
old bungalow occupied
by the Sub Collector at
Aindignul, but after an
expenditure of Rs 1879 had
been incurred, the work was
stopped by the discovery of
the unsoundness of the walls.

7. Another estimate amounting to Rs 6285 and

RS

accordingly approved in
L.O. No 1467 W. of 23 June/80
for the construction of a
new building, and the
full amount of the estimate,
viz, Rs 6385, was appropriated
for the work.

3. Under a misapprehension
as to the correct procedure,
the Superintending Engineer
B. Circle recommended in
his letter No 389 T.C. dated
12 July 1880, the re-accumulation
of Rs 1220 from the appro-
priation for the work on
account of materials collected
for the old building in
1879-80, and now transferred
to the new work. This
proposal was sanctioned
in L.O. No 1708 W. dated
17 July 1880, the amount

1987/80

being credited to the
Provincial Reserve. The
proper course was to bring
forward the repair estimate
in the current year, credit
it with the value of the
materials transferred to the
new work, and debit the
new work with the cost.

This will now be done,
and the sum of Rs 1220
previously recovered will
be reappropriated as soon
as funds become available.

4. The amount of the
estimate for the new
bungalow will thus stand
at Rs 6385, the sum
sanctioned in L.O. No 1467 W.
dated 23 June 1880.

57/80

Lt. B. Circle ✓
to: Private ✓
Acct Genl ✓ B. Desd
Rev. Dept 21 1-9-80
21

18/7/80

1957
9

Cin. 19. 8. 80. Put 10-8. 80-
C. 17. 8. 80. Put 23-8.

4889

Subl. of 1879: ~~Public~~

PUBLIC WORKS.

To

Date

Issued

Recd.

Recd.

G. O. 23rd Sept. 1879 No. 198765.

Nos. 52-53

Memorandum for the
Sub-Collector at Bangalore

Passing orders regarding
a sum of Rs 1220 ~~and~~
the value of material
collected for repairs
to the old — and the
amount of the estimate
for the construction
of a new — to stand
as first sanctioned.

57/6