

(1) Number of pages 18
(2) Date of repair 9-1-87
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Pali works DEPARTMENT

G.O. No.	2541-2(W)	Press.
B.P. No.		Mis.
Dated	5-11-1880	197.

297

Not to be folded or roughly handled

2541-2542
1

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

5th November 1880, No. 2,541 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 19. From Captain A. AWDRY, R.E., Superintendent of Works, Buckingham Canal, to the Chief Engineer, Public Works Department, dated Chepauk, 26th October 1880, No. 1,939.

With reference to paragraph 3 of G.O., No. 2,217 W., of the 22nd instant, I have the honor to explain that the deviation regarding the expenditure incurred in 1878-79 on opening the bar at Ennore and constructing groyne for the same is explained as detailed below:—

	RS.
The estimate sanctioned for opening bar, vide G.O., No. 2,835 W., dated 11th July 1878, was	2,960
A separate estimate for another opening, vide G.O., No. 3,033 W., dated 29th July 1878	3,350
Do. No. 3,734 W., of 23rd September 1878	50
Total, Estimates	6,360
The grant for that year, vide G.O., No. 2,835 W., of 11th July 1878, is	2,960
Do. No. 3,033 W., of 29th July 1878	3,350
Total, Original Grants	6,310
Deduct unexpended balance of the grant cancelled, vide Deputy Chief Engineer's memorandum, No. 5,354, dated 30th November 1878.	6,267
Net Grant	43
Further amount appropriated for the work, vide Revised Budget for the last three months of 1878-79	5,477
Revised Grant	5,520
Expenditure during the year	5,520
Balance unexpended	NIL
Constructing groyne at Ennore.—The estimate sanctioned, vide G.O., No. 1,612-B W., dated 30th March 1878, is	2,600
Supplemental estimate to repair damage during construction, vide G.O., No. 3,033 W., dated 29th July 1878	700
Total	3,300

2 PUBLIC WORKS DEPARTMENT, 5TH NOVEMBER 1880, No. 2,541 W.

The original allotment for the year as per account furnished by the Chingleput Divisional Officer, vide G.O., No. 3,038 W., of 29th July 1878	Rs. 946
Deduct unexpended balance of the grant cancelled, vide Deputy Chief Engineer's memorandum, No. 3,354, dated 30th November 1878	39
Further allotment granted, vide Revised Budget for the last three months of 1878-79	Net Grant ... 907
	270
Total, Grant	1,177
Expenditure against the above grant is	1,177
The expenditure against this estimate in the year 1877-78 was	2,354
Total	3,531

No. 20. ORDER THEREON, 5th November 1880, No. 2,541 W.

It would appear from this letter that, while the total amount of the estimates sanctioned during 1878-79 for the opening of the Ennore Bar was Rs. 6,360, the expenditure amounted to only Rs. 5,520. There does not seem, therefore, to have been any excess over the sanctioned estimates as supposed by the Government of India.

2. As regards the groyne work at Ennore, the total of the sanctioned estimates amounted to Rs. 3,300, while the expenditure was

in 1877-78	Rs. 2,354
and in 1878-79	1,177

making a total of

or Rs. 231 only in excess of estimates, and not Rs. 931 as intimated by the Government of India.

3. Seeing that the nature and amount of work to be done are wholly dependent on the conditions brought about by the agencies of nature, the effects of which cannot be foreseen months beforehand, it is not generally practicable to frame accurate estimates. The remark of the Government of India, therefore, that "the results do not show that care in the preparation of estimates which is desirable," would appear to have been made under a misapprehension of the circumstances of the case.

(True Extract.)

Major R.E.
Under Secy. to Govt. P.W.D.

To the Superintendent of Works, Buckingham Canal.
" Examiner of Public Works Accounts.

Exd. S. T. Austin,
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1880) Madras.
PUBLIC WORKS.

To
THE SUPERINTENDENT OF WORKS,
BUCKINGHAM CANAL.

Dated November, 5th.

From

By

G. O., 5th November 1880, No. 2,542 W.

NOVEMBER

Nos. 19-20.

Enclosed for the construction of
groynes for the same. — Explanation as to the
deviations regarding the expenditure incurred
in 1878-79 on opening the bar with reference
to the remarks of the Government of 1880.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

5th November 1880, No. 2,542 W.

Buildings and Roads.
Civil Works.

Read the following paper:—

No. 19. From Captain A. AWDRY, R.E., Superintendent of Works, Bucking-
ham Canal, to the Chief Engineer, Public Works Department, dated
Chepauk, 26th October 1880, No. 1,939.

With reference to paragraph 3 of G.O., No. 2,217 W., of the 22nd instant, I
have the honor to explain that the deviation regarding the expenditure incurred in
1878-79 on opening the bar at Ennore and constructing groyne for the same is
explained as detailed below:—

	RS.
The estimate sanctioned for opening bar, vide G.O., No. 2,835 W., dated 11th July 1878, was	2,960
A separate estimate for another opening, vide G.O., No. 3,033 W., dated 29th July 1878	3,350
Do. No. 3,734 W., of 23rd September 1878	50
Total, Estimates	6,360
The grant for that year, vide G.O., No. 2,835 W., of 11th July 1878, is	2,960
Do. No. 3,033 W., of 29th July 1878	3,350
Total, Original Grants	6,310
Deduct unexpended balance of the grant cancelled, vide Deputy Chief Engineer's memorandum, No. 5,354, dated 30th November 1878.	6,267
Net Grant	43
Further amount appropriated for the work, vide Revised Budget for the last three months of 1878-79	5,477
Revised Grant	5,520
Expenditure during the year	5,520
Balance unexpended	Nil
Constructing groyne at Ennore. — The estimate sanctioned, vide G.O., No. 1,612-B W., dated 30th March 1878, is	2,600
Supplemental estimate to repair damage during construction, vide G.O., No. 3,033 W., dated 29th July 1878	700
Total	3,300

2 PUBLIC WORKS DEPARTMENT, 5TH NOVEMBER 1880, No. 2,542 W.

The original allotment for the year as per account furnished by the Chingleput Divisional Officer, vide G.O., No. 3,038 W., of 29th July 1878	Rs. 946
Deduct unexpended balance of the grant cancelled, vide Deputy Chief Engineer's memorandum, No. 3,354, dated 30th November 1878	39
Net Grant	907
Further allotment granted, vide Revised Budget for the last three months of 1878-79	270
Total, Grant	1,177
Expenditure against the above grant is	1,177
The expenditure against this estimate in the year 1877-78 was	2,354
Total	3,531

No. 20. ORDER THEREON, 5th November 1880, No. 2,541 W.

It would appear from this letter that, while the total amount of the estimates sanctioned during 1878-79 for the opening of the Ennore Bar was Rs. 6,360, the expenditure amounted to only Rs. 5,531. There does not seem, therefore, to have been any excess over the sanctioned estimates as supposed by the Government of India.

2. As regards the groyne work at Ennore, the total of the sanctioned estimates amounted to Rs. 3,300, while the expenditure was

in 1877-78	Rs. 2,354
and in 1878-79	1,177
making a total of	3,531

or Rs. 231 only in excess of estimates, and not Rs. 931 as intimated by the Government of India.

3. Seeing that the nature and amount of work to be done are wholly dependent on the conditions brought about by the agencies of nature, the effects of which cannot be foreseen months beforehand, it is not generally practicable to frame accurate estimates. The remark of the Government of India, therefore, that "the results do not show that care in the preparation of estimates which is desirable," would appear to have been made under a misapprehension of the circumstances of the case.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintendent of Works, Buckingham Canal.
Examiner of Public Works Accounts.

No. 21. (DOCKET No. 2,542 W., dated 5th November 1880.)

Copy of the above forwarded to the Government of India with reference to paragraph 2 of Resolution Nos. 345-47 A.G., dated 5th August 1880.

Major, R.E.,
Under Secy. to Govt., P.W.D.

Encl. S. T. Austin.
Spare Copies

BUILDINGS AND ROADS
CIVIL WORKS.

Gobt. of (1880) Madras.
PUBLIC WORKS.

To

THE SECRETARY TO THE
GOVERNMENT OF INDIA.

Dated November, 6th.

Is not

Is not

Is not

G. O. No. 2217 W. of 22nd Instant.

NOVEMBER.
Nos. 19-21.

Forwarding explanation as to the deviations regarding the expenditure incurred in 1878-79 on opening the Ennore Bar and the construction of a groyne for the same.

No. 1939

OFFICE OF THE SUPERINTENDENT OF WORKS,

BUCKINGHAM CANAL,

By Hand 26th October 1880.

From

THE SUPERINTENDENT OF WORKS,

BUCKINGHAM CANAL,

To

THE CHIEF ENGINEER,

PUBLIC WORKS DEPARTMENT,

Madras.

SIR,

Enclosure.

With reference to para 3 of
G. O. No. 2217 W. of the 22nd Instant,
I have the honor to explain that
the deviation regarding the expenditure
incurred in 1878-79 on opening the
bar at Ennore and constructing
groyne for the same is explained
as detailed below:—

The Estimate sanctioned for
opening Bar vide G. O. No. 2835 W.
dated 11th July 1878 was Rupees 2960

A separate Estimate for another
opening vide G. O. No. 3038^W dated

29th July 1878 Rupees 3350

G. O. No. 3734 W. of 23rd September 1878 Rs. 50

Total Estimates Rupees 6360

The grant for that year vide
G.O. No 2835 W of 11th July 1878 is Rs. 2960

Do No 3038 W of 29th July 1878 Rs. 3350

Total Original grants Rs. 6310

Deduct unexpended balance
of the grant cancelled vide

Deputy Chief Engineer's Memorandum

No 5354 dated 30th November 1878 Rs. 6267

Net grant Rupees — 43

Further amount appropriated

for the work vide Revised Budget

for the last three months of

1878-79. Rupees — 5477

Revised grant — 5520

Expenditure during the year — 5520

Balance unexpended — Nil

Constructing Groyne at Emmer.

The Estimate sanctioned vide G.O. No

1626 B. W. dated 30th March 1878 is Rs. 2600.

Supplemental Estimate to repair

damage during construction vide

G.O. No 3038 W dated 29th July 1878 — 700

Total Rs. 3500

The Original allotment for the year
as per account furnished by the

Whingleput Division Officer vide

G.O. No 3038 W of 29th July 1878 Rs. — 946

Deduct unexpended balance of the

Grant cancelled vide Deputy Chief

Engineer's Memorandum No 5354

dated 30th November 1878 Rupees — 39

Net grant Rs. 907.

Further allotment granted vide

revised Budget for the last 3 months

of 1878-79. Rupees — 270

Total grant Rs. 1177.

Expenditure against the above grants Rs. 1177.

The expenditure against this Estimate

in the year 1877-78 was — 2354

Total Rupees 3531

[Signature]

I have the honor to be

Sir

Your most Obedient Servant

[Signature] Captain. R. G.

Superintendent of Works

Buckingham Canal

Cl. no 3. 8/2-179
 G.O. - 1612 B.W. 30.3.78
 " 2835 W. 11.7.78
 " 3038 W. 29.7.78
 " 3734 W. 23.9.78
 " 745 W. 3.3.79
 " 2217 W. 22.9.80

From
 THE SUPERINTENDENT OF WORKS,
 PUBLIC WORKS DEPARTMENT,
 Madras.
 To
 THE CHIEF ENGINEER,
 PUBLIC WORKS DEPARTMENT,
 Madras.

Dated 26th October 1880.
 Supd 27th - do -
 No. 1939.

ENCLOSURE.

Opening the Ennore
 Bar and Constructing
 groynes for the same -
 Explains about the
 deviation regarding
 the expenditure incurred
 in 1878-79 -

0-29-10-80. R.L. 5-10-80.

102541 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 5th Nov 1880

Read the following:

From

The Supt. of Govt
 Buckingham Canal } (P.W.D. No 1939 of 26. Oct. 80)

It would appear
 from this letter that,
 while the total amount
 of the estimates sanctioned
 during 1878-79 for the
 opening of the Ennore
 Bar was Rs 6,360, the
 expenditure amounted
 to only Rs 5,520. There
 does not seem, therefore,
 to have been any excess
 over the sanctioned estimate
 as supposed by the
 Government of India.

R.L.

as

2. As regards the groynes work at Ennore, the total of the sanctioned estimates amounted to

Rs 3300, while the expenditure was

in 1877-78 - Rs 2354

and in 1878-79 - " 1177

making a total of Rs 3531,

or Rs 231 only in excess

of estimates, and not

Rs 931 as intimated by

the Government of India.

3. Seeing that the

nature and amount

of work to be done

are wholly dependent

on the conditions brought

about by the agencies

of nature, the effects

of

of which cannot be
foreseen months before.

hence, it is not generally
practicable to frame

accurate estimates. The

remark of the Government

of India, therefore, that

"the results do not show

that case in the pre-

paration of estimates

which is desirable,"

would appear to have

been made under

a misapprehension

of the circumstances

of the case.

Supt. of Govt. S

Buckingham Canal. S

Exec. P. & Accts. S

H.C. No. 2542 of 75 Nov-80

Copy of the above

is forwarded to the

16-11-80

Government of India
with reference to para 2
of Resolution No.
345-47 A.G. dated 5th
August 1880.

L
29/10

[Signature]

51-10-80

~~Delivered~~

10-11-80

Q

6822

Govt. of (1879) Madras.

PUBLIC WORKS.

To

Date:

From

Recd.

Encl.

G.O. S. No. 188 No. 25414

2542

Nov 19 to 21

Remore Bar & the construction
of a grove for the same -

Explanation as to the deviations
regarding the expenditure incurred
in 1878-79 and opening the - with
reference to the remarks of the
of India

34
/3

ss
/N