

(1) Number of pages 16
(2) Date of repair 27/12/86
(3) Initials of the Referencer lms

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W DEPARTMENT.

G.O. No.	2820(W)	Press.
B.P. No.		Mis.
Dated 7-12-1980.		

Not to be folded or roughly handled

Priny

2820
2520
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

7th December 1880, No. 2,820 W.

Buildings and Roads.
Civil Works.

Read the following paper :—

No. 28-A. From the Superintending Engineer, First Circle, dated 20th November 1880, No. 2,532.

No. 28-B. ORDER THEREON, 7th December 1880, No. 2,820 W.

UNDER the explanation afforded in the above letter, the revised estimate, amounting to Rs. 32,218, for constructing a Taluk Cutcherry at Madhanapalle is sanctioned.

2. The excess of Rs. 2,330 over the estimate of Rs. 29,888 sanctioned in G.O., No. 1,278 of 12th May 1874, is due to the addition of verandahs to the main building and for a well in the cutcherry compound.

3. Rs. 29,350 have been expended on the work up to the last official year, and Rs. 538 were appropriated for it in G.O., No. 1,819 W., of 30th July 1880, leaving Rs. 2,330 to be provided for the completion of the work, which amount will be provided later in the year. Meanwhile the Superintending Engineer, First Circle, will prosecute the work to completion.

4. This sanction has been registered as Provincial No. 58 B. of 1880-81, and classified as "Civil Buildings, Original Works."

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, First Circle, with two enclosures.
" Examiner of Public Works Accounts, with Abstract Estimate and Comparative Statement.
" Judicial Department.

Exd. S. T. Austin.
Spare Copies

GOVT. OF MADRAS
PUBLIC WORKS.

THE SUPERINTENDING ENGINEER,
PUBLIC WORKS,
GOVT. OF MADRAS.

Dated December, 1874.

Forwarded

Recd.

G. O., The District Engineer, N. 2320 W.

DISBURSED.

No. 294-284.

Public Works at Madras. - Sanctioned the revised estimate for constructing a

Proceedings of the Madras Government, Public Works Department,
12th May 1874.

No. 280. Read the following endorsement of the Inspecting Engineer for Civil and Military Buildings, dated Chepauk, 27th March 1874, No. 512:—
From G. S. SAGE, Esq., District Engineer, Cuddapah, to Colonel E. A. FOORD, R.E., Inspecting Engineer for Civil and Military Buildings, dated Camp at Jammalmadoogoo, 25th March 1874, No. D-23.

I HAVE the honour to acknowledge receipt of your No. 450 of 20th instant, and, in reply, to inform you that as the Government have decided on putting compound walls, and I found there would probably be part of the grant unspent, I ordered all foundations to be pushed on with, as easiest done, and at the same time directed the compound wall to be gone on with. I was not then aware it would cost so much, or I should not have done so, and had the Range Officer sent in the estimate when called for, I should have been able to stop it in time; but I had to send many reminders to him before I could get it, and then it was too late, as I believe all foundation is in and superstructure in hand.

An estimate, amounting to Rupees 3,300, for constructing a compound wall to the new Taluq Cutcherry at Madanapully, Cuddapah District, is forwarded to Government for sanction, in continuation of endorsement No. 435, dated 18th March 1874.

(Signed) E. A. FOORD, Colonel, R.E.,
Inspecting Engineer for Buildings.

No. 281. ORDER THEREON, 12th May 1874, No. 1,278.

CIVIL WORKS, No. 32.

THE reasons given by Mr. Sage for incurring this additional expense without sanction, viz., that Government have decided on putting compound walls, and that probably part of the Rupees 5,000 allotted for 1873-74 would be unspent if there was not some easy work to be gone on with, are highly unsatisfactory. So far back as February 1873, the District Engineer was instructed to see that the estimate for this Cutcherry was sent up without delay; yet it did not reach the Government till March 1874, and then (as it now appears) incomplete; and the want of power to lay out Rupees 5,000 on such a work in one year says little in favour of the Public Works agency of the district. This, indeed, Mr. Sage admits by his animadversion on the Range Officer; but there is a point at which the Government expect the District Engineer to step in personally to expedite progress both with preliminary papers and with work itself, instead of awaiting the convenience of an inefficient subordinate.

2. The estimate is sanctioned, raising the total amount of the cost of the Cutcherry to Rupees 29,888.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the District Engineer, Cuddapah.
.. Inspecting Engineer for Buildings.
.. Judicial Department.
.. Officiating Controller of Public Works Accounts.
.. District Engineer.
Exd. S. T. Austin.
Spare Copies

as per revised margin.

★

Govt. of 1874 Madras.
PUBLIC WORKS.

THE DISTRICT ENGINEER, CUDDEPALLE.

to, to, to.

Recd. May 12th.

Recd.

Encl.

G. O., 12th May 1874, No. 1,278.

MAY
Nos. 280-281

Compound wall to the new Talag Cutcherry
at Madanapally, Cuddapah District. — Esti-
mate of Rupees 3,300 for the work, sanc-
tioned with remarks.

No. 2532

Supy. Engineer's Office 1st Class
Cherianth 20: November 1880.

From

The Superintending Engineer,
1st Class.

To

The Chief Engineer,
P.W. Department.

Sir,

I have the honor to submit for the
Sanction of the Government a revised esti-
mate of Rs. 32,218 for constructing a new
Talag Cutcherry at Madhanapalli in the
Cuddapah District.

Enclosures.

1 Revised Estimate

1 Detailed Estimate

1 Revised Abstract

1 Specification

1 Comparative

Statement.

2. An estimate of Rs. 26,588 was
sanctioned in G. O. No. 957 dated 13 April 1874
and in G. O. No. 1278 dated 12th May 1874. This
amount was raised to Rs. 29,888, an estimate
of Rs. 3,300 for a compound wall to the Cutcherry
having been then sanctioned.

3. This revised estimate provides for the same
amount as G. O. No. 957 of April 1874, in which
the estimate was sanctioned subject to
modification after providing for the same
as per revised designs.

4. The excess requiring sanction upon the present estimate is Rs 2,330 -

5. The expenditure upto the end of the past official year, was Rs 29,350 and an allotment of Rs 538 is provided in the current official year. The balance of the revised estimate for which an allotment is still required is Rs 2,330; and I beg that this amount may be given to admit of the completion of the work.

6. The Executive Engineer reports that a portion of work included in the revised estimate has already been carried out, and payments are due.

The provision of vouchers is entirely distinct from the sanctioned estimate, and the remaining difference, being within 5 per cent of the original sanction, it does not appear to be necessary to enter into further details.

I have the honor to be,
Sir,

Your most obedt servant,

Wm. Hendeyast

Supt. Col. R.C.

Supt. Engineer 1st Circle

fc. 12/24. 12. 5. 50.
— 957. 13-4-74.

P.W.D. +
22 NOV 80
From No. 7391
The Supg Engineer
1st Circle

To
The Chief Engineer
P.W.D.

Dated 20- } November 1880.
Recd 22 }

No 2532
Encls: 14

Salug Cutchery at
Madhanapalli —
Forwarding for sanction, a
revised estimate for —

Cir 1-12-80. Dtd 7-12-80.

P. W. SECRETARIAT—1879-80.

KEEP-WITH.

P. W. Secretariat.

Budget Section.

Current No. 7391.

Letter No. 2532.

Dated the 20th November 1880.

from the Supg Engr. 1st Circle.

Note of Remarks.

The Revised Estimate &
Comparative Statement with
Specification for Constructing
a Salug Cutchery at Madhanapalli in the Cuddalore
District, amounting to Rs
32218 or Rs 2330 in excess of
the Original Estimate.

An Estimate of Rs 26588
was sanctioned, in P.O. No
957 dated 13th April 1874 & in
P.O. No 1278 dated 12th May 1874
this amount was raised to
Rs 29888, an Estimate of Rs
3300 for a Compound Wall
to the Cutchery having been
then sanctioned.

The Revised Estimate pro-
vided for Verandahs agreeably
to P.O. No 957 dated 13th April
1874 in which the Estimate
was sanctioned & subject to
Modification.

The Excess is chiefly due to
the addition of Verandahs in
the main building & for a well
in the Cutchery Compound.

The Rates were in accordance
with the Dist Schedule.

The Revised Estimate does
not bear the Counter Signature
of the Collector.

20th Nov 80.

2218

1350

838

732

218-

able funds,

is at present available
to the work.

J. F.

Budget Superintendent.

30/11/80-

fc. 12/24. 12. 5. 50.

— 957. 13-4-74.

C. No.

7371

P. W. Secretariat.

Note by Budget Section.

Work Constructing a
Sally-Cutterny at
Madharapalli in the
Cuddalore Dist.

Remarks and References.

Fund

Provincial

Class

Original Works.

Amount of estimate

Rs. 32,218

Expenditure in previous year

29,350

Allotment in current year

538

allotted by G.O. No. 1349 of
30/7/80-

Balance required to complete

2332

Total Rs. 32,218-

Note of available funds.

There are no funds at present available
for appropriation to the work.

S. A.

Budget Superintendent.

30/4/80

Rev. 1-12-80. Rev. 7-12-80.

Salug Butchery
Madhavapalle
7891

Note by Budget Section.

1328
Trunks
No. 2820 W PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the *7th Decr/80.*

Read the following:—

From

The Supg Engr. 1st Circle (H.O. No. 2532 of 20th Nov/80)

Under the explanation
afforded in the above letter,
the revised estimate amount-
ing to Rupees 32,218 for con-
structing a Salug butchery
at Madhavapalle is—
sanctioned.

2. The excess of Rs. 2330 over
the estimate of Rs. 29,888
sanctioned in G.O. No. 1278
of 12th May 1874 is due to the
addition of Verandahs to
the main building and for
a well in the Butchery
Compound.

3. Rs. 29,350 have been
expended on the work
up to the last official
year, and Rs. 538 were
appropriated for it in
G.O. No. 1819 of 30th July
1880, leaving Rs. 2330 to be
provided

provided for the comple-
tion of the work which
amount will be provided
later in the year. Mean-
while the Supg Engineer,
J. C. Bird will prosecute
the work to completion.

1. This sanction has
been registered as Pro-
vincial No. 58 - B of
1880-81 and classified
as Civil Buildings -
Original Works.

S

11/17

Att

11/12/80

S. C. First kind
Case P. W. J. 1880
Judg. Dep. 1880

7 Decd
24

15-12-80.

1880 Cir 1-12-80. 1881 7-12-80.

CP

7391

Govt. of (1870) [unclear]

PUBLIC WORKS.

To
Date

Issued

Recd.

Recd.

G.O. 7 Decr 1880 No. 2820 W

No. 20A-28B

Large Cutchery at
Madhanapatti
Sanction the proposed plan
for constructing a —

44/11