

(1) Number of pages 14
(2) Date of repair 8-12-86
(3) Initials of the Referencer lung

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No.	295 W	Press.
B.P. No.		Mis.
Dated	7-2-1880	197

A.K.
Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

7th February 1880, No. 295 W.

General.
Account.

Read the following paper :—

PART I.—Irregularities with respect to Estimate up to the month of November 1879.
IMPERIAL, BUILDINGS AND ROADS.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Amount of Estimate	Expendi- ture up to Date.	Excess over Estimate	Expendi- ture during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
WITHOUT ESTIMATE.									
1	<i>Buckingham Canal.</i> Opening Ennore bar includ- ing groyne work.	5	July 1879 ..	RS. ..	RS. 4,385	RS. 4,385	8	This office has nothing to add to the remarks made in the statement for October 1879.	ORDER THEREON, 7th February 1880, No. 295 W.
2	<i>Presidency.</i> Petty repairs carried out by Barrack Master, Presidency.	6	June " ..	..	1,500	1,500	..	The required estimate has not as yet been sanctioned for this work. A reply to this office letter No. 617 S.E. 3rd, dated 16th October 1879, on the subject is awaited.	It is reported that an estimate for this work was submitted to the Salt Commissioner for his countersignature on the 5th December 1879. The Commissioner will be requested to expedite its return to the proper Public Works Officer.
3	<i>Rajahmundry.</i> Erecting cooking sheds at Rajahmundry.	2	Oct. " ..	..	200	200	..	The Executive Engineer has not furnished any information as regards these works in his Statement of Objectable Items for November 1879. A reference has there-fore been made to him on the subject.	2. <i>Vide</i> paragraph 2 of G.O., No 3,227 W., dated 22nd December 1879.
4	Erecting barracks at Rajah- mundry and Ellore.	2	Oct. " ..	..	295	295	..		
Total ..		..	..	..	6,280	6,280	..		3. <i>Vide</i> paragraph 6 of G.O., No. 3,291 W., dated 22nd December 1879.

295
—

PART I.—Irregularities with respect to Estimate up to the month of November 1879—cont.

Item Number.	Particulars.	Number of Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expenditure first appeared.	Amount of Estimate	Expendi- ture up to Date.	Excess over Estimate	Expendi- ture during Month.	Opinion of the Superintending Engineer with Final Remarks by Examiner.	Orders by Local Government.
EXCESS OVER ESTIMATE.									
6	<i>Bangalore.</i> General repairs to buildings in Parade barracks.	1	Nov. 1879 ..	1,420	1,750	330	1,750	The Executive Engineer reports in his State- ment of Objectable Items for November 1879 that a revised estimate will be submitted for sanction shortly.	4. The submission of the revised estimate should be expedited.
	<i>North Arcot.</i> Repairing and refitting the flag staff in the Vellore Fort.	1	" " "	210	813	603	40	The Executive Engineer has not furnished information regarding this work in his State- ment of Objectable Items for November 1879, and a reference has therefore been made to him on the subject.	6. This item has been disposed of by G.O., No. 879 W., of 25th March 1879, in which funds to the extent of Rs. 1,010 were provided for the work. The only irregularity is the non-submission of the completion certificate which should be explained.
Total ..		..	..	1,630	2,563	933	1,710		

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objec- tionable Expen- diture first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by Examiner.	Orders by Local Govern- ment.
COMPLETION REPORTS NOT SUBMITTED TO EXAMINER.								
Presidency	Maintenance of annual repairs to Esplanade roads.	2	Oct. 1879 ..	1	5,000	5,000	Completed in October 1879.	
Canal	Making a road from trunk road near Kávall to Salt platform.	1	Nov. " "	1	..	14,972	File G.O., No. 2,297 W., of 22nd December 1879, in which the completion report was ordered to be submitted to Examiner.	6. <i>Fide</i> Chief Engineer's Memorandum No. 2,725, dated 8th December 1879.

Works Value Rs. 2,500.

Tinnevely ..
Ganjam ..
Chingolepat ..
Pujahannady ..
Presidency ..

745
810
1,038
158
2,793

714
800
1,113
158
2,885

Government are particularly re-
quested to impress upon the
Superintending Engineers the
importance of a more prompt
submission of completion
reports.

(True Extract.)

Ag. Under Secy. to Govt., P.W.D.
Major, R.E.,

To the Superintending Engineers, First, Second, Third, and Fifth Circles.
" Revenue Department.
" Superintendent of Works, Buckingham Canal.
" Examiner of Public Works Accounts.

Exd. S. T. Austin.
Square Copies

295
2

419

79-10-14-8
Sung 1. 2nd & 3rd Circles
Rev. Seattle M.
Presbytery of W. N. C.
Am. Presbytery Council
Stamper & Co.
64-2-80

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Account of the work

Expenditure

Division of the District

3

Division

Name of work

Works below Rs 2500 / 3000

Residency

Amount spent on
the work
in the
month of
the year
1900

5 2795 2000

Remarks by
the officers
in charge

Order by
Local Government

The importance
of a more
substantial
of completion
of the
work

See
b. 1. 1
S

C. 264
Govt. of (1880) Madras

PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

9-2-82
G. O. 7 July 1880, No. 29514

Nos.

Objectable Items
Orders or statement of
in the acct. of the officers
for the month of Nov 1879
under Imperial.