

Local

in the 2^d Field.

Provincial Statement of Objectionable Items in the Accounts of the Executive Engineer for the Month of January 1887,
in Mysore.

requiring the orders of Government.

[illegible]

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated

Received

11th May 1887

No.

72.

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of January 1887, under
Local Funds.

J. P. Caradon

Examiner of P. W. Accounts.

and 1/11

N-1268W

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated

Received

11th May 1887.

No. 70

Forwards for the orders of the Local Government the Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of January 1887, under Local Funds.

D. C. Landon

Examiner of P. W. Accounts.

ad 9.

N. 1262 W

Local

Provincial Statement of Objectionable Items in the Accounts of the Executive Engineer for the Month of January 1881.

[Sheet No.]

requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.		COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.		
1	Chungy beacher on road to Suifu	January	"	944 974	"	"	"	"	By the Executive Engineer state that the work has been commenced on emergency and that about 1000 have been submitted for payment. The Executive Engineer state that four have been applied for, pending sanction to the bill. The charges have provisionally been admitted.	No 1262 W3 1881
2	Constructing Chutnam at Kungmala	January	"	"	"	"	1631 1631	"	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.
3	Graveling the road from Kichingpoh to Pand Aincut Jangpo	January	"	"	"	"	14504 14504	"	By the Executive Engineer state that the work has been commenced on emergency and that about 1000 have been submitted for payment. The Executive Engineer state that four have been applied for, pending sanction to the bill. The charges have provisionally been admitted.	No 1262 W3 1881
4	Completion of work on road to Kichingpoh	January	12600 12600	12600 12600	"	"	"	"	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.
5	Road 11/2 from Kichingpoh to Pand Aincut Jangpo	January	12600 12600	12600 12600	"	"	"	"	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.
6	Road 11/2 from Kichingpoh to Pand Aincut Jangpo	January	12600 12600	12600 12600	"	"	"	"	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.	The Superintendent of Central Jail wants some extra work to be done and the Completion Report will be submitted as soon as the required is done. Sanction of the Extra work has been conveyed then there is no reason to report the work as completed.

Grasses }
May 1881.

10/5

Sup Vm Third Jule
Cor PW Accts
D. L. Gordon
Examined P. L. Gordon
1881