

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated

Received

} June 1887.

No.

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of March 1888, under
Local Funds.

D. P. Connors

Examiner of P. W. Accounts.

With order
N. 103 9W

requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
1	Trichinopoly Clay bricks on the 2 ^d mile of road between Enayapat Repairs to Station 3 & 2033	March 1881					549	549	549	The Executive Engineer reports that the work was proceeded with on emergency funding provision of funds by the Local Board and take early steps to have them returned recommended.	No. 1639 W. 2nd July 1881
3	Trichinopoly Completion Certificate submitted to the Engineer. Rate below Rs 2000 and.	1 1940 1000					766	766	766	The non-submission of the Completion Certificate is brought to notice of Government for orders.	W.D. G.P.M.
	Gadwis Junction									D.P. Kandasamy Examiner P. Kandasamy 2-7-81	Supd. Engr 3 miles through the 400 No. B. V. Dec 10 2-7-81