

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated 24

Received

June 1881.

No.

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of March 1881, under
Imperial & Provincial Funds.

D. P. Conway

Examiner of P. W. Accounts.

With order
with order

N 16644

Provincial Statement of Objectionable Items in the Accounts of Executive Engineer of the Circle for the Month of March 1881, requiring the orders of Government.

Item No.	Particulars of each Item.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
		Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.		
		Month in the Accounts of which objectionable Expenditure first appeared.							
	Completion Certificate not submitted to the Examiner within 1500 mds.								
	<u>Yellow</u>								
1	Constructing a Police House at Vizagapatnam	1	4200 3098						
	Completion Certificate not submitted to the Examiner within 1500 mds.								
2	Vizagapatnam	1	105 98						
	<u>Provisional</u>								
3	Maintenance of Chitra Canal.		677 677						
4	12 of Old Pachupur and Semra Ghaut		1986 1986						
	<u>Yellow</u>								
5	Sub paid at Kundarkur	1	1000 1000						
	<u>Yellow</u>								
6	First class Salary Certificate at Panjipuri	1	34,232 34,232						

No. 1664 W of 6th July 1881

The Supg. Engr. viz. Circle has taken early steps to have the certificate submitted to the Examiner and has also sent a letter to the Govt. for orders.

Superintending Engineer

2nd states that it is too late now to sanction Estimates but 2nd states that it is authorized to expenditure money to purchase is authorized to 145 by the Examiner on receipt from the authority on receipt of a Completion Certificate.

The orders of Government are required as to whether the outlay may be accepted without Estimate.

This was reported in February 1881 under the Circle which works completed for which Completion Certificate are due. The Superintending Engineer now states the work has not as yet been completed.

Completion Certificate not submitted to the Examiner within 1500 mds.

First class Salary Certificate at Panjipuri

Provincial Statement of Objectionable Items in the Accounts of Executive Engineer of the 1st Circle for the Month of March requiring the orders of Government.

Orders by Government.

Opinion of the Superintending Engineer, with Final Remarks by Examiner.

Excess over Ap-
propriation.

Expenditure of
the year.

Amount of Appropriation.

Excess over Estimate.

Expenditure up to
date.

Amount of Estimate.

Month in the Accounts
of which objectionable
Expenditure first ap-
peared.

of
The non submission
of Completion Certificates
for their work is brought
to notice of Local
Government for orders.

8 Yellow.

For the abstracts not submitted
to the Committee of works our
regards were sent.

10 New Exchange Cutlery at Padani.
11 Sub. Collector's Cutlery at -

11 Sub Collectors Catching at -

12 New Saltpetre Catching and
out-house at Madana-pulley

out-house at Duadana pulley

Supplies / article
through the person.
See 40.

18-6-9

Andrews June 1881

D. P. Curdsey

Examiner of P. Works Account.