

(1) Number of pages 14
 (2) Date of repair 19.12.86.
 (3) Initials of the Referencer low ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No.	171 W	Press.
B.P. No.		Mis.
Dated	21-1-88	<i>[Signature]</i>

[Signature]

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

21st January 1881, No. 171 W.

General.
Account.

Read the following paper :—

LOCAL.

PART I.—Irregularities with respect to Estimate for the Month of September 1880.

Item Number.	Financial Head.	Departmental Head.	Particulars.	Number of Appearances in the Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Expenditure during Month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
1	..	Original Works.	Without Estimate and Appropriation. <i>Coastal Eastern Delta.</i> Ascertaining the nature of ground at the site of the proposed highway for the approach to the Port of Coimbatore.	2	Aug. 1880.	..	3,847	3,847	..	The Executive Engineer states that the Superintendent of Works has been requested to obtain an allotment of funds.	The subject of allotment of funds is under consideration of Government. Further, in G.O., No. 2,864 W., dated 22nd September 1880, it was ordered that steps should be taken for removing this item.	Order passed, 21st January 1881, No. 171 W.
2	..	Repairs.	<i>Tanjore.</i> Road No. 12, from Aduthurai to Tranquebar.	1	Sept. ..	..	1,124	1,124	238		The Executive Engineer has omitted this item from his Objectionable Items Statement rendered to this office for the current month.	1. The necessary steps should be taken for the early removal of this item.
			Total ..	..	..	..	4,971	4,971	338			

PART I.—Irregularities with respect to Estimates for the Month of September 1880—cont.

Item Number	Financial Head.	Departmental Head.	Particulars.	Number of Appearances in the Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure up to Date.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
2	..	Repairs.	Without Estimate. Kistna Eastern Delta. Closing branches of road from Manipalpuram to Challaipally.	2	Feb. 1880.	..	774	774	..	The Executive Engineer states that the Sub-divisional Officer, Mr. Smith, has been called upon for an estimate and that vouchers have been sent for early submission.	This is an incomplete work of last year and no entry appears to have been incurred on it since April 1880. It is not known whether the work has been transferred to the Local Fund or not. The money is therefore brought to the credit of the Government. The money has been paid to the Local Fund and has been included in the estimate for 1880. The money has been paid to the Local Fund and has been included in the estimate for 1880.	3. The special attention of the Superintendent of Works, Kistna, is called to paragraph 2 of G.O., No. 2,064 W., of 22nd November 1880.
4	..	Original Works.	South Arcot. Constructing an embankment to protect the Government staff at Old Town, Calcutta.	2	June "	..	408	408	..	The Superintending Engineer states that an application has been made to Government for an allotment of funds to cover the cost of the work. The Executive Engineer has been directed to submit an estimate for the work under reference with the Government.	The auditor has been provisionally accepted by this office pending sanction to an estimate.	4. Party steps should be taken to have an estimate sanctioned for this work.
			Total ..	..	..	..	1,182	1,182	..			

PART II.—Irregularities with respect to Appropriation for the month of September 1880.

Item Number	Financial Head.	Departmental Head.	Particulars.	Number of Appearances in the Statement of Objectionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Appropriation.	Expenditure during Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
6	..	Original Works.	Without Estimate. Trichinopoly. Constructing Chattram at Tegumalai. Do. Graveling the road from Trichinopoly to Grand Arcot.	2	May 1880.	..	741	741	91	The Executive Engineer states that these are incomplete works of last year and that funds have been applied for.		5. The attention of the Superintendent of Works, Third Circle, is called to paragraph 5 of G.O., No. 2,064 W., of 22nd November 1880.
			Total ..	..	..	..	12,763	12,763	557			

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Superintending Engineer, First Circle.
" " Superintendent of Works, Godavari.
" " Financial Department.
" " Examiner of Public Works Accounts.

Edw. S. T. Austin.
Spare Copies

GENERAL
ACCOUNT

Govt. of (1881) Madras.

PUBLIC WORKS

To

The SUPERINTENDING ENGINEER,
FIRST CIRCLE.

Rs. 00. 00.

Total January, 21st.

By

Recd.

Exch.

G. O., 21st January 1881, No. 171 W.

JANUARY.

Statement of Objectionable Items under
Local for September 1880. - Passing orders
on the —.

171 [Sheet No. 1]

Month of September 1887

Expenditure during month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
			The subject of allotment of funds is under consideration of the Local Govt.
330	The Executive Engineer states that the Supt. of Works has been requested to obtain an allotment of funds	The subject of allotment of funds is under consideration of Government. Further in G.O. No. 2661 dated 23 November 1900 it was decided that steps should be taken for removing this item.	
332	The Executive Engineer has omitted the item from the Budgetary Statement rendered to this Office for the current month.	The necessary steps should be taken for the early removal of the same.	
332	The Executive Engineer states that the Sub-Divisional Officer has been called upon for an estimate to have been incurred and that reminder has been sent for early submission.	This is an incomplete work of last year and no entry appears in the estimate. It is not known whether the work has been transferred to the Local Govt.	The Special Officer of the District is called to forward a report of the work done.

* Insert Imperial, Provincial, Unsocial, or Local as the case may be.

PUBLIC WORKS DEPART

Part I.—Irregularities with

Item No.	Financial Head.	Departmental Head.	Particulars.	No. of appointments in the Statement of Object-headings Items.	Amount in the Accounts of which Object transferable Expenditure first reported	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.
14			Construction over Parkbank road to protect the flag staff at old tower Leadenhall	2	100	100	106	

MENT, MADRAS.

respect to Estimate.

Month of September 1887

Expenditure during month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
		Board for completion. The matter is therefore brought to the special notice of Government as the Executive Engineer up to date has failed to forward this Office with the list of work transferred to the Local Board for completion as directed in G.O. No. 1966 D dated 19th August 1951.	of 22nd Nov 50.
	The Superintending Engineer states that an application has been made to Government for an allotment of funds to cover the outlay, the Executive Engineer that the estimate is under reference with the Government.	The outlay has been provisionally accepted by the Office pending sanction to an estimate.	Early steps should be taken to have an estimate submitted for this work.

PUBLIC WORKS DEPART

MENT, MADRAS.

[Sheet No. 3]

Part II.—Irregularities with

respect to Appropriation.

Month of *September* 18*90*.

Item No.	Financial Head.	Departmental Head.	Particulars.	No. of appearances in the Statement of Accounts of the Month in the Accounts of which the expenditure first appeared	Amount of appropriation.	Expenditure during year.	Excess over appropriation.
5			<i>Original Constructing Chattram at Sijumalai</i>	<i>2 months</i>	<i>741</i>	<i>741</i>	
6			<i>Or. Travelling the road from Tushinopoly to Pambanthal</i>	<i>2 months</i>	<i>11992</i>	<i>11992</i>	
<i>Total</i>					<i>12733</i>	<i>12733</i>	

Expenditure during month.	Opinion of the Superintending Engineer.	Remarks by the Examiner.	Orders by Local Government.
<i>91</i>	<i>The Executive Engineer state that there are incomplete work of last year and that funds have been applied for.</i>	<i>Genl Secy. The Executive Engineer has a notation of the Super. Secy. that the work is called to para 5 of G.O. No. 2664 of 23.10.1890.</i>	
<i>92</i>			
<i>93</i>			
<i>94</i>			
<i>95</i>			
<i>96</i>			
<i>97</i>			
<i>98</i>			
<i>99</i>			
<i>100</i>			

Madras
24.10.1890

D. H. Seal Majall
Off. Engineer Madras

Dear to Supy Engr. Madras
10.10.1890
W. Godavari
Madras
12.11.

Miscellaneous

[Faint handwritten text]

[illegible]

From

THE EXAMINER,

PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

Dated

Received

} 23 December 1880

No. 32

Forwards for the orders of the Local
Government a Statement of Objectional
Items in the Accounts of Executive Engineer
for the month of September 1880
under Local

D. H. F. L.
Offr. Examiner, P. W. Accounts

W. H. P. L.

8146 (7)

Colt. of 1879: Madras.
PUBLIC WORKS.

No.

Amount

By

To

By 2nd Army 1879 No. 17/18

No.

Statement of 17th of 1879
at the end of the year
for Sept 1879

Passing orders on
the

22 4 221