

317
Govt. of (1879) Madras.
PUBLIC WORKS.

To

Dated

Issued

Recd.

Encl.

G. O., 26th Jan'y 1880 No. 20967

Nos.

Objectionable Item
Statement under local for 1879
Passing orders
on the

70 8

285-226

P. W. D., Madras
Form No. M—

P. W. DEPARTMENT, MADRAS.

From

THE EXAMINER

OF PUBLIC WORKS ACCOUNTS,

To

THE SECRETARY TO GOVERNMENT,
PUBLIC WORKS DEPARTMENT.

Dated 17th } January 1881.
Received 18th }

No. 40.

Forwards for the orders of the Local Govern-
ment the Provincial Statement of Objectionable
Items in the Accounts of Executive Engineers
for the month of October 1880, under
Local Funds.

D. H. Fairclough

Off. Examiner of P. W. Accounts.

With Order

Provincial Statement of Objectionable Items in the Accounts of Executive Engineer for the Month of October 1880,
requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
1	<u>Gadavari Eastern Delta</u> 1. Ascertaining the nature of ground at the side of the proposed Light House for the approach to the Port of Escanada. <u>Aug/80</u>	4		3847	3847		3847	3847	3	The Executive Engineer states that the Superintendent of Works has been requested to obtain an statement of funds. The subject of allotment of funds is under consideration of Govt. and it was further ordered in G.O. No. 2607 dated 22 November 1880 that photo should be taken to remedy the irregularity.	No 209 W d 26 Aug 1880
2	<u>Ellichra Eastern Delta</u> Claim breach of Road from Masulipatam to Chollapally. <u>Feb/80</u>			774	774					The Executive Engineer states that the estimate has not as yet been received from the District Engineer, Divisional Officer, although several remind to forward it. It has been put for it. This is an incomplete work of last year and no outlay appears to have been incurred since April 1880; it is not known whether the work has been forwarded to the Local Fund Board for completion. The matter is therefore brought to the attention of the Local Govt. as the Executive Engineer up to date has failed to furnish the Office with the list of works forwarded to the Local Fund Board for completion as directed in G.O. No. 1966 N. dated 7 Aug 1880.	The Executive Engineer states that the estimate is
3	<u>South Creek</u> Constructing an embankment to protect the flag staff at										

at Cuddalore old Town	June/80	.	.	.	.	.	.	4	is under reference with the Government.	3
Trichinopoly		.	.	.	.	.	.	.	The Executive Engineer states that there are no complete works done last year and that 120 funds have been applied for.	the attention of the Supply Engineer 32 mile
4 Constructing Chattram at Tranquebar	May/80	.	.	.	.	.	741	741		
5 Graveling the road from Trichinopoly to Grand Anicut	June/80	.	.	.	.	.	12612	12612		

211

S. E. Third Circle ✓
 Dept of Works Godavari ✓
 Do Krishna ✓
 H. M. Acet ✓
 Trial depth ✓ Desks
 7-2-87

S. H. Seal
 Major R. E.
 Off. Examiner Co. W. Account

1911

1911

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the Month of October 1880, &c.—*cont.*

Item Number.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
3	South Arcot. Constructing an embankment to protect the flagstaff at Cuddalore Old Town.	June 1880.	Rs. ..	Rs. 410	Rs. 410	Rs. ..	Rs. ..	Rs. ..	Rs. 4	The Executive Engineer states that the estimate is under reference with the Government. The Executive Engineer states that these are incomplete works of last year and that funds have been applied for.	3. The attention of the Superintending Engineer, Third Circle, is called to paragraph 5 of G.O., No. 2,664 W., of 22nd November 1880.
4	Tiruchinopoly. Constructing Chuttram at Tranquebar.	May 1880.	Rs. ..	Rs. ..	Rs. ..	Rs. ..	Rs. 741	Rs. 741	Rs. ..		
5	Gravelling the road from Tiruchinopoly to Grand Anicut.	June "	Rs. ..	Rs. ..	Rs. ..	Rs. ..	Rs. 12,612	Rs. 12,612	Rs. 620		

(True Extract.)

To the Superintending Engineer, Third Circle.
 " Superintendent of Works, Godávári.
 " " Kistna.
 " Examiner of Public Works Account.
 " Financial Department.

Major, R.E.,
 Under Secy. to Govt., P.W.D.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

26th January 1881, No. 209 W.

General.
Account.

Read the following paper :—

LOCAL.

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the Month of October 1880, requiring the Orders of Government.

Item Number.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	COMPARISON WITH ESTIMATE.			COMPARISON WITH APPROPRIATION OF THE YEAR.			Expenditure during the Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Government.
			Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.			
1	<i>Godavari Eastern Delta.</i> Ascertaining the nature of ground at the site of the proposed light-house for the approach to the Port of Cocanada.	Aug. 1880.	Rs. ..	Rs. 3,847	Rs. 3,847	Rs. ..	Rs. 3,847	Rs. 3,847	Rs. ..	The Executive Engineer states that the Superintendent of Works has been requested to obtain an allotment of funds. The subject of allotment of funds is under consideration of Government, and it was further ordered in G.O., No. 2,664 W., dated 22nd November 1880, that steps should be taken to remedy this irregularity.	ORDER THEREON, 26th January 1881, No. 209 W. 1. The subject of allotment of funds is under consideration of the Financial Department.
2	<i>Kistna Eastern Delta.</i> Closing breaches of road from Masulipatam to Challapally.	Feb. 1880.	Rs. ..	Rs. 774	Rs. 774	Rs. ..	Rs. ..	Rs. ..	Rs. ..	The Executive Engineer states that the estimate has not as yet been received from the Sub-Divisional Officer although several reminders have been sent for it. This is an incomplete work of last year and no outlay appears to have been incurred on it since April 1880; it is not known whether the work has been transferred to the Local Fund Board for completion. The matter is therefore brought to the special notice of the Local Government as the Executive Engineer up to date has failed to furnish this office with the list of works transferred to the Local Fund Board for completion, as directed in G.O., No. 1,866 W., dated 17th August 1880.	2. The special attention of the Superintendent of Works, Kistna, is called to paragraph 2 of G.O., No. 2,664 W., of 22nd November 1880.