

(1) Number of pages 22
(2) Date of repair 30/8/87
(3) Initials of the Referencer Cero

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W. DEPARTMENT

G.O. No.	231	Press.
B.P. No.		Mis.
Dated	28 - 1 - 1881	197

Not to be folded or roughly handled

231
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

28th January 1881, No. 231 W.

General.
Account.

Read the following papers:—

No. 151. From Suptg. Engr., Third Circle, dated 8th Nov. 1880, No. 1,709 T.J.
No. 151-A. From do. do. „ 1st Jan. 1881, „ 2,018 T.J.

No. 151-B. From Examiner of P.W. Accounts, dated 8th Jan. 1881, No. 179 W.

No. 152. ORDER THEREON, 28th January 1881, No. 231 W.

THE estimate originally sanctioned for constructing a Deputy Tahsildar's Cutcherry and Sub-jail with out-houses at Vadarniem amounted to Rs. 11,556. The completion report now submitted shows an excess over this amount of Rs. 4,008-7-8, which the Examiner of Public Works Accounts is authorised to pass.

2. The Government note that the delay in furnishing the report is owing to sale-proceeds, &c., not having been credited therein in the first instance, and that the excess expenditure is due to increased quantities of brick-work, roofing, flooring, doors and windows, &c., having been found necessary.

(True Extract.)

Major, R.E.,
Under Secy to Govt., P.W.D.

To the Superintending Engineer, Third Circle.
„ Examiner of Public Works Accounts, with Completion Certificate.

Exd. S. T. Austin.
Spare Copies

GENERAL
ACCOUNT

Govt. of 11881 SQUARES
PUBLIC WORKS.

SUPERINTENDING ENGINEER,
3RD CIRCLE.

JANUARY.
Nos. 151-152.

By the Tally Clerk, Collector and Sub-Collector, Tally Clerk, Public Works Accounts, and the Tally Clerk, the expenditure of Rs. 4,000-1-3 over estimate originally sanctioned for the —.

Buildings
and Roads

No. 1709 T.J.

From

Secy. to Govt. of P.W.D.

Superintending Engineer, 3rd Circle,

To

Col. A. H. Lawrence C.B. & E.

Thro' the Examiner
P.W. Accounts.

Chief Engineer P.W.D.
Madras.

Sir,

With reference to para 4 of
G.O. No. 2393 W of the 18th October,
calling for "immediate explanation"
as to the "causes which delay the
sanction of a revised estimate"
for the Deputy Tahsildar's Cut-
cherry and Sub Jail with out houses
at Udamasam, I have the honor
to inform you that it was stated
by the Examiner of P.W. Accounts
in the remarks he gave in the State-
ment printed with G.O. No.
1946 W of 13th August 1880, that
"the Executive Engineer has been
called on to furnish a revised
Completion Report for the work

which when received will be sent
on to Government." It is therefore
not clear whether a revised Estimate
now to should now be submitted
for consideration. The Completion
report referred to by the Examiner
will be sufficient.

2. As the work was com-
pleted so far back as October
1877, I should think a revised
estimate is unnecessary, and
that a Completion Certificate
is all that is needed.


3. The Executive Engineer
has been unnecessarily delayed in submit-
ting a Completion Certificate
in order to make all possible re-
vision before doing so. In
the Statement of objections
tabled before for July the
net excess appears as Rs
4,225, but in the Provisional
Account for September that

excess has been reduced to Rs 3,792.

23/3

I have the honor to be
Sir

Your Most Obedt. Servt.
L. Beatty. Lt. Col. R.E.
Supt Engineer 3rd Circle



P.W.D.
P. W. D. 3RD CIRCLE.
16 NOV 80

From NA
The Superintending Engineer,

3rd Circle.

To

The Chief Engineer
P. W. D. Deptt.

Thru The Examiner of

No. 1709 T.S.

Dated 5 } November 1880.
Received

Enclosures.

Copy of 198 S.E. 3rd dated 14/6/80

Forwarded to the
Chief Engineer Public Works
Department, with the remark
that a revised estimate is not
necessary.

The Completion Report
has been received in this Office
and will be disposed of shortly.

D. H. Fair Manager
Office Engineer
11/11/80

Regarding revised
Madrasam Cuckery
Requests whether
a revised estimate
or a Completion Certificate
is required.

Completion Report for Dy. Tassildar
Cuckery at Vadavannam 231/8

1. The Revised Completion Report was forwarded to the Examiner with letter no 360 dated 4 June/80.
2. It was returned with Examiner letter no 198 S.E. 3rd dated 14 June/80, to be resubmitted after the materials at the site of the work have been sold and the amount credited to the work.
3. The Surveyor Insapurandy was requested in this Office Memo no 645 of 20 June/80, to furnish the Dy. Office with a list of the materials remaining at the site of the work.
4. The Overseer's report was read in this Office on the 22nd July/80, vide his letter no 182 of 20 Idem.
5. This report was sent to Mr. Matthews for further information on the 28 July/80 vide Dy. Office no 1197.
6. Mr. Matthews' report was read in the Dy. Office on the 3rd August/80, vide his letter no 215
31-7-80.

7. This report was sent to overruler Abdul Latif Saib for certain explanation on the 4th Aug/80 vide Dn Office no 1296 of 4-8-80.
8. Overruler Abdul Latif Saib's report was read in this office on 14 Aug/80.
9. This overruler was authorized to sell the timber by public auction vide Dn Office no 1424 of 17 Aug/80.
10. Overruler Mr Morton was also directed in this Office no 1436 dated 18 Aug/80, to sell certain quantity of timber lying in the Taluq Cutchery at Trichapondy and to credit the value to Valamunnam Cutchery.
11. A reminder was sent to him on the 4 Sept 80, vide Dn Office no 1666 of 4-9-80.
12. Overruler Abdul Latif Saib forwarded to this Office the amount of sale proceeds on the 20 Aug/80 vide his letter no 176.
13. Overruler Mr Morton forwarded to this Office on the 20 Sept/80 vide letter no 334 of 17-9-80.

14. The Completion Report was ^{to Examiner,} resubmitted, duly corrected on the 22 Oct/80, vide this Office no 226 of 19-10-80.
15. The Certificate was returned by the Examiner with some other instructions regarding the entry of certain items & to obtain the sanction of the Suptgngz to the Govt by the sale of materials vide that Office letter no 665 SE 3 of 17-11-80.
16. The Suptgngz Sanction was applied for in this Office letter no 2807 of 27 Nov/80.
17. That Officer's sanction was received on 10 Dec/80.
18. A fresh revised Completion Certificate was sent to the Examiner with this Office letter no 3031 of 12 Dec/80.

H. H. H.
 Offg Suptgngz
 24.12.80.

212
 23/12.

No 2018 T.J. Supg Engrs Office 3rd Cir
Trichinopoly 1st Jan 181

Sir,

23/6

Lieut. Col. J. Beatty R.E.
Supg Engineer 3rd Circle

To,

Col. R. A. Lankey C.B. R.E.
Chief Engineer S.M.D.
Madras.

Sir,

As directed in your
Memorandum No 2820 of 14th
Albans, I have the honor to
forward a Statement furnished
by the Divisional Officer Ne-
gapatam showing the causes
of delay in submitting the
Completion Certificate of
the Deputy Tahildar's Cut-
chery and Sub Jail at Vedar-
nem.

2. Mr. Grimes took over
charge of the Division in May

1850 and a Completion Certificate
was first submitted on
4th June 1850; and returned by
the Examiner on 14th idem with
certain instructions.

3. The Certificate was
resubmitted duly corrected on
22nd October 1850; and again re-
turned by the Examiner on 17th
November with further instructions,
which were complied with, and

4. A revised Completion
Certificate was sent to the
Examiner on 12th December 1850.

I have the honor to be
Sir

Yours Most Obedt^{ly}

J. Peatly. Esq^r

Sup^r Engineer &c

7 JAN 1881

Buildings & Roads

P.W.D.
34/1/81

From
The Supt Engineer
3 miles

To,
The Chief Engineer
J. M. D.

No. 2018 T.F.

Dated 1st January 1881

Recd.

1 enclosure.

Completion Certificate
of Dy Suptdar's Cutcherry at Vedarniem
Explains the delay
in furnishing the
return with a satisfactory

J. D.

231/8

FROM MAJOR E. H. TRAIL P.E.

OFFG. EXAMINER P.W. ACCOUNTS.

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

PUBLIC WORKS DEPARTMENT.

MADRAS, JANUARY 1881.

NO. 111

SIR,

IN FORWARDING HERewith THE ACCOMPANYING COMPLETION REPORT ON "CONSTRUCTING DEPUTY TANSILDAR'S CUTCHERRY WITH OUT HOUSES AT VEDARNIEM", I HAVE THE HONOR TO STATE THAT THE OUTLAY THEREIN SHOWN AGREES WITH THE ACCOUNTS, AND IS RS. 4,000-7-8 IN EXCESS OVER THE AMOUNT OF THE ESTIMATE, WHICH BEING BEYOND THE COMPETENCY OF THIS OFFICE TO PASS, THE ORDERS OF GOVERNMENT THEREON ARE REQUESTED.

I HAVE THE HONOR TO BE,

SIR,

YOUR MOST OBEIENT SERVANT.

E. H. Trail

MAJOR P.E.

OFFG. EXAMINER P.W. ACCOUNTS.

For information

and return

By W.

13/1/81

See a return. The C. Report has been issued to the Dy Suptdar on the 7th inst.

13/1/81

13/1/81

13/1/81

J. W. C. 105

*S.O. No. 2262. 5-2-75.
S.O. No. 2306 W. 10-5-79.
" " 1346 W. 13-8-80.
" " 2393 W. 18-10-80.
" " 752 W. 22-2-83.*

FROM THE EXAMINED P.W. ACCOUNTS,

MADRAS.

TO THE SECRETARY TO GOVERNMENT,

P.W. DEPARTMENT.

NO. *752*

DATE: JANUARY 1901.

RECD. *10-1-01*

ENCLOSURE I.

COMPLETION REPORT ON CONSTRUCTING DEPUTY SAHSILDAR'S CATCHERY AT VADARNIEM. FORWARDS THE
FOR OFFICE.

No 231 W

231/10
PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the *28th Jan'y/01*

Read the following:—

From
The Supp. Regt. Third Circle (S.O. No. 1709 S.O. 8th Nov/80)
" do do do (S.O. 2018 S.O. 1st Jan'y/81)
" Examiner P.W. Accts. (S.O. 179 W. 8th)

The estimate originally sanctioned for constructing a Deputy Sahsildar's catchery and Sub jail with out houses at Vadarniem amounted to Rs 11,556. The completion report now submitted shows an excess over this amount of Rs 4,008-7-8, which the Examiner of P.W. Accounts is authorised to pass.

2. The Govt. note that

the delay in furnishing
the report is owing to the
proceeds not having
been credited therein in
the first instance, and
that the excess expenditure
is due to increased quantity
of brick work, roofing,
flooring, doors & windows,
&c. having been found
necessary.

I am,

Sincerely,
Wm. H.

Wm. H.

Wm. H. Crele
for Architect
with completion of plan
8-2-81

105

Govt. of (1881) Madras.
PUBLIC WORKS.

To

Dated

Received

Recd.

Exch.

G. O. 28th June 1881, No. 23/47.

No.

Resd. J. Ahoildan's
Cutcherry and
Sub jail at Madras.

The Engineer P.W.D.
authorised to pass
the 24000 expenditure
of 1880-81-82.
The original
document for the

34
4